

PROJECT IMPLEMENTATION STATUS REPORT OF CENTRAL SECTOR PROJECTS

**Costing Rs. 150 crore & above
July-Sept, 2023-24 (QTR – 2nd)**



PORT TRUST - SETTING UP OF LNG REGASIFICATION TERMINAL AT PUTHUVYPEEN COCHIN



सत्यमेव जयते

Government of India
Ministry of Statistics and Programme Implementation
Infrastructure and Project Monitoring Division

Khurshid Lal Bhawan, Janpath
New Delhi-110001
Website: www.cspm.gov.in

Abbreviations used in the report


AAI	Airport Authority of India Ltd.
AERB	Atomic Energy Regulatory Board
AIBP	Accelerated Irrigation Benefit Programme
AIR	All India Radio
APW	Active Process Water
ATU	Atomic Treating Unit
BCM	Billion Cubic Meter
BHEL	Bharat Heavy Electricals Ltd.
BHPV	Bharat Heavy Plates & Vessel Ltd.
BLU	Boiler Light Up
BOLT	Build , Operate, Lease & Transfer
BPST	Bureau of Parliamentary Studies & Training
CCEA	Cabinet Committee on Economic Affairs
CCU	Catalytic Cracking Unit
CDS	Crude Distribution System
CDU	Crude Distillation Unit
CEA	Central Electricity Authority
CEC	Central Empowered Committee
CHP	Coal Handling Plant
CLW	Chittaranjan Locomotive Works
CMPDI	Central Mine Planning & Design Institute
COS	Committee of Secretaries
COR	Cost Overrun
CPP	Captive Power Plant
CRIS	Centre for Railway Information System
CRL	Cochin Refinery Ltd.
CSL	Cochin Shipyard Ltd.
CTU	Crude Topping Unit
DAE	Department of Atomic Energy
DB	Dumb Barges
DCME	Digital Circuit Multiplexing Equipment
DGMS	Director General Mines Safety
DHDS	Diesel Hydro Desulphurisation project
DOA	Date of Approval
DOC	Date of Commissioning
DOT	Department of Telecommunication
DVC	Damodar Valley Corporation
ECL	Eastern Coalfields Ltd.
EIL	Engineers India Ltd.
EMP	Environment Management Plan
EOT	Electrical Overhead Travelling crane
ESP	Electrostatic Precipitator
FCCU	Fluidised Catalytic Cracker Unit
ERP	Enterprise Resource Planning
FE	Foreign Exchange
FOIS	Freight Operation Information System
FPU	Feed Preparation Unit
GAIL	Gas Authority of India Ltd.
GC	Gauge Conversion
GDS	Gateway Digital Switch
GIS	Gas Insulated Station
GT	Gas Turbine
GTPP	Gas Turbine Power Plant
HCU	Hydro- cracker Unit
HEC	Heavy Engineering Corporation
HEMM	Heavy Equipment & Mining Machinery
HEP	Hydro Electric Project
HPCL	Hindustan Petroleum Corporation Ltd.
HRT	Head Race Tunnel
HSCL	Hindustan Steel Construction Ltd.
HVDC	High Voltage Direct Current
IAAI	International Airport Authority of India
ICT	Inter Connecting Transformer
IDC	Interest During construction
IFFCO	Indian Farmer Fertilizer Co-operative Ltd.
IMG	Inter Ministerial Group
IOC	Indian Oil Corporation Ltd.
IPCL	Indian Petrochemicals Ltd.
KV	Kilo Volts.
L&T	Larsen & Toubro

LEP	Life Extension Program
LOI	Letter of Intent
LPG	Liquified Petroleum Gas
LSTK	Lump sum Turnkey contract
MAMC	Minning & Allied Machinery Corporation.
MFL	Madras Fertilizer Ltd.
MGCL	Madras Gas Cracker Complex
MIS	Management Information System
MMSCMD	Million Metric Standard Cubic Meter day
MMT	Million Metric Tonnes
MOE&F	Ministry of Environment & Forest
MT	Metric Tonnes
MTY	Metric Tonne per year
MU	Million Unit
MW	Mega Watts
NAC	New Anticipated Cost
NALCO	National Aluminium Company
NBCC	National Building Construction Corporation.
NCL	Northern Coalfields Ltd
NEC	North East Council
NEEPCO	North-Eastern Electric Power Corporation Ltd.
NFL	National Fertilizer Ltd.
NH	National Highway
NHPC	National Hydro-Electric Power Corporation
NIRE	National Institute of Renewable Energy
NIT	Notice Inviting Tender
NJPC	Nathpa Jhakri Power Corporation Ltd.
NGN	Next Generation Network
NLC	Neyveli Lignite Corporation Ltd.
NMDC	National Mineral Development Corporation Ltd.
NPC	Nuclear Power Corporation Ltd.
NRL	Numaligarh Refinery Ltd.
OB	Over Burden
OC	Opencast
OECE	Overseas Economic Co-operation Fund
ONGC	Oil & Natural Gas Commission
OPGC	Orissa Power Generation Corporation
P & M	Plant & Machinery
PERT	Project Evaluation & Review Technique
PSTN	Public Switched Telephone Network
PHT	Primary Heat Transport
PIB	Public Investment Board
PSLW	Powered Support Longwall
QRC	Quick Roll Changer
RAPP	Rajasthan Atomic Power Plant
RCE	Revised Cost Estimates
RCF	Railway Coach Factory
ROB	Road Over Bridge
ROH	Regular Overhauling
RTU	Remote Terminal Unit
SAIL	Steel Authority of India Ltd.
SCI	Shipping Corporation of India Ltd.
SDH	Synchronous Digital Hierarchy
SG	Steam Generator
SP	Self Propelled
ST	Steam Turbine
STPS	Super Thermal Power Station
SUR	Sulphur Recovery Unit
SWSU	Sour Water Stripping Unit
TBM	Tunnel Boring Machine
TG	Turbo Generator
TPA	Tonnes Per Annum
TPS	Thermal Power Station
TOR	Time Overrun
TPY	Tonnes per year
UG	Under Ground
ULDCS	Unified Load Despatch & Communication Scheme
VDU	Vacuum Distillation Unit
WHRB	Waste Heat Recovery Boiler
WO_DOC	With out Date of Commissioning
WO_ODC	With out original Date of Commissioning

FOREWORD

1. The **Quarterly Project Implementation Status Report (QPISR)** on Central Sector Projects (costing Rs.150 crore and above) for the second quarter of 2023-24 (July-September), contains detailed information on 1844 projects covering 572 **mega projects** (each costing Rs.1000 crore and above) and **1272 major projects** (each costing Rs.150 crore and above but below Rs.1000 crore). The anticipated completion cost of these 1844 projects is reported to be Rs. **3034454.23** crore. The total expenditure as on 30th September 2023 was Rs. **1602190.42** crore which works out to 52.79% of the total anticipated completion cost and 63.94% of the original cost. For these 1844 projects, a total outlay of Rs. **3,45,716.16** crore has been allocated for 2023-24.

2 Out of **1844 projects**, **74 projects** were **ahead of schedule**, **580 projects** were **on schedule**, 911 projects were **delayed** with respect to the original schedule of completion. Further, for 301 projects, either original or the anticipated date of completion was not reported or lapsed. The chart given below depicts the number of projects on schedule and delayed with reference to the total projects monitored during respective year.




3. Sector-wise detail of the projects showing status with reference to original and the latest schedules of completion for the quarter ending September 2023 is given below:

Sector wise Implementation Status of Project with reference to original and latest schedule										
(Number of Projects)										
Sector/ Month	Ahead		On Schedule		Delayed		Without DOC		Without ODC But DOC available	
	Original	Latest	Original	Latest	Original	Latest	Original	Latest	Original	Latest
ATOMIC ENERGY	0	0	1	1	4	4	0	0	0	0
CIVIL AVIATION	0	0	3	9	22	16	3	3	0	0
COAL	0	0	66	75	51	42	7	7	0	0
FINANCE	0	0	0	0	0	0	3	3	0	0
FERTILISERS	1	1	1	1	0	0	0	0	0	0
MINES	0	0	0	3	7	4	1	1	0	0
STEEL	0	0	2	3	6	5	0	0	0	0
PETROLEUM	2	4	65	106	85	42	5	5	0	0
POWER	1	4	30	45	59	41	3	3	0	0
HEALTH AND FAMILY WELFARE	0	0	1	2	5	4	2	2	0	0
RAILWAYS	38	40	73	94	101	81	24	24	23	20
ROAD TRANSPORT AND HIGHWAYS	9	24	328	451	507	372	189	189	8	5
SHIPPING AND PORTS	0	0	0	1	1	0	0	0	0	0
TELECOMMUNICATIONS	0	0	3	3	3	3	0	0	0	0
URBAN DEVELOPMENT	0	0	4	10	16	10	5	5	1	1
WATER RESOURCES	0	0	0	1	26	25	15	15	0	0
SOCIAL JUSTICE	0	0	1	1	0	0	0	0	0	0
DEFENCE PRODUCTION	0	0	0	0	0	0	1	1	0	0
COMMERCE	0	0	0	0	0	0	1	1	0	0
DEPARTMENT OF HIGHER EDUCATION	1	1	1	7	14	8	6	6	0	0
HOME AFFAIRS	0	0	0	1	4	3	1	1	0	0
DPIIT	0	0	1	1	0	0	1	1	0	0
DONER	0	0	0	0	0	0	1	1	0	0
RENEWABLE ENERGY	0	0	0	0	0	0	1	1	0	0
Total:	52	74	580	815	911	660	269	269	32	26

Note: DOC - Date of Completion; ODC - Original Date of Completion.

4. Out of 1844 projects, 436 projects were having the cost overruns of Rs. 5,07,557.37 crore which is 68.97% of their sanctioned cost. However, with regard to the latest approved cost, 301 projects had reported cost overruns of Rs. 2,65,617.14 crore. Further, it is noted that 276 projects are having both time and cost overruns (**Table-5, 6 & 7 of Overview - Part-I**).

5. The chart depicted below gives a trend of the percentage of projects delayed. The percentage of delayed projects had changed from 44.50% in quarter ending September 2022 to 61.22% in quarter ending September 2023.



6. The chart below gives the year-wise trend of cost overruns. The percentage of Cost Overrun had reduced from 21.2% in quarter ending September 2022 to 19.20% in quarter ending September 2023.



7. The major factors responsible for time overruns as ported by project implementing agency:

(a) Issues with Union Ministries

- (i) Environment, Forest and Wildlife Clearances
- (ii) Eco Sensitive Zone clearance
- (iii) Tree cutting permission
- (iv) Grant of Working permission

- (v) Approval for private railways siding construction
- (vi) Industrial License Permission
- (vii) Road Crossing of Pipelines/Transmission lines
- (viii) Grant of Right of Way
- (ix) Shifting of Utilities

(b) Issues with State Governments

- (i) Land Acquisition issues
- (ii) Removal of encroachments
- (iii) Relief and Rehabilitation plan
- (iv) No Objection Certificate under Forest Rights Act
- (v) Power and Water supply
- (vi) Consent to establish and operate from State Pollution Control Board.
- (vii) Transfer of Government Land
- (viii) Law and Order issues
- (ix) Right of Way permission
- (x) Diversion of forest land.
- (xi) Statewise lockdown due to COVID-19.
- (xii) Delay in getting clearance from local authorities

8. The major factors responsible for cost overruns had reportedly been:

(a) Policy related issues:

- (i) Changes in rates of foreign exchange
- (ii) Statutory duties/Taxes
- (iii) General Price rise / inflation

(b) Others

- (i) High cost of environmental safeguards and rehabilitation measures
- (ii) Changes in scope of projects
- (iii) Disturbed conditions

- (iv) Under-estimation of original cost
- (v) Spiralling land acquisition costs
- (vi) Monopolistic pricing by vendors of equipment services
- (vii) Time Overrun
- (viii) Lack of infrastructure support & linkages
- (ix) Delay in tendering
- (x) Delay in ordering & equipment supply
- (xi) Contractual issues

9. While the cost overruns due to general price escalation could not be avoided, the cost escalation on account of delay could be minimized. The mechanism of Standing Committees (under chairmanship of Additional Secretary of concerned Ministry) in each Ministry to review the time and cost overruns in projects and to fix the responsibility thereof has to be made more effective and realistic. Rigorous monitoring and initiating appropriate remedial measures on priority by administrative Ministries are warranted to ensure timely completion of projects scheduled for commissioning.

10. The status of implementation of projects is continuously reviewed by representatives of the Ministry of Statistics & Programme Implementation, NITI Aayog, Cabinet Secretariat and the Prime Minister's Office. Particular attention has been paid to major factors responsible for time and cost overruns, like delay in land acquisition, fund constraints, delay in award of contracts and civil works, supply of equipments, shifting of utilities, change of scope etc. Efforts have also been made to identify system deficiencies relating to project formulation, functioning of Empowered Committees, Contract Management System and Arbitration etc.

11. **PRAGATI meetings**

The Government has launched the Pro-Active Governance and Timely Implementation (PRAGATI) initiative in March, 2015. PRAGATI is a unique integrating and interactive platform aimed at addressing common man's grievances, and simultaneously monitoring and reviewing important programmes and projects of the Government of India as well as projects flagged by State Governments. PRAGATI meetings facilitate expeditious resolution of pending issues affecting swift implementation of project by all concerned stakeholder agencies.

PRAGATI meetings are convened under the Chairmanship of the Hon'ble Prime Minister with the Secretaries of all the central government ministries/departments and Chief Secretaries of the State Governments. It also offers a unique combination in the direction of cooperative federalism since it brings on one stage the Secretaries of Government of India and the Chief Secretaries of the States.

More than 362 Central Sector Infrastructure projects from different sectors such as Railways, Road Transport & Highways, Power, Steel, Coal etc. have been reviewed in 42 PRAGATI

meetings held so far. These projects are at different stages of implementation and are monitored regularly by the implementing Ministries/Departments and concerned State Governments. The last PRAGATI meeting was held on 28.06.2023.

12. The Ministry had advised all the State Governments to constitute a Central Sector Projects Coordination Committees (CSPCC) under the chairmanship of Chief Secretary to resolve project related issues faced by CPSUs in their States. So far, **twenty eight States/UTs** had constituted such CSPCCs while **5 States/UTs namely** Chandigarh, Madhya Pradesh, Pudducherry, Manipur and West Bengal have not set up such committees. The mechanism of CSPCC has been very effective in resolving issues related with the State Governments like land acquisition, shifting of utilities, resettlement & rehabilitation and law and order problems. Regular feedback on CSPCC meeting is being obtained from the concerned states.

HIGHLIGHTS

Total number of projects on the monitor	1844
Total Original estimated cost of these projects	Rs. 2545599.36 crore
Total latest approved cost of these projects	Rs. 2800336.60 crore
Total anticipated cost of these projects	Rs. 3034454.23 crore
Total Expenditure	Rs. 1602190.42 crore
Overall percentage cost overrun with respect to original estimates	19.20%
Overall percentage cost overrun with respect to latest sanctioned estimates	8.4%
Total number of projects showing cost overrun w.r.t original approved cost	436
Total number of projects showing time overrun w.r.t original Schedule	911 (Ranging from 1 to 255 months)
Percentage cost overrun in 892 delayed Projects	24.74%
No. of projects due for commissioning during the year	1036
No. of projects completed during the year	154
Total Cost of the completed projects	Rs. 136215.29crore

PART-I
PROJECT IMPLEMENTATION STATUS
(July-September 2023)
OVERVIEW


1. The report presents an overview of the projects under implementation, indicating sector-wise analysis of time/cost overruns, with respect to approved schedules and incremental time/cost overruns reported during the 2nd quarter (July-September) of 2023-24. The overview also includes project background, its objectives, period of implementation, execution schedule, fund requirement and reasons for cost and time overrun etc.
2. Upto the 2nd quarter (July-September) of 2023-24, 70 projects have reported completion. The list of completed projects which seen at **Appendix -I**.
3. During the 2nd quarter of 2023-24, there were **1844 projects** with an anticipated cost of Rs. **3034454.23** crore on the monitor of MOSPI including mega projects. The projects costing Rs.1000 crore and above fall under the category of mega projects. Likewise, the projects costing between Rs.150 crore and Rs.1000 crore fall under the category of the major projects. At present, there are 572 Mega projects with an anticipated cost of Rs. 2470993.23 crore and 1272 major projects with an anticipated cost of Rs. 563461 crore. The expenditure incurred till the end of the 2nd quarter on 1844 Projects is Rs. 1602190.42 crore.

TABLE-1

Classification of projects in Mega and Major during 2nd Quarter of 2023-24 (All sums of money in crore of rupees)					
	No.	Anticipated Cost (Rs. crore)	% of total Anticipated cost	Exp. till Qtr. (Rs. crore)	Original Cost (Rs.crore)
Mega Projects	572	2470993.23	81.43	1321740.14	1990855.69
Major Projects	1272	563461	18.57	280450.28	554743.67
Total	1844	3034454.23	100.00	1602190.42	2545599.36

4. As can be seen from graphic presentation of the projects, out of total of 1844 projects, 572 Mega projects accounted for about 81.43% of the total anticipated cost whereas the share of 1272 major projects are about 18.57% of the anticipated cost.

Chart-I



5. Table-2 presents sector-wise break-up of the projects on the monitoring system at the end of 2nd quarter of 2023-24. The graphic presentation of the Sector-wise distribution of projects among various sectors, at the end of 2nd quarter of 2023-24 has been shown in Chart-II.

Chart II




TABLE-2

Sector-wise distribution of projects at the end of 2nd quarter April-June (2023-24)							
S. No.	Name of the Sector	No of Mega Projects	Anticipated Cost (Rs. crore)	Original Cost (Rs. crore)	No of Major Projects	Anticipated Cost (Rs. crore)	Original Cost (Rs. crore)
1	ATOMIC ENERGY	5	1,36,736.00	1,16,741.00	0	.00	.00
2	CIVIL AVIATION	5	9,612.71	7,613.90	23	10,565.83	10,536.48
3	COAL	35	1,35,583.93	1,27,847.17	89	43,170.90	43,638.66
4	FINANCE	0	.00	.00	3	831.04	786.27
5	FERTILISERS	0	.00	.00	2	425.57	425.57
6	MINES	3	7,457.97	6,074.00	5	1,708.33	1,485.78
7	STEEL	4	30,002.87	21,558.98	4	2,097.34	2,097.34
8	PETROLEUM	63	3,61,180.80	3,37,034.35	94	39,075.90	38,573.31
9	POWER	51	2,94,262.09	2,40,051.61	42	19,776.97	19,567.11
10	HEALTH AND FAMILY WELFARE	3	4,342.55	4,342.55	5	1,850.07	1,690.13
11	RAILWAYS	119	6,12,031.00	3,55,341.63	140	69,308.17	68,105.23
12	ROAD TRANSPORT AND HIGHWAYS	254	4,46,842.78	4,13,839.28	787	3,45,336.90	3,39,408.86
13	SHIPPING AND PORTS	1	5,362.27	5,369.18	0	.00	.00
14	TELECOMMUNICATIONS	2	37,878.55	37,878.55	4	1,540.02	1,540.02
15	URBAN DEVELOPMENT	22	3,05,680.80	2,80,260.24	4	2,023.83	2,023.83
16	WATER RESOURCES	1	55,548.87	10,151.04	40	14,152.11	13,315.24
17	SOCIAL JUSTICE	0	.00	.00	1	170.99	170.99
18	DEFENCE PRODUCTION	0	.00	.00	1	195.00	246.31
19	COMMERCE	0	.00	.00	1	302.64	302.64
20	DEPARTMENT OF HIGHER EDUCATION	1	1,085.04	676.00	21	9,544.49	9,600.15
21	HOME AFFAIRS	1	1,900.00	1,219.21	4	867.45	806.52
22	DPIIT	2	25,485.00	24,857.00	0	.00	.00
23	DONER	0	.00	.00	1	151.33	151.33
24	RENEWABLE ENERGY	0	.00	.00	1	366.12	271.90
Total		572	2470993.23	1990855.69	1272	563461	554743.67

6. There were 1844 projects on the monitoring system of the Ministry at the end of 2nd quarter of 2023-24. During the reported quarter, 197 new projects were added/elevated for monitoring and 107 projects were Completed/dropped/freeze/deleted. Sector wise numbers of projects Completed/dropped/freeze/deleted and added during the quarter are given in Table-3 below:

TABLE-3


Summary of projects added/dropped in the 2nd quarter July-September (2023-24)					
Sr. No	Name of the Sector	No. of projects			
		In June 2023	Added/elevated	Completed/dropped/freeze/deleted	In October 2023
1	ATOMIC ENERGY	5	0	0	5
2	CIVIL AVIATION	27	1	0	28
3	COAL	124	0	0	124
4	FINANCE	3	0	0	3
5	FERTILISERS	2	0	0	2
6	MINES	7	1	0	8
7	STEEL	8	0	0	8
8	PETROLEUM	162	6	11	157
9	POWER	98	4	9	93
10	HEALTH AND FAMILY WELFARE	28	0	20	8
11	RAILWAYS	173	111	25	259
12	ROAD TRANSPORT AND HIGHWAYS	1010	72	41	1041
13	SHIPPING AND PORTS	1	0	0	1
14	TELECOMMUNICATIONS	4	2	0	6
15	URBAN DEVELOPMENT	27	0	1	26
16	WATER RESOURCES	41	0	0	41
17	SOCIAL JUSTICE	1	0	0	1
18	DEFENCE PRODUCTION	1	0	0	1
19	COMMERCE	1	0	0	1
20	DEPARTMENT OF HIGHER EDUCATION	21	1	0	22
21	HOME AFFAIRS	5	0	0	5
22	DPIIT	2	0	0	2
23	DONER	1	0	0	1
24	RENEWABLE ENERGY	1	0	0	1
	Total	1753	198	107	1844

TABLE – 4
Analysis of planned and balance expenditure (Sector wise)

(as on Quarter ending September 2023)

S. No.	Sector	No of projects	Original Cost (Rs. crore)	Anticipated cost of projects (Rs. crore)	Cumulative. Expenditure. (Rs. crore.)	Balance Expenditure in the sector	Outlays (Rs.crore) 2022-2023	Expenditure (%) of Original Cost
1.	ATOMIC ENERGY	5	1,16,741.00	1,36,736.00	9,52,54.36	41,481.64	17,754.00	35.53
2.	CIVIL AVIATION	28	18,150.38	20,178.54	1,18,91.03	8,287.51	1,760.18	45.66
3.	COAL	124	1,71,485.83	1,78,754.83	7,31,87.89	1,05,566.94	9,189.95	61.56
4.	FINANCE	3	786.27	831.04	7,24.00	107.04	174.00	13.61
5.	FERTILISERS	2	425.57	425.57	18.83	406.74	44.97	95.58
6.	MINES	8	7,559.78	9,166.30	42,31.17	4,935.13	1,259.95	65.28
7.	STEEL	8	23,656.32	32,100.21	2,70,93.09	5,007.12	2,166.09	21.17
8.	PETROLEUM	157	3,75,607.66	4,00,256.70	17,58,04.95	2,24,451.75	53,223.43	59.76
9.	POWER	93	2,59,618.72	3,14,039.06	16,92,08.28	1,44,830.78	22,280.18	55.79
10.	HEALTH AND FAMILY WELFARE	8	6,032.68	6,192.62	25,73.29	3,619.33	1,171.78	60.00
11.	RAILWAYS	259	4,23,446.86	6,81,339.17	39,34,47.47	2,87,891.70	78,551.79	67.99
12.	ROAD TRANSPORT AND HIGHWAYS	1041	7,53,248.14	7,92,179.68	38,66,19.32	4,05,560.36	1,00,001.07	53.84
13.	SHIPPING AND PORTS	1	5,369.18	5,362.27	26,54.85	2,707.42	546.50	50.43
14.	TELECOMMUNICATIONS	6	39,418.57	39,418.57	2,22,69.03	17,149.54	25,788.36	43.51
15.	URBAN DEVELOPMENT	26	2,82,284.07	3,07,704.63	18,52,08.49	1,22,496.14	26,915.90	43.39
16.	WATER RESOURCES	41	23,466.28	69,700.98	2,85,56.94	41,144.04	.00	175.33
17.	SOCIAL JUSTICE	1	170.99	170.99	73.80	97.19	65.00	56.84
18.	DEFENCE PRODUCTION	1	246.31	195.00	1,87.12	7.88	8.00	3.20
19.	COMMERCE	1	302.64	302.64	30.00	272.64	.00	90.09
20.	DEPARTMENT OF HIGHER EDUCATION	22	10,276.15	10,629.53	67,17.50	3,912.03	2,666.27	38.07
21.	HOME AFFAIRS	5	2,025.73	2,767.45	20,24.80	742.65	135.00	36.66
22.	DPIIT	2	24,857.00	25,485.00	1,39,36.39	11,548.61	2,000.00	46.46
23.	DONER	1	151.33	151.33	1,48.33	3.00	.00	1.98
24.	RENEWABLE ENERGY	1	271.90	366.12	3,29.49	36.63	13.74	13.47
Total		1844	2545599.36	30,34,454.23	16,02,190.42	14,32,263.81	3,45,716.16	

Chart - III



Anticipated Cost=Cumulative Expenditure + Balance Expenditure

7. Out of 1844 projects, 52 projects were ahead of schedule, 580 projects are on schedule, 911 projects are delayed with respect to the original schedule and in respect of 311 projects either original date or anticipated date of commissioning has not been indicated. An analysis of cost and time-overruns of the 1844 projects with reference to the originally sanctioned cost has been presented in Table-5 and 5(A) given below:

TABLE-5

Extent of cost overruns in projects with respect to original schedule (as on Quarter ending September 2023)									
S.No.	Sector	No. of Projects	Original cost (Rs. crore.)	Anticipated cost (Rs. crore.)	Cost Overrun ^ (%)	Projects with cost overruns			
						No .	Original cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cost Overrun ^ (%)
1	ATOMIC ENERGY	5	1,16,741.00	1,36,736.00	17.1	3	27,271.00	47,266.00	73.3
2	CIVIL AVIATION	28	18,150.38	20,178.54	11.2	6	3,968.50	6,574.52	65.7
3	COAL	124	1,71,485.83	1,78,754.83	4.2	10	28,093.45	36,716.44	30.7
4	FINANCE	3	786.27	831.04	5.7	1	209.00	262.00	25.4
5	FERTILISERS	2	425.57	425.57	0.0	0	.00	.00	0.0
6	MINES	8	7,559.78	9,166.30	21.3	3	4,992.00	6,657.97	33.4
7	STEEL	8	23,656.32	32,100.21	35.7	2	17,617.97	26,061.86	47.9
8	PETROLEUM	157	3,75,607.66	4,00,256.70	6.6	25	74,415.34	1,00,308.30	34.8
9	POWER	93	2,59,618.72	3,14,039.06	21.0	17	66,083.84	1,20,521.16	82.4
10	HEALTH AND FAMILY WELFARE	8	6,032.68	6,192.62	2.7	2	469.84	644.78	37.2
11	RAILWAYS	259	4,23,446.86	6,81,339.17	60.9	144	2,02,019.35	4,68,564.04	131.9
12	ROAD TRANSPORT AND HIGHWAYS	1041	7,53,248.14	7,92,179.68	5.2	198	1,72,880.72	2,18,183.74	26.2
13	SHIPPING AND PORTS	1	5,369.18	5,362.27	-0.1	0	.00	.00	0.0
14	TELECOMMUNICATIONS	6	39,418.57	39,418.57	0.0	0	.00	.00	0.0
15	URBAN DEVELOPMENT	26	2,82,284.07	3,07,704.63	9.0	7	1,17,061.56	1,42,561.32	21.8
16	WATER RESOURCES	41	23,466.28	69,700.98	197.0	9	12,532.31	58,856.49	369.6
17	SOCIAL JUSTICE	1	170.99	170.99	0.0	0	.00	.00	0.0
18	DEFENCE PRODUCTION	1	246.31	195.00	-20.8	0	.00	.00	0.0
19	COMMERCE	1	302.64	302.64	0.0	0	.00	.00	0.0
20	DEPARTMENT OF HIGHER EDUCATION	22	10,276.15	10,629.53	3.4	4	1,595.78	2,125.47	33.2
21	HOME AFFAIRS	5	2,025.73	2,767.45	36.6	3	1,659.44	2,401.16	44.7
22	DPIIT	2	24,857.00	25,485.00	2.5	1	4,773.00	5,401.00	13.2
23	DONER	1	151.33	151.33	0.0	0	.00	.00	0.0
24	RENEWABLE ENERGY	1	271.90	366.12	34.7	1	271.90	366.12	34.7
Total		1844	25,45,599.36	30,34,454.23	19.2	436	7,35,915.00	12,43,472.37	69.0

^ - Cost Overrun= Anticipated Cost minus Original Cost

TABLE – 5 (A)

Extent of the time overruns in projects with respect to original schedule (as on Quarter ending September 2023)										
S.No	Sector	No. of Projects	Original cost (Rs. crore.)	Anticipated cost (Rs. crore.)	Cost Overrun ^ (%)	Projects with time overruns\$				
						No.	Original cost (Rs.crore)	Anticipated Cost (Rs. crore)	COR (%) of Delayed Projects	Range (in months)
1	ATOMIC ENERGY	5	1,16,741.00	1,36,736.00	17.1	4	67,120.00	87,115.00	29.8	36 - 171
2	CIVIL AVIATION	28	18,150.38	20,178.54	11.2	22	15,019.08	17,310.73	15.3	2 - 48
3	COAL	124	1,71,485.83	1,78,754.83	4.2	51	67,739.03	72,359.95	6.8	12 - 156
4	FINANCE	3	786.27	831.04	5.7	0	.00	.00	0.0	-
5	FERTILISERS	2	425.57	425.57	0.0	0	.00	.00	0.0	-
6	MINES	8	7,559.78	9,166.30	21.3	7	7,333.99	8,940.51	21.9	5 - 58
7	STEEL	8	23,656.32	32,100.21	35.7	6	22,478.40	30,922.29	37.6	9 - 99
8	PETROLEUM	157	3,75,607.66	4,00,256.70	6.6	85	2,34,459.98	2,52,796.38	7.8	2 - 143
9	POWER	93	2,59,618.72	3,14,039.06	21.0	59	1,67,226.43	2,21,663.75	32.6	1 - 177
10	HEALTH AND FAMILY WELFARE	8	6,032.68	6,192.62	2.7	5	3,844.55	3,941.33	2.5	1 - 54
11	RAILWAYS	259	4,23,446.86	6,81,339.17	60.9	101	2,72,609.76	4,13,492.82	51.7	3 - 255
12	ROAD TRANSPORT AND HIGHWAYS	1041	7,53,248.14	7,92,179.68	5.2	507	3,33,834.01	3,64,103.77	9.1	1 - 131
13	SHIPPING AND PORTS	1	5,369.18	5,362.27	-0.1	1	5,369.18	5,362.27	-0.1	45 - 45
14	TELECOMMUNICATIONS	6	39,418.57	39,418.57	0.0	3	14,043.62	14,043.62	0.0	30 - 98
15	URBAN DEVELOPMENT	26	2,82,284.07	3,07,704.63	9.0	16	1,64,605.84	1,83,614.14	11.5	3 - 63
16	WATER RESOURCES	41	23,466.28	69,700.98	197.0	26	18,750.70	64,647.45	244.8	9 - 51
17	SOCIAL JUSTICE	1	170.99	170.99	0.0	0	.00	.00	0.0	-
18	DEFENCE PRODUCTION	1	246.31	195.00	-20.8	0	.00	.00	0.0	-
19	COMMERCE	1	302.64	302.64	0.0	0	.00	.00	0.0	-
20	DEPARTMENT OF HIGHER EDUCATION	22	10,276.15	10,629.53	3.4	14	6,563.79	7,002.68	6.7	8 - 111
21	HOME AFFAIRS	5	2,025.73	2,767.45	36.6	4	1,826.42	2,568.14	40.6	5 - 80
22	DPIIT	2	24,857.00	25,485.00	2.5	0	.00	.00	0.0	-
23	DONER	1	151.33	151.33	0.0	0	.00	.00	0.0	-
24	RENEWABLE ENERGY	1	271.90	366.12	34.7	0	.00	.00	0.0	-
Total		1844	25,45,599.36	30,34,454.23	19.2	911	14,02,824.78	17,49,884.83	24.7	

\$-Time Overrun= Anticipated Date of Commissioning minus original Date of Commissioning.

^-. Cost Overrun= Anticipated Cost minus Original Cost.

8 An analysis of cost and time overruns of 1844 projects on the monitoring system with respect to the latest schedule of completion and approved cost estimates is given in Table-6 and 6(A) respectively. The graphic presentation of the sector-wise anticipated cost vis-a-vis latest approved cost at the end of 2nd quarter of 2023-24 has been shown in Chart-IV.

CHART-IV




TABLE-6

Extent of cost overruns in projects with respect to latest schedule (as on Quarter ending September 2023)									
S.No.	Sector	No. of projects	Latest Approved cost (Rs. Crore)	Anticipated Cost (Rs. Crore)	Cost Overrun ^ (%)	Projects with cost overruns^			
						No .	Latest Approved Cost (Rs. crore)	Anticipated Cost (Rs. crore)	% Increase
1	ATOMIC ENERGY	5	1,35,906.00	1,36,736.00	0.6	1	6,840.00	7,670.00	12.1
2	CIVIL AVIATION	28	18,574.15	20,178.54	8.6	4	3,356.54	5,538.79	65.0
3	COAL	124	1,75,185.42	1,78,754.83	2.0	8	5,270.61	8,840.16	67.7
4	FINANCE	3	786.27	831.04	5.7	1	209.00	262.00	25.4
5	FERTILISERS	2	425.57	425.57	0.0	0	.00	.00	0.0
6	MINES	8	8,811.56	9,166.30	4.0	1	667.23	1,021.97	53.2
7	STEEL	8	32,100.21	32,100.21	0.0	0	.00	.00	0.0
8	PETROLEUM	157	3,96,029.75	4,00,256.70	1.1	3	13,135.45	19,877.11	51.3
9	POWER	93	2,93,835.76	3,14,039.06	6.9	13	47,904.75	68,108.05	42.2
10	HEALTH AND FAMILY WELFARE	8	6,194.73	6,192.62	-0.0	1	244.97	273.00	11.4
11	RAILWAYS	259	5,55,796.94	6,81,339.17	22.6	113	2,01,872.08	3,37,220.19	67.0
12	ROAD TRANSPORT AND HIGHWAYS	1041	7,84,560.42	7,92,179.68	1.0	136	1,20,606.87	1,46,174.67	21.2
13	SHIPPING AND PORTS	1	5,362.27	5,362.27	0.0	0	.00	.00	0.0
14	TELECOMMUNICATIONS	6	39,418.57	39,418.57	0.0	0	.00	.00	0.0
15	URBAN DEVELOPMENT	26	2,84,520.29	3,07,704.63	8.1	6	1,05,641.56	1,28,905.10	22.0
16	WATER RESOURCES	41	23,478.30	69,700.98	196.9	9	13,784.94	60,370.90	337.9
17	SOCIAL JUSTICE	1	170.99	170.99	0.0	0	.00	.00	0.0
18	DEFENCE PRODUCTION	1	200.00	195.00	-2.5	0	.00	.00	0.0
19	COMMERCE	1	302.64	302.64	0.0	0	.00	.00	0.0
20	DEPARTMENT OF HIGHER EDUCATION	22	10,712.57	10,629.53	-0.8	2	726.96	810.43	11.5
21	HOME AFFAIRS	5	2,589.74	2,767.45	6.9	2	2,012.60	2,190.33	8.8
22	DPIIT	2	24,857.00	25,485.00	2.5	1	4,773.00	5,401.00	13.2
23	DONER	1	151.33	151.33	0.0	0	.00	.00	0.0
24	RENEWABLE ENERGY	1	366.12	366.12	0.0	0	.00	.00	0.0
Total		1844	28,00,336.60	30,34,454.23	8.4	301	5,27,046.56	7,92,663.70	50.4

^-. Cost Overrun= Anticipated Cost minus Latest approved Cost

Table-6(A)

Extent of time overruns in projects with respect to latest schedule (as on Quarter ending September 2023)										
S. No	Sector	No. of projects	Latest Approved cost (Rs. Crore)	Anticipated Cost (Rs. Crore)	Cost overrun (%)	Projects with time overruns\$				
						No .	Latest approved	Anticipated Cost (Rs. crore)	COR (%) of Delayed projects	Range (in months)
1	ATOMIC ENERGY	5	1,35,906.00	1,36,736.00	0.6	4	86,285.00	87,115.00	1.0	26-99
2	CIVIL AVIATION	28	18,574.15	20,178.54	8.6	16	11,447.73	13,629.98	19.1	3-48
3	COAL	124	1,75,185.42	1,78,754.83	2.0	42	45,037.83	47,701.93	5.9	12-15
4	FINANCE	3	786.27	831.04	5.7	0	0.00	.00	0.0	-
5	FERTILISERS	2	425.57	425.57	0.0	0	0.00	.00	0.0	-
6	MINES	8	8,811.56	9,166.30	4.0	4	6,854.54	6,854.54	0.0	2-42
7	STEEL	8	32,100.21	32,100.21	0.0	5	7,082.29	7,082.29	0.0	9-47
8	PETROLEUM	157	3,96,029.75	4,00,256.70	1.1	42	1,14,075.76	1,14,055.76	-0.0	2-39
9	POWER	93	2,93,835.76	3,14,039.06	6.9	41	1,43,009.82	1,63,213.12	14.1	1-156
10	HEALTH AND FAMILY WELFARE	8	6,194.73	6,192.62	-0.0	4	3,776.47	3,746.33	-0.8	1-24
11	RAILWAYS	259	5,55,796.94	6,81,339.17	22.6	81	2,44,467.87	3,06,497.97	25.4	1-216
12	ROAD TRANSPORT AND HIGHWAYS	1041	7,84,560.42	7,92,179.68	1.0	372	2,68,445.51	2,73,507.59	1.9	1-126
13	SHIPPING AND PORTS	1	5,362.27	5,362.27	0.0	0	0.00	.00	0.0	-
14	TELECOMMUNICATIONS	6	39,418.57	39,418.57	0.0	3	14,043.62	14,043.62	0.0	9-69
15	URBAN DEVELOPMENT	26	2,84,520.29	3,07,704.63	8.1	10	1,36,669.15	1,53,441.23	12.3	3-63
16	WATER RESOURCES	41	23,478.30	69,700.98	196.9	25	18,334.42	64,408.34	251.3	3-70
17	SOCIAL JUSTICE	1	170.99	170.99	0.0	0	0.00	.00	0.0	-
18	DEFENCE PRODUCTION	1	200.00	195.00	-2.5	0	0.00	.00	0.0	-
19	COMMERCE	1	302.64	302.64	0.0	0	0.00	.00	0.0	-
20	DEPARTMENT OF HIGHER EDUCATION	22	10,712.57	10,629.53	-0.8	8	3,897.03	3,926.58	0.8	12-42
21	HOME AFFAIRS	5	2,589.74	2,767.45	6.9	3	2,223.43	2,401.16	8.0	25-80
22	DPIIT	2	24,857.00	25,485.00	2.5	0	0.00	.00	0.0	-
23	DONER	1	151.33	151.33	0.0	0	0.00	.00	0.0	-
24	RENEWABLE ENERGY	1	366.12	366.12	0.0	0	0.00	.00	0.0	-
Total		1844	28,00,336.60	30,34,454.23	8.4	660	11,05,650.47	12,61,625.44	14.1	

\$-Time Overrun = Anticipated Date of Commissioning minus Latest Approved Date of Commissioning.

9. There are 276 projects reporting both time and cost overruns. The cost overrun for such projects is 69.6% with respect to the original cost. The time overrun is ranging from 1 to 255 months. The sector wise details and extent of time and cost overruns are given in Table-7 below.

Table-7

Extent of time & cost overruns in projects with respect to original schedule (as on Quarter ending September 2023)										
S No.	Sector	No. of projects	Original cost (Rs. crore.)	Anticipated cost (Rs. crore.)	Cost Overrun (%)	Projects with time\$ & cost overruns^				
						No.	Original Cost (Rs, crore)	Anticipated Cost (Rs. crore)	COR (%) of Delay	Range (in months)
1	ATOMIC ENERGY	5	1,16,741.00	1,36,736.00	17.13	3	27,271.00	47,266.00	73.3	84- 171
2	CIVIL AVIATION	28	18,150.38	20,178.54	11.17	5	3,551.27	5,866.79	65.2	10- 48
3	COAL	124	1,71,485.83	1,78,754.83	4.24	7	21,444.28	26,814.31	25.0	28- 114
4	FINANCE	3	786.27	831.04	5.69	0	.00	.00	0.0	0- 0
5	FERTILISERS	2	425.57	425.57	0.00	0	.00	.00	0.0	0- 0
6	MINES	8	7,559.78	9,166.30	21.25	3	4,992.00	6,657.97	33.4	46- 58
7	STEEL	8	23,656.32	32,100.21	35.69	2	17,617.97	26,061.86	47.9	14- 99
8	PETROLEUM	157	3,75,607.66	4,00,256.70	6.56	21	59,019.08	77,391.48	31.1	2- 143
9	POWER	93	2,59,618.72	3,14,039.06	20.96	17	66,083.84	1,20,521.16	82.4	21- 177
10	HEALTH AND FAMILY WELFARE	8	6,032.68	6,192.62	2.65	1	260.00	371.78	43.0	54- 54
11	RAILWAYS	259	4,23,446.86	6,81,339.17	60.90	73	1,23,116.43	2,65,198.25	115.4	3- 255
12	ROAD TRANSPORT AND HIGHWAYS	1041	7,53,248.14	7,92,179.68	5.17	127	1,10,387.58	1,44,283.94	30.7	1- 123
13	SHIPPING AND PORTS	1	5,369.18	5,362.27	-0.13	0	.00	.00	0.0	0- 0
14	TELECOMMUNICATIONS	6	39,418.57	39,418.57	0.00	0	.00	.00	0.0	0- 0
15	URBAN DEVELOPMENT	26	2,82,284.07	3,07,704.63	9.01	4	58,694.77	77,782.27	32.5	3- 63
16	WATER RESOURCES	41	23,466.28	69,700.98	197.03	6	11,806.12	57,792.35	389.5	22- 51
17	SOCIAL JUSTICE	1	170.99	170.99	0.00	0	.00	.00	0.0	0- 0
18	DEFENCE PRODUCTION	1	246.31	195.00	-20.83	0	.00	.00	0.0	0- 0
19	COMMERCE	1	302.64	302.64	0.00	0	.00	.00	0.0	0- 0
20	DEPARTMENT OF HIGHER EDUCATION	22	10,276.15	10,629.53	3.44	4	1,595.78	2,125.47	33.2	8- 40
21	HOME AFFAIRS	5	2,025.73	2,767.45	36.61	3	1,659.44	2,401.16	44.7	25- 80
22	DPIIT	2	24,857.00	25,485.00	2.53	0	.00	.00	0.0	0- 0
23	DONER	1	151.33	151.33	0.00	0	.00	.00	0.0	0- 0
24	RENEWABLE ENERGY	1	271.90	366.12	34.65	0	.00	.00	0.0	0- 0
Total		1844	2545599.36	3034454.23	19.20	276	507499.56	860534.79	69.6	

^ Cost Overrun= Anticipated Cost minus Latest approved Cost

\$-Time Overrun = Anticipated Date of Commissioning minus Latest Approved Date of Commissioning.

10. **Factors Responsible for Time and Cost Overruns**

The brief reasons for time and cost overruns as reported by various project implementing agencies are delay in land acquisition, forest clearance, fund constraints, rehabilitation & resettlement problems of project affected persons, delay in supply of equipment, slow progress in works other than civil works, contractual issues, delay in equipment erection, changes in structural design, geological surprises, transfer of technology, change in scope of work, delay in shifting of utility by State Government, change of ownership of executing agency, delay in award of works, ROU/ROW problems, adverse law & order situation and COVID-19 etc.

PROJECTS REQUIRING EXAMINATION OF THE REVISED COST ESTIMATE

11. It may be noted that as many as 301 (151 Mega and 150 Major) of the 1844 projects on the OCMS require review/sanction of the cost estimates as their anticipated costs have exceeded the approved cost. It may also be noted from the Table below that in 142 (77 Mega, 65 Major) projects, the actual expenditure up to September 2023 had already exceeded the approved cost. The exercise for the review of cost is required for 351 projects and in the case of 142 projects Revised Cost Estimate (RCE) needs to be approved by PIB/ CCEA and needs to be updated on OCMS. The sector-wise picture is presented as below:

TABLE-8

Sector-wise distribution of projects requiring review/sanctions of RCE (as on Quarter ending September 2023)								
(No. of projects)								
S. No.	Sector	Total no. of projects	Mega		Major		Total	
			Approved cost less than		Approved cost less than		Approved cost less than	
			Anticipated Cost	Expenditure	Anticipated Cost	Expenditure	Anticipated Cost	Expenditure
1	ATOMIC ENERGY	5	1	0	0	0	1	0
2	CIVIL AVIATION	28	2	1	2	1	4	2
3	COAL	124	1	0	7	2	8	2
4	FINANCE	3	0	0	1	1	1	1
5	FERTILISERS	2	0	0	0	0	0	0
6	MINES	8	1	1	0	0	1	1
7	STEEL	8	0	0	0	0	0	0
8	PETROLEUM	157	1	0	2	1	3	1
9	POWER	93	10	10	3	0	13	10
10	HEALTH AND FAMILY WELFARE	8	0	0	1	0	1	0
11	RAILWAYS	259	73	45	40	17	113	62
12	ROAD TRANSPORT AND HIGHWAYS	1041	53	13	83	39	136	52
13	SHIPPING AND PORTS	1	0	0	0	0	0	0
14	TELECOMMUNICATIONS	6	0	1	0	0	0	1
15	URBAN DEVELOPMENT	26	6	5	0	0	6	5
16	WATER RESOURCES	41	1	1	8	3	9	4
17	SOCIAL JUSTICE	1	0	0	0	0	0	0
18	DEFENCE PRODUCTION	1	0	0	0	0	0	0
19	COMMERCE	1	0	0	0	0	0	0
20	DEPARTMENT OF HIGHER EDUCATION	22	0	0	2	1	2	1
21	HOME AFFAIRS	5	1	0	1	0	2	0
22	DPIIT	2	1	0	0	0	1	0
23	DONER	1	0	0	0	0	0	0
24	RENEWABLE ENERGY	1	0	0	0	0	0	0
Total		1844	151	77	150	65	301	142

Constraints of data used in the Report

12. The list of projects included in the Report is not exhaustive. Only those projects, which are reported by the implementing agencies, are included in the Report. This has also been brought to the notice of all administrative Ministries/ Departments so that they may advise concerned agencies to send complete details of their projects as approved by their Boards. Projects which are sanctioned recently by the Government where the execution work has not yet commenced would be included in subsequent reports once they are reported on OCMS.

13. The project-wise outlay of all the projects covered in the Report may not be the same as approved by the erstwhile Planning Commission. The outlay for such projects is normally fixed by the concerned administrative ministries depending upon the availability of resources. The expenditure figures shown against each project are provisional and at times do not include the re-appropriation of funds within the projects. The committed expenditure for a particular project is not covered. The ratio of expenditure commitment for various activities as against the total cost of the project gives the extent to which progress is made towards its implementation.

15. One of the reasons for time required in bringing out the Status Report is the non-furnishing of complete and accurate information on time by project authorities. Some of the project authorities are not reporting the exact status of the projects for a considerable time and these are corrected in the report as and when the details are made available by them. In most of the projects the physical progress of the project is not reported. The same parameters without change for several quarters continuously, is being reported.

Sector: Atomic Energy



Sector: ATOMIC ENERGY

Status of projects as on 30-09-23							
Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Mega	5	1	0	1	3	0	0
Total	5	1	0	1	3	0	0

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.

Atomic Energy Sector

1. Overview

- Out of 1844 projects on the monitor of MoSPI during the 2nd quarter, 5 projects belong to the Atomic Energy Sector.
- The total original cost of implementation of these 5 projects was Rs.1,16,741.00 crore and the anticipated completion cost is Rs.1,36,736.00 crore which reflects a cost overrun of 17.1% (spread over all Atomic Energy sector projects). The expenditure incurred for these projects till September 2023 is Rs.9,52,54.36 crore which is 81.6% of the original cost. Out of 5 projects, 1 is on schedule and 4 projects are delayed.

2. Project with time overrun: 4

There are 4 projects that are having time overrun ranging from 36 - 171 months. Out of 4 projects, 1 project has delay of 36 months and other 3 projects are delayed by 84, 99 and 171 months. There is an overall cost overrun of 29.8% in these delayed projects.

3. Projects with cost overrun: 3

There are 3 projects which are having cost overrun. There is an overall cost overrun of 73.3% in these projects.

4. Projects with both time and cost overrun: 3

There are 3 projects that are having time and cost overrun. There is an overall cost overrun of 73.3% in these projects and time overrun in these projects is ranging from 84-171 months.

5. Main reasons of delay :

- (i) New contracts for construction of Natural Draft Cooling Towers (NDCTs) & Induced Draft Cooling Towers (IDCTs) have been awarded on risk purchase basis. This will have impact on project completion.
- (ii) Equipment supply/ erection constraints:
- Delay in supply of priority item / equipment from Russia is hampering the progress.

Sector: Civil Aviation



Sector: CIVIL AVIATION

Status of projects as on 30-09-23							
Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Mega	5	0	0	3	2	0	0
Major	23	3	0	14	3	2	1
Total	28	3	0	17	5	2	1

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.

Civil Aviation Sector

1. Overview

Out of 1844 projects on the monitor of MoSPI during the 2nd quarter, 28 belong to the Civil Aviation Sector.

➤ The total original cost of implementation of these 28 projects was Rs.18,150.38 crore and the anticipated completion cost is Rs.20,178.54 crore which reflects a cost overrun of 11.2%. The expenditure incurred on these projects till September 2023 is Rs.1,18,91.03 crore which is 65.5% of the original cost. Out of 26 projects, 3 are on schedule, 22 projects are delayed and 3 are without date of commissioning.

2. Project with time overrun: 22

There are 22 projects those are having time overruns in the range of 2 - 48 months. 3 projects are having time overrun in range of 1-12 months, 4 projects in 13-24 months and 15 projects in 25-48. There is an overall cost overrun of 15.3% in these delayed projects

3. Projects with Cost Overrun: 6

There are 6 projects that are having cost overruns. Original cost of these 6 projects was Rs. 3,968.50 crore. At the end of September 2023, the anticipated cost of these projects has been reported as Rs.6,574.52 crore. Thus projecting an overall cost overrun of 65.7% (spread over 6 projects with cost overrun)

4. Projects with both time and cost overrun :5

There are 5 projects that are having time and cost overrun. There is an overall cost overrun of 65.2% in these projects and time overrun in these projects is ranging from 10- 48 months

5. Main reasons for delay:

- Delay due to unusual heavy monsoon.
- Delay in land transfer by UP Government
- Delay in environmental clearance.
- Work delayed due to DGCA Clearance, shortage of Manpower, financial constraints.
- Delay in Acquisition of AAI Land.
- Non-availability of construction materials in nearby areas

Sector: Coal



Sector: COAL

Status of projects as on 30-09-23

Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Mega	35	21	0	9	2	2	1
Major	89	44	1	35	5	3	1
Total	124	65	1	44	7	5	2

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.

Coal Sector

1. Overview

Out of 1844 projects on the monitor of MoSPI during the 2nd quarter, 124 projects belong to the Coal Sector.

The total original cost of implementation of these 124 projects was Rs.1,71,485.83 crore and their anticipated completion cost is Rs.1,78,754.83 crore which shows a cost overrun of 4.2%. The expenditure incurred on these projects till September 2023 is Rs.7,31,87.89 crore which is 42.7% of the original cost of the projects.

➤ Out of 124 projects, 66 projects are on schedule, 51 projects are delayed and 7 projects don't have proper date of commissioning.

2. Projects with time overrun :51

Out of 51 delayed projects in the range of 12 - 156, 13 projects have an overall delay in the range of 12 to 24 months, 21 projects have delay in the range of 25 to 60 months and 17 projects have delay of more than 60 months. The cost overrun in these delayed projects is 6.8%.

3. Projects with cost overrun :10

➤ There are 10 projects that are having cost overruns. Original cost of these 10 projects was Rs.28,093.45 crore. At the end of September 2023, the anticipated cost of these projects has been reported as Rs.36,716.44 crore. Thus projecting an overall cost overrun of 30.7% (spread over 10 projects with cost overrun).

4. Projects with both time and cost overrun :7

➤ There are 7 projects reporting both time and cost overrun to the extent of 25.0% from the original cost and time overrun ranging from 28- 114 months.

5. Main reasons of delay :

- Delay in obtaining Environmental clearance and Forest clearance as well as delay in permitting mining in forest areas,
- Delay in Land acquisition,
- R & R issues,
- Delay due to antisocial activities and agitation of villagers
- Delay in equipment supply,
- Delay due to adverse geo-mining conditions and Fire.
- Delay due to Covid-19

Sector: FINANCE

Status of projects as on 30-09-23							
Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Major	3	0	0	0	0	2	1
Total	3	0	0	0	0	2	1

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.

FINANCE

1.Overview

- Out of 1844 projects on the monitor of MoSPI during the 2nd quarter, 3 projects belong to the Finance.
- The total original cost of implementation of 3 projects were Rs. 786.27crore and anticipated cost of Rs. 831.04 thus having cost overrun of 5.7%.The expenditure incurred on these projects till September 2023is Rs.7,24.00 crore which is 92.1% of the original cost.
- All the3 projects do not have fixed date of commissioning.

Reasons of Delay

- Delay due to non-uprooting of trees.
- Delay in obtaining land ownership documents

Sector: Fertilizers



Sector: FERTILISERS

Status of projects as on 30-09-23							
Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Major	2	2	0	0	0	0	0
Total	2	2	0	0	0	0	0

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.

Fertilizers Sector

1. Overview

- Out of 1844 projects on the monitor of MoSPI during the 2nd quarter, 2 project belong to the Fertilizers Sector.
- The total original/anticipated cost of implementation of this project is Rs.425.57 crore. The expenditure incurred on these projects till September 2023 is Rs.18.83 crore which is 4.4 % of the original cost of the projects. One project is ahead of schedule and the other is on schedule.

Sector: Mines



Sector: MINES

Status of projects as on 30-09-23

Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Mega	3	0	0	1	2	0	0
Major	5	0	0	3	1	1	0
Total	8	0	0	4	3	1	0

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.

Mines Sector

1. Overview

Out of 1844 projects on the monitor of MoSPI during the 2nd quarter, 8 projects belong to the Mines Sector.

The total original cost of implementation of these 8 projects was Rs. 7,559.78 crore and their anticipated completion cost is Rs. 9,166.30 crore which reflects a cost overrun of 21.3% (spread over all Mines projects). The expenditure incurred on these projects till September 2023 is Rs.42,31.17 crore which is 56.0% of the original cost of the projects. Out of 8, 7 projects are delayed and 1 is without proper date of commissioning.

2. Projects with time overrun :7

All the delayed projects have an overall delay in the range of 5 - 58 months. 1 project has a delay in the range of 1 to 12 and 6 projects have a delay in the range of 25 to 58 months. The cost overrun in these delayed projects is 21.9%.

3. Projects with cost overrun : 3

➤ There are 3 projects that are having cost overruns. Original cost of these 3 projects was Rs.4,992.00 crore. At the end of September 2023, the anticipated cost of these projects has been reported as Rs.6,657.97 crore. Thus, projecting an overall cost overrun of 33.4% (spread over 3 projects with cost overrun).

4. Projects with both time and cost overrun :3

➤ There are 3 projects reporting both time and cost overrun to the extent of 33.4% from the original cost and time overrun ranging from 46- 58 months.

5. Main reasons of delay:

- Poor performance of contractor
- Intermittent local issues
- Delay in Land acquisition by State government.
- Court case
- financial constraints of FFIL, the agency for Calcination, Evaporation and Bauxite Grinding packages, Poor performance of MECON, the agency for Bauxite storage and handling package and slow work progress of Bridge and Roof, the agency for Civil and Structural agency.

Sector: Steel



Sector: STEEL

Status of projects as on 30-09-23

Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Mega	4	0	0	2	2	0	0
Major	4	2	0	2	0	0	0
Total	8	2	0	4	2	0	0

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.

Steel Sector

1. Overview

- Out of 1844 projects on the monitor of MoSPI during the 2nd quarter, 8 projects belong to the Steel Sector.

The total original cost of implementation of these 8 projects was Rs.23,656.32 crore and their anticipated completion cost is Rs.32,100.21 crore thus reflecting a cost overrun of 35.7%.The expenditure incurred on these projects till September 2023is Rs.2,70,93.09 crore which is 114.5% of the original cost of the projects.

- Out of 8 projects, 2 projects are on scheduleand6 projects are delayed.

2. Projects with time overrun :6

- All 6 projects delayed by 9-99 months. The cost overrun in these delayed projects 37.6%

3. Projects with cost overrun :2

There are 2 projects which arehaving cost overrun. Original cost of this project is Rs. 17,617.97crore. At the end of September 2023, the anticipated cost of this project has been reported as Rs.26,061.86 crore. Thus projecting an overall cost overrun of 47.9%.

4. Projects with both time and cost overrun: 2

There are 2 projectshaving time overrun of 14- 99 months and cost overrun of 47.9%.

5. Main reasons of delay :

- Delay in obtaining Environmental clearance and Forest clearance as well as delay in permitting mining in forest areas,
- Delay in Land acquisition,
- R & R issues,
- Law & Order problem,
- Delay in equipment supply,
- Delay due to adverse geo-mining conditions and Fire

Sector: Petroleum



Sector: PETROLEUM

Status of projects as on 30-09-23							
Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Mega	63	21	2	25	14	0	1
Major	94	44	0	39	7	3	1
Total	157	65	2	64	21	3	2

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.

Petroleum Sector

1. Overview

Out of 1844 projects on the monitor of MoSPI during the 2nd quarter, 157 projects belong to the Petroleum Sector.

The total original cost of these 157 projects was Rs.3,75,607.66 crore and the anticipated completion cost is Rs.4,00,256.70 crore which reflects a cost overrun of 6.6% (spread over all Petroleum projects). The expenditure incurred on these projects till September 2023 is Rs.17,58,04.95 crore which is 46.8% of the original cost of these projects.

- Out of 157 projects, 2 projects are ahead of schedule, 65 projects are on schedule, 85 projects are delayed and 5 projects are without date of commissioning.

2. Projects with time overrun : 85

- The delay in these projects range from 2-143 months. Out of 85 delayed projects, 58 projects have an overall delay in the range of 1 to 24 months, 21 projects have delay in the range of 25 to 60 months and 6 projects have delay of more than 60 months. The cost overrun in these delayed projects 7.8%

3. Projects with cost overrun : 25

- There are 25 projects that are having cost overruns. Original cost of these 25 projects was Rs.74,415.34 crore. At the end of September 2023, the anticipated cost of these projects has been reported as Rs.1,00,308.30 crore. Thus projecting an overall cost overrun of 34.8% (spread over 30 projects with cost overrun).

4. Projects with both time and cost overruns : 21

- There are 21 projects reporting both time and cost overrun to the extent of 31.1% from the original cost and time overrun ranging from 2-143 months.

5. Main reasons of delay :

- Delay in getting Forest clearances.
- Protest by local dwellers
- Delay in purchase of land
- RoU related issues/encumbrance/resistance & Change in scope
- Rise in input cost
- Court Cases
- Delay in getting CTE for 1G Plant.

Sector: Power



Sector: POWER

Status of projects as on 30-09-23							
Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Mega	51	15	0	22	13	1	0
Major	42	16	0	20	4	2	0
Total	93	31	0	42	17	3	0

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.

Power Sector

1. Overview

Out of 1844 projects on the Monitor of MoSPI during the 2nd quarter, 93 projects belong to the Power Sector.

- The total original cost of implementation of these 93 projects was Rs.2,59,618.72 crore and their anticipated completion cost is Rs.3,14,039.06 crore, which reflects a cost overrun of 21.0% (spread over all power sector projects). The expenditure incurred on these projects till September 2023 is Rs.16,92,08.28 crore which is 65.2% of the original cost of the projects.
- Out of 93 projects, 1 project is ahead of schedule, 30 projects are on schedule and 59 projects are delayed and 3 projects are without date of commissioning.

2. Projects with time overrun :59

- There are 59 projects that are having time overruns from 1-177 months. There is an overall cost overrun of 32.6% in these 59 delayed projects. Out of 59 delayed projects, 20 projects have an overall delay in the range of 1 to 12 months, 18 projects have delay in the range of 13 to 24 months, 9 projects have delay in the range of 25 to 60 months and 12 projects have time overrun of more than 60 months.

3. Projects with cost overrun: 17

There are 17 projects that are having cost overruns. Original cost of these 17 projects was Rs.66,083.84 crore. At end of September 2023, the anticipated cost of these projects has been reported as Rs.1,20,521.16 crore. Thus projecting an overall cost overrun of 82.4% (spread over 17 projects with cost overrun).

4 Projects with both time and cost overrun: 17

- There are 17 projects reporting both time and cost overrun to the extent of 82.4% from the original cost and time overrun ranging from 21- 177 months.

5. Main reasons of delay:

- Law and Order issue
- Delay in land acquisition
- RoR issue
- Delay in finalization of compensation

Sector: Health & Family Welfare



Sector: HEALTH AND FAMILY WELFARE

Status of projects as on 30-09-23							
Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Mega	3	1	0	2	0	0	0
Major	5	0	0	2	1	1	1
Total	8	1	0	4	1	1	1

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.

Health and Family Welfare

1. Overview

Out of 1844 projects on the monitor of MoSPI during the 2nd quarter, 8 projects belong to the Health and Family Welfare Sector.

- The total original cost of implementation of these projects is Rs.6,032.68 crore and anticipated cost of these projects is Rs.6,192.62 crore reflecting a cost overrun of 2.7%. The cumulative expenditure of these projects is Rs.25,73.29 crore which is 42.7% of the original cost of the project.
- Out of 29 projects, 1 project is on schedule, 5 projects are delayed and 2 projects do not have fixed date of commissioning.

2. Projects with time overrun :5

There are 5 projects those are having time overruns in the range of 1 - 54 months. 2 projects are having time overrun in range of 1-12 months and 3 projects in 25-54 months. There is an overall cost overrun of 2.5% in these delayed projects

3. Projects with Cost Overrun: 2

There are 2 projects that are having cost overruns. Original cost of these 2 projects was 469.84 crore and anticipated cost has been reported as Rs.644.78 crore. Thus projecting an overall cost overrun of 37.2% (spread over 2 projects with cost overrun)

5. Projects with both time and cost overrun : 1

One project is having time and cost overrun. The overall cost overrun of 43.0% and time overrun is 54 months

4. Main reasons of delay:

- Fund Constraint;
- Delay in civil works;
- Local protest for demanding local employment;

Sector: Railways



Sector: RAILWAYS

Status of projects as on 30-09-23							
Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Mega	119	9	11	15	59	5	20
Major	140	67	24	13	14	6	16
Total	259	76	35	28	73	11	36

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.

Railways Sector

1. Overview

Out of 1844 projects on the Monitor of MoSPI during the 2nd quarter, 259 projects belong to the Railways Sector.

The total original cost of these 259 projects was Rs.4,23,446.86 crore and the anticipated completion cost is Rs. 6,81,339.17 crore, which reflects a cost overrun of 60.9% (spread over all railways sector projects). The expenditure incurred on these projects till September 2023 is Rs.39,34,47.47 crore which is 92.9% of original cost.

- Out of 259 projects, 38 projects are ahead of schedule, 73 projects are on schedule and 101 projects are delayed. There are 47 projects for which either original date of commissioning or date of commissioning has not been provided thus their status in respect with time overrun cannot be evaluated.

2. Projects with time overrun: 101

- There are 101 projects that are having time overruns ranging from 3 to 255 months. There is an overall cost overrun of 51.7% in these 101 delayed projects. Out of 101 delayed projects 20 projects have an overall delay in the range of 3 to 24 months and 49 projects have delay in the range of 25 to 60 months and 33 projects have delay of more than 60 months.
-

3. Projects with cost overrun: 144

- There are 144 projects that are having cost overruns. Original cost of these projects was Rs.2,02,019.35 crore. At the end of September 2023, the anticipated cost of these projects has been reported as Rs.4,68,564.04 crore. Thus projecting an overall cost overrun of 131.9% (spread over 144 projects with cost overrun).

4. Projects with both time and cost overrun: 73

- There are 73 projects reporting both time and cost overrun to the extent of 115.4% from the original cost and time overrun ranging from 3- 255 months.

6. Main reasons of delay:

- Delay in forest clearance.
- Delay due to land acquisition
- Delay due to frequent hindrances by locals
- Delay due to limited working season.
- Delay due to Law & order issue.

Sector: Road Transport and Highways



Sector: ROAD TRANSPORT AND HIGHWAYS

Status of projects as on 30-09-23							
Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Mega	254	104	22	57	55	13	3
Major	787	196	15	323	72	150	31
Total	1041	300	37	380	127	163	34

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.

Road Transport & Highways Sector

1. Overview

Out of 1844 projects on the Monitor of MoSPI during the 2nd quarter, 1041 projects belong to the Road Transport & Highways Sector.

- The total original cost of these 1041 projects was Rs.7,53,248.14 crore and the anticipated completion cost is Rs.7,92,179.68 crore, which reflects a cost overrun of 5.2% (spread over all road sector projects). The expenditure incurred on these projects till September 2023 is Rs.38,66,19.32 crore which is 51.3% of the original cost of these projects.
- Out of 1041 projects, 9 projects are ahead of schedule, 328 projects are on schedule and 507 projects are delayed. There are 197 projects for which either original or anticipated date of commissioning has not been provided.

2. Projects with time overrun: 507

- There are 507 projects having time overruns. There is an overall cost overrun of 9.1% in these 507 delayed projects. The delay in these projects range from 1-131 months. Out of 507 delayed projects, 252 projects have an overall delay in the range of 1 to 24 months and 198 projects have delay in the range of 25 to 60 months and 57 projects are delayed by more than 60 months.

3. Projects with cost overrun :198

- There are 198 projects that are having cost overruns. Original cost of these 198 projects was Rs.1,72,880.72 crore. At end of September 2023, the anticipated cost of these projects has been reported as Rs.2,18,183.74 crore. Thus projecting an overall cost overrun of 26.2% (spread over 198 projects with cost overrun).

4. Projects with both time and cost overrun :127

- There are 127 projects reporting both time and cost overrun to the extent of 30.7% of the original cost and time overrun of 1- 123 months.

5. Main reasons of delay :

- Delayed due to Land Acquisition, Utility Shifting, Forest Clearance & COVID-19
- Insufficient mobilisation of Contractor during initial days
- Adverse law & order situation.
- Land acquisition
- Delay in approval of construction design
- Contractual issues like poor performance, financial issue and termination of contract.

Sector: Telecommunications



Sector: TELECOMMUNICATIONS

Status of projects as on 30-09-23							
Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Mega	2	1	0	1	0	0	0
Major	4	2	0	2	0	0	0
Total	6	3	0	3	0	0	0

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.

Telecommunications Sector

1. Overview

- Out of 1844 projects on the monitor of MoSPI during the 2nd quarter, 6 projects belong to the Telecommunications Sector.
- The total original/anticipated cost of implementation of these 6 projects was Rs. 39,418.57 crore. The expenditure incurred on these projects till September 2023 is Rs. 2,22,69.03 crore which is 56.5% of the original cost of the projects. Since the expenditure has exceeded the sanctioned cost, approval of revision in cost is required to be undertaken by the concerned agency/PSU from the competent authority.
- Out of 6 projects, 3 projects are on schedule and three projects are delayed.

2 Projects with time overrun : 3

- These 3 projects are delayed in the range of 30 - 98 months viz. 30, 69, 98 months.

3 Projects with cost overrun : NIL

4 Main reasons of delay :

- Delay in getting approval from Local and other statutory bodies.
- Ban on construction.
- Delay due to Covid-19 (1st wave)
- Delay due to farmers agitation.

Sector: Urban Development



Sector: URBAN DEVELOPMENT

Status of projects as on 30-09-23							
Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Mega	22	3	0	10	4	2	3
Major	4	1	0	2	0	1	0
Total	26	4	0	12	4	3	3

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.

Urban Development

1. Overview

- Out of 1844 projects on the Monitor of MoSPI during the 2nd quarter, 26 projects belong to the Urban Development Sector.
- The total original cost of implementation of these 26 projects was Rs.2,82,284.07 crore and the anticipated completion cost is Rs. 3,07,704.63 crore which reflects a cost overrun of 9.0% (spread over all urban development sector projects). The expenditure incurred on these projects till September 2023 is Rs.18,52,08.49 crore which is 65.6% of the original cost.
- Out of 26 projects, 4 projects are on schedule and 16 projects are delayed and 6 projects do not have fixed date of commissioning.

2. Projects with time overrun: 16

There are 16 projects those are having time overrun ranging from 3-63 months. There is an overall cost overrun of 11.5% in these delayed projects. Out of 16 delayed projects, 6 projects have an overall delay in the range of 3 to 21 months and 10 projects have delay in the range of 27-63 months.

3. Projects with cost overrun :7

There are 7 projects those are having cost overrun. Total original cost of these 7 projects is Rs.1,17,061.56 crore and the anticipated cost is Rs.1,42,561.32 crore reflecting a cost overrun of 21.8%

4. Projects with both time and cost overrun :4

There are 4 projects reporting both time and cost overrun to the extent of 32.5% from the original cost and time overrun ranging from 3-63 months.

5. Main reasons for delay :

- o Delay in initial handing over of site.
- o Delay in design finalization.
- o Land Acquisition.
- o Removal of Trees.
- o COVID-19 Pandemic.
- o Delay in getting NOC from local bodies

Sector: WATER RESOURCES

Status of projects as on 30-09-23							
Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Mega	1	0	0	0	1	0	0
Major	40	0	0	20	5	12	3
Total	41	0	0	20	6	12	3

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.

Water Resources Sector

1. Overview

Out of 1844 projects on the monitor of MoSPI during the 2nd quarter, 41 projects belong to the Water Resources Sector.

The total original cost of implementation of these 41 projects is Rs.23,466.28 crore and its anticipated completion cost is Rs.69,700.98 which reflects a cost overrun of 197.0% (spread over all Water Resources sector projects). The expenditure incurred on these projects till September 2023 is Rs.2,85,56.94 crore which is 121.7% of the original cost of the projects. Since the expenditure has exceeded the sanctioned cost, approval of revision in cost is required to be undertaken by the concerned agency/ PSU from the competent authority.

Out of 41 projects, 26 projects are delayed and 15 projects do not have fixed date of commissioning.

2. Projects with time overrun :26

There are 26 projects those are having time overrun, 11 projects have delay ranging from 9-24 months and 15 projects are delayed ranging from 25-51 months. There is an overall cost overrun of 244.8% in these delayed projects

3. Project with Cost Overrun: 9

There are 9 projects those are having cost overrun. Total original cost of these 9 projects is Rs.12,532.31 crore and the anticipated cost is Rs.58,856.49 crore reflecting a cost overrun of 369.6%

4. Projects with both time and cost overrun: 6

- There are 6 projects reporting both time and cost overrun to the extent of 389.5% from the original cost and time overrun is of 22- 51 months.

6. Main reasons of delay :

- Land Acquisition problem.
- Delay due to displacement of families

Sector: SOCIAL JUSTICE

Status of projects as on 30-09-23							
Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Major	1	1	0	0	0	0	0
Total	1	1	0	0	0	0	0

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.

Social Justice

1.Overview

- Out of 1844 projects on the monitor of MoSPI during the 2nd quarter, 1 project belongs to the Social Justice.
- The total original/anticipated cost of implementation of this project was Rs.170.99 crore. The expenditure incurred on the project till September 2023 is Rs. 73.8 crore which is 43.2% of the original cost. This project is on schedule.

Sector: Defence Production



Sector: DEFENCE PRODUCTION

Status of projects as on 30-09-23							
Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Major	1	0	0	0	0	1	0
Total	1	0	0	0	0	1	0

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.

Defence Production

1.Overview

- Out of 1844 projects on the monitor of MoSPI during the 2nd quarter, 1 project belongs to the Defence Production.
- The total original cost of implementation of this project was Rs.246.31crore and anticipated cost of Rs. 195.00 crore. The expenditure incurred on these projects till September 2023is Rs1,87.12 crore which is 76.0% of the original cost.
- The project do not have fixed date of commissioning

Sector: COMMERCE

Status of projects as on 30-09-23							
Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Major	1	0	0	0	0	1	0
Total	1	0	0	0	0	1	0

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.

Commerce

1. Overview

Out of 1844 projects on the monitor of MoSPI during the 2nd quarter, 1project belong to the Commerce Sector.

The total original/anticipated cost of implementation of this project was Rs.302.64crore. The expenditure incurred on these projects till September 2023is Rs.30 crore which is 9.9% of the original cost. This project doesn't have fixed date of commissioning.

Sector: DEPARTMENT OF HIGHER EDUCATION

Status of projects as on 30-09-23							
Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Mega	1	0	0	0	1	0	0
Major	21	2	0	10	3	6	0
Total	22	2	0	10	4	6	0

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.

Department of Higher Education

1.Overview

- Out of 1844 projects on the monitor of MoSPI during the 2nd quarter, 22 projects belong to the Department of Higher Education.
- The total original cost of implementation of these 22 projects was Rs.10,276.15 crore and the anticipated completion cost is Rs.10,629.53 crore. The expenditure incurred on these projects till September 2023 is Rs.67,17.50 crore which is 65.4% of the original cost.
- Out of 22 projects, 1 project is ahead of schedule, 1 project is on schedule, 14 projects are delayed and 6 projects do not have fixed date of commissioning.

2. Projects with time overrun: 14

Out of 14 projects, 6 projects are delayed by 8-24 months, 6 projects are delayed by 25-60 months and 2 projects are delayed by 76 & 111 months

3. Projects with cost overrun :4

There are 4 projects those are having cost overrun. Total original cost of these 4 projects is Rs. 1,595.78 crore and the anticipated cost is Rs. 2,125.47 crore reflecting a cost overrun of 33.2%

4.Reasons for Delay:

- law and order issue
 - land acquisition
 - Covid 19

Home Affairs

1. Overview

- Out of 1844 projects on the monitor of MoSPI during the 2nd quarter, 5 projects belong to the Home Affairs.
- The total original cost of implementation of these 5 projects was Rs. 2,025.73 crore and the anticipated completion cost is Rs. 2,767.45 crore which reflects a cost overrun of 36.6% (spread over all projects). The expenditure incurred on these projects till September 2023 is Rs. 20,24.80 crore which is 100.0% of the original cost.
- Four projects are delayed and 1 project do not have date of commissioning.

2. Projects with time overrun: 4

These projects are delayed by 5, 25, 50 and 80 months and there is cost overrun of 40.6% in these projects.

3. Projects with cost overrun: 3

There are 3 projects those are having cost overrun. Total original cost of the project is Rs. 1,659.44 crore and the anticipated cost is Rs. 2,401.16 crore reflecting a cost overrun of 44.7%.

4. Projects with both time and cost overrun : 3

There are 3 projects reporting both time and cost overrun to the extent of 44.7% from the original cost and time overrun of range 8- 40 months.

Reason of Delay

- Delay in getting clearances from local bodies.

Sector: HOME AFFAIRS

Status of projects as on 30-09-23							
Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Mega	1	0	0	0	1	0	0
Major	4	0	0	1	2	1	0
Total	5	0	0	1	3	1	0

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.

Sector: DPIIT

Status of projects as on 30-09-23

Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Mega	2	1	0	0	0	0	1
Total	2	1	0	0	0	0	1

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.

DPIIT

1. Overview

- Out of 1844 projects on the monitor of MoSPI during the 2nd quarter, 2 projects belong to the DPIIT Sector.
- The total original cost of implementation of these 2 projects were Rs.24,857.00 crore and the anticipated completion cost is Rs.25,485.00 crore which reflects a cost overrun of 2.5% (spread over all projects). The expenditure incurred on these projects till September 2023 is Rs. 1,39,36.39 crore which is 56.1% of the original cost.
- One project is on schedule and 1 project is without date of commissioning.

2. Project with Cost Overrun: 1

One project is having cost overrun. Total original cost of this project is Rs.4,773.00 crore and the anticipated completion cost is Rs.5,401.00 crore which reflects a cost overrun of 13.2%

4. Reasons for Delay:

The reasons for time and cost overrun have not been provided by the concerned implementing agency.

Sector: DONER

Status of projects as on 30-09-23

Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Major	1	0	0	0	0	1	0
Total	1	0	0	0	0	1	0

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.

DONER

1.Overview

- Out of 1844 projects on the monitor of MoSPI during the 2nd quarter, 1 project belongs to the DONER.
- The total original/anticipated cost of implementation of this project was Rs.151.33 crore. The expenditure incurred on the project till September 2023 is Rs.148.33 crore which is 98.00% of the original cost.
- This project doesn't have a fixed date of commissioning.

Sector: RENEWABLE ENERGY

Status of projects as on 30-09-23							
Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Major	1	0	0	0	0	0	1
Total	1	0	0	0	0	0	1

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.

Renewable Energy

1.Overview

- Out of 1844 projects on the monitor of MoSPI during the 2nd quarter, 1 project belongs to the Renewable Energy.
- The total original cost of implementation of the project was Rs. 271.90 crore and the anticipated completion cost is Rs. 366.12 crore which reflects a cost overrun of 34.7%. The expenditure incurred on these projects till September 2023 is Rs.3,29.49crore which is 121.2% of the original cost.This project does not have fixed date of commissioning.

ANNEXURE

Details of Ongoing Projects having Both Time and Cost Overruns w.r.t Original Schedule

(2 Quarter,2023-2024)								
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	POWER							
1	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [180100221	09/2003	6,285.33 -	21,247.54	09/2010 -	05/2025	238.05	176
	Total		6,285.33 -	21,247.54				
	RAILWAYS							
2	AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181	02/1997	2,271.50 -	4,805.17	03/2021 -	12/2025	111.54	57
3	DAUSA-GANGAPUR CITY(NL),NWR - [220100184	02/1997	410.08 -	970.00	02/2019 -	12/2023	136.54	58
4	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328	04/2005	810.78 -	1,928.07	06/2021 -	03/2025	137.80	45
5	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP [N22000028	04/2006	495.74 -	734.01	06/2013 -	12/2023	48.06	126
	Total		3,988.10 -	8,437.25				
	WATER RESOURCES							
6	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA [N30000034	08/2017	307.12 -	653.67	09/2022 -	12/2026	112.84	51
	Total		307.12 -	653.67				
	RAILWAYS							
7	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) - [220100232	09/1998	247.66 -	8,248.50	05/2008 -	03/2025	3,230.57	202
8	KATNI-BINA 3RD LINE (263 KM) - [N22000415	06/2016	2,478.23 -	2,938.00	03/2022 -	06/2024	18.55	27
9	MADURAI-TUTICORIN VIA ARUPPUKOTTAI - [N22000215	04/2011	120.70 -	2,053.39	03/2019 -	12/2027	1,601.23	105
	Total		2,846.59 -	13,239.89				
	ATOMIC ENERGY							
10	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4 - [N02000010	10/2009	11,459.00 -	22,517.00	12/2015 -	03/2024	96.50	99
	Total		11,459.00 -	22,517.00				

(2 Quarter,2023-2024)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	RAILWAYS							
11	CHANDIGARH-BADDI - [N22000467]	04/2007	328.14 -	1,540.14	03/2023 -	06/2025	369.35	27
	Total		328.14 -	1,540.14				
	STEEL							
12	SCREENING PLANT-III AT KIRANDUL - [N12000127]	03/2021	2,092.97 -	2,221.86	08/2024 -	10/2025	6.16	14
	Total		2,092.97 -	2,221.86				
	ROAD TRANSPORT AND HIGHWAYS							
13	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791 - [N24000556]	03/2016	899.00 -	1,381.45	04/2019 -	05/2024	53.67	61
	Total		899.00 -	1,381.45				
	RAILWAYS							
14	VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409]	01/1991	2,335.67 -	3,327.72	12/2024 -	12/2026	42.47	24
15	MURKONGSELEK-PASIGHAT NL - [N22000208]	04/2011	414.84 -	1,187.49	03/2020 -	10/2024	186.25	55
	Total		2,750.51 -	4,515.21				
	PETROLEUM							
16	SUSTAINED EVACUATION OF GAS FROM GANDHAR FIELDS BY INSTALLING A GAS COMPRESSOR AND PIPELINE CONNECTI - [N16000349]	09/2018	225.54 -	247.90	02/2021 -	03/2024	9.91	37
	Total		225.54 -	247.90				
	RAILWAYS							
17	RAMGANJMUNDI-BHOPAL (NL),WCR - [220100314]	04/2001	424.60 -	3,032.46	03/2021 -	12/2025	614.19	57
	Total		424.60 -	3,032.46				
	ROAD TRANSPORT AND HIGHWAYS							
18	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696]	08/2017	950.64 -	1,168.33	02/2022 -	10/2024	22.90	32
19	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515]	04/2014	1,665.00 -	2,360.65	09/2016 -	02/2024	41.78	89

(2 Quarter,2023-2024)

(2 Quarter,2023-2024)								
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
20	CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF - [N24000851	03/2018	1,162.92 -	1,182.87	07/2021 -	09/2024	1.72	38
	Total		3,778.56 -	4,711.85				
	<u>COAL</u>							
21	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW [N06000152	07/2016	17,237.00 -	19,406.12	11/2021 -	03/2024	12.58	28
	Total		17,237.00 -	19,406.12				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
22	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000857	04/2017	519.09 -	775.47	04/2023 -	01/2024	49.39	9
	Total		519.09 -	775.47				
	<u>COAL</u>							
23	RANIGANJ MASTER PLAN - [N06000163	08/2009	2,661.73 -	5,146.48	08/2019 -	08/2024	93.35	60
	Total		2,661.73 -	5,146.48				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
24	2-LANING FROM JOLAIBARI - BELONIA - [N24001317	06/2020	201.99 -	287.47	01/2022 -	12/2023	42.32	23
	Total		201.99 -	287.47				
	<u>RAILWAYS</u>							
25	KOTLPALLI-NARASAPUR (NL) (SCR) - [220100265	12/2001	1,045.20 -	2,500.98	03/2009 -	03/2027	139.28	216
	Total		1,045.20 -	2,500.98				
	<u>POWER</u>							
26	RAMMAM-III HEPP (3X40 MW) - [N18000178	09/2014	1,381.84 -	1,803.00	09/2019 -	09/2026	30.48	84
	Total		1,381.84 -	1,803.00				
	<u>WATER RESOURCES</u>							
27	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH - [N30000024	02/2019	681.78 -	690.71	06/2022 -	04/2024	1.31	22

(2 Quarter,2023-2024)

Date of Commissioning (Month/Year)								
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	Total		681.78	690.71				
			-					
	<u>RAILWAYS</u>							
28	HOTGI-KUDGI-GADAG - [N22000333	03/2015	1,614.59	1,960.00	03/2019	12/2024	21.39	69
			-		-			
	Total		1,614.59	1,960.00				
			-					
	<u>POWER</u>							
29	TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010	07/2006	1,657.00	4,825.60	02/2016	06/2024	191.23	100
			-		-			
	Total		1,657.00	4,825.60				
			-					
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
30	TWO LANING WITH PAVED SHOULDER OF MEENSURUTTI (KM. 98.433) TO CHIDAMBARM (KM. 129.965.) SECTION OF N - [N24000828	03/2018	633.55	736.33	09/2023	11/2023	16.22	2
			-		-			
31	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725	01/2018	273.46	276.17	11/2021	11/2023	.99	24
			-		-			
32	6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR - [N24001652	03/2020	210.37	213.06	06/2022	03/2024	1.28	21
			213.00		-			
33	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1 - [N24000686	03/2016	373.07	387.00	09/2019	10/2023	3.73	49
			-		-			
	Total		1,490.45	1,612.56				
			-					
	<u>RAILWAYS</u>							
34	CHHAPRA-BALLIA UP - [N22000134	03/2013	295.00	912.86	01/2019	02/2024	209.44	61
			-		-			
	Total		295.00	912.86				
			-					
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
35	REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU - [N24000788	03/2018	841.57	1,619.48	09/2022	03/2024	92.44	18
			-		-			
	Total		841.57	1,619.48				
			-					
	<u>DEPARTMENT OF HIGHER EDUCATION</u>							
36	CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI - [N28000117	01/2018	223.37	230.00	07/2020	11/2023	2.97	40
			-		-			

(2 Quarter,2023-2024)

(2 Quarter,2023-2024)								
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	Total		223.37 -	230.00				
	<u>WATER RESOURCES</u>							
37	FARRUKHABAD I AND D AND STP WORKS HAM - [N30000008	10/2017	213.62 -	261.12	03/2022 -	04/2024	22.24	25
	Total		213.62 -	261.12				
	<u>PETROLEUM</u>							
38	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS - [N16000213	12/2015	3,190.69 -	3,375.90	04/2018 -	05/2026	5.80	97
39	SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI - [N16000405	10/2020	1,398.00 -	1,587.00	12/2023 -	02/2024	13.52	2
	Total		4,588.69 -	4,962.90				
	<u>WATER RESOURCES</u>							
40	I AND D AND STP WORKS FOR BHAGALPUR - [N30000027	10/2017	254.13 -	413.29	09/2020 -	03/2024	62.63	42
	Total		254.13 -	413.29				
	<u>HOME AFFAIRS</u>							
41	NSG AT KOLKATA - [N28000104	10/2014	162.88 -	210.83	04/2018 -	12/2024	29.44	80
	Total		162.88 -	210.83				
	<u>RAILWAYS</u>							
42	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) - [N22000148	04/2011	2,912.96 -	3,845.60	03/2022 -	12/2024	32.02	33
	Total		2,912.96 -	3,845.60				
	<u>ATOMIC ENERGY</u>							
43	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW) - [N02000027	10/2009	12,320.00 -	17,079.00	12/2016 -	12/2023	38.63	84
	Total		12,320.00 -	17,079.00				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
44	FOUR LANING OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER - [N24001429	03/2018	1,294.47 -	1,588.40	11/2021 -	11/2023	22.71	24

(2 Quarter,2023-2024)

(2 Quarter,2023-2024)								
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
45	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN - [N24001691	10/2019	1,225.24 1,506.00	1,505.85	10/2021 -	12/2023	22.90	26
	Total		2,519.71 -	3,094.25				
	PETROLEUM							
46	KOCHI SALEM LPG PIPELINE PROJECT - [N16000314	12/2015	1,112.00 -	1,507.24	06/2019 -	02/2025	35.54	68
	Total		1,112.00 -	1,507.24				
	RAILWAYS							
47	BHAIRABI SAIRONG, NL, NEFR - [N22000100	04/2008	2,393.47 -	8,605.00	03/2014 -	02/2024	259.52	119
	Total		2,393.47 -	8,605.00				
	CIVIL AVIATION							
48	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR - [N04000076	11/2016	303.80 -	374.98	04/2020 -	10/2023	23.43	42
	Total		303.80 -	374.98				
	ROAD TRANSPORT AND HIGHWAYS							
49	6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - [N24001838	02/2021	922.50 -	1,128.68	03/2024 -	06/2024	22.35	3
	Total		922.50 -	1,128.68				
	RAILWAYS							
50	DAUND - MANMAD (236 KM) - [N22000360	02/2016	1,876.00 -	2,081.27	03/2023 -	12/2024	10.94	21
	Total		1,876.00 -	2,081.27				
	ROAD TRANSPORT AND HIGHWAYS							
51	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV [N24000691	04/2017	894.00 -	929.32	04/2020 -	09/2023	3.95	41
	Total		894.00 -	929.32				
	COAL							
52	MADHUBAND NLW WASHERY - [N06000126	08/2010	289.45 -	302.00	05/2014 -	11/2023	4.34	114

(2 Quarter,2023-2024)

Date of Commissioning (Month/Year)								
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	Total		289.45 -	302.00				
	POWER							
53	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264	08/2017	1,931.39 -	2,635.55	02/2020 -	03/2024	36.46	49
	Total		1,931.39 -	2,635.55				
	ROAD TRANSPORT AND HIGHWAYS							
54	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852	03/2018	478.74 -	1,136.83	05/2021 -	01/2024	137.46	32
	Total		478.74 -	1,136.83				
	POWER							
55	TRANSMISSION SYSTEM FOR EVACUTION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY - [N18000262	05/2017	186.17 -	219.66	07/2019 -	10/2023	17.99	51
	Total		186.17 -	219.66				
	PETROLEUM							
56	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II - [N16000285	06/2009	2,915.00 2,915.00	5,909.00	12/2012 -	11/2024	102.71	143
	Total		2,915.00 -	5,909.00				
	ROAD TRANSPORT AND HIGHWAYS							
57	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545.IN TH - [N24001755	10/2019	1,936.68 -	2,458.03	03/2023 -	08/2023	26.92	5
58	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - [N24001721	02/2019	1,008.99 -	1,361.00	05/2024 -	11/2024	34.89	6
59	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N - [N24000887	06/2016	236.78 -	263.26	09/2021 -	01/2024	11.18	28
60	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182	09/2011	2,848.00 -	3,379.45	03/2014 -	06/2024	18.66	123
61	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214	12/2017	217.96 -	884.00	12/2022 -	10/2023	305.58	10
62	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141 - [N24000738	01/2018	999.00 -	1,152.70	09/2021 -	03/2024	15.39	30

(2 Quarter,2023-2024)

Date of Commissioning (Month/Year)								
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
63	4 LANING FROM KALIABOR TINALI TO DOLABARI SECTION FROM KM 0.0 TO KM 17.3 OF NH 37A INCL. ADDITIONAL - [N24000323	10/2014	588.95 -	873.91	11/2018 -	08/2023	48.38	57
64	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811	03/2018	314.43 -	348.72	12/2020 -	12/2024	10.91	48
	Total		8,150.79 -	10,721.07				
	POWER							
65	TELANGANA SUPER THERMAL POWER PROJECT PHASE I - [N18000212	01/2016	10,598.98 -	10,998.00	11/2020 -	08/2023	3.76	33
	Total		10,598.98 -	10,998.00				
	CIVIL AVIATION							
66	CCS INTERNATIONAL AIRPORT , LUCKNOW - [N04000077	06/2018	1,383.00 -	3,291.81	09/2021 -	12/2024	138.02	39
	Total		1,383.00 -	3,291.81				
	RAILWAYS							
67	WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356	02/2015	1,272.19 -	1,384.72	03/2022 -	03/2025	8.85	36
68	KATNI - SINGRAULI DOUBLING PROJECT - [N22000351	12/2015	1,763.93 -	2,445.30	03/2020 -	10/2024	38.63	55
	Total		3,036.12 -	3,830.02				
	ROAD TRANSPORT AND HIGHWAYS							
69	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786	03/2021	1,259.00 -	1,910.00	03/2024 -	12/2024	51.71	9
	Total		1,259.00 -	1,910.00				
	MINES							
70	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT - [N10000010	12/2014	4,103.00 5,055.00	5,055.00	04/2021 -	05/2025	23.20	49
	Total		4,103.00 -	5,055.00				
	ROAD TRANSPORT AND HIGHWAYS							
71	KHUDUS TO DHARAMPURI PACKAGE 3 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001379	02/2019	594.75 -	613.75	01/2022 -	08/2023	3.19	19

(2 Quarter,2023-2024)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
72	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826	02/2019	927.77 -	1,603.00	02/2022 -	02/2024	72.78	24
	Total		1,522.52 -	2,216.75				
	DEPARTMENT OF HIGHER EDUCATION							
73	CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C) - [N28000131	01/2018	676.00 -	1,085.04	04/2023 -	12/2023	60.51	8
	Total		676.00 -	1,085.04				
	RAILWAYS							
74	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC - [N22000181	04/2009	548.00 -	783.83	03/2020 -	03/2025	43.03	60
	Total		548.00 -	783.83				
	ROAD TRANSPORT AND HIGHWAYS							
75	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 - [N24001158	03/2018	159.97 -	242.61	06/2019 -	12/2023	51.66	54
	Total		159.97 -	242.61				
	WATER RESOURCES							
76	POLAVARAM IRRIGATION PROJECT - [N30000002	02/2009	10,151.04 -	55,548.87	03/2020 -	03/2024	447.22	48
	Total		10,151.04 -	55,548.87				
	RAILWAYS							
77	RAJNANDGAON - NAGPUR - 3RD LINE (SECR) - [N22000420	09/2016	1,908.51 -	3,544.25	03/2023 -	12/2024	85.71	21
	Total		1,908.51 -	3,544.25				
	ROAD TRANSPORT AND HIGHWAYS							
78	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P - [N24000578	02/2016	553.30 -	706.39	05/2016 -	10/2023	27.67	89
	Total		553.30 -	706.39				
	RAILWAYS							

(2 Quarter,2023-2024)

(2 Quarter,2023-2024)								
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
79	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111	04/2010	2,913.51 -	4,834.54	03/2016 -	07/2025	65.94	112
	Total		2,913.51 -	4,834.54				
	ROAD TRANSPORT AND HIGHWAYS							
80	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) - [N24001794	02/2020	778.15 -	785.67	03/2023 -	12/2023	.97	9
	Total		778.15 -	785.67				
	RAILWAYS							
81	PHULERA - DIGANA DOUBLING - [N22000326	05/2015	600.00 -	701.81	03/2020 -	02/2024	16.97	47
82	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [220100133	03/1995	2,500.00 -	37,012.26	11/2002 -	02/2024	1,380.49	255
83	KIRANDUL - JAGDALPUR DOUBLING - [N22000318	12/2012	1,160.00 -	1,440.00	03/2020 -	03/2024	24.14	48
84	WARDHA-NANDED MAHARASHTRA - [N22000231	04/2008	3,168.29 -	3,445.48	03/2023 -	03/2024	8.75	12
85	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206	04/2010	242.22 -	632.63	03/2020 -	12/2024	161.18	57
	Total		7,670.51 -	43,232.18				
	POWER							
86	PARBATI HEP (4X200 MW) (NHPC) II - [180100210	09/2002	3,919.59 -	11,134.54	09/2009 -	06/2024	184.07	177
	Total		3,919.59 -	11,134.54				
	ROAD TRANSPORT AND HIGHWAYS							
87	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622	09/2016	950.69 -	1,108.00	08/2019 -	05/2024	16.55	57
88	BALANCE WORK FOR REHABILITATION AND UPGRADATION OF SATNA-BELA SECTION OF NH-75 FROM KM. 155.0 TO KM. - [N24001151	11/2017	392.33 -	470.72	03/2018 -	10/2023	19.98	67
	Total		1,343.02 -	1,578.72				
	PETROLEUM							
89	LPG BP PROJECT CHITTOOR - [N16000381	07/2019	167.00 -	200.82	07/2022 -	02/2024	20.25	19
	Total		167.00 -	200.82				

(2 Quarter,2023-2024)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	ROAD TRANSPORT AND HIGHWAYS							
90	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656	03/2017	744.64 -	1,007.00	03/2020 -	07/2024	35.23	52
91	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431	03/2018	1,872.68 -	2,756.09	10/2020 -	01/2025	47.17	51
	Total		2,617.32 -	3,763.09				
	RAILWAYS							
92	BONDAMUNDA RANCHI DOUBLING - [N22000396	03/2016	1,724.20 -	3,029.04	03/2021 -	12/2024	75.68	45
	Total		1,724.20 -	3,029.04				
	ROAD TRANSPORT AND HIGHWAYS							
93	HUNGUND-SURATHKAL AND MANGALORE-KNT/KERALA BORDER - [N24000138	09/2010	946.00 -	1,046.56	06/2018 -	12/2023	10.63	66
94	6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66 - [N24001661	10/2020	3,219.47 3,713.00	3,713.14	04/2024 -	05/2025	15.33	13
95	KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091 - [N24001723	10/2018	707.90 -	717.00	02/2021 -	12/2023	1.29	34
96	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 - [N24001686	03/2021	1,065.06 1,445.00	1,444.50	03/2023 -	12/2023	35.63	9
	Total		5,938.43 -	6,921.20				
	PETROLEUM							
97	R and D CAMPUS II AT FARIDABAD - [N16000375	06/2019	2,281.94 -	3,219.94	12/2022 -	07/2025	41.11	31
98	KOYALI AHMEDNAGAR SOLAPUR PIPELINE - [N16000249	05/2016	1,945.00 -	2,251.00	02/2022 -	12/2023	15.73	22
	Total		4,226.94 -	5,470.94				
	ROAD TRANSPORT AND HIGHWAYS							
99	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S - [N24001710	09/2020	2,334.68 2,335.00	2,335.00	03/2023 -	12/2023	.01	9
100	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR - [N24000834	03/2018	1,161.39 -	1,404.00	10/2021 -	03/2024	20.89	29
	Total		3,496.07 -	3,739.00				

(2 Quarter,2023-2024)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	RAILWAYS							
101	GUNTUR-GUNTAKAL - [N22000368]	04/2016	3,631.00 -	3,887.48	03/2022 -	12/2025	7.06	45
	Total		3,631.00 -	3,887.48				
	POWER							
102	TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014]	11/2006	2,978.48 -	7,103.00	03/2013 -	12/2024	138.48	141
	Total		2,978.48 -	7,103.00				
	ROAD TRANSPORT AND HIGHWAYS							
103	FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272 - [N24001752]	12/2018	2,375.87 -	2,566.80	02/2023 -	12/2023	8.04	10
	Total		2,375.87 -	2,566.80				
	CIVIL AVIATION							
104	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT - [N04000078]	07/2018	480.33 -	640.00	09/2021 -	03/2024	33.24	30
	Total		480.33 -	640.00				
	ROAD TRANSPORT AND HIGHWAYS							
105	CONSTRUCTION OF PARTIALLY ACCESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN - [N24000662]	03/2017	754.54 -	808.60	03/2020 -	10/2023	7.16	43
106	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H - [N24000874]	03/2016	271.17 291.20	291.20	11/2018 -	03/2024	7.39	64
107	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T - [N24000282]	01/2014	195.45 -	385.97	11/2014 -	05/2024	97.48	114
108	2ND FLYOVER (LCW) PARALLEL TO EXISTING FLYOVER IN KISHANGANJ TOWN. - [N24001713]	03/2018	150.21 150.00	152.10	06/2020 -	08/2023	1.26	38
109	4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG) - [N24001502]	09/2021	624.45 -	627.79	09/2023 -	03/2024	.53	6
	Total		1,995.82 -	2,265.66				
	RAILWAYS							
110	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288]	04/2003	4,454.17 -	14,322.00	03/2011 -	03/2025	221.54	168

(2 Quarter,2023-2024)

(2 Quarter,2023-2024)								
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
111	PURULIA TO KOTSHILA DOUBLING (39.1 KM) - [N22000510]	04/2018	338.00 -	393.83	06/2022 -	05/2024	16.52	23
	Total		4,792.17 -	14,715.83				
	PETROLEUM							
112	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA - [N16000331]	01/2018	543.91 -	661.21	02/2020 -	12/2023	21.57	46
	Total		543.91 -	661.21				
	POWER							
113	NORTH KARANPURA STPP (3X660 MW) - [N18000177]	02/2014	14,366.58 -	17,007.00	06/2019 -	06/2024	18.38	60
	Total		14,366.58 -	17,007.00				
	ROAD TRANSPORT AND HIGHWAYS							
114	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157]	08/2016	175.50 -	241.60	02/2017 -	12/2023	37.66	82
	Total		175.50 -	241.60				
	ATOMIC ENERGY							
115	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) - [020100044]	09/2003	3,492.00 -	7,670.00	09/2010 -	12/2024	119.64	171
	Total		3,492.00 -	7,670.00				
	RAILWAYS							
116	KATNI GRADE SEPARATOR/BYE PASS - [N22000416]	08/2016	582.13 -	1,247.64	03/2022 -	09/2024	114.32	30
	Total		582.13 -	1,247.64				
	ROAD TRANSPORT AND HIGHWAYS							
117	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) - [N24001278]	03/2020	206.88 -	278.98	07/2022 -	12/2023	34.85	17
	Total		206.88 -	278.98				
	RAILWAYS							
118	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087]	09/2006	532.87 -	2,650.00	03/2019 -	03/2024	397.31	60

(2 Quarter,2023-2024)

Date of Commissioning (Month/Year)								
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	Total		532.87	2,650.00				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
119	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B - [N24000331	12/2019	282.41	319.96	04/2022	02/2024	13.30	22
	Total		282.41	319.96				
	<u>RAILWAYS</u>							
120	KHURDA ROAD-BOLANGIR(NL)ECOR - [220100284	04/1994	2,923.13	3,791.66	03/2009	12/2026	29.71	213
	Total		2,923.13	3,791.66				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
121	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736	01/2018	686.65	1,015.16	09/2020	03/2024	47.84	42
122	DEVELOPMENT OF CHILODA GANDHINAGAR SARKHEJ OF NH 147 OLD NH 8C FROM KM 0/0 TO KM 44/042 IN THE STATE - [N24000922	12/2017	867.97	913.49	11/2020	12/2023	5.24	37
	Total		1,554.62	1,928.65				
	<u>PETROLEUM</u>							
123	DEVANGONTHI MARKETING TERMINAL - [N16000401	06/2020	200.00	304.00	06/2023	01/2024	52.00	7
	Total		200.00	304.00				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
124	REHABILITATION AND UP-GRADATION OF ROAD FROM DESIGN KM 11.800 TO KM 25.250 OF KAILASHAHAR-KURTI BRID - [N24001267	03/2020	178.43	208.74	07/2022	10/2023	16.99	15
	Total		178.43	208.74				
	<u>RAILWAYS</u>							
125	TALGARIA TO BOKARO N/CABIN DOUBLING(38 KM) - [N22000509	04/2018	390.39	513.92	12/2021	08/2023	31.64	20
126	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE - [N22000135	03/2013	4,874.58	10,442.41	03/2016	12/2023	114.22	93
	Total		5,264.97	10,956.33				

(2 Quarter,2023-2024)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	POWER							
127	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249]	12/2014	4,754.42 -	9,129.32	12/2018 -	12/2024	92.02	72
	Total		4,754.42 -	9,129.32				
	ROAD TRANSPORT AND HIGHWAYS							
128	4-LANNING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580) - [N24000659]	03/2017	1,059.73 -	1,071.00	03/2017 -	09/2024	1.06	90
129	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799]	02/2021	1,166.96 -	1,251.00	10/2023 -	04/2024	7.20	6
	Total		2,226.69 -	2,322.00				
	MINES							
130	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND - [N10000012]	12/2015	355.00 -	581.00	11/2020 -	09/2025	63.66	58
	Total		355.00 -	581.00				
	RAILWAYS							
131	PUNE-MIRAJ-LONDA (467 KM) - [N22000359]	02/2015	3,627.47 3,627.00	6,463.49	03/2024 -	06/2024	78.18	3
	Total		3,627.47 -	6,463.49				
	ROAD TRANSPORT AND HIGHWAYS							
132	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH – 14 - [N24001185]	11/2017	2,159.00 -	2,262.00	07/2021 -	09/2023	4.77	26
	Total		2,159.00 -	2,262.00				
	URBAN DEVELOPMENT							
133	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086]	07/2013	23,136.00 -	37,276.00	03/2020 -	12/2023	61.12	45
	Total		23,136.00 -	37,276.00				
	ROAD TRANSPORT AND HIGHWAYS							
134	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION - [N24000462]	05/2014	1,655.01 -	2,639.00	08/2016 -	07/2023	59.46	83

(2 Quarter,2023-2024)

(2 Quarter,2023-2024)								
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	Total		1,655.01 -	2,639.00				
	<u>RAILWAYS</u>							
135	ANAND GODHRA DOUBLING PROJECT 79 KMS - [N22000504	04/2017	692.25 -	692.26	03/2020 -	12/2024	.00	57
	Total		692.25 -	692.26				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
136	CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI – JADERCELA SECTION - [N24001173	02/2017	157.32 188.00	187.61	05/2019 -	11/2024	19.25	66
	Total		157.32 -	187.61				
	<u>RAILWAYS</u>							
137	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183	04/2013	1,798.00 -	2,647.51	03/2019 -	01/2024	47.25	58
138	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470	04/2016	1,177.96 -	1,777.39	12/2019 -	03/2024	50.89	51
139	SAGAULI VALMIKINAGAR DOUBLING 109.7 KM - [N22000472	04/2016	744.04 -	1,215.54	03/2021 -	12/2024	63.37	45
	Total		3,720.00 -	5,640.44				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
140	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775	02/2020	808.31 -	958.00	01/2023 -	01/2024	18.52	12
	Total		808.31 -	958.00				
	<u>PETROLEUM</u>							
141	DURGAPUR-HALDIA PIPELINE PROJECT - [N16000275	03/2017	1,740.00 -	2,433.15	12/2020 -	06/2024	39.84	42
	Total		1,740.00 -	2,433.15				
	<u>RAILWAYS</u>							
142	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I - [N22000489	04/2013	3,055.00 -	3,438.39	09/2018 -	12/2023	12.55	63
143	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388	04/2015	2,232.32 -	4,059.65	03/2022 -	03/2026	81.86	48

(2 Quarter,2023-2024)

Date of Commissioning (Month/Year)								
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	Total		5,287.32	7,498.04				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
144	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BARDAWADI VILLAGE TO MANDSA - [N24001199	10/2019	743.88	743.89	12/2021	10/2023	.00	22
	Total		743.88	743.89				
	<u>URBAN DEVELOPMENT</u>							
145	PUNE METRO RAIL PROJECT (PHASE 1) - [N28000121	12/2016	11,420.00	13,656.22	11/2021	03/2024	19.58	28
	Total		11,420.00	13,656.22				
	<u>POWER</u>							
146	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250	12/2014	5,111.33	6,700.00	12/2018	12/2024	31.08	72
	Total		5,111.33	6,700.00				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
147	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI - [N24001476	09/2021	517.05	655.06	09/2022	09/2024	26.69	24
148	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O - [N24001781	01/2018	2,067.67	2,160.00	10/2021	11/2023	4.47	25
149	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] - [N24000551	03/2016	1,587.49	3,063.99	04/2019	11/2023	93.01	55
150	MOHOL TO WAKHARI PACKAGE1 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001377	02/2019	731.89	731.99	01/2022	08/2023	.01	19
	Total		4,904.10	6,611.04				
	<u>HEALTH AND FAMILY WELFARE</u>							
151	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH - [N28000127	12/2018	260.00	371.78	06/2021	12/2025	42.99	54
	Total		260.00	371.78				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							

(2 Quarter,2023-2024)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
152	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000863	04/2017	518.53 -	902.20	06/2023 -	02/2024	73.99	8
153	2-LANING FROM MANU-SIMLUNG (PKG I) - [N24001247	03/2020	247.76 -	251.89	01/2022 -	08/2023	1.67	19
154	FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR - [N24000579	01/2014	1,408.85 -	2,138.16	10/2016 -	02/2024	51.77	88
155	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001262	07/2020	345.38 -	395.59	04/2023 -	01/2024	14.54	9
156	REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) (- [N24000739	01/2018	503.88 -	609.03	06/2021 -	01/2024	20.87	31
157	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535	07/2020	899.00 -	947.00	07/2022 -	11/2023	5.34	16
158	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP - [N24001477	09/2021	622.00 -	817.91	09/2022 -	09/2024	31.50	24
159	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM - [N24001430	03/2018	2,120.40 -	2,565.63	01/2022 -	01/2024	21.00	24
	Total		6,665.80 -	8,627.41				
	PETROLEUM							
160	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE - [N16000253	05/2016	4,497.00 -	6,025.00	12/2018 -	01/2024	33.98	61
	Total		4,497.00 -	6,025.00				
	ROAD TRANSPORT AND HIGHWAYS							
161	FOUR LANING OF SULTANPUR TO VARANASI (PKG-I) - [N24000493	01/2016	1,027.53 -	2,628.31	06/2018 -	11/2023	155.79	65
162	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789	07/2020	1,710.30 -	1,927.00	08/2023 -	06/2024	12.67	10
163	4L OF AUSA-CHAKUR SECTION FROM KM 55.835 TO KM 114.345 OF NH-361 - [N24001805	03/2018	1,169.04 -	1,693.95	03/2021 -	12/2023	44.90	33
	Total		3,906.87 -	6,249.26				
	HOME AFFAIRS							
164	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI - [N45000002	06/2019	277.35 -	290.33	07/2022 -	08/2024	4.68	25

(2 Quarter,2023-2024)

Date of Commissioning (Month/Year)								
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	Total		277.35	290.33				
			-					
	<u>DEPARTMENT OF HIGHER EDUCATION</u>							
165	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA. - [N42000002	05/2019	303.90	364.00	08/2021	01/2024	19.78	29
			-					
	Total		303.90	364.00				
			-					
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
166	4-LANNING OF THALSERRY -MAHE BYPASS - [N24000704	09/2017	1,124.11	1,503.86	05/2020	11/2023	33.78	42
			-					
167	4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI (KM 0.00 TO KM . 83.785) - [N24000463	12/2015	1,083.00	1,414.01	06/2018	08/2023	30.56	62
			-					
	Total		2,207.11	2,917.87				
			-					
	<u>PETROLEUM</u>							
168	SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND - [N16000430	05/2019	8,797.00	11,256.00	04/2025	10/2025	27.95	6
			-					
	Total		8,797.00	11,256.00				
			-					
	<u>COAL</u>							
169	HURA - C OC (3 MTY) - [N06000143	10/2015	359.69	859.41	03/2022	03/2029	138.93	84
			-					
	Total		359.69	859.41				
			-					
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
170	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000864	04/2017	404.29	723.80	04/2024	07/2024	79.03	3
			-					
171	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180 - [N24001217	01/2016	497.14	572.66	08/2016	12/2024	15.19	100
			-					
	Total		901.43	1,296.46				
			-					
	<u>RAILWAYS</u>							
172	ROSA-SITAPUR CANTT-BURHWAL DOUBLING - [N22000347	03/2015	1,295.42	2,560.00	03/2022	12/2023	97.62	21
			-					
	Total		1,295.42	2,560.00				
			-					

(2 Quarter,2023-2024)

Date of Commissioning (Month/Year)								
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	ROAD TRANSPORT AND HIGHWAYS							
173	TLABUNG - LUNGLEI PKG-A - [N24001358]	03/2021	698.44 -	698.45	12/2022 -	12/2024	.00	24
	Total		698.44 -	698.45				
	PETROLEUM							
174	ADDITIONAL STORAGE TANKS AT PARADIP - [N16000361]	11/2018	462.30 -	543.00	09/2021 -	04/2024	17.46	31
	Total		462.30 -	543.00				
	RAILWAYS							
175	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) - [N22000508]	04/2018	428.65 -	472.50	06/2022 -	12/2025	10.23	42
	Total		428.65 -	472.50				
	ROAD TRANSPORT AND HIGHWAYS							
176	6-LANING OF EXISTING 2-LANE (I) NANDIGAMA BYPASS FROM KM 220.700 TO KM 226.600 (DESIGN CHAINAGE FROM - [N24000718]	12/2017	328.67 -	416.07	06/2019 -	01/2024	26.59	55
	Total		328.67 -	416.07				
	COAL							
177	PATHERDIH 2.5 NLW COAL WASHERY - [N06000194]	10/2015	243.00 -	334.27	04/2018 -	03/2024	37.56	71
	Total		243.00 -	334.27				
	ROAD TRANSPORT AND HIGHWAYS							
178	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P - [N24000576]	02/2016	178.85 -	278.54	05/2016 -	10/2023	55.74	89
	Total		178.85 -	278.54				
	RAILWAYS							
179	SEVOK RANGPO, NEFR - [N22000102]	04/2008	1,339.48 -	7,876.92	12/2015 -	12/2023	488.06	96
180	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE - [N22000380]	04/2015	701.61 -	810.02	11/2018 -	03/2025	15.45	76

(2 Quarter,2023-2024)

(2 Quarter,2023-2024)								
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	Total		2,041.09 -	8,686.94				
	PETROLEUM							
181	IRUGUR-DEVANGONTHI POL PIPELINE - [N16000234	11/2012	678.00 -	1,732.00	02/2017 -	01/2026	155.46	107
	Total		678.00 -	1,732.00				
	ROAD TRANSPORT AND HIGHWAYS							
182	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723	01/2018	573.70 -	726.99	12/2021 -	03/2024	26.72	27
183	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000861	04/2017	473.18 -	667.06	04/2023 -	01/2024	40.97	9
	Total		1,046.88 -	1,394.05				
	POWER							
184	BARH STPP(3X660MW) NTPC - [180100242	02/2005	8,692.97 -	21,312.11	10/2011 -	07/2024	145.16	153
185	NAITWAR MORI HEP - [N18000265	10/2017	648.33 -	1,272.29	12/2021 -	09/2023	96.24	21
	Total		9,341.30 -	22,584.40				
	RAILWAYS							
186	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC - [N22000404	04/2011	927.01 -	1,457.79	03/2019 -	03/2024	57.26	60
187	NANGALDAM-TALWARA(NL),NR - [220100188	03/1981	450.00 -	2,017.96	07/2012 -	11/2024	348.44	148
	Total		1,377.01 -	3,475.75				
	PETROLEUM							
188	VISAKH REFINERY MODERNISATION PROJECT - [N16000235	07/2016	20,928.00 -	26,264.00	07/2020 -	04/2024	25.50	45
	Total		20,928.00 -	26,264.00				
	WATER RESOURCES							
189	INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA - [N30000032	05/2018	198.43 -	224.69	02/2022 -	03/2024	13.23	25
	Total		198.43 -	224.69				

(2 Quarter,2023-2024)

Date of Commissioning (Month/Year)								
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	<u>MINES</u>							
190	UTKAL D AND E COAL BLOCK - [N10000011	05/2016	534.00 -	1,021.97	01/2020 -	11/2023	91.38	46
	Total		534.00 -	1,021.97				
	<u>HOME AFFAIRS</u>							
191	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI - [N28000071	10/2013	1,219.21 -	1,900.00	10/2019 -	12/2023	55.84	50
	Total		1,219.21 -	1,900.00				
	<u>RAILWAYS</u>							
192	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109	04/2010	2,298.42 -	2,733.86	03/2014 -	12/2025	18.95	141
	Total		2,298.42 -	2,733.86				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
193	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU - [N24001788	07/2020	2,271.86 -	3,916.00	12/2023 -	03/2024	72.37	3
194	FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM - [N24000305	05/2015	454.89 -	814.56	05/2018 -	09/2023	79.07	64
195	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734	01/2018	614.48 -	757.12	08/2021 -	10/2023	23.21	26
196	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT) - [N24001325	09/2020	262.84 -	414.20	05/2023 -	08/2024	57.59	15
197	ALIGARH-KANPUR SECTION PACKAGEV FROM MITRASEN-KANPUR - [N24001740	10/2019	2,325.28 -	3,527.24	09/2023 -	10/2023	51.69	1
198	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION - [N24001221	01/2016	624.98 -	731.50	10/2016 -	12/2023	17.04	86
	Total		6,554.33 -	10,160.62				
	<u>POWER</u>							
199	EASTERN REGION STRENGTHENING SCHEME XVII(PART B) - [N18000244	02/2017	235.53 -	243.74	06/2019 -	08/2023	3.49	50
	Total		235.53 -	243.74				
	<u>PETROLEUM</u>							

(2 Quarter,2023-2024)

(2 Quarter,2023-2024)								
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
200	CATALYST MANUFACTURING UNIT OF 1500 MTPA CAPACITY AT PANIPAT REFINERY - [N16000321	04/2018	206.63 -	340.76	02/2020 -	10/2023	64.91	44
	Total		206.63 -	340.76				
	RAILWAYS							
201	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) - [N22000123	04/2008	318.24 -	1,531.55	03/2012 -	03/2024	381.26	144
	Total		318.24 -	1,531.55				
	ROAD TRANSPORT AND HIGHWAYS							
202	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V - [N24001219	01/2016	476.20 544.00	543.73	09/2016 -	12/2023	14.18	87
	Total		476.20 -	543.73				
	PETROLEUM							
203	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV - [N16000358	04/2019	3,228.80 -	3,976.67	03/2022 -	12/2023	23.16	21
	Total		3,228.80 -	3,976.67				
	ROAD TRANSPORT AND HIGHWAYS							
204	REHABILITATION AND UP GRADATION TO 2 LANE WITH PAVED SHOULDER OF NH-703A FROM MAKHU (DESIGN CH 0 000 - [N24000910	03/2018	170.57 -	192.48	11/2020 -	11/2023	12.85	36
	Total		170.57 -	192.48				
	CIVIL AVIATION							
205	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI - [N04000083	12/2016	1,142.00 -	1,232.00	03/2021 -	03/2025	7.88	48
	Total		1,142.00 -	1,232.00				
	ROAD TRANSPORT AND HIGHWAYS							
206	JUNAGADH BYPASS - [N24000701	10/2017	232.49 -	290.69	04/2021 -	10/2023	25.03	30
	Total		232.49 -	290.69				
	RAILWAYS							

(2 Quarter,2023-2024)

Date of Commissioning (Month/Year)								
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
207	RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120]	04/2008	3,503.69 -	6,021.00	03/2022 -	03/2026	71.85	48
	Total		3,503.69 -	6,021.00				
	ROAD TRANSPORT AND HIGHWAYS							
208	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO - [N24001336]	08/2020	230.45 -	244.91	04/2023 -	09/2023	6.27	5
209	LUCKNOW RING ROAD PKG-1 (SULTANPUR ROAD TO BEHTA ROAD) [BYPASS CONNECTING NH-56 AT KM. 17.40 AND TER - [N24001743]	01/2018	1,916.38 -	2,078.00	02/2023 -	12/2023	8.43	10
	Total		2,146.83 -	2,322.91				
	COAL							
210	2.0 MTPA BHOJUDIH NLW WASHERY - [N06000195]	12/2015	304.13 -	341.22	03/2017 -	12/2023	12.20	81
	Total		304.13 -	341.22				
	ROAD TRANSPORT AND HIGHWAYS							
211	6-LANING OF KOZHIKODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH - [N24000784]	02/2018	1,424.77 -	1,862.77	02/2023 -	09/2024	30.74	19
212	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON - [N24001428]	03/2018	998.70 -	1,358.32	11/2021 -	11/2023	36.01	24
213	HOSPET-BELLARY-KARNATAKA AP BORDER - [N24000603]	08/2016	1,167.42 -	1,224.01	03/2019 -	05/2025	4.85	74
	Total		3,590.89 -	4,445.10				
	RAILWAYS							
214	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION [N22000261]	04/2012	1,856.95 -	1,952.68	03/2023 -	03/2025	5.16	24
	Total		1,856.95 -	1,952.68				
	ROAD TRANSPORT AND HIGHWAYS							
215	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] [N24001764]	09/2021	814.04 -	913.89	09/2023 -	12/2023	12.27	3
	Total		814.04 -	913.89				
	RAILWAYS							

(2 Quarter,2023-2024)

(2 Quarter,2023-2024)								
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
216	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDY'-AGASTIYAMPALLI - [N22000079]	09/2007	724.69 -	3,118.34	02/2019 -	03/2025	330.30	73
217	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110]	04/2010	3,951.98 -	8,964.35	03/2016 -	03/2026	126.83	120
	Total		4,676.67 -	12,082.69				
	POWER							
218	DURGAPUR PP-III (2X20 MW) - NSPCL - [N18000277]	12/2016	529.68 -	679.00	11/2018 -	11/2023	28.19	60
	Total		529.68 -	679.00				
	ROAD TRANSPORT AND HIGHWAYS							
219	FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 - [N24001687]	10/2021	1,331.77 2,083.00	2,082.98	10/2023 -	10/2024	56.41	12
220	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K - [N24000854]	03/2018	1,005.08 -	1,073.10	03/2021 -	03/2024	6.77	36
	Total		2,336.85 -	3,156.08				
	RAILWAYS							
221	CHOTTAUDEPUR-DHAR(NL) - [N22000138]	04/2007	1,347.26 -	1,793.63	03/2022 -	12/2026	33.13	57
	Total		1,347.26 -	1,793.63				
	ROAD TRANSPORT AND HIGHWAYS							
222	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L - [N24001322]	09/2020	183.31 -	439.56	05/2022 -	05/2024	139.79	24
	Total		183.31 -	439.56				
	RAILWAYS							
223	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272]	04/2000	1,188.91 -	1,619.51	03/2019 12/2009	03/2024	36.22	60
224	HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297]	04/2010	2,127.00 -	3,300.00	03/2023 -	03/2024	55.15	12
	Total		3,315.91 -	4,919.51				
	ROAD TRANSPORT AND HIGHWAYS							

(2 Quarter,2023-2024)

(2 Quarter,2023-2024)								
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
225	4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561 - [N24000583	01/2016	252.00 -	330.30	12/2021 -	08/2023	31.07	20
	Total		252.00 -	330.30				
	RAILWAYS							
226	MADURAI - MANIYACHI - TUTICORIN (160 KM) DOUBLING [N22000451	02/2015	760.00 -	1,536.00	03/2020 -	08/2023	102.11	41
	Total		760.00 -	1,536.00				
	ROAD TRANSPORT AND HIGHWAYS							
227	SIX LANING OF EXISTING 4-LANE ROAD FROM GUNDUGOLANU (DESIGN KM 1023.280) TO KALAPARRU (DESIGN KM 105 - [N24001298	09/2018	597.67 -	641.90	01/2020 -	07/2024	7.40	54
	Total		597.67 -	641.90				
	RAILWAYS							
228	ANUPPUR-KATNI - [N22000485	04/2015	1,370.00 -	1,680.00	12/2021 -	12/2024	22.63	36
	Total		1,370.00 -	1,680.00				
	ROAD TRANSPORT AND HIGHWAYS							
229	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000859	04/2017	642.96 -	1,139.85	06/2023 -	01/2024	77.28	7
230	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88 - [N24000559	03/2016	720.00 -	810.60	10/2019 -	04/2024	12.58	54
231	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND - [N24000885	03/2016	160.27 -	213.97	09/2023 -	03/2024	33.51	6
	Total		1,523.23 -	2,164.42				
	RAILWAYS							
232	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM) - [N22000486	03/1996	644.78 -	825.31	03/2017 -	03/2026	28.00	108
	Total		644.78 -	825.31				
	POWER							
233	KALPI SOLAR POWER PROJECT - [N18000323	07/2020	314.64 -	350.46	03/2022 -	03/2024	11.38	24

(2 Quarter,2023-2024)

(2 Quarter,2023-2024)								
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	Total		314.64 -	350.46				
	<u>RAILWAYS</u>							
234	JHARSUGUDA-BILASPUR 4TH LINE - [N22000484	04/2015	1,973.00 -	2,135.34	03/2021 -	10/2024	8.23	43
	Total		1,973.00 -	2,135.34				
	<u>URBAN DEVELOPMENT</u>							
235	PATNA METRO RAIL CORPORATION LIMITED - [N28000148	02/2019	13,365.77 -	13,925.50	06/2024 -	09/2024	4.19	3
	Total		13,365.77 -	13,925.50				
	<u>RAILWAYS</u>							
236	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401	04/2015	943.60 -	1,500.00	03/2022 -	12/2023	58.97	21
	Total		943.60 -	1,500.00				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
237	CONSTRUCTION OF SIGNATURE BRIDGE BETWEEN DWARKA AND BEY DWARKA AND ITS APPROACHES IN THE STATE OF GU - [N24000926	08/2017	962.43 -	978.93	09/2020 -	10/2023	1.71	37
	Total		962.43 -	978.93				
	<u>RAILWAYS</u>							
238	KAZIPET-BALHRSHA - [N22000367	04/2015	2,063.03 -	2,909.00	03/2021 -	01/2025	41.01	46
	Total		2,063.03 -	2,909.00				
	<u>PETROLEUM</u>							
239	BARAUNI-GUWAHATI PIPELINE - [N16000334	06/2018	3,308.00 -	3,992.00	12/2021 -	09/2023	20.68	21
	Total		3,308.00 -	3,992.00				
	<u>RAILWAYS</u>							
240	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) - [N22000124	04/2006	2,326.52 -	6,663.00	03/2015 -	03/2026	186.39	132
241	BAGALKOT-KUDACHI NL - [N22000258	04/2010	986.30 -	1,649.31	03/2016 -	03/2026	67.22	120

(2 Quarter,2023-2024)

(2 Quarter,2023-2024)								
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
242	RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406	04/2011	16,216.00 -	24,659.00	12/2024 -	03/2025	52.07	3
	Total		19,528.82 -	32,971.31				
	ROAD TRANSPORT AND HIGHWAYS							
243	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM.87/000 TO 133/720 (NATTUKAL TO THANAU JN. IN PALAKK - [N24001369	02/2017	294.28 -	296.53	08/2017 -	08/2023	.76	72
	Total		294.28 -	296.53				
	PETROLEUM							
244	INSTALLATION OF STANDBY SRU TRAIN OF 525 TPD ALONGWITH INCINERATOR AT PARADIP REFINERY - [N16000368	06/2019	371.00 -	427.10	09/2022 -	03/2024	15.12	18
	Total		371.00 -	427.10				
	RAILWAYS							
245	MUZAFFARPUR SAGauli DOUBLING 100.60 KM - [N22000473	04/2016	731.64 -	1,185.73	03/2021 -	03/2024	62.06	36
	Total		731.64 -	1,185.73				
	CIVIL AVIATION							
246	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01 - [N04000094	03/2021	242.14 -	328.00	12/2022 -	10/2023	35.46	10
	Total		242.14 -	328.00				
	STEEL							
247	NMDC INTEGRATED STEEL PLANT - [N12000086	01/2010	15,525.00 -	23,840.00	05/2015 -	08/2023	53.56	99
	Total		15,525.00 -	23,840.00				
	ROAD TRANSPORT AND HIGHWAYS							
248	DWARKA EXPRESSWAY FROM KM -0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21) - [N24001779	03/2018	2,507.00 -	3,030.73	09/2022 -	12/2023	20.89	15
	Total		2,507.00 -	3,030.73				
	RAILWAYS							
249	WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480	06/2018	229.00 -	1,096.00	12/2021 -	12/2025	378.60	48

(2 Quarter,2023-2024)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	Total		229.00	1,096.00				
			-					
	<u>DEPARTMENT OF HIGHER EDUCATION</u>							
250	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR - [N42000008]	09/2018	392.51	446.43	06/2022	01/2024	13.74	19
			-					
	Total		392.51	446.43				
			-					
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
251	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212]	12/2017	656.98	840.00	11/2022	10/2023	27.86	11
			-					
252	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION - [N24001263]	06/2020	277.50	302.02	01/2022	01/2024	8.84	24
			-					
	Total		934.48	1,142.02				
			-					
	<u>RAILWAYS</u>							
253	KHURDA ROAD - BARANG 3RD LINE (DL) (ECOR) - [220100327]	04/2000	133.41	433.00	03/2009	07/2023	224.56	172
			207.00		03/2009			
	Total		133.41	433.00				
			-					
	<u>COAL</u>							
254	RCE OF INDARAM OPENCAST PROJECT - [N06000211]	08/2017	349.28	424.81	03/2021	03/2024	21.62	36
			-					
	Total		349.28	424.81				
			-					
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
255	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790]	02/2020	752.30	766.20	08/2023	10/2023	1.85	2
			-					
	Total		752.30	766.20				
			-					
	<u>RAILWAYS</u>							
256	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) - [N22000139]	04/2007	1,640.04	1,873.10	03/2022	12/2025	14.21	45
			-					
	Total		1,640.04	1,873.10				
			-					
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							

(2 Quarter,2023-2024)

(2 Quarter,2023-2024)								
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
257	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300	11/2019	1,226.88 -	1,581.24	02/2021 -	01/2024	28.88	35
	Total		1,226.88 -	1,581.24				
	URBAN DEVELOPMENT							
258	AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122	11/2014	10,773.00 -	12,924.55	12/2018 -	03/2024	19.97	63
	Total		10,773.00 -	12,924.55				
	ROAD TRANSPORT AND HIGHWAYS							
259	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III) - [N24001281	03/2020	292.24 -	331.17	07/2022 -	12/2023	13.32	17
260	FOUR LANING OF GHAGHRA BRIDGE TO VARANASI (PKG-II) - [N24000499	12/2015	667.00 -	3,006.53	06/2018 -	11/2023	350.75	65
261	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791	02/2020	606.51 -	657.00	06/2023 -	10/2023	8.32	4
262	CHAKUR LOHA SECTION OF NH-361 FROM KM 114.600 TO KM 187.80 - [N24001806	03/2018	1,241.38 -	2,122.64	03/2023 -	01/2024	70.99	10
	Total		2,807.13 -	6,117.34				
	RAILWAYS							
263	MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032	04/2006	1,160.48 -	3,014.00	03/2010 -	03/2025	159.72	180
264	NANPARA - NEPALGANJ GAUGE CONVERSION. - [N22000459	04/2017	150.00 -	341.66	04/2017 -	12/2024	127.77	92
	Total		1,310.48 -	3,355.66				
	ROAD TRANSPORT AND HIGHWAYS							
265	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. - [N24000649	01/2017	1,251.11 -	1,361.00	12/2020 -	10/2023	8.78	34
266	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000865	04/2017	428.11 -	777.50	09/2023 -	05/2024	81.61	8
267	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507	12/2015	1,167.45 -	1,182.94	12/2019 -	12/2023	1.33	48
268	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000862	04/2017	537.82 -	820.42	04/2023 -	01/2024	52.55	9
	Total		3,384.49 -	4,141.86				

(2 Quarter,2023-2024)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	POWER							
269	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT - [N18000042]	08/2008	2,491.58 -	3,860.35	06/2013 -	06/2026	54.94	156
	Total		2,491.58 -	3,860.35				
	ROAD TRANSPORT AND HIGHWAYS							
270	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533]	11/2020	1,690.23 -	2,010.17	12/2023 -	03/2024	18.93	3
271	4-LANNING OF HARIDWAR-NAGINA SECTION OF NH 74 FROM (KM 204.300 OF NH 58) TO KM 73.00 - [N24000564]	03/2016	1,408.00 -	1,659.12	07/2020 -	05/2024	17.84	46
	Total		3,098.23 -	3,669.29				
	PETROLEUM							
272	DEVELOPMENT PLAN OF CBM - BOKARO BLOCK - [N16000239]	12/2015	823.27 -	1,137.79	03/2023 -	03/2024	38.20	12
	Total		823.27 -	1,137.79				
	ROAD TRANSPORT AND HIGHWAYS							
273	KAILASHAHAR TO KHOWAI PKG-4 - [N24001309]	11/2020	159.13 -	171.50	06/2022 -	10/2023	7.77	16
274	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 - [N24001725]	01/2019	654.26 -	821.00	05/2021 -	02/2024	25.49	33
275	BALANCE WORK OF TWO LANING WITH PAVED SHOULDER OF PIPRAKOTHI-MOTIHARI- RAXAUL SECTION OF NH-28A FRO - [N24001715]	12/2018	333.60 -	461.41	10/2020 -	11/2023	38.31	37
276	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665]	03/2017	672.89 -	830.31	03/2020 -	03/2024	23.39	48
	Total		1,819.88 -	2,284.22				
	Grand Total		5,07,499.56	8,60,534.79				

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(2 Quarter, 2023-2024)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
	<u>CIVIL AVIATION</u>						
1	AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA - [N04000081]	1/2019	389.71 -	389.71	391.78	11/2021 -	05/2023
2	CCS INTERNATIONAL AIRPORT, LUCKNOW - [N04000077]	6/2018	1,383.00 -	3,291.81	1,814.07	09/2021 -	12/2024
	Total		1,772.71 -	3,681.52	2,205.85		
	<u>COAL</u>						
3	MADHUBAND NLW WASHERY - [N06000126]	8/2010	289.45 -	302.00	297.18	05/2014 -	11/2023
4	ANANTA OCP EXPANSION PH III - [N06000225]	8/2008	228.08 -	398.14	398.14	03/2012 03/2022	03/2022
	Total		517.53 -	700.14	695.32		
	<u>DEPARTMENT OF HIGHER EDUCATION</u>						
5	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY TIRUPATI AT MERLAPAKA VILLAGE YE - [N42000005]	2/2019	655.34 -	655.34	688.78	06/2020 -	06/2020
	Total		655.34 -	655.34	688.78		
	<u>FINANCE</u>						
6	C/O OF 152 NOS TYPE-II, 304 NOS, TYPE-III, 76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI - [N28000089]	12/2015	209.00 -	262.00	249.00	10/2019 10/2022	10/2022
	Total		209.00 -	262.00	249.00		
	<u>MINES</u>						
7	UTKAL D AND E COAL BLOCK - [N10000011]	5/2016	534.00 -	1,021.97	737.31	01/2020 11/2023	11/2023
	Total		534.00 -	1,021.97	737.31		
	<u>PETROLEUM</u>						
8	SUSTAINED EVACUATION OF GAS FROM GANDHAR FIELDS BY INSTALLING A GAS COMPRESSOR AND PIPELINE CONNECTI - [N16000349]	9/2018	225.54 -	247.90	225.63	02/2021 03/2024	03/2024
	Total		225.54 -	247.90	225.63		

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(2 Quarter, 2023-2024)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
	POWER						
9	TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010]	7/2006	1,657.00 -	4,825.60	5,782.98	02/2016 06/2022	06/2024
10	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249]	12/2014	4,754.42 -	9,129.32	5,846.99	12/2018 -	12/2024
11	NORTH KARANPURA STPP (3X660 MW) - [N18000177]	2/2014	14,366.58 -	17,007.00	15,016.19	06/2019 10/2022	06/2024
12	TELANGANA SUPER THERMAL POWER PROJECT PHASE I - [N18000212]	1/2016	10,598.98 -	10,998.00	11,077.35	11/2020 07/2022	08/2023
13	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - [N18000327]	3/2019	1,326.00 -	1,326.00	1,402.28	03/2023 -	12/2023
14	BARH STPP(3X660MW) NTPC - [180100242]	2/2005	8,692.97 -	21,312.11	21,614.27	10/2011 07/2023	07/2024
15	TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014]	11/2006	2,978.48 -	7,103.00	5,984.38	03/2013 12/2021	12/2024
16	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264]	8/2017	1,931.39 -	2,635.55	1,954.06	02/2020 -	03/2024
17	NAITWAR MORI HEP - [N18000265]	10/2017	648.33 -	1,272.29	1,189.92	12/2021 -	09/2023
	Total		46,954.15 -	75,608.87	69,868.42		
	RAILWAYS						
18	AHMEDNAGAR-PARLI VAJINATH(NL) CR - [220100181]	2/1997	2,271.50 -	4,805.17	3,545.10	03/2021 -	12/2025
19	DAUSA-GANGAPUR CITY(NL),NWR - [220100184]	2/1997	410.08 -	970.00	969.81	02/2019 -	12/2023
20	MUNEERABAD-MAHABOONNAGAR(NL),SCR - [220100205]	4/1997	1,723.00 1.00	3,381.68	2,532.11	03/2000 -	03/2000
21	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328]	4/2005	810.78 -	1,928.07	980.13	06/2021 -	03/2025
22	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP - [N22000028]	4/2006	495.74 -	734.01	583.50	06/2013 -	12/2023
23	MADURAI-TUTICORIN VIA ARUPPUKOTTAI - [N22000215]	4/2011	120.70 -	2,053.39	328.82	03/2019 12/2027	12/2027
24	NEW BG LINE FROM JAGBANI TO BIRATNAGAR - [N22000207]	4/2010	241.52 -	401.65	343.30	- -	03/2023
25	VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409]	1/1991	2,335.67 -	3,327.72	3,761.54	12/2024 -	12/2026
26	KARAILA ROAD - SHAKTINAGAR DOUBLING - [N22000419]	8/2015	528.57 -	528.57	629.84	03/2019 -	03/2023
27	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC - [N22000404]	4/2011	927.01 -	1,457.79	1,505.54	03/2019 -	03/2024
28	VIJAYAWADA-GUDUR - [N22000369]	4/2015	3,246.26 -	3,548.68	5,092.55	12/2023 -	12/2023

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(2 Quarter, 2023-2024)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
29	SEVOK RANGPO, NEFR - [N22000102]	4/2008	1,339.48 -	7,876.92	3,290.96	12/2015 -	12/2023
30	CHHAPRA-BALLIA UP - [N22000134]	3/2013	295.00 -	912.86	876.50	01/2019 -	02/2024
31	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF, - [N22000476]	4/1991	329.39 -	1,510.00	2,243.17	- -	03/2024
32	KIUL - GAYA DOUBLING PROJECT - [N22000349]	12/2015	1,200.20 -	1,200.20	1,380.42	03/2020 -	03/2023
33	ROSA-SITAPUR CANTT-BURHWAL DOUBLING - [N22000347]	3/2015	1,295.42 -	2,560.00	2,185.38	03/2022 -	12/2023
34	HOTGI-KUDGI-GADAG - [N22000333]	3/2015	1,614.59 -	1,960.00	1,940.15	03/2019 -	12/2024
35	EASTERN DEDICATED FREIGHT CORRIDOR PROJECT - [N22000346]	10/2006	11,589.00 30,357.00	51,219.00	31,304.00	- -	-
36	BHANUPALI-BILASPUR BERI NL - [N22000273]	4/2008	2,966.99 -	6,753.42	4,081.02	12/2026 -	03/2025
37	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC) - [N22000180]	4/2004	372.14 -	1,700.00	2,120.83	- -	03/2024
38	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613]	11/2016	186.85 -	330.00	318.24	06/2024 -	03/2024
39	MONIGRAM- NIMTITA - [N22000301]	4/2012	250.93 -	259.23	759.44	- -	11/2023
40	BHAIRABI SAIRONG, NL, NEFR - [N22000100]	4/2008	2,393.47 -	8,605.00	6,749.14	03/2014 -	02/2024
41	DANKUNI-CHANDANPUR 4TH LINE, 1ST PHASE OF DANKUNI-SHAKTIGARH 4TH LINE WITH MM BARUIPARA FURFURA NL - [N22000229]	4/2010	365.17 -	335.50	800.63	03/2017 -	12/2022
42	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)} - [N22000602]	3/2008	631.78 -	1,627.65	1,158.90	06/2025 -	06/2025
43	NANGALDAM-TALWARA(NL),NR - [220100188]	3/1981	450.00 -	2,017.96	845.23	07/2012 -	11/2024
44	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM)) - [N22000598]	5/2018	1,177.96 -	1,177.96	1,269.98	03/2024 -	03/2024
45	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110]	4/2010	3,951.98 -	8,964.35	6,028.60	03/2016 -	03/2026
46	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDII'-AGASTIYAMPALLI - [N22000079]	9/2007	724.69 -	3,118.34	1,893.45	02/2019 -	03/2025
47	MATHURA-JHANSI-3RD LINE (273.80 KM) - [N22000501]	6/2016	3,677.76 -	3,677.76	4,412.40	12/2023 -	12/2023
48	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206]	4/2010	242.22 -	632.63	381.56	03/2020 -	12/2024
49	NEW B.G. LINE FROM TETELIA TO BYRNIHAT (NATIONAL PROJECT), NEFR - [N22000086]	9/2006	385.20 -	1,304.62	1,122.02	03/2019 -	03/2019
50	ROHTAK-MEHAM HANSI - [N22000272]	4/2012	287.00 -	893.45	686.20	12/2011 -	12/2011

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(2 Quarter,2023-2024)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
51	PHULERA - DIGANA DOUBLING - [N22000326]	5/2015	600.00 -	701.81	621.61	03/2020 -	02/2024
52	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111]	4/2010	2,913.51 -	4,834.54	3,099.41	03/2016 -	07/2025
53	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR - [220100240]	4/1997	324.73 -	1,110.00	1,175.54	03/2012 -	06/2023
54	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470]	4/2016	1,177.96 -	1,777.39	1,251.65	12/2019 -	03/2024
55	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183]	4/2013	1,798.00 -	2,647.51	2,141.93	03/2019 -	01/2024
56	MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032]	4/2006	1,160.48 -	3,014.00	1,161.19	03/2010 -	03/2025
57	BANASPANI- JAKHPURA - DOUBLING - [N22000412]	3/2009	942.95 -	1,552.26	1,789.51	03/2019 10/2023	05/2023
58	KATNI GRADE SEPARATOR/BYE PASS - [N22000416]	8/2016	582.13 -	1,247.64	1,056.08	03/2022 -	09/2024
59	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) - [N22000124]	4/2006	2,326.52 -	6,663.00	2,738.70	03/2015 -	03/2026
60	KAZIPET-BALHRSHA - [N22000367]	4/2015	2,063.03 -	2,909.00	2,373.50	03/2021 -	01/2025
61	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401]	4/2015	943.60 -	1,500.00	1,298.83	03/2022 -	12/2023
62	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288]	4/2003	4,454.17 -	14,322.00	13,919.96	03/2011 03/2025	03/2025
63	MADURAI - MANIYACHI - TUTICORIN (160 KM) DOUBLING - [N22000451]	2/2015	760.00 -	1,536.00	1,860.91	03/2020 07/2023	08/2023
64	RAMNA - SINGRAULI DOUBLING - [N22000417]	8/2015	2,436.21 -	2,436.21	2,533.27	03/2020 -	03/2024
65	HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297]	4/2010	2,127.00 -	3,300.00	3,257.96	03/2023 -	03/2024
66	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) - [N22000595]	12/2015	1,116.00 -	1,312.44	2,567.65	03/2025 -	03/2025
67	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388]	4/2015	2,232.32 -	4,059.65	2,984.08	03/2022 -	03/2026
68	BUDNI-BARKHERA - 3RD LINE (33 KM) - [N22000588]	4/2012	991.60 -	991.60	1,599.60	02/2024 -	02/2024
69	KHURDA ROAD - BARANG 3RD LINE (DL) (ECOR) - [220100327]	4/2000	133.41 207.00	433.00	524.27	03/2009 08/2023	07/2023
70	TALGARIA TO BOKARO N/CABIN DOUBLING(38 KM) - [N22000509]	4/2018	390.39 -	513.92	438.04	12/2021 -	08/2023
71	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL - [N22000274]	4/2007	336.91 -	791.39	572.99	- -	09/2023
72	WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480]	6/2018	229.00 -	1,096.00	230.25	12/2021 -	12/2025
73	KOTLPALLI-NARASAPUR (NL) (SCR) - [220100265]	12/2001	1,045.20 -	2,500.98	1,141.44	03/2009 -	03/2027

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(2 Quarter, 2023-2024)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
74	TRIVANDRUM-KANYAKUMARI DOUBLING - [N22000399]	2/2015	1,431.90 -	3,785.45	2,115.69	- 03/2025	03/2026
75	PIRPAINTI-JASIDIH - [N22000219]	4/2013	915.98 -	2,137.81	992.22	03/2022 -	03/2022
76	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD - [N22000213]	4/2012	632.68 -	950.00	985.53	03/2016 09/2023	06/2023
77	CHANDIGARH-BADDI - [N22000467]	4/2007	328.14 -	1,540.14	549.10	03/2023 -	06/2025
78	TIDIVANAM-NAGARI (NL) - [N22000085]	9/2006	582.83 -	3,620.28	764.34	- 12/2025	12/2025
	Total		83,814.70 -	2,05,057.60	1,51,865.71		
	ROAD TRANSPORT AND HIGHWAYS						
79	4LBERKHEDI TO GODPEHRA NH-44 - [N24001614]	2/2022	524.84 -	524.84	1,600.30	11/2024 -	11/2024
80	PATNA-MUZZAFFARPUR - [N24000165]	8/2010	671.30 -	671.30	1,594.28	02/2013 11/2023	11/2023
81	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182]	9/2011	2,848.00 -	3,379.45	3,686.35	03/2014 -	06/2024
82	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734]	1/2018	614.48 -	757.12	641.00	08/2021 -	10/2023
83	TWO LANING OF EXISTING HAYULIANG HAWAI ROAD ON EPC BASIS FROM DESIGN KM. 17.000 (KHUPA) TO KM. 34.00 - [N24000679]	2/2017	195.23 -	252.79	209.93	11/2020 01/2023	01/2023
84	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852]	3/2018	478.74 -	1,136.83	1,025.16	05/2021 11/2022	01/2024
85	DABOKA KATHKATI PACKAGE-4 - [N24001365]	2/2021	260.07 -	260.07	290.49	12/2023 -	06/2023
86	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM JODMI VILLAGE TO BANI VILLA - [N24001213]	12/2017	1,094.97 -	1,094.97	1,188.00	02/2022 11/2022	10/2023
87	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS - PA - [N24001156]	1/2017	166.67 -	264.34	195.17	09/2017 05/2023	05/2023
88	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691]	4/2017	894.00 -	929.32	915.65	04/2020 10/2023	09/2023
89	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG- 14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N - [N24001568]	11/2019	1,119.35 -	1,119.35	1,152.87	05/2023 03/2024	07/2023
90	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P - [N24000576]	2/2016	178.85 -	278.54	228.63	05/2016 10/2023	10/2023
91	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI - [N24001536]	7/2020	817.00 -	817.00	851.73	07/2022 -	11/2023

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(2 Quarter, 2023-2024)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
92	BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA - [N24001305	10/2013	464.09 -	464.09	521.65	11/2020 -	12/2023
93	SIX LANING OF CHANDIKHOL-JAGATPUR-BHUBANESWAR - [N24000205	12/2011	1,047.00 -	1,047.00	1,855.00	06/2014 12/2023	12/2023
94	BALANCE WORK UNDER PHASE-I FOR 4L OF KHED SINNER SECTION COMPRISING OF THE STRETCHES (I) KHED BYPASS - [N24001487	10/2020	169.83 -	169.83	201.04	10/2022 06/2023	06/2023
95	CONSTRUCTION OF MARGOA WESTERN BYPASS FOR NH-17 (NEW NH-66) FROM KM. 26 /200 (CHAINAGE 00/00) TO K - [N24000257	3/2015	298.33 -	298.33	399.84	- 12/2021	12/2022
96	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 314.25 TO KM 351.383 (PACKAG - [N24001296	3/2019	394.27 -	394.27	412.07	03/2027 -	03/2027
97	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 247.05 TO KM 284.92 (PACKAGE - [N24001294	3/2019	560.39 -	560.39	563.29	03/2027 -	03/2027
98	CHAKUR LOHA SECTION OF NH-361 FROM KM 114.600 TO KM 187.80 - [N24001806	3/2018	1,241.38 -	2,122.64	1,577.64	03/2023 06/2023	01/2024
99	CONSTRUCTION OF 4-LANE NH-344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA - [N24001532	11/2021	694.00 -	694.00	1,258.62	11/2023 11/2023	11/2023
100	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN - [N24001162	3/2018	325.86 -	386.41	364.79	10/2018 -	08/2022
101	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157	8/2016	175.50 -	241.60	178.73	02/2017 07/2023	12/2023
102	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BARDAWADI VILLAGE TO MANDSA - [N24001199	10/2019	743.88 -	743.89	832.00	12/2021 11/2022	10/2023
103	4-LANING OF BRAHAMPORE-FARAKA - [N24000203	2/2011	998.79 -	998.79	2,170.28	08/2013 -	02/2024
104	PACKAGE-23 CONSTRUCTION OF DELHI-VADODARA EIGHT LANE ACCESS- CONTROLLED EXPRESSWAY FROM BAWDI VILLAG - [N24001233	3/2019	1,047.00 -	1,047.00	1,169.00	05/2020 09/2023	10/2023
105	BHOGAN KHURD TO KASHEDI - [N24001132	9/2017	743.21 743.00	743.21	911.64	06/2021 -	12/2023
106	PACKAGE-24 CONSTRUCTION OF EIGHTLANE ACCESS-CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RANNI VILLAGE TO - [N24001232	2/2019	847.00 -	847.00	920.50	03/2022 09/2023	10/2023
107	PACKAGE-21 CONSTRUCTION OF EIGHTLANE ACCESS-CONTROLLED EXPRESSWAY CARRIAGEWAY FROM KAMLIYA VILLAGE - [N24001231	2/2019	990.97 -	990.97	1,092.00	12/2021 09/2022	10/2023
108	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12 - [N24000928	10/2015	333.21 -	353.43	344.66	12/2015 12/2019	01/2021
109	SIX LANING OF AURANGABAD TO BIHAR - JHARKHAND BORDER (CHORDAHA) SECTION - [N24000724	1/2018	895.39 -	895.39	1,632.71	04/2024 -	03/2024

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(2 Quarter, 2023-2024)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
110	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. - [N24001656	6/2021	2,595.00 -	3,994.60	2,778.86	03/2025 -	03/2025
111	CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE - [N24000717	12/2017	1,471.75 -	1,471.75	1,497.48	07/2021 12/2023	12/2023
112	PACKAGE-25 CONSTRUCTION OF EIGHTLANE ACCESS-CONTROLLED EXPRESSWAY CARRIAGEWAY FROM MIYATI VILLAGE T - [N24001234	2/2019	996.27 -	996.27	1,079.00	03/2022 09/2023	10/2023
113	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212	12/2017	656.98 -	840.00	1,103.00	11/2022 -	10/2023
114	CONSTRUCTION OF A NEW 2-LANE HIGHWAY FROM KM 38/00 TO 71/00 IN MIZORAM TO SUPPORT KALADAN MULTI MOD - [N24001181	8/2010	186.96 -	322.24	312.50	09/2014 06/2023	06/2023
115	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) - [N24001278	3/2020	206.88 -	278.98	229.55	07/2022 08/2023	12/2023
116	REHABILITATION AND UPGRADATION OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF KODIKONDA - MADAKASIRA - [N24000939	3/2018	504.19 504.00	504.19	518.99	11/2018 -	11/2018
117	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622	9/2016	950.69 -	1,108.00	1,736.17	08/2019 05/2024	05/2024
118	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1) - [N24001562	2/2019	738.90 -	738.90	790.52	10/2023 12/2023	10/2023
119	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826	2/2019	927.77 -	1,603.00	1,132.66	02/2022 -	02/2024
120	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE - [N24001304	10/2013	446.97 -	446.97	459.51	11/2020 -	12/2023
121	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214	12/2017	217.96 -	884.00	2,298.00	12/2022 -	10/2023
122	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515	4/2014	1,665.00 -	2,360.65	4,686.57	09/2016 -	02/2024
123	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535	7/2020	899.00 -	947.00	920.51	07/2022 11/2023	11/2023
124	BAKHTIYARPUR RAJLAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20 - [N24001709	9/2020	897.45 -	897.45	1,037.63	04/2023 -	04/2023
125	FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A - [N24000488	12/2015	2,136.97 -	2,136.97	2,362.99	12/2018 10/2023	10/2023
126	FOUR LANING OF NH-52 FROM END OF BISWANATH CHARIALI BY-PASS (KM 208.00) TO GOHPUR (KM 265.50) (TOTAL - [N24000823	3/2015	829.00 -	829.00	857.53	01/2016 -	11/2023
127	4-LANING OF DERGAON TOWN - [N24001435	3/2020	287.63 -	287.63	393.32	06/2022 -	10/2023

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(2 Quarter, 2023-2024)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
	Total		38,448.97	45,131.76	54,179.81		
			-				
	TELECOMMUNICATIONS						
128	NETWORK FOR SPECTRUM - [N26000101]	3/2012	13,334.00	13,334.00	21,913.00	07/2015 12/2022	09/2023
	Total		13,334.00	13,334.00	21,913.00		
			-				
	URBAN DEVELOPMENT						
129	KOCHI METRO RAIL PROJECT - [N28000081]	7/2012	5,181.79	6,218.14	6,059.17	07/2017 09/2020	09/2020
130	AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122]	11/2014	10,773.00	12,924.55	11,869.88	12/2018 -	03/2024
131	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086]	7/2013	23,136.00	37,276.00	25,499.23	03/2020 -	12/2023
132	DELHI MRTS PHASE-III - [N28000056]	9/2011	38,585.00	40,180.91	40,229.60	03/2016 08/2021	08/2021
133	CHENNAI METRO RAIL LTD (PHASE 1) - [N28000084]	2/2009	14,600.00	18,380.00	17,619.68	12/2015 -	12/2015
	Total		92,275.79	1,14,979.60	1,01,277.56		
			-				
	WATER RESOURCES						
134	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK - [N30000044]	3/2017	277.42	277.42	345.95	05/2021 03/2017	05/2021
135	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR - [N30000037]	12/2014	225.77	398.90	361.87	03/2020 -	06/2020
136	SAIDPUR SEWER NETWORK PATNA - [N30000039]	4/2015	268.63	431.21	478.03	01/2021 -	01/2021
137	POLAVARAM IRRIGATION PROJECT - [N30000002]	2/2009	10,151.04	55,548.87	21,727.98	03/2020 -	03/2024
	Total		10,922.86	56,656.40	22,913.83		
			-				
	Grand Total		2,89,664.59	5,17,337.10	4,26,820.22		

List of Delayed Projects w.r.t. Original and Revised Schedule

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
	ATOMIC ENERGY								
1	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW) - [N02000027]NPCIL,RAJASTHAN	10/2009	12,320.00 17,079.00	17,079.00	16,928.00	12/2016 -	12/2023	84	-
2	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4 - [N02000010]NPCIL,GUJARAT	10/2009	11,459.00 22,517.00	22,517.00	20,646.00	12/2015 -	03/2024	99	-
3	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4 - [N02000028]NPCIL,TAMIL NADU	03/2013	39,849.00 -	39,849.00	39,270.00	11/2020 -	11/2023	36	-
4	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) - [020100044]BHAVNI,TAMIL NADU	09/2003	3,492.00 6,840.00	7,670.00	6,583.36	09/2010 10/2022	12/2024	171	26
	Total		67,120.00 -	87,115.00	83,427.36				
	CIVIL AVIATION								
5	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR - [N04000076]AAI,DELHI	11/2016	303.80 351.21	374.98	313.03	04/2020 -	10/2023	42	-
6	DEVELOPMENT OF GWALIOR AIRPORT PHASE 01 - [N04000098]AAI,MADHYA PRADESH	10/2021	446.12 -	446.12	323.51	08/2023 10/2023	10/2023	2	0
7	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, CONTROL TOWER CUM TECHNICAL BLOCK, APRON, LINK TAX - [N04000100]AAI,MANIPUR	11/2021	499.00 -	499.00	83.88	07/2024 12/2024	12/2024	5	0
8	CONSTRUCTION OF ATC TOWER AND TECHNICAL BLOCK AT NSCB AIRPORT KOLKATA - [N04000080]AAI,WEST BENGAL	01/2016	458.00 -	458.00	222.26	03/2020 06/2022	08/2023	41	14
9	MODERNIZATION OF CHENNAI AIRPORT PHASE II, CHENNAI - [N04000074]AAI,TAMIL NADU	06/2018	2,467.00 -	2,467.00	1,360.40	02/2022 -	12/2025	46	-
10	EXTENSION OF EXISTING INTEGRATED TERMINAL BUILDING AND ALLIED WORKS AT GOA AIRPORT. - [N04000095]AAI,GOA	11/2017	255.69 -	255.69	49.21	09/2021 -	10/2024	37	-
11	EXT AND STR. OF EXISTING RUNWAY 08/26 AT TIRUPATI AIRPORT - [N04000089]AAI,ANDHRA PRADESH	08/2017	177.10 -	177.10	142.71	02/2020 12/2021	11/2023	45	23
12	CONSTRUCTION OF NEW DORNESTIC TERMINAL BUILDING AND OTHER STRUCTURES, PHASE I AND II - [N04000082]AAI,BIHAR	05/2018	1,216.90 -	1,216.90	494.75	10/2022 -	12/2024	26	-
13	EXTENSION OF RUNWAY WITH BLAST PAD, RESA, TAXIWAY, APRON, GSE AREA, ISOLATION BAY, NEW DOMESTIC TERM - [N04000096]AAI,MAHARASHTRA	06/2017	255.68 -	255.68	235.14	12/2020 -	11/2023	35	-
14	C/O OF NITB AND ASSOCIATED WORK AT VIJAYAWADA AIRPORT - [N04000091]AAI,ANDHRA PRADESH	04/2020	611.80 -	611.80	221.74	03/2023 -	06/2024	15	-
15	EXTENSION OF TERMINAL BUILDING, PTT, APRON AND CAR PARK AT SURAT AIRPORT. - [N04000093]AAI,GUJARAT	08/2018	353.25 -	353.25	281.90	02/2021 -	12/2023	34	-

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
16	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI - [N04000083]AAI,ASSAM	12/2016	1,142.00 -	1,232.00	365.49	03/2021 -	03/2025	48	-
17	UPGRADATION OF JABALPUR AIRPORT - [N04000087]AAI,MADHYA PRADESH	06/2016	412.24 -	412.24	371.43	06/2021 -	12/2023	30	-
18	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH - [N04000092]AAI,ARUNACHAL PRADESH	02/2019	645.63 -	645.63	642.21	08/2022 12/2023	12/2023	16	0
19	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01 - [N04000094]AAI,UTTAR PRADESH	03/2021	242.14 328.00	328.00	252.37	12/2022 10/2023	10/2023	10	0
20	DEVELOPMENT OF TUTICORIN AIRPORT - [N04000090]AAI,TAMIL NADU	06/2019	380.87 -	357.00	189.02	03/2022 12/2023	12/2023	21	0
21	C/O NEW GREENFIELD AIRPORT AT HISSAR, RAJKOT, GUJARAT - [N04000088]AAI,GUJARAT	01/2018	1,405.00 -	1,405.00	1,057.96	08/2022 12/2023	12/2023	16	0
22	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT - [N04000078]AAI,LADAKH	07/2018	480.33 -	640.00	265.61	09/2021 12/2023	03/2024	30	3
23	CCS INTERNATIONAL AIRPORT , LUCKNOW - [N04000077]AAI,UTTAR PRADESH	06/2018	1,383.00 -	3,291.81	1,814.07	09/2021 -	12/2024	39	-
24	UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI - [N04000075]AAI,TAMIL NADU	08/2018	951.28 -	951.28	919.78	10/2021 -	12/2023	26	-
25	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, RECONSTRUCTION OF OLD TERMINAL BUILDING, MODIFICAT - [N04000079]AAI,MAHARASHTRA	03/2017	475.39 -	475.39	430.11	04/2021 -	12/2023	32	-
26	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN - [N04000085]AAI,UTTARAKHAND	07/2018	456.86 -	456.86	453.51	09/2020 -	10/2023	37	-
	Total		15,019.08 -	17,310.73	10,490.09				
	COAL								
27	RANIGANJ MASTER PLAN - [N06000163]ECL, WEST BENGAL	08/2009	2,661.73 -	5,146.48	713.60	08/2019 -	08/2024	60	-
28	CHHAL OC SEAM -III (6.00 MTY) - [N06000104]SECL,CHHATTISGARH	12/2013	610.63 -	610.63	490.52	03/2022 03/2025	03/2025	36	0
29	GEVRA EXPANSION OCP (SECL) (35-70) MTY - [060100093]SECL,CHHATTISGARH	06/2010	11,816.40 -	11,816.40	5,940.04	03/2023 -	03/2025	24	-
30	KARMA OCP (1.0MTY) - [N06000088]CCL,JHARKHAND	06/2009	162.46 -	162.46	94.69	03/2014 -	03/2024	120	-
31	RAJRAPPA RCE OCP (3.0 MTY) - [N06000087]CCL,JHARKHAND	12/2009	510.85 -	510.85	487.68	03/2016 -	03/2025	108	-
32	JAGANNATHPUR OC RCE (3.0 MTY) - [N06000232]SECL,CHHATTISGARH	07/2016	459.49 -	459.49	224.16	03/2020 -	03/2024	48	-
33	RAJNAGAR OCP RPR (1.70 MTY) - [N06000124]SECL,MADHYA PRADESH	12/2014	357.80 -	357.80	86.99	03/2021 -	03/2024	36	-
34	KANCHAN OC EXPANSION - [N06000125]SECL,MADHYA PRADESH	12/2014	371.04 -	371.04	109.93	03/2021 -	03/2024	36	-

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
35	BLOCK-B EXPANSION OPENCASE PROJECT - [N06000184]NCL,MADHYA PRADESH	07/2019	998.71 -	998.71	161.21	03/2023 -	03/2025	24	-
36	RCE OF RAMAGUNDAM OPENCASE II EXTENSION PROJECT - [N06000210]SCCL,TELANGANA	11/2015	489.62 -	489.62	393.90	03/2023 -	03/2024	12	-
37	MADANNAGAR OPENCASE PROJECT - [N06000140]SECL,CHHATTISGARH	10/2015	1,875.32 -	1,875.32	-	03/2024 -	03/2027	36	-
38	RCE OF KISTARAM OPENCASE PROJECT - [N06000215]SCCL,TELANGANA	03/2017	164.04 -	164.04	144.10	03/2021 -	03/2024	36	-
39	AMRITDHARA OC PROJECT - [N06000122]SECL,MADHYA PRADESH	02/2015	481.60 -	481.60	1.08	03/2023 -	03/2027	48	-
40	PELMA OCP(15.00MTY) - [N06000045]SECL,CHHATTISGARH	11/2014	1,624.59 -	1,624.59	49.60	03/2023 -	03/2031	96	-
41	MADHUBAND NLW WASHERY - [N06000126]BCCL,JHARKHAND	08/2010	289.45 -	302.00	297.18	05/2014 -	11/2023	114	-
42	RCE OF KAKATHIYAKHANI OC - 2 PROJECT - [N06000214]SCCL,TELANGANA	08/2017	442.42 -	442.42	223.63	03/2020 -	03/2024	48	-
43	KARTALI (EAST) OCP (2.50 MTY) - [N06000076]SECL,CHHATTISGARH	07/2008	178.44 -	178.44	9.22	03/2014 -	03/2026	144	-
44	DURGAPUR OPENCASE PROJECT - [N06000136]SECL,CHHATTISGARH	02/2015	916.24 -	916.24	13.73	03/2023 -	03/2030	84	-
45	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW - [N06000152]NLC,UTTAR PRADESH	07/2016	17,237.00 19,406.12	19,406.12	16,014.73	11/2021 03/2024	03/2024	28	0
46	EXPANSION OF MINE-I (LEASE AREA) AND MINE-I A (3.0 TO 7.0 MTPA) - [N06000138]NLC,TAMIL NADU	04/2013	1,458.17 709.06	709.06	542.27	06/2015 -	09/2027	147	-
47	DURGAPUR EXTENSION (DEEP) OC (3.0 MTY) - [N06000157]WCL,MULTI STATE	02/2017	328.00 -	328.00	310.90	03/2021 03/2025	03/2025	48	0
48	UKNI DEEP OC - [N06000179]WCL,MAHARASHTRA	11/2018	318.14 -	318.14	250.81	03/2021 03/2025	03/2025	48	0
49	AMADAND OPENCASE EXPANSION PROJECT - [N06000148]SECL,MADHYA PRADESH	03/2016	869.44 -	869.44	205.12	03/2021 03/2025	03/2025	48	0
50	BELLORA-NAIGAON DEEP OC - [N06000180]WCL,MAHARASHTRA	11/2018	252.71 -	252.71	121.58	03/2021 03/2024	03/2024	36	0
51	GODAVARIKHANI COAL MINE - [N06000202]SCCL,TELANGANA	07/2019	438.98 -	438.98	124.25	03/2023 -	03/2024	12	-
52	AMERA OC RCE - [N06000123]SECL,CHHATTISGARH	02/2015	335.97 -	335.97	50.37	03/2018 -	03/2026	96	-
53	KUSMUNDA EXPN.OCP(SECL)(15-50)MTY - [N06000008]SECL,CHHATTISGARH	08/2013	7,612.33 -	7,612.33	4,193.91	03/2023 -	03/2025	24	-
54	CHURI BENTI UG (0.81 MTY) - [N06000083]CCL,JHARKHAND	08/2007	163.51 -	163.51	133.28	03/2011 -	03/2024	156	-
55	KULDA EXPANSION OCP- 15 MTY - [N06000248]MCL,ODISHA	06/2014	348.16 -	348.16	187.90	03/2018 -	03/2026	96	-
56	BINA KAKRI AMALGAMATION OCP 14 MTPA - [N06000192]NCL,MULTI STATE	08/2020	836.42 -	836.42	401.30	03/2024 -	03/2025	12	-
57	NILJAI EXPANSION (DEEP) OC (3.5 MTY) - [N06000154]WCL,MULTI STATE	08/2016	319.76 319.76	319.76	276.89	03/2022 03/2025	03/2025	36	0
58	MOONIDIH XV SEAM UG - [N06000098]BCCL,JHARKHAND	08/2011	1,230.27 -	1,230.27	583.39	03/2019 -	04/2025	73	-

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
59	RCE OF KALYANIKHANI OPENCASE PROJECT - [N06000213]SCCL,TELANGANA	03/2016	384.32 -	384.32	181.28	03/2020 -	03/2024	48	-
60	VENKATESH KHANI COAL MINE - [N06000204]SCCL,TELANGANA	10/2020	484.51 -	484.51	65.06	03/2023 -	03/2025	24	-
61	RCE OF INDARAM OPENCASE PROJECT - [N06000211]SCCL,TELANGANA	08/2017	349.28 -	424.81	335.24	03/2021 -	03/2024	36	-
62	GARJANBAHAL OCP - [N06000117]MCL,ODISHA	11/2014	1,375.38 -	1,375.38	788.35	03/2021 -	03/2026	60	-
63	2.0 MTPA BHOJUDIH NLW WASHERY - [N06000195]BCCL,WEST BENGAL	12/2015	304.13 341.22	341.22	218.32	03/2017 -	12/2023	81	-
64	SUBHADRA OCP - [N06000249]MCL,ODISHA	05/2021	1,693.81 -	1,693.81	905.03	03/2027 03/2029	03/2029	24	0
65	PATHERDIH 2.5 NLW COAL WASHERY - [N06000194]BCCL,JHARKHAND	10/2015	243.00 -	334.27	94.11	04/2018 -	03/2024	71	-
66	NAINI COAL MINE - [N06000203]SCCL,ODISHA	03/2020	494.30 -	494.30	458.09	03/2024 -	03/2025	12	-
67	AMGAON OPENCASE PROJECT RCE - [N06000135]SECL,CHHATTISGARH	07/2015	316.10 -	316.10	156.33	03/2020 -	03/2025	60	-
68	BASUNDHARA (WEST) OC EXTN(7.00 MTY) - [N06000112]MCL,ODISHA	05/2014	479.15 -	479.15	260.40	03/2019 -	03/2026	84	-
69	TETARIKHAR EXPANSION OCP - [N06000186]CCL,JHARKHAND	11/2019	243.52 -	243.52	41.66	03/2023 -	03/2025	24	-
70	DUDHICHUA EXPANSION OCP (10 TO 20 MTPA) - [N06000162]NCL,MADHYA PRADESH	11/2017	1,255.17 -	1,255.17	1,034.63	03/2022 -	10/2023	19	-
71	NORTH TISRA AND SOUTH TISRA EXPANSION OCP (6MTY) - [N06000106]BCCL,JHARKHAND	02/2014	555.52 -	555.52	379.46	03/2021 -	03/2024	36	-
72	SRP OC-II EXPANSION PROJECT - [N06000173]SCCL,TELANGANA	11/2016	272.73 -	272.73	188.71	03/2018 -	03/2024	72	-
73	KAKATIYAKHANI OPENCASE III PROJECT PHASE-1 - [N06000161]SCCL,TELANGANA	03/2017	413.84 -	413.84	408.86	03/2022 -	03/2024	24	-
74	MURAIIDH UG TURN-KEY PROJECT - [N06000096]BCCL,JHARKHAND	02/2011	339.88 -	339.88	151.04	04/2014 -	01/2026	141	-
75	JAYANT EXPANSION OCP 10 TO 20 MTPA - [N06000159]NCL,MADHYA PRADESH	05/2017	1,783.09 -	1,783.09	1,474.80	03/2021 -	10/2023	31	-
76	HURA - C OC (3 MTY) - [N06000143]ECL,JHARKHAND	10/2015	359.69 -	859.41	297.59	03/2022 03/2029	03/2029	84	0
77	BATURA HIGHWALL PROJECT - [N06000134]SECL,MADHYA PRADESH	07/2015	231.92 -	231.92	2.26	03/2022 -	03/2024	24	-
	Total		67,739.03 -	72,359.95	40,279.18				
	DEPARTMENT OF HIGHER EDUCATION								
78	CONSTRUCTION OF PERMANENT CAMPUS FOR IISER AT JANGALAPALLI VILLAGE, YERPEDU MANDAL, CHITTOOR DISTRICT - [N42000007]CPWD EDUCATION,ANDHRA PRADESH	09/2019	588.72 -	588.72	486.68	09/2022 -	12/2023	15	-
79	C/O PERMANENT CAMPUS OF IIT PALAKKAD PHASE IA AT PUDESSERY VILLAGE,KANJIKODE WEST, DISTRICT PALAKKA - [N28000140]CPWD EDUCATION,KERALA	07/2019	753.63 -	753.63	356.76	03/2021 03/2023	03/2024	36	12

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
80	CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI - [N28000117]CPWD EDUCATION,MAHARASHTRA	01/2018	223.37 275.00	230.00	185.64	07/2020 11/2023	11/2023	40	0
81	CONSTRUCTION OF PERMANENT CAMPUSES OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND DHARAMSHAL - [N42000011]CPWD,HIMACHAL PRADESH	03/2021	512.37	512.37	-	08/2022 -	11/2024	27	-
82	PERMANENT CAMPUS FOR IIM BODH GAYA - [N42000009]CPWD EDUCATION,BIHAR	09/2018	375.00 -	375.00	290.62	09/2020 -	11/2023	38	-
83	CONSTRUCTION OF PERMANENT CAMPUS OF IIM JAMMU (PHASE 1) - [N28000130]CPWD EDUCATION,JAMMU AND KASHMIR	03/2019	424.93 -	424.93	385.30	07/2022 10/2023	10/2023	15	0
84	CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C) - [N28000131]CPWD EDUCATION,JAMMU AND KASHMIR	01/2018	676.00 1,085.04	1,085.04	34.75	04/2023 12/2023	12/2023	8	0
85	INDIAN INSTITUTE OF SCIENCE EDUCATION AND RESEARCH BERHAMPUR - [N28000126]CPWD EDUCATION,ODISHA	01/2019	790.79 -	790.79	523.87	03/2022 -	03/2024	24	-
86	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR - [N42000008]CPWD EDUCATION,HIMACHAL PRADESH	09/2018	392.51 -	446.43	226.77	06/2022 01/2024	01/2024	19	0
87	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA. - [N42000002]CPWD EDUCATION,GOA	05/2019	303.90 334.45	364.00	295.00	08/2021 -	01/2024	29	-
88	CONSTRUCTION OF PERMANENT CAMPUS OF INDIAN INSTITUTE OF MANAGEMENT (IIM) AMRITSAR, PUNJAB. - [N28000142]CPWD EDUCATION,PUNJAB	10/2019	348.24 -	348.24	189.89	05/2022 -	03/2024	22	-
89	CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA - [N42000001]RITES OF HIGHER,MEGHALAYA	09/2013	484.32 429.70	429.70	263.25	09/2014 12/2023	12/2023	111	0
90	CONSTRUCTION OF TWO NOS GIRLS HOSTELS AND ONE NO BOYS HOSTEL OF 500 CAPACITY EACH G PLUS 8 STOREYED - [N28000146]CPWD EDUCATION,WEST BENGAL	03/2020	193.83 -	193.83	151.17	06/2020 -	12/2023	42	-
91	CONSTRUCTION OF ACADEMIC AND RESIDENTIAL COMPLEX UNDER PHASE-II FOR THE CAMPUS OF IIT PATNA - [N28000100]CPWD EDUCATION,BIHAR	02/2016	496.18 -	460.00	408.00	06/2017 10/2023	10/2023	76	0
	Total		6,563.79 -	7,002.68	3,797.70				
	HEALTH AND FAMILY WELFARE								
92	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH - [N28000127]CPWD FOR HEALTH,HIMACHAL PRADESH	12/2018	260.00 371.78	371.78	-	06/2021 12/2023	12/2025	54	24
93	COMPREHENSIVE PLANNING, DESIGNING, EXECUTION OF ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT BIBINAGAR - [N21000031]HITES,TELANGANA	12/2018	1,110.55 -	1,110.55	323.09	07/2024 -	10/2024	3	-

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
94	CONST OF 152 QTRS 240 BOYS 240 GIRLS 150 NURSES HOSTEL AND OTHER BUILDINGS INCLUDING DEVELOPMENT - [N28000139]CPWD FOR HEALTH,PUDUCHERRY	03/2018	195.00	195.00	179.67	09/2020 10/2023	10/2023	37	0
95	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM [N21000027]HITES,ASSAM	05/2017	875.00 890.14	860.00	698.49	05/2021 12/2022	10/2023	29	10
96	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR [N21000029]CPWD FOR HEALTH,JAMMU AND KASHMIR	03/2019	1,404.00 -	1,404.00	176.39	09/2023 -	10/2023	1	-
	Total		3,844.55 -	3,941.33	1,377.64				
	HOME AFFAIRS								
97	C/o separate family accommodation (Phase-I) on EPC basis for SSB at Faridabad (Haryana)" [N28000147]CPWD FOR MHA,HARYANA	01/2020	166.98 -	166.98	50.48	10/2023 03/2024	03/2024	5	0
98	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI [N28000071]CPWD FOR MHA,DELHI	10/2013	1,219.21 1,735.25	1,900.00	1,615.52	10/2019 -	12/2023	50	-
99	NSG AT KOLKATA - [N28000104]CPWD FOR MHA,WEST BENGAL	10/2014	162.88 210.83	210.83	177.78	04/2018 -	12/2024	80	-
100	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI - [N45000002]CPWD FOR MHA,DELHI	06/2019	277.35 -	290.33	94.53	07/2022 -	08/2024	25	-
	Total		1,826.42 -	2,568.14	1,938.31				
	MINES								
101	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND - [N10000012]NALCO,ODISHA	12/2015	355.00 581.00	581.00	79.69	11/2020 09/2025	09/2025	58	0
102	SOURCING OF BAUXITE ARRANGEMENT FOR 5TH STREAM ALUMINA REFINERY FROM SOUTH BLOCK MINING LEASE OF PAN - [N10000013]NALCO,ODISHA	11/2017	483.00 483.00	483.00	225.94	04/2021 05/2024	05/2024	37	0
103	25.5 MW WIND POWER PROJECT AT KAYATHAR IN TAMILNADU [N10000014]NALCO,TAMIL NADU	09/2017	166.62 163.17	163.17	135.63	06/2019 12/2023	03/2024	57	3
104	UTKAL D AND E COAL BLOCK - [N10000011]NALCO,ODISHA	05/2016	534.00 667.23	1,021.97	737.31	01/2020 11/2023	11/2023	46	0
105	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT [N10000010]NALCO,ODISHA	12/2014	4,103.00 5,055.00	5,055.00	2,406.73	04/2021 12/2022	05/2025	49	29
106	CONSTRUCTION OF BASEMENTG FLOOR10 STORIES BUILDING FOR THE STATE OF THE ART, DG, GSI AT SECTOR-V, SA - [N10000015]CPWD,WEST BENGAL	04/2019	255.37 -	255.37	40.98	04/2022 -	10/2025	42	-
107	POTTANGI BAUXITE MINES - [N10000016]NALCO,ODISHA	05/2018	1,437.00 1,381.00	1,381.00	604.89	12/2024 03/2025	05/2025	5	2

(2 Quarter,2023-2024)
All Cost/ Expenditure in Rs. crore

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
	Total		7,333.99	8,940.51	4,231.17				
	PETROLEUM								
108	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II - [N16000285]GAIL,MULTI STATE	06/2009	2,915.00 5,909.00	5,909.00	3,519.00	12/2012 11/2024	11/2024	143	0
109	CITY GAS DISTRIBUTION PROJECT IN GEOGRAPHICAL AREA OF SONIPAT (EAAA) AND JIND DISTRICTS - [N16000385]HPCL,HARYANA	09/2018	520.00 -	520.00	355.03	09/2026 02/2027	02/2027	5	0
110	REPLACEMENT OF EXISTING TWIN 42" OFFSHORE PIPELINES AT VADINAR ALONG WITH TWO EXISTING PIPELINE END - [N16000400]IOCL,GUJARAT	06/2020	1,378.00 -	1,378.00	953.13	12/2022 02/2024	12/2023	12	-2
111	LPG BP PROJECT CHITTOOR - [N16000381]IOCL,ANDHRA PRADESH	07/2019	167.00 200.82	200.82	86.31	07/2022 02/2024	02/2024	19	0
112	CGD PROJECT AT NAWADA AND KODERMA DISTRICTS - [N16000426]IOCL,MULTI STATE	06/2019	169.00 -	169.00	65.65	12/2029 03/2030	03/2030	3	0
113	AUGUMENTATION OF SALAYA MATHURA CRUDE OIL PIPELINE SYSTEM - [N16000411]IOCL,GUJARAT	10/2020	1,614.00 -	1,614.00	641.68	08/2023 -	01/2024	5	-
114	CGD PROJECT AT REWA DISTRICT - [N16000417]IOCL,MADHYA PRADESH	10/2018	177.00 -	177.00	108.06	02/2027 09/2028	09/2028	19	0
115	Field Development Plan of Madanam NELP-IV Block CY-ONN-2002 - [N16000241]ONGC,TAMIL NADU	11/2015	650.82 -	650.82	469.54	03/2019 09/2021	12/2024	69	39
116	INFRASTRUCTURE DEVELOPMENT TO FACILITATE BULK IMPORT OF GRID POWER AT 220 KV AT MATHURA REFINERY - [N16000323]IOCL,UTTAR PRADESH	08/2017	255.40 -	255.40	217.59	08/2020 11/2022	11/2023	39	12
117	DHAMRA HALDIA PIPELINE PROJECT - [N16000391]GAIL,MULTI STATE	03/2020	1,030.65 -	1,030.65	655.90	11/2022 12/2023	06/2024	19	6
118	PARADIP SOMNATHPUR HALDIA PIPELINE - [N16000345]IOCL,ODISHA	10/2018	1,297.50 -	1,297.50	1,129.18	10/2021 04/2023	08/2023	22	4
119	CITY GAS DISTRIBUTION, JAMSHEDPUR - [N16000389]GAIL,JHARKHAND	10/2017	221.45 -	221.45	152.54	10/2022 -	12/2023	14	-
120	REVAMPING OF FACILITIES AT VIZAG TERMINAL - [N16000343]IOCL,ANDHRA PRADESH	04/2018	355.00 -	355.00	200.51	04/2022 -	03/2025	35	-
121	CITY GAS DISTRIBUTION (CGD) NETWORK BHUBANESHWAR - [N16000289]GAIL,ODISHA	07/2017	243.53 -	243.53	224.18	07/2022 -	12/2023	17	-
122	Setting up of Integrated 2G and 1G Bio-Ethanol Refinery at Bargarh, Odisha - [N16000374]BPCL,ODISHA	08/2019	1,607.00 -	1,607.00	917.83	08/2022 06/2023	10/2024	26	16
123	AUGMENTATION OF FACILITIES AT THE EXISTING RAIPUR DEPOT - [N16000413]HPCL,CHHATTISGARH	03/2021	456.00 -	456.00	193.66	03/2024 03/2025	03/2025	12	0
124	BARAUNI-GUWAHATI PIPELINE - [N16000334]GAIL,MULTI STATE	06/2018	3,308.00 3,992.00	3,992.00	3,687.10	12/2021 10/2023	09/2023	21	-1
125	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV - [N16000358]ONGC,MAHARASHTRA	04/2019	3,228.80 3,976.67	3,976.67	3,805.12	03/2022 12/2023	12/2023	21	0

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
126	IRUGUR-DEVANGONTHI POL PIPELINE - [N16000234]BPCL,TAMIL NADU	11/2012	678.00 1,732.00	1,732.00	31.13	02/2017 01/2026	01/2026	107	0
127	CGD PROJECT AT BOKARO, HAZARIBAGH AND RAMGARH DISTRICTS [N16000416]IOCL,JHARKHAND	10/2018	613.00 -	613.00	228.33	12/2029 03/2030	03/2030	3	0
128	DEVELOPMENT OF NELP BLOCK KG-ONN-2003/1 NAGAYALANKA FIELD-PH II [N16000469]ONGC,ANDHRA PRADESH	03/2022	284.79 -	284.79	213.94	06/2023 -	11/2023	5	-
129	CITY GAS DISTRIBUTION (CGD) NETWORK PATNA - [N16000327]GAIL,BIHAR	10/2017	359.25 -	359.25	278.12	10/2022 -	10/2023	12	-
130	LPG BP PROJECT KHORDHA - [N16000283]IOCL,ODISHA	12/2016	161.59 161.59	161.59	143.28	12/2019 09/2023	12/2023	48	3
131	2ND GENERATION ETHANOL PLANT AT PANIPAT REFINERY [N16000352]IOCL,HARYANA	01/2019	909.00 -	909.00	815.67	01/2021 08/2022	03/2024	38	19
132	EXPANSION OF CRYOGENICS GROUP BY SETTING UP NEW MANUFACTURING FACILITY - [N16000446]IOCL,MAHARASHTRA	09/2021	378.00 -	378.00	109.57	10/2023 05/2024	05/2024	7	0
133	KOCHI SALEM LPG PIPELINE PROJECT - [N16000314]BPCL,KERALA	12/2015	1,112.00 1,507.24	1,507.24	1,098.65	06/2019 02/2024	02/2025	68	12
134	SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI [N16000405]IOCL,TAMIL NADU	10/2020	1,398.00 1,587.00	1,587.00	789.98	12/2023 -	02/2024	2	-
135	NEW MUNDRA-PANIPAT CRUDE OIL PIPELINE - [N16000435]IOCL,RAJASTHAN	12/2021	9,028.00 -	9,028.00	4,201.57	10/2024 12/2024	12/2024	2	0
136	SUSTAINED EVACUATION OF GAS FROM GANDHAR FIELDS BY INSTALLING A GAS COMPRESSOR AND PIPELINE CONNECTI - [N16000349]GAIL,GUJARAT	09/2018	225.54 -	247.90	225.63	02/2021 03/2024	03/2024	37	0
137	CAPACITY EXPANSION OF PANIPAT REFINERY FROM 15 TO 25 MTPA [N16000412]IOCL,HARYANA	02/2021	34,627.00 -	34,627.00	5,789.24	09/2024 -	12/2025	15	-
138	CITY GAS DISTRIBUTION IN WEST BENGAL - [N16000392]HPCL,WEST BENGAL	03/2019	5,830.20 -	5,830.20	428.84	03/2031 08/2031	08/2031	5	0
139	DEVELOPMENT PLAN OF CBM - BOKARO BLOCK - [N16000239]ONGC,JHARKHAND	12/2015	823.27 1,137.79	1,137.79	960.80	03/2023 03/2024	03/2024	12	0
140	INFRASTRUCTURE DEVELOPMENT TO FACILITATE IMPORT OF GRID POWER AT 220 KV, PANIPAT - [N16000363]IOCL,HARYANA	12/2018	278.60 -	278.60	186.05	06/2021 07/2023	10/2023	28	3
141	PX-PTA REVAMP AT PANIPAT REFINERY - [N16000376]IOCL,HARYANA	08/2019	1,255.00 -	1,255.00	815.13	12/2021 12/2023	12/2023	24	0
142	GRASS ROOT POL TERMINAL AT VALLUR, CHENNAI - [N16000438]IOCL,TAMIL NADU	01/2022	827.00 -	827.00	264.56	07/2024 12/2024	12/2024	5	0
143	SETTING UP OF 10 MW ELECTROLYSER FOR PRODUCING GREEN HYDROGEN - [N16000501]GAIL,MADHYA PRADESH	09/2021	231.00 -	211.00	17.70	11/2023 -	01/2024	2	-
144	CATALYST MANUFACTURING UNIT OF 1500 MTPA CAPACITY AT PANIPAT REFINERY - [N16000321]IOCL,HARYANA	04/2018	206.63 340.76	340.76	279.78	02/2020 06/2023	10/2023	44	4
145	CGD PROJECT AT AURANGABAD, KAIMUR AND ROHTAS DISTRICTS [N16000415]IOCL,BIHAR	10/2018	176.00 -	176.00	130.12	08/2027 02/2029	02/2029	18	0

(2 Quarter,2023-2024)
All Cost/ Expenditure in Rs. crore

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
146	NAPHTHA CRACKER EXPANSION PROJECT AT PANIPAT - [N16000340]IOCL,HARYANA	08/2018	1,636.00 -	1,636.00	1,343.66	08/2020 11/2023	11/2023	39	0
147	30 INCH CRUDE OIL PIPELINE IN HALDIA-BARAUNI SECTION OF PHBPL AND CONVERSION OF EXISTING 18 INCH HAL - [N16000332]IOCL, WEST BENGAL	03/2018	3,712.00 3,696.00	3,696.00	2,865.95	09/2022 06/2023	02/2024	17	8
148	VISAKH REFINERY MODERNISATION PROJECT - [N16000235]HPCL,ANDHRA PRADESH	07/2016	20,928.00 26,264.00	26,264.00	24,830.18	07/2020 07/2022	04/2024	45	21
149	SRIKAKULAM ANGUL PIPELINE PROJECT - [N16000388]GAIL,MULTI STATE	09/2019	2,658.34 -	2,658.34	1,657.80	07/2022 09/2024	09/2024	26	0
150	CGD PROJECT AT MUZAFFARPUR, VAISHALI, SARAN AND SAMASTIPUR DISTRICTS - [N16000425]IOCL,BIHAR	06/2019	2,996.00 -	2,996.00	529.40	02/2028 08/2029	08/2029	18	0
151	DEVELOPMENT OF JHARIA CBM BLOCK (PHASE-1) - [N16000445]ONGC,JHARKHAND	11/2019	431.00 -	431.00	95.05	01/2024 -	12/2024	11	-
152	KOYALI AHMEDNAGAR SOLAPUR PIPELINE - [N16000249]IOCL,MAHARASHTRA	05/2016	1,945.00 2,251.00	2,251.00	2,031.98	02/2022 04/2023	12/2023	22	8
153	R and D CAMPUS II AT FARIDABAD - [N16000375]IOCL,HARYANA	06/2019	2,281.94 3,219.94	3,219.94	1,226.36	12/2022 07/2023	07/2025	31	24
154	EXPANSION OF GUWAHATI REFINERY FROM 1 TO 1.2 MMTPA ALONG WITH INSTALLATION OF CATALYTIC REFORMING UN - [N16000414]IOCL,ASSAM	05/2021	412.00 -	412.00	266.80	10/2023 -	02/2025	16	-
155	KG-DWN-98-2 CLUSTER II DEVELOPMENT PROJECT - [N16000247]ONGC,ANDHRA PRADESH	03/2016	34,012.00 -	34,012.00	26,410.17	06/2020 05/2024	05/2024	47	0
156	DEVLEOPMENT OF GRID INFRASTRUCTURE FOR IMPORTING GRID POWER AT 220 KV AT BARAUNI REFINERY - [N16000324]IOCL,BIHAR	12/2017	199.36 -	199.36	163.45	10/2020 06/2023	12/2023	38	6
157	CONSTRUCTION OF 80000MT LPG CAVERN AT MANGALORE - [N16000369]HPCL,KARNATAKA	12/2018	854.00 854.00	854.00	420.74	12/2022 12/2023	12/2023	12	0
158	ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY - [N16000382]IOCL,GUJARAT	11/2019	5,251.00 5,894.00	5,251.00	3,326.33	05/2023 11/2023	11/2023	6	0
159	MUMBAI NAGPUR JHARSUGUDA PIPELINE PROJECT - [N16000398]GAIL,MULTI STATE	06/2020	7,844.25 -	7,844.25	4,769.90	05/2023 10/2024	10/2024	17	0
160	CONSTRUCTION OF CAPTIVE POL LPG JETTY AT KAMARAJAR PORT, CHENNAI - [N16000403]IOCL,TAMIL NADU	10/2020	921.00 -	921.00	371.06	09/2023 12/2024	12/2024	15	0
161	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS - [N16000213]ONGC,MAHARASHTRA	12/2015	3,190.69 3,375.90	3,375.90	2,961.48	04/2018 12/2023	05/2026	97	29
162	CGD PROJECT AT LAKHISARAI, MUNGER AND BHAGALPUR DISTRICTS - [N16000424]IOCL,BIHAR	06/2019	347.00 -	347.00	145.20	02/2028 08/2029	08/2029	18	0
163	INSTALLATION OF SECOND CATALYTIC DEWAXING UNIT (CDW-II) AT HALDIA REFINERY - [N16000393]IOCL, WEST BENGAL	06/2020	1,019.00 -	1,019.00	668.03	01/2023 11/2023	11/2023	10	0
164	CITY GAS DISTRIBUTION (CGD) NETWORK, RANCHI - [N16000329]GAIL,JHARKHAND	10/2017	226.45 -	226.45	223.45	10/2022 -	10/2023	12	-
165	ADDITIONAL STORAGE TANKS AT PARADIP - [N16000361]IOCL,ODISHA	11/2018	462.30 543.00	543.00	405.37	09/2021 04/2024	04/2024	31	0

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
166	SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND - [N16000430]GAIL,MAHARASHTRA	05/2019	8,797.00 11,256.00	11,256.00	2,120.58	04/2025 10/2025	10/2025	6	0
167	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE - [N16000253]IOCL,TAMIL NADU	05/2016	4,497.00 6,025.00	6,025.00	5,360.07	12/2018 11/2023	01/2024	61	2
168	INTEGRATED PARA XYLENE (PX) AND PURIFIED TEREPHTHALIC ACID (PTA) PROJECT AT PARADIP REFINERY - [N16000396]IOCL,ODISHA	07/2020	13,805.00 -	13,805.00	4,176.95	01/2024 -	07/2025	18	-
169	DURGAPUR-HALDIA PIPELINE PROJECT - [N16000275]GAIL,WEST BENGAL	03/2017	1,740.00 2,433.15	2,433.15	1,635.70	12/2020 12/2023	06/2024	42	6
170	CGD PROJECT AT KHAGARIA, SAHARSA AND MADHEPURA - [N16000423]IOCL,BIHAR	06/2019	163.00 -	163.00	61.50	12/2029 03/2030	03/2030	3	0
171	DEVANGONTHI MARKETING TERMINAL - [N16000401]MANGALORE REFIN,KARNATAKA	06/2020	200.00 304.00	304.00	194.48	06/2023 01/2024	01/2024	7	0
172	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA - [N16000331]OIL,ASSAM	01/2018	543.91 -	661.21	449.99	02/2020 12/2023	12/2023	46	0
173	CITY GAS DISTRIBUTION IN UP AND UK - [N16000387]HPCL,UTTAR PRADESH	03/2019	3,450.20 -	3,450.20	1,360.62	03/2029 08/2029	08/2029	5	0
174	CGD PROJECT AT SRIKAKULAM, VISAKHAPATNAM AND VIZIANAGARAM DISTRICTS - [N16000420]IOCL,ANDHRA PRADESH	06/2019	2,880.00 -	2,880.00	218.50	08/2027 03/2030	03/2030	31	0
175	CONSTRUCTION OF LUBE OIL BLENDING AND FILLING PLANT AT RASAYANI - [N16000452]BPCL,MAHARASHTRA	05/2022	423.39 -	423.39	68.09	03/2024 -	09/2024	6	-
176	GRASS ROOT TERMINAL AT MALKAPUR - [N16000351]IOCL,TELANGANA	12/2018	611.00 -	611.00	391.51	04/2022 -	12/2023	20	-
177	INFRASTRUCTURE DEVELOPMENT FOR UTILIZATION OF NATURAL GAS AT PARADIP REFINERY - [N16000395]IOCL,ODISHA	01/2020	202.16 -	202.16	146.84	07/2022 -	11/2023	16	-
178	RUF PITCH LOADING GANTRY - [N16000406]HPCL,ANDHRA PRADESH	10/2020	332.61 332.61	332.61	227.00	11/2022 -	03/2024	16	-
179	CGD PROJECT AT ARWAL, JEHANABAD, BHOJPUR AND BUXAR DISTRICTS - [N16000422]IOCL,BIHAR	06/2019	439.00 -	439.00	198.10	02/2028 08/2029	08/2029	18	0
180	INSTALLATION OF STANDBY SRU TRAIN OF 525 TPD ALONGWITH INCINERATOR AT PARADIP REFINERY - [N16000368]IOCL,ODISHA	06/2019	371.00 427.10	427.10	241.48	09/2022 03/2024	03/2024	18	0
181	SWRO II WITH LLPH FACILITIES - [N16000378]HPCL,ANDHRA PRADESH	09/2019	196.26 196.26	196.26	144.27	07/2020 07/2023	12/2023	41	5
182	COMPRESSED BIO GAS PLANT AT GORAKHPUR - [N16000383]IOCL,HARYANA	09/2019	164.69 -	164.69	128.24	07/2021 03/2022	01/2024	30	22
183	BARAUNI REFINERY CAPACITY EXPANSION FROM 6.0 TO 9.0 MMTPA - [N16000386]IOCL,BIHAR	01/2020	14,810.00 -	14,810.00	6,749.84	04/2023 12/2024	12/2024	20	0
184	DEBOTTLENECKING AND AUGMENTATION OF CRYOGENIC FACILITIES AT URAN LPG IMPORT TERMINAL - [N16000442]BPCL,MAHARASHTRA	04/2021	1,164.69 -	1,164.69	186.68	06/2024 -	07/2025	13	-

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
185	CITY GAS DISTRIBUTION (CGD) NETWORK, CUTTACK [N16000328]GAIL, ODISHA	07/2017	182.20 -	182.20	138.28	07/2022 -	12/2023	17	-
186	GAS ASSISTED GRAVITY DRAINAGE SCHEME, KASOMARIGAON [N16000433]ONGC, ASSAM	08/2021	218.38 -	218.38	67.91	02/2023 -	07/2024	17	-
187	REVAMPING OF FACILITIES AT EXISTING GUWAHATI TERMINAL, ASSAM [N16000441]IOCL, ASSAM	03/2022	277.00 -	277.00	42.33	07/2026 -	09/2026	2	-
188	Fuel Quality Upgradation Project at Paradip Refinery - [N16000362]IOCL, ODISHA	05/2019	3,361.00 -	3,361.00	2,512.46	08/2021 03/2024	03/2024	31	0
189	SECOND GENERATION ETHANOL BIOREFINERY PROJECT, BATHINDA, PUNJAB - [N16000402]HPCL, PUNJAB	05/2020	1,421.46 -	1,421.46	790.11	02/2023 12/2023	12/2023	10	0
190	HEERA REDEVELOPMENT - PHASE III - [N16000360]ONGC, MAHARASHTRA	06/2019	2,494.68 -	2,494.68	2,382.88	03/2022 12/2023	12/2023	21	0
191	MUZAFFARPUR-MOTIHARI LPG PIPELINE - [N16000399]IOCL, BIHAR	06/2020	403.00 -	403.00	270.41	08/2022 06/2023	02/2024	18	8
192	CGD PROJECT AT ARARIA, PURNIA, KATIHAR AND KISHANGANJ DISTRICTS [N16000421]IOCL, BIHAR	06/2019	988.00 -	988.00	87.42	12/2029 03/2030	03/2030	3	0
	Total		2,34,459.98 -	2,52,796.38	1,39,454.70				
	POWER								
193	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [180100221]NHPC, ARUNACHAL PRADESH	09/2003	6,285.33 21,247.54	21,247.54	19,200.94	09/2010 05/2025	05/2025	176	0
194	NOKH PLOT-1 SOLAR PV PROJECT 245MW - [N18000320]NTPC, RAJASTHAN	03/2022	1,352.71 -	1,352.71	137.79	08/2023 09/2024	09/2024	13	0
195	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000331]PGCIL, MULTI STATE	02/2022	359.47 -	359.47	58.57	09/2023 -	03/2024	6	-
196	WESTERN REGION EXPANSION SCHEME XXV - [N18000350]PGCIL, CHHATTISGARH	02/2023	385.84 -	385.84	-	11/2023 -	03/2024	4	-
197	PATRATU STPP-I (3X800MW) - [N18000275]NTPC, JHARKHAND	11/2017	18,668.00 -	18,668.00	11,964.63	03/2023 -	03/2025	24	-
198	TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010]THDCIL, UTTARAKHAND	07/2006	1,657.00 -	4,825.60	5,782.98	02/2016 06/2022	06/2024	100	24
199	GUJARAT 200 MW (GUVNL TENDER) - [N18000295]NTPC, GUJARAT	01/2021	842.27 -	842.27	93.83	07/2022 03/2024	03/2024	20	0
200	ANTA SOLAR 90 MW - [N18000292]NTPC, RAJASTHAN	01/2021	382.22 -	382.22	67.62	03/2022 02/2025	03/2024	24	-11
201	NORTH EASTERN REGION STRENGTHENING SCHEME-XII [N18000316]PGCIL, MULTI STATE	05/2021	576.42 -	576.42	383.28	03/2023 -	02/2024	11	-
202	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000305]PGCIL, RAJASTHAN	06/2021	713.82 -	713.82	445.50	12/2022 -	02/2024	14	-

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
203	BHUJ SOLAR 300MW (TRANCHE-IV WIND SOLAR HYBRID) - [N18000349]NTPC,GUJARAT	11/2022	1,442.60 -	1,442.60	80.60	03/2024 06/2024	06/2024	3	0
204	RANGIT IV HE PROJECT - [N18000326]NHPC,SIKKIM	03/2021	938.29 938.29	938.29	717.08	05/2024 08/2024	08/2024	3	0
205	PARBATI HEP (4X200 MW) (NHPC) II - [180100210]NHPC,HIMACHAL PRADESH	09/2002	3,919.59 11,134.54	11,134.54	10,989.82	09/2009 06/2024	06/2024	177	0
206	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY - [N18000262]PGCIL,TAMIL NADU	05/2017	186.17 -	219.66	178.75	07/2019 -	10/2023	51	-
207	TRANSMISSION SYSTEM FOR POWER EVACUATION FROM ARUN-3 (900MW) HEP, NEPAL OF M/S SAPDC-INDIAN PORTION - [N18000299]PGCIL,BIHAR	05/2021	179.29 -	179.29	112.70	04/2023 -	09/2023	5	-
208	IMPLEMENTATION OF 500 MVAR THYRISTOR CONTROLLED REACTOR AT KURUKSHETRA - [N18000302]PGCIL,HARYANA	01/2019	267.33 -	267.33	109.66	03/2022 -	12/2023	21	-
209	KHURJA SUPER THERMAL POWER PROJECT - [N18000272]THDCIL,UTTAR PRADESH	03/2019	11,089.42 -	11,089.42	8,374.30	09/2023 -	08/2024	11	-
210	RATLE HE PROJECT - [N18000324]NHPC,JAMMU AND KASHMIR	02/2021	5,281.94 5,281.94	5,281.94	403.34	02/2026 05/2026	05/2026	3	0
211	GURHAH SOLAR POWER PROJECT - [N18000334]SJVN,UTTAR PRADESH	05/2022	466.82 -	466.82	419.54	08/2023 -	12/2023	4	-
212	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR NORTHERN REGION - [N18000317]PGCIL,MULTI STATE	11/2018	241.38 -	241.38	237.98	11/2021 -	12/2023	25	-
213	CHHATTARGARH 150 MW - [N18000294]NTPC,RAJASTHAN	02/2021	599.99 -	599.99	263.92	07/2022 03/2024	03/2024	20	0
214	EASTERN REGION STRENGTHENING SCHEME XVII(PART B) - [N18000244]PGCIL,MULTI STATE	02/2017	235.53 -	243.74	168.96	06/2019 -	08/2023	50	-
215	300 MW SOLAR POWER PROJECT UNDER CPSU SCHEME - [N18000368]NHPC,RAJASTHAN	05/2022	1,677.12 -	1,677.12	22.16	11/2023 09/2024	09/2024	10	0
216	SAMBHU KI BHURJ-II SOLAR 300MW - [N18000286]NTPC,RAJASTHAN	03/2020	1,782.00 -	1,782.00	1,271.93	09/2021 09/2024	03/2024	30	-6
217	KALPI SOLAR POWER PROJECT - [N18000323]NHPC,UTTAR PRADESH	07/2020	314.64 350.46	350.46	243.36	03/2022 03/2024	03/2024	24	0
218	BIKANER SOLAR POWER PROJECT - [N18000335]SJVN,MAHARASHTRA	04/2022	5,491.89 -	5,491.89	2,246.11	05/2024 -	06/2024	1	-
219	NOKH PLOT-3 SOLAR PV PROJECT 245MW - [N18000322]NTPC,RAJASTHAN	03/2022	1,426.94 -	1,426.94	201.00	08/2023 09/2024	09/2024	13	0
220	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000332]PGCIL,MULTI STATE	05/2022	1,666.00 -	1,666.00	636.71	11/2023 -	03/2024	4	-
221	BUXAR THERMAL POWER PLANT (1320 MW) - [N18000194]SJVN,BIHAR	03/2019	10,439.09 -	10,439.09	8,362.77	01/2024 -	06/2024	5	-
222	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000304]PGCIL,RAJASTHAN	03/2021	1,340.81 -	1,340.81	1,110.45	12/2022 -	07/2023	7	-

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
223	KIRU HYDRO ELECTRIC PROJECT - [N18000278]CVPPPL,JAMMU AND KASHMIR	03/2019	4,287.59 -	4,287.59	1,257.90	08/2024 -	03/2026	19	-
224	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250]PGCIL,MULTI STATE	12/2014	5,111.33 -	6,700.00	4,644.51	12/2018 -	12/2024	72	-
225	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000303]PGCIL,RAJASTHAN	03/2021	353.85 -	353.85	243.85	12/2022 -	10/2023	10	-
226	ESTABLISHMENT OF FIBER OPTIC COMMUNICATION SYSTEM IN NR UNDER FIBER OPTIC EXPANSION PROJECT (ADDITIO - [N18000184]PGCIL,MULTI STATE	03/2015	197.40 -	197.40	159.47	03/2018 -	12/2023	69	-
227	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249]PGCIL,MULTI STATE	12/2014	4,754.42 -	9,129.32	5,846.99	12/2018 -	12/2024	72	-
228	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT - [N18000042]THDCIL,UTTARAKHAND	08/2008	2,491.58 3,860.35	3,860.35	3,239.76	06/2013 -	06/2026	156	-
229	DAYAPAR WIND ENERGY PROJECT 150MW - [N18000319]NTPC,GUJARAT	11/2021	937.80 -	937.80	375.88	05/2023 06/2024	12/2023	7	-6
230	TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014]NTPC,UTTARAKHAND	11/2006	2,978.48 5,867.38	7,103.00	5,984.38	03/2013 12/2021	12/2024	141	36
231	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART B - [N18000337]PGCIL,MULTI STATE	07/2022	4,546.26 -	4,546.26	840.42	06/2023 -	06/2024	12	-
232	PAKAL DUL HYDRO ELECTRIC PROJECT (1000 MW) - [N18000172]CVPPPL,JAMMU AND KASHMIR	10/2014	8,112.12 -	8,112.12	3,357.96	04/2020 07/2025	09/2026	77	14
233	TELANGANA SUPER THERMAL POWER PROJECT PHASE I [N18000212]NTPC,TELANGANA	01/2016	10,598.98 -	10,998.00	11,077.35	11/2020 07/2022	08/2023	33	13
234	NOKH PLOT-2 SOLAR PV PROJECT 245MW - [N18000321]NTPC,RAJASTHAN	03/2022	1,409.52 -	1,409.52	202.44	08/2023 09/2024	09/2024	13	0
235	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - [N18000327]PGCIL,ASSAM	03/2019	1,326.00 -	1,326.00	1,402.28	03/2023 -	12/2023	9	-
236	TEESTA VI HE PROJECT - [N18000325]NHPC,SIKKIM	03/2019	5,748.04 -	5,748.04	2,825.92	03/2024 08/2026	08/2026	29	0
237	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000307]PGCIL,RAJASTHAN	06/2021	1,006.00 -	1,006.00	819.40	12/2022 -	06/2024	18	-
238	AUGMENTATION OF TRANSFORMATION CAPACITY IN SOUTHERN REGION. - [N18000329]PGCIL,MULTI STATE	03/2022	176.22 -	176.22	59.70	03/2023 -	12/2023	9	-
239	DURGAPUR PP-III (2X20 MW) - NSPCL - [N18000277]NTPC,WEST BENGAL	12/2016	529.68 633.80	679.00	561.46	11/2018 03/2023	11/2023	60	8
240	Bagodara Solar Power Project - [N18000297]SJVN,GUJARAT	05/2021	339.35 -	339.35	263.85	10/2022 -	12/2023	14	-
241	NORTH EASTERN REGION STRENGTHENING SCHEME - III [N18000313]PGCIL,MULTI STATE	09/2015	167.31 -	167.31	129.97	12/2017 -	11/2023	71	-

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
242	NAITWAR MORI HEP - [N18000265]SJVN,UTTARAKHAND	10/2017	648.33 -	1,272.29	1,189.92	12/2021 -	09/2023	21	-
243	BARH STPP(3X660MW) NTPC - [180100242]NTPC,BIHAR	02/2005	8,692.97 21,312.11	21,312.11	21,614.27	10/2011 07/2023	07/2024	153	12
244	BHENSARA 320 MW - [N18000293]NTPC,RAJASTHAN	01/2021	1,221.73 -	1,221.73	172.90	07/2022 03/2024	03/2024	20	0
245	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000306]PGCIL,RAJASTHAN	06/2021	1,562.00 -	1,562.00	831.71	12/2022 -	06/2024	18	-
246	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264]PGCIL,MULTI STATE	08/2017	1,931.39 -	2,635.55	1,954.06	02/2020 -	03/2024	49	-
247	NORTH KARANPURA STPP (3X660 MW) - [N18000177]NTPC,JHARKHAND	02/2014	14,366.58 -	17,007.00	15,016.19	06/2019 10/2022	06/2024	60	20
248	GUJRAI SOLAR POWER PROJECT - [N18000336]SJVN,UTTAR PRADESH	06/2022	279.94 -	279.94	255.55	08/2023 -	12/2023	4	-
249	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000300]PGCIL,RAJASTHAN	05/2021	1,184.88 -	1,184.88	727.21	09/2022 -	12/2023	15	-
250	RAMMAM-III HEPP (3X40 MW) - [N18000178]NTPC,WEST BENGAL	09/2014	1,381.84 -	1,803.00	927.35	09/2019 12/2024	09/2026	84	21
251	150 MW SOLAR PV PROJECT IN GUJARAT (LIMBDI, MESANKA AND RADHANPUR) [N18000296]NTPC,GUJARAT	05/2021	674.92 -	674.92	96.75	09/2022 03/2024	03/2024	18	0
	Total		1,67,226.43 -	2,21,663.75	1,60,365.68				
	RAILWAYS								
252	AHMEDNAGAR-PARLI VAJINATH(NL) CR - [220100181]CR,MAHARASHTRA	02/1997	2,271.50 -	4,805.17	3,545.10	03/2021 -	12/2025	57	-
253	BUDHAPANK - SALEGAON VIA RAJATGARH 3RD AND 4TH LINE. [N22000381]ECOR,ODISHA	04/2015	1,172.92 -	1,172.92	1,131.74	12/2018 -	02/2025	74	-
254	MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032]SCR,TELANGANA	04/2006	1,160.48	3,014.00	1,161.19	03/2010 -	03/2025	180	-
255	WARDHA-SEWAGRAM NGP 3RD LINE - [N22000250]CR,MAHARASHTRA	04/2012	540.02	540.02	421.63	03/2022 03/2025	03/2025	36	0
256	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) [N22000139]WR,MULTI STATE	04/2007	1,640.04 1,873.10	1,873.10	1,154.38	03/2022 03/2026	12/2025	45	-3
257	JHANSI BINA DOUBLING - [N22000496]NCR,UTTAR PRADESH	09/2016	2,001.00 2,001.00	2,001.00	1,118.80	03/2021 -	12/2023	33	-
258	MADURAI - MANIYACHI - TUTICORIN (160 KM) DOUBLING [N22000451]RVNL,TAMIL NADU	02/2015	760.00 -	1,536.00	1,860.91	03/2020 07/2023	08/2023	41	1
259	BHADRAK - NERGUNDI 3RD LINE - [N22000316]ECOR,ODISHA	03/2013	843.04 1,284.39	843.04	821.58	10/2020 07/2024	03/2024	41	-4

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
260	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI [N22000079]SR,TAMIL NADU	09/2007	724.69 -	3,118.34	1,893.45	02/2019 -	03/2025	73	-
261	MEHSANA PALANPUR DOUBLING PROJECT 65.10 KMS [N22000505]WR,GUJARAT	04/2018	537.31 537.31	537.31	278.98	03/2024 12/2024	12/2024	9	0
262	GUNTUR-GUNTAKAL - [N22000368]SCR,ANDHRA PRADESH	04/2016	3,631.00	3,887.48	2,728.66	03/2022 -	12/2025	45	-
263	MANSA-BHATINDA (PHASE-I), INCL. NEW MATERIAL MODIFICATION FOR RAMA MANDI (RAMAN) - SADA SINGHWALA VI - [N22000502]NR,PUNJAB	06/2009	404.00 -	404.00	190.00	08/2016 -	08/2025	108	-
264	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE - [N22000380]ECOR,ODISHA	04/2015	701.61 -	810.02	179.43	11/2018 -	03/2025	76	-
265	ROSA-SITAPUR CANTT-BURHWAL DOUBLING - [N22000347]NER,UTTAR PRADESH	03/2015	1,295.42 -	2,560.00	2,185.38	03/2022 -	12/2023	21	-
266	WARDHA - NAGPUR - 4TH LINE (76 KM) - [N22000362]CR,MAHARASHTRA	02/2016	637.95	637.95	525.03	03/2023 03/2025	03/2025	24	0
267	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR [N22000087]NFR,BIHAR	09/2006	532.87 2,132.03	2,650.00	1,849.50	03/2019 -	03/2024	60	-
268	KATNI GRADE SEPARATOR/BYE PASS - [N22000416]WCR,MADHYA PRADESH	08/2016	582.13 -	1,247.64	1,056.08	03/2022 -	09/2024	30	-
269	GADAG-WADI NL - [N22000299]SWR,KARNATAKA	04/2013	2,841.84 -	2,841.84	767.10	12/2018 -	03/2026	87	-
270	MANIYACHI - NAGERCOIL (102 KM) DOUBLING - [N22000449]RVNL,TAMIL NADU	02/2015	1,700.00 -	1,305.00	1,578.90	03/2022 -	10/2023	19	-
271	BELGAUM-DHARWAD VIA KITTUR (73.10 KM) (UMBRELLA WORK PB#22/2019-20/NR) - [N22000557]SWR,KARNATAKA	09/2020	1,590.80 -	927.42	-	03/2026 -	12/2026	9	-
272	KIRANDUL - JAGDALPUR DOUBLING - [N22000318]ECOR,CHHATTISGARH	12/2012	1,160.00 -	1,440.00	1,058.66	03/2020 -	03/2024	48	-
273	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [220100133]NR,JAMMU AND KASHMIR	03/1995	2,500.00 37,012.26	37,012.26	36,565.64	11/2002 02/2024	02/2024	255	0
274	KATNI - SINGRAULI DOUBLING PROJECT - [N22000351]WCR,MADHYA PRADESH	12/2015	1,763.93 2,445.30	2,445.30	2,090.43	03/2020 -	10/2024	55	-
275	CHITRA - BASUKINATH (38.30 KM) - [N22000531]ER,JHARKHAND	01/2019	827.89	793.87	-	03/2026 -	03/2027	12	-
276	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) [N22000148]NCR,MULTI STATE	04/2011	2,912.96 -	3,845.60	1,024.32	03/2022 -	12/2024	33	-
277	CHHAPRA-BALLIA UP - [N22000134]NER,MULTI STATE	03/2013	295.00 -	912.86	876.50	01/2019 -	02/2024	61	-
278	HOTGI-KUDGI-GADAG - [N22000333]SWR,MULTI STATE	03/2015	1,614.59 -	1,960.00	1,940.15	03/2019 -	12/2024	69	-
279	JHANSI MANIKPUR AND KHAIRAR BHIMSEN DOUBLING [N22000495]NCR,UTTAR PRADESH	03/2018	4,329.53 -	4,329.53	60.37	03/2023 -	03/2026	36	-
280	MURKONGSELEK-PASIGHAT NL - [N22000208]NFR,MULTI STATE	04/2011	414.84 -	1,187.49	357.93	03/2020 -	10/2024	55	-
281	CHANDIGARH-BADDI - [N22000467]NR,MULTI STATE	04/2007	328.14 -	1,540.14	549.10	03/2023 -	06/2025	27	-

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
282	MADURAI-TUTICORIN VIA ARUPPUKOTTAI - [N22000215]SR,MULTI STATE	04/2011	120.70 -	2,053.39	328.82	03/2019 12/2027	12/2027	105	0
283	MUMBAI AHMEDABAD HIGH SPEED RAIL PROJECT - [N22000463]NHSRCL,MULTI STATE	12/2015	1,08,000.00	1,08,000.00	50,417.37	12/2023 -	08/2027	44	-
284	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) [N22000124]NFR,NAGALAND	04/2006	2,326.52 -	6,663.00	2,738.70	03/2015 -	03/2026	132	-
285	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401]RVNL,UTTAR PRADESH	04/2015	943.60 -	1,500.00	1,298.83	03/2022 -	12/2023	21	-
286	EXECUTION OF RAIL CONNECTIVITY PROJECT FOR COAL TRANSPORTATION IN ODISHA FOR MCRL - [N22000418]IRCON,ODISHA	04/2016	5,200.00 -	5,200.00	-	03/2020 -	12/2025	69	-
287	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110]RVNL,WEST BENGAL	04/2010	3,951.98 -	8,964.35	6,028.60	03/2016 -	03/2026	120	-
288	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109]RVNL,WEST BENGAL	04/2010	2,298.42 -	2,733.86	358.14	03/2014 -	12/2025	141	-
289	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC - [N22000404]RVNL,UTTAR PRADESH	04/2011	927.01 -	1,457.79	1,505.54	03/2019 -	03/2024	60	-
290	SAGALI VALMIKINAGAR DOUBLING 109.7 KM - [N22000472]ECR,BIHAR	04/2016	744.04 1,215.54	1,215.54	1,009.83	03/2021 -	12/2024	45	-
291	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU- SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470]NER,UTTAR PRADESH	04/2016	1,177.96 -	1,777.39	1,251.65	12/2019 -	03/2024	51	-
292	ANAND GODHRA DOUBLING PROJECT 79 KMS - [N22000504]WR,GUJARAT	04/2017	692.25 692.26	692.26	159.81	03/2020 12/2024	12/2024	57	0
293	KHURDA ROAD-BOLANGIR(NL)ECOR - [220100284]ECOR,ODISHA	04/1994	2,923.13 3,791.66	3,791.66	3,057.45	03/2009 12/2026	12/2026	213	0
294	JAGADALPUR-KORAPUT DOUBLING - [N22000376]ECOR,ODISHA	04/2015	1,547.38 -	1,547.38	790.93	03/2022 -	03/2024	24	-
295	PURULIA TO KOTSHILA DOUBLING (39.1 KM) - [N22000510]SER,WEST BENGAL	04/2018	338.00 -	393.83	73.71	06/2022 -	05/2024	23	-
296	RAJNANDGAON - NAGPUR - 3RD LINE (SECR) - [N22000420]SECR,MAHARASHTRA	09/2016	1,908.51 2,753.05	3,544.25	2,257.89	03/2023 12/2023	12/2024	21	12
297	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC - [N22000181]ECR,BIHAR	04/2009	548.00 548.00	783.83	543.54	03/2020 -	03/2025	60	-
298	WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356]CR,MAHARASHTRA	02/2015	1,272.19	1,384.72	773.28	03/2022 03/2025	03/2025	36	0
299	BHAIRABI SAIRONG, NL, NEFR - [N22000100]NFR,MIZORAM	04/2008	2,393.47 5,021.45	8,605.00	6,749.14	03/2014 -	02/2024	119	-
300	RAMGANJMUNDI-BHOPAL (NL),WCR - [220100314]WCR,MADHYA PRADESH	04/2001	424.60 2,909.99	3,032.46	2,179.07	03/2021 12/2025	12/2025	57	0
301	INDORE-DEWAS-UJJAIN (80 KMS) - [N22000493]WR,MADHYA PRADESH	04/2016	700.00 603.69	603.69	679.53	06/2020 12/2023	12/2023	42	0
302	KAZIPET-BALHARSHA - [N22000367]SCR,MULTI STATE	04/2015	2,063.03	2,909.00	2,373.50	03/2021 -	01/2025	46	-
303	JHARSUGUDA-BILASPUR 4TH LINE - [N22000484]SECR,CHHATTISGARH	04/2015	1,973.00 2,135.34	2,135.34	1,532.05	03/2021 12/2023	10/2024	43	10

(2 Quarter,2023-2024)
All Cost/ Expenditure in Rs. crore

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
304	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION [N22000261]SCR,MULTI STATE	04/2012	1,856.95 -	1,952.68	1,532.64	03/2023 -	03/2025	24	-
305	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) [N22000123]WR,GUJARAT	04/2008	318.24 1,531.55	1,531.55	282.72	03/2012 -	03/2024	144	-
306	NANGALDAM-TALWARA(NL),NR - [220100188]NR,MULTI STATE	03/1981	450.00 -	2,017.96	845.23	07/2012 -	11/2024	148	-
307	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388]NFR,ASSAM	04/2015	2,232.32 -	4,059.65	2,984.08	03/2022 -	03/2026	48	-
308	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I [N22000489]IRCON,CHHATTISGARH	04/2013	3,055.00 -	3,438.39	2,987.35	09/2018 -	12/2023	63	-
309	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING [N22000183]NFR,MULTI STATE	04/2013	1,798.00 -	2,647.51	2,141.93	03/2019 -	01/2024	58	-
310	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE [N22000135]MRTP,WEST BENGAL	03/2013	4,874.58 8,574.98	10,442.41	8,008.94	03/2016 12/2023	12/2023	93	0
311	TALGARIA TO BOKARO N/CABIN DOUBLING(38 KM) - [N22000509]SER,JHARKHAND	04/2018	390.39 -	513.92	438.04	12/2021 -	08/2023	20	-
312	KUMBALAM-THURAVUR - PATCH DOUBLING (15.59 KM) [N22000620]SR,KERALA	12/2011	812.85 802.80	802.80	257.86	08/2023 -	03/2026	31	-
313	BONDAMUNDA RANCHI DOUBLING - [N22000396]SER,JHARKHAND	03/2016	1,724.20 3,029.04	3,029.04	1,742.92	03/2021 -	12/2024	45	-
314	KORAPUT - SINGAPUR ROAD DOUBLING - [N22000379]ECOR,ODISHA	04/2015	2,361.74 2,361.74	2,361.74	1,124.56	03/2022 03/2026	03/2026	48	0
315	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206]NFR,MULTI STATE	04/2010	242.22 -	632.63	381.56	03/2020 -	12/2024	57	-
316	WARDHA-NANDED MAHARASHTRA - [N22000231]CR,MAHARASHTRA	04/2008	3,168.29	3,445.48	1,752.78	03/2023 12/2026	03/2024	12	-33
317	PHULERA - DIGANA DOUBLING [N22000326]NWR,MULTI STATE	05/2015	600.00 -	701.81	621.61	03/2020 -	02/2024	47	-
318	NARAYANGARH TO BHADRAK 3RD LINE (155 KM) - [N22000506]SER,MULTI STATE	03/2019	1,866.31 -	1,866.31	1,201.16	05/2023 -	02/2025	21	-
319	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288]NFR,MANIPUR	04/2003	4,454.17 12,274.06	14,322.00	13,919.96	03/2011 03/2025	03/2025	168	0
320	RAMNA - SINGRAULI DOUBLING - [N22000417]ECR,UTTAR PRADESH	08/2015	2,436.21 -	2,436.21	2,533.27	03/2020 -	03/2024	48	-
321	NIMACH BADI SADRI NEW LINE PROJECT - [N22000503]WR,MADHYA PRADESH	04/2017	495.18 495.18	495.18	.83	03/2022 03/2026	03/2026	48	0
322	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111]RVNL,WEST BENGAL	04/2010	2,913.51 -	4,834.54	3,099.41	03/2016 -	07/2025	112	-
323	MANMAD - JALGAON - 3RD LINE (160 KM) - [N22000361]CR,MAHARASHTRA	02/2016	1,035.16	1,035.16	840.26	03/2022 12/2024	12/2024	33	0
324	KOTLIPALLI-NARASAPUR (NL) (SCR) - [220100265]SCR,ANDHRA PRADESH	12/2001	1,045.20 -	2,500.98	1,141.44	03/2009 -	03/2027	216	-
325	RAMPUR DUMRA - TAL - RAJENDRAPUL DOUBLING INCLUDING GANGA BRIDGE [N22000350]ECR,BIHAR	12/2015	1,491.47 -	1,491.47	1,221.58	03/2020 -	12/2023	45	-

(2 Quarter,2023-2024)
All Cost/ Expenditure in Rs. crore

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
326	VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409]RVNL,ODISHA	01/1991	2,335.67 -	3,327.72	3,761.54	12/2024 -	12/2026	24	-
327	KALYAN-KASARA 3RD LINE - [N22000233]CR,MAHARASHTRA	04/2011	792.89	792.89	582.01	03/2021 12/2025	12/2025	57	0
328	NANPARA - NEPALGANJ GAUGE CONVERSION. - [N22000459]NER,UTTAR PRADESH	04/2017	150.00 -	341.66	1.20	04/2017 -	12/2024	92	-
329	KHURDA ROAD - BARANG 3RD LINE (DL) (ECOR) - [220100327]RVNL,ODISHA	04/2000	133.41 -	433.00	524.27	03/2009 08/2023	07/2023	172	-1
330	MAU-GHAZIPUR-TARIGHAT NEW LINE - [N22000405]RVNL,UTTAR PRADESH	04/2015	1,765.92 -	1,765.92	1,608.77	03/2023 -	12/2024	21	-
331	WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480]SECR,MAHARASHTRA	06/2018	229.00 -	1,096.00	230.25	12/2021 -	12/2025	48	-
332	MUZAFFARPUR SAGALI DOUBLING 100.60 KM - [N22000473]ECR,BIHAR	04/2016	731.64 1,185.73	1,185.73	1,043.46	03/2021 -	03/2024	36	-
333	RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406]RVNL,UTTARAKHAND	04/2011	16,216.00 -	24,659.00	14,251.99	12/2024 -	03/2025	3	-
334	BAGALKOT-KUDACHI NL - [N22000258]SWR,KARNATAKA	04/2010	986.30 1,378.00	1,649.31	370.49	03/2016 -	03/2026	120	-
335	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM) - [N22000486]SWR,KARNATAKA	03/1996	644.78 825.31	825.31	500.34	03/2017 -	03/2026	108	-
336	ANUPPUR-KATNI - [N22000485]SECR,MADHYA PRADESH	04/2015	1,370.00 -	1,680.00	1,209.66	12/2021 12/2023	12/2024	36	12
337	HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297]RVNL,KARNATAKA	04/2010	2,127.00 -	3,300.00	3,257.96	03/2023 -	03/2024	12	-
338	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272]ER,WEST BENGAL	04/2000	1,188.91 -	1,619.51	1,146.34	03/2019 12/2009	03/2024	60	171
339	CHOTTAUDEPUR-DHAR(NL) - [N22000138]WR,MULTI STATE	04/2007	1,347.26 1,793.63	1,793.63	1,250.83	03/2022 12/2026	12/2026	57	0
340	RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120]WR,MADHYA PRADESH	04/2008	3,503.69 5,677.80	6,021.00	3,003.52	03/2022 03/2026	03/2026	48	0
341	SHIMOGA-HARIHAR NL - [N22000278]SWR,KARNATAKA	04/2011	832.47 -	832.47	.94	03/2016 -	12/2028	153	-
342	SEVOK RANGPO, NEFR - [N22000102]NFR,SIKKIM	04/2008	1,339.48 -	7,876.92	3,290.96	12/2015 -	12/2023	96	-
343	MARIKUPPAM - KUPPAM - [N22000308]SWR,KARNATAKA	04/2012	279.54 -	279.54	40.54	03/2016 -	12/2025	117	-
344	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) - [N22000508]SER,JHARKHAND	04/2018	428.65 -	472.50	259.49	06/2022 -	12/2025	42	-
345	ITARSI-NAGPUR (BAL.) - 3RD LINE (267 KM) - [N22000358]CR,MAHARASHTRA	02/2015	2,449.91	2,449.91	955.84	03/2023 03/2027	03/2027	48	0
346	PUNE-MIRAJ-LONDA (467 KM) - [N22000359]CR,MAHARASHTRA	02/2015	3,627.47	6,463.49	2,945.40	03/2024 06/2024	06/2024	3	0
347	DAUND - MANMAD (236 KM) - [N22000360]CR,MAHARASHTRA	02/2016	1,876.00	2,081.27	1,401.86	03/2023 12/2024	12/2024	21	0
348	DAUSA-GANGAPUR CITY(NL),NWR - [220100184]NWR,RAJASTHAN	02/1997	410.08 -	970.00	969.81	02/2019 -	12/2023	58	-
349	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328]ECOR,ODISHA	04/2005	810.78 -	1,928.07	980.13	06/2021 -	03/2025	45	-
350	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) - [220100232]WCR,MULTI STATE	09/1998	247.66 8,913.94	8,248.50	2,427.36	05/2008 03/2027	03/2025	202	-24

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
351	KATNI-BINA 3RD LINE (263 KM) - [N22000415]WCR,MADHYA PRADESH	06/2016	2,478.23	2,938.00	1,279.35	03/2022 -	06/2024	27	-
352	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP [N22000028]MRTP,TAMIL NADU	04/2006	495.74 -	734.01	583.50	06/2013 -	12/2023	126	-
	Total		2,72,609.76 -	4,13,492.82	2,52,016.26				
	ROAD TRANSPORT AND HIGHWAYS								
353	BALANCE WORKS OF 4L AMRAVATI - CHIKHLI (PKG II) [KURANKHE TO SHELAD FROM KM. 220.00 TO KM. 270.00] - [N24001801]NHAI,MAHARASHTRA	11/2019	633.70 -	633.70	244.30	02/2023 -	09/2023	7	-
354	AJANTHA TO BULDHANA - [N24001008]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	02/2017	401.00 -	401.00	260.08	07/2019 -	11/2023	52	-
355	4L OF BAL WORKS OF TALAJA - MAHUA FROM 54.990 KM. TO 100.450 KM. OF OLD NH-8E (PACKAGE-II) - [N24001792]NHAI,GUJARAT	03/2021	536.03 -	536.03	350.00	09/2022 -	12/2023	15	-
356	FOUR LANING OF NH-363 FROM REPALLEWADA (DESIGN KM 40.000/EXISTING KM 288.510) TO TELANGANA/MAHARASHTRA - [N24000825]NHAI,TELANGANA	03/2018	828.29 1,140.50	828.29	482.55	02/2023 12/2023	12/2023	10	0
357	4 LANNING OF MUKKOLA JUNCTION TO KERALA/ TAMIL NADU BORDER FROM KM 26.500 TO KM 43.000 OF NH-47 IN T - [N24000566]NHAI,KERALA	04/2016	804.97 571.45	571.45	648.96	06/2018 09/2023	09/2023	63	0
358	PAITHAN TO SHIRUR - [N24001122]MoRTH,MAHARASHTRA	03/2017	341.80 -	341.80	203.09	06/2019 -	03/2024	57	-
359	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 28 - [N24001519]NHAI,GUJARAT	09/2020	1,198.55 -	1,198.55	482.57	11/2023 -	03/2024	4	-
360	TAMENGLONG - MAHUR PKG-4 - [N24001404]NHIDCL,MANIPUR	07/2021	198.77 -	198.77	56.80	03/2023 09/2023	09/2023	6	0
361	4-LANNING EXISTING KM 189.700 TO 237.00] HASSAN TO MARANAHALLY [N24000552]NHAI,KARNATAKA	03/2016	701.40 -	701.40	287.02	03/2019 12/2023	03/2025	72	15
362	REHABILITATION AND UP GRADATION OF SECTION FROM KM 107.760 TO KM 129.445 (AFTER MIDDLE STRAIT TO HUM - [N24000748]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	02/2018	391.00 -	391.00	170.37	09/2020 01/2023	06/2024	45	17
363	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 138.775 TO KM 152.490 (EXISTING KM 140.000 TO KM 1 - [N24000687]NHIDCL,NAGALAND	03/2016	396.52 519.72	396.52	330.51	08/2019 08/2019	10/2023	50	50
364	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM KM 368.00 TO KM 399 - [N24000741]NHIDCL,UTTARAKHAND	03/2018	274.31 -	274.31	247.81	11/2020 12/2022	12/2023	37	12
365	HELWAK TO KARAD - [N24001055]MoRTH,MAHARASHTRA	02/2017	416.99 -	416.99	225.83	07/2019 -	10/2023	51	-
366	CONSTRUCTION OF NEW 4 LANE BRIDGE OVER RIVER GANGA AT DOWNSTREAM OF FARAKKA BARRAGE INCLUDING APPROA - [N24001750]NHAI,WEST BENGAL	08/2018	622.04 -	622.04	305.35	12/2021 -	12/2024	36	-

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
367	JORAM – KOLORIANG ROAD FROM EXISTING KM 50.050 TO KM 70.00 (PKG-3) - [N24001390]NHIDCL,ARUNACHAL PRADESH	08/2020	228.71 -	228.71	93.73	04/2022 07/2023	07/2023	15	0
368	KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091 - [N24001723]NHAI,TAMIL NADU	10/2018	707.90 -	717.00	343.05	02/2021 -	12/2023	34	-
369	6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66 - [N24001661]NHAI,KERALA	10/2020	3,219.47 3,713.14	3,713.14	1,940.84	04/2024 05/2025	05/2025	13	0
370	HUNGUND-SURATHKAL AND MANGALORE-KNT/KERALA BORDER - [N24000138]NHAI,KARNATAKA	09/2010	946.00 1,046.56	1,046.56	829.99	06/2018 12/2023	12/2023	66	0
371	2 LANE WITH PAVED SHOULDER FROM KM 430.00 TO KM 468.00 OF CHAMOLI TO PAINI UNDER CHARDHAM PARIYOJNA - [N24000743]NHIDCL,UTTARAKHAND	03/2018	417.24 -	417.24	339.56	11/2020 12/2022	04/2024	41	16
372	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431]NHAI,TAMIL NADU	03/2018	1,872.68 2,661.51	2,756.09	863.20	10/2020 -	01/2025	51	-
373	4L OF BAL WORKS OF MAHUYA TO KAGVADAR FROM 100.450 KM. TO 140.470 KM. OF NH-8E (PKG-III) - [N24001793]NHAI,GUJARAT	03/2021	485.75 -	485.75	207.82	09/2022 -	12/2023	15	-
374	CONSTRUCTION OF 2 LANE BRIDGE ACROSS RIVER KOSI WITH APPROACH ROAD FROM BHEJA TO BAKAUR SECTION OF N - [N24001371]NHAI,BIHAR	10/2019	1,101.99 -	1,101.99	576.54	08/2023 12/2024	12/2024	16	0
375	2-LANING OF KHOWAI -AGARTALA SECTION FROM DESIGN KM 31.300 TO KM 45.300 OF NH-208A PKG-3 - [N24001318]NHIDCL,TRIPURA	09/2020	173.17 -	173.17	69.17	04/2022 10/2022	10/2023	18	12
376	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH – 14 - [N24001185]NHAI,UTTAR PRADESH	11/2017	2,159.00 2,262.00	2,262.00	2,221.59	07/2021 04/2023	09/2023	26	5
377	AMDIT TO SAONER - [N24001021]MoRTH,MAHARASHTRA	01/2017	396.91 -	396.91	289.79	06/2019 -	10/2023	52	-
378	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) - [N24001278]NHIDCL,MIZORAM	03/2020	206.88 219.33	278.98	229.55	07/2022 08/2023	12/2023	17	4
379	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157]MoRTH,KARNATAKA	08/2016	175.50 -	241.60	178.73	02/2017 07/2023	12/2023	82	5
380	KARAD PATAN CHIPLUN GUHAGAR - [N24001057]MoRTH,MAHARASHTRA	02/2017	407.19 -	407.19	323.02	06/2019 -	10/2023	52	-
381	IMPHAL - KHONGSANG PKG-2 - [N24001353]NHIDCL,MANIPUR	03/2021	195.14 -	195.14	34.94	12/2022 11/2023	11/2023	11	0
382	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000858]NHIDCL,MIZORAM	04/2017	640.07 1,134.72	640.07	974.24	07/2023 02/2024	02/2024	7	0
383	JORAM – KOLORIANG ROAD FROM EXISTING KM122.600 TO KM138.00 (PKG-7) - [N24001393]NHIDCL,ARUNACHAL PRADESH	08/2020	184.88 -	184.88	75.43	04/2022 11/2023	11/2023	19	0

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
384	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDERS OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM EXI - [N24000685]NHIDCL,ARUNACHAL PRADESH	02/2017	167.28 229.70	167.28	144.13	04/2022 07/2023	07/2023	15	0
385	SARSAM TO KOTHARI - [N24001002]MoRTH,MAHARASHTRA	02/2016	545.64 -	545.64	232.64	07/2019 -	12/2023	53	-
386	DABOKA KATHKATI PACKAGE-5 - [N24001366]NHIDCL,ASSAM	03/2021	288.85 -	288.85	117.16	01/2023 -	10/2023	9	-
387	CONSTRUCTION OF EMERGENCY LANDING FACILITY FROM KM. 246.60 TO KM. 249.70 ON SRINAGAR - BANIHAL SECTI - [N24001624]NHAI,JAMMU AND KASHMIR	07/2019	157.05 -	157.05	109.95	10/2020 04/2023	10/2023	36	6
388	4L OF MALOUT-MANDI DABWALI SECTION PKG-01 DANEWALA AT KM 7.000 TO MANDI DABWALI AT KM 29.500 OF NH-0 - [N24001645]NHAI,PUNJAB	12/2020	366.85 366.85	366.85	252.03	06/2023 10/2023	10/2023	4	0
389	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF JAMMU-AKHNOOR ROAD SECTION OF NH-144A FROM GANESH VIHA - [N24000868]NHIDCL,JAMMU AND KASHMIR	03/2018	253.44 -	253.44	168.32	07/2021 08/2023	12/2023	29	4
390	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE II) - [N24001282]NHIDCL,NAGALAND	03/2020	355.79 -	355.79	109.24	06/2022 02/2023	12/2023	18	10
391	MHASWAD TO TEMBHURNI - [N24001099]MoRTH,MAHARASHTRA	01/2017	488.60 -	488.60	279.42	07/2019 -	12/2023	53	-
392	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N - [N24001568]NHAI,RAJASTHAN	11/2019	1,119.35 -	1,119.35	1,152.87	05/2023 03/2024	07/2023	2	-8
393	DULTE- KWALKULH - CHAMPAI PKG.3 - [N24001357]NHIDCL,MIZORAM	03/2021	674.71 674.71	674.71	530.12	06/2023 01/2024	01/2024	7	0
394	KARGIL-ZANSKR PACKAGE-2 - [N24001344]NHIDCL,LADAKH	03/2021	404.89 -	404.89	41.27	01/2023 11/2023	11/2023	10	0
395	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MOGA ROAD (NH-5) NEAR MULLANPUR DAKHA TO - [N24001417]NHAI,PUNJAB	12/2020	1,234.40 -	1,234.40	390.30	04/2024 07/2024	07/2024	3	0
396	CHIMUR TO WARORA - [N24001105]MoRTH,MAHARASHTRA	11/2016	467.70 -	467.70	323.36	03/2019 -	12/2023	57	-
397	BALANCE WORKS OF FOUR LANING FROM RAMBAN KM 151.00 TO BANIHAL KM 187.00 OF NH-1A (NOW NH-44) WITH VA - [N24001472]NHAI,JAMMU AND KASHMIR	09/2021	811.19 -	811.19	593.45	12/2023 01/2024	01/2024	1	0
398	6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR - [N24001652]NHAI,KERALA	03/2020	210.37 213.06	213.06	171.75	06/2022 01/2023	03/2024	21	14
399	REHABILITATION AND UPGRADATION OF ROAD FROM DESIGN KM 0.00 TO KM 11.800 OF KAILASHAHAR-KURTI BRIDGE - [N24001265]NHIDCL,TRIPURA	03/2020	154.51 -	154.51	76.43	07/2022 08/2023	08/2023	13	0
400	REHABILITATION AND UP GRADATION OF SECTION FROM KM 206.00 TO KM 242.00 (NIMBUTALA TO AUSTIN CREEK) O - [N24000749]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	03/2018	234.27 -	234.27	126.50	09/2020 11/2022	03/2024	42	16
401	JAHIRABAD TO LATUR - [N24001040]MoRTH,MAHARASHTRA	01/2017	461.96 -	461.96	329.59	11/2019 -	11/2023	48	-

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
402	CONSTRUCTION OF SIX LANE FLYOVER AT KATRAJ JUNCTION AT KM, 3/880 OF NH 548-DD (VADGAON - KATRAJ - KO - [N24001907]MORTH,MAHARASHTRA	06/2021	169.15	169.15	28.78	02/2024 -	03/2024	1	-
403	2-LANING FROM JOLAIBARI - BELONIA - [N24001317]NHIDCL,TRIPURA	06/2020	201.99 287.47	287.47	121.50	01/2022 06/2023	12/2023	23	6
404	FOUR LANING OF PURULIYA BYPASS SECTION OF NH 32 IN THE STATE OF WEST BENGAL ON EPC MODE - [N24001749]NHAI, WEST BENGAL	08/2021	557.55 -	557.55	409.81	08/2023 -	12/2023	4	-
405	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM10.500 TO 21.00KM ID - [N24001255]NHIDCL,NAGALAND	09/2020	277.44 -	277.44	138.19	10/2022 04/2024	07/2024	21	3
406	KEIFANG - TUVAI PKG-1 - [N24001440]NHIDCL,MIZORAM	09/2021	492.94 492.94	492.94	247.85	05/2023 02/2024	04/2024	11	2
407	SIX LANNING OF NH-5 (NEW NH-16) FROM TANGI TO BHUBANESHWAR (KM 355.000 TO KM 414.000) - [N24000844]NHAI,ODISHA	03/2018	806.11 767.45	767.45	737.93	04/2021 09/2023	09/2023	29	0
408	SELDOH TO PANVAR - [N24001097]MORTH,MAHARASHTRA	07/2018	404.33 -	404.33	140.65	05/2020 -	03/2024	46	-
409	4-LANNING OF CHAPRA-HAJIPUR - [N24000187]NHAI,BIHAR	01/2011	575.00 -	575.00	521.32	07/2013 06/2024	06/2024	131	0
410	CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO - [N24000796]NHAI,UTTAR PRADESH	03/2018	1,117.84 -	1,117.84	772.47	12/2021 12/2023	02/2024	26	2
411	KAILASHAHAR TO KHOWAI PKG-4 - [N24001309]NHIDCL,TRIPURA	11/2020	159.13 171.50	171.50	70.02	06/2022 06/2023	10/2023	16	4
412	FOUR OF SIMARIA - KHAGARIA SECTION OF NH-31 - [N24000480]NHAI,BIHAR	12/2015	1,041.10 567.00	639.58	530.28	04/2019 07/2022	03/2024	59	20
413	TAMENGLONG - MAHUR PKG-2 - [N24001403]NHIDCL,MANIPUR	07/2021	483.87 -	483.87	197.54	03/2023 05/2024	05/2024	14	0
414	WIDENING TO 2LPS FROM 0/0 TO 119/0 OF NH-157 IN THE STATE OF ODISHA. - [N24000912]MORTH,ODISHA	08/2016	287.70 -	287.70	262.05	02/2017 10/2023	10/2023	80	0
415	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. - [N24000649]NHAI,GUJARAT	01/2017	1,251.11 -	1,361.00	600.17	12/2020 10/2023	10/2023	34	0
416	LADDA - BASAI - [N24001316]NHIDCL,ARUNACHAL PRADESH	02/2021	445.96 -	445.96	84.64	04/2023 -	02/2024	10	-
417	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212]NHAI,MADHYA PRADESH	12/2017	656.98 -	840.00	1,103.00	11/2022 -	10/2023	11	-
418	CHURACHANPUR TUIVAI PKG-3 - [N24001405]NHIDCL,MANIPUR	07/2021	673.27 -	673.27	281.57	10/2023 02/2024	02/2024	4	0
419	6L OF WAINGANGA BRIDGE - BHANDARA (INCLUDING BHANDARA BYPASS) SECTION FROM KM 485.000 TO KM 499.800 - [N24001797]NHAI,MAHARASHTRA	10/2021	815.77 -	815.77	238.68	01/2024 -	03/2024	2	-
420	CONSTRUCTION OF MAJOR BRIDGE ACROSS SHARAVATHI BACKWATERS AND APPROCHES BETWEEN AMBARGODU AND KALASA - [N24001388]MORTH,KARNATAKA	03/2019	423.15 -	423.15	320.64	12/2019 11/2024	11/2024	59	0

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
421	4L MISSING LINK (OF REWA BYPASS) FROM JN. WITH NH 30 NEAR BELA TO JN. WITH MPRDC RING ROAD (NEAR SIL - [N24001617]NHAI,MADHYA PRADESH	02/2021	197.87 -	197.87	43.02	01/2023 -	12/2023	11	-
422	RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-4 (KANAI-RONGARA) - [N24001339]NHIDCL,MEGHALAYA	10/2020	157.86 -	157.86	105.01	04/2022 01/2024	01/2024	21	0
423	MARIAM - PEREN (PKG 1B) - [N24001350]NHIDCL,MANIPUR	02/2021	188.36 -	188.36	85.97	12/2022 -	10/2023	10	-
424	4 LANING OF PATHRAPALI TO KATGHORA FROM KM.53.300 TO KM.92.600 - [N24001592]NHAI,CHHATTISGARH	11/2019	865.10 -	865.10	655.88	12/2022 03/2023	03/2024	15	12
425	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 13.00 TO KM 25.600 - [N24001252]NHIDCL,SIKKIM	08/2020	295.97 -	295.97	198.98	04/2023 08/2023	03/2024	11	7
426	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF NEW GREEN FIELD ALIGNMENT FROM CHOCHENPHERI AT KM 52.0 - [N24001338]NHIDCL,SIKKIM	10/2020	816.79 786.60	786.60	208.67	12/2023 09/2024	09/2024	9	0
427	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 0.00 TO KM 13.00 N - [N24001251]NHIDCL,SIKKIM	03/2019	402.94 -	402.94	192.94	04/2022 02/2024	02/2024	22	0
428	CONSTRUCTION OF FOUR-LANE GREENFIELD DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH ROHTAK-PANIP - [N24001534]NHAI,HARYANA	12/2020	1,334.04 -	1,334.00	717.42	01/2024 03/2024	03/2024	2	0
429	MANU-SIMLUNG (PKG 4) - [N24001363]NHIDCL,TRIPURA	03/2021	354.79 -	354.79	34.08	12/2022 06/2023	12/2023	12	6
430	FARDAPUR TO JALGAON - [N24001126]MoRTH,MAHARASHTRA	02/2017	456.45 605.88	456.45	427.43	06/2019 -	12/2023	54	-
431	2-LANING FROM MANU-SIMLUNG (PKG III) - [N24001249]NHIDCL,TRIPURA	06/2020	347.36 -	347.36	224.48	01/2022 04/2023	07/2023	18	3
432	SIX LANING OF HAPUR BYPASS TO MORADABAD SECTION INCLUDING HAPUR BYPASS FROM KM 50.000 (DESIGN CHAINA - [N24000798]NHAI,UTTAR PRADESH	03/2018	2,140.93 -	2,140.93	1,912.99	11/2021 -	06/2024	31	-
433	REHABILITATION AND UPGRADATION OF NONGSTOIN TO WAHKAJI SECTION OF PROJECT ROAD KM 0.000 TO KM 43.06 - [N24001441]MoRTH,MEGHALAYA	08/2020	302.88 -	302.88	91.62	02/2022 12/2023	12/2023	22	0
434	HOSPET-BELLARY-KARNATAKA AP BORDER - [N24000603]NHAI,KARNATAKA	08/2016	1,167.42 -	1,224.01	447.70	03/2019 05/2025	05/2025	74	0
435	NAGPUR RING ROAD PACKAGE-1 - [N24000558]NHAI,MAHARASHTRA	03/2016	546.00 -	546.00	487.47	07/2019 07/2023	12/2023	53	5
436	ARDHAPUR TO HIMAYATNAGAR - [N24001079]MoRTH,MAHARASHTRA	12/2017	426.06 -	426.06	271.40	06/2020 -	12/2023	42	-
437	WIDENING FROM TWO LANE TO TWO LANE WITH PAVED SHOULDER FROM KM 34/000 TO 49/000 AND TWO LANE TO FOUR - [N24001454]MoRTH,TAMIL NADU	02/2022	184.15 -	184.15	92.21	08/2022 -	08/2024	24	-

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
438	6 LANING FROM KM 9.90 TO KM 19.948 (ARAMGARH-SAMSHABAD SECTION) OF HYDERABAD-SAMSHABAD SECTION OF NH - [N24000987]MoRTH,TELANGANA	01/2018	283.15 -	283.15	260.08	05/2020 12/2022	08/2023	39	8
439	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO - [N24001336]NHIDCL,SIKKIM	08/2020	230.45 244.91	244.91	193.48	04/2023 09/2023	09/2023	5	0
440	CONSTRUCTION OF FOUR LANE RINGROAD BYPASS SRINAGAR CITY - [N24001511]NHAI,JAMMU AND KASHMIR	03/2021	2,919.96 -	2,919.96	1,695.45	02/2024 08/2024	08/2024	6	0
441	AKOLA TO AKOT - [N24001003]MoRTH,MAHARASHTRA	01/2017	313.95 -	313.95	270.26	06/2019 -	11/2023	53	-
442	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-10) (CH. 292.950 TO CH. 319.400) [END OF INTERCHA - [N24001567]NHAI,RAJASTHAN	11/2019	1,272.97 -	1,272.97	391.42	10/2022 03/2024	07/2023	9	-8
443	PROJECTS- REHABILITATION AND UPGRADATION OF NH-731A FROM KM 0.00 TO KM.35.00 - [N24001464]MoRTH,UTTAR PRADESH	03/2021	264.86 -	264.86	63.99	08/2023 -	11/2023	3	-
444	ALIGARH-KANPUR SECTION PACKAGEV FROM MITRASEN-KANPUR - [N24001740]NHAI,UTTAR PRADESH	10/2019	2,325.28 -	3,527.24	1,913.62	09/2023 -	10/2023	1	-
445	REHABILITATION AND UPGRADATION OF EXISTING PAVEMENT TO FOUR LANE WITH PAVED SHOULDER FROM KM 135.230 - [N24001210]MoRTH,UTTAR PRADESH	03/2018	306.59 -	306.59	251.95	06/2021 -	10/2023	28	-
446	CONSTRUCTION OF MISSING LINKS (SINGLE LANE) IN LAKHPAT GADULI HAJIPUR ODMA KHAVDA DHOLAVIRA MAUVANA - [N24000925]MoRTH,GUJARAT	10/2018	400.76 394.44	394.44	276.74	11/2020 05/2024	05/2024	42	0
447	GOHA-KHELLANI PKG-3 - [N24001397]NHIDCL,JAMMU AND KASHMIR	02/2021	431.28 -	431.28	206.70	03/2023 05/2023	02/2024	11	9
448	4L OF INDAPUR TO TONDLE (PKG-III) FROM KM.84.550 TO KM. 131.00 OF NH-965G (SAINT TUKARAM MARG) - [N24001503]NHAI,MAHARASHTRA	09/2021	667.66 666.21	666.21	349.46	09/2023 09/2023	03/2024	6	6
449	4-LANNING OF KODEBAD-DHAMTARI SECTION OF NH-43 (FROM KM. 43.400 TO KM. 82.209) IN THE STATE OF CHHAT - [N24000630]NHAI,MAHARASHTRA	11/2016	446.17 -	356.62	332.30	03/2019 -	12/2023	57	-
450	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM CH.KM 303+900 TO KM 319+400 OF MAIN EXPRESSWAY) AND AMRITSAR CO - [N24001418]NHAI,PUNJAB	12/2020	1,094.46 -	1,094.46	414.40	04/2024 07/2024	07/2024	3	0
451	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1 - [N24000686]NHIDCL,NAGALAND	03/2016	373.07 489.01	387.00	377.90	09/2019 09/2019	10/2023	49	49
452	CONSTRUCTION OF ROAD FROM KM. 1 TO KM. 49/4 OF NH-26A IN THE STATE OF MADHYA PRADESH. - [N24000886]MoRTH,MADHYA PRADESH	01/2017	205.05 -	205.05	142.04	03/2017 12/2021	10/2023	79	22
453	WAKAN PALI KHOPOLI - [N24001026]MoRTH,MAHARASHTRA	01/2017	376.19 -	376.19	118.74	05/2019 -	10/2023	53	-
454	TWO LANING WITH PAVED SHOULDER OF MEENSURUTTI (KM. 98.433) TO CHIDAMBARM (KM. 129.965.) SECTION OF N - [N24000828]NHAI,TAMIL NADU	03/2018	633.55 736.33	736.33	209.39	09/2023 08/2023	11/2023	2	3

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
455	KHELLANI-KHANABAL PKG-2 - [N24001394]NHIDCL,JAMMU AND KASHMIR	07/2021	512.43 -	512.43	44.12	02/2023 -	03/2024	13	-
456	TAMENGLONG - MAHUR PKG-6 - [N24001437]NHIDCL,MANIPUR	09/2021	311.18 -	311.18	125.67	05/2023 10/2023	10/2023	5	0
457	MANSAR TO SALAIKHURD - [N24001035]MoRTH,MAHARASHTRA	01/2018	418.36 -	418.36	263.13	12/2019 -	11/2023	47	-
458	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE I) [N24001280]NHIDCL,NAGALAND	03/2020	320.97 -	320.97	168.47	06/2022 03/2023	09/2023	15	6
459	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000857]NHIDCL,MIZORAM	04/2017	519.09 775.47	775.47	532.37	04/2023 01/2024	01/2024	9	0
460	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-12) (CH. 331.030 TO CH. 359.170) [MAJOR BRIDGE ON - [N24001569]NHAI,RAJASTHAN	11/2019	1,425.02 -	1,425.02	1,046.11	03/2023 02/2024	08/2023	5	-6
461	DHAD BHOKARDAN TO BHOKARDHAN SILLOD - [N24001062]MoRTH,MAHARASHTRA	03/2018	336.21 -	336.21	236.11	12/2019 -	12/2023	48	-
462	4L OF MIRZA CHAUKI TO FARKKA SECTION OF NH80 FROM KM 215.00 TO KM 260.00 ON HAM MODE IN THE STATE OF - [N24001596]NHAI,JHARKHAND	11/2021	1,302.72 -	1,302.72	549.75	07/2023 -	03/2024	8	-
463	CONSTRUCTION OF 8LANE DIVIDED CARRIAGEWAY STARTING AT SOHNA GURUGRAM ROAD NE 4 NEAR ALIPUR VILLAGE A - [N24001782]NHAI,HARYANA	11/2018	2,312.26 -	2,312.26	1,361.51	09/2021 -	10/2023	25	-
464	UPGRADATION OF NH-81 WITH A MINIMUM OF 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM KM 19. - [N24000880]MoRTH,WEST BENGAL	02/2018	426.18 426.18	426.18	345.00	09/2020 01/2024	01/2024	40	0
465	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622]NHAI,KARNATAKA	09/2016	950.69 -	1,108.00	1,736.17	08/2019 05/2024	05/2024	57	0
466	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) - [N24001794]NHAI,GUJARAT	02/2020	778.15 -	785.67	451.41	03/2023 -	12/2023	9	-
467	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 16.000 TO KM 32.5 - [N24000768]NHIDCL,SIKKIM	11/2017	290.05 -	290.05	218.36	10/2020 08/2023	12/2023	38	4
468	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 - [N24001158]MoRTH,KARNATAKA	03/2018	159.97 -	242.61	151.94	06/2019 12/2023	12/2023	54	0
469	FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH - [N24000613]NHAI,HIMACHAL PRADESH	09/2016	1,273.71 -	1,273.71	1,267.72	07/2020 -	06/2024	47	-
470	MARIAM - PEREN PKG-2B - [N24001351]NHIDCL,MANIPUR	02/2021	232.26 -	232.26	147.43	12/2022 -	11/2023	11	-
471	FOUR LANING OF BHAVNAGAR-TALAJA SECTION OF NH-8E FROM KM. 7.090 TO KM. 53.585 (DESIGN CH FROM KM. 6. - [N24000567]NHAI,GUJARAT	05/2016	998.18 -	998.18	802.04	08/2019 -	10/2023	50	-
472	FOUR LANNING OF VIKRAVANDI-SETHIYAHOPU FROM KM 0.000 TO KM 60.250(DESIGN CHAINAGE KM 0.000 TO KM 65. - [N24000652]NHAI,TAMIL NADU	03/2017	848.45 -	848.45	298.28	03/2020 05/2024	05/2024	50	0

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
473	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 29 - [N24001517]NHAI,GUJARAT	09/2020	1,523.77 -	1,523.77	963.14	04/2023 -	10/2023	6	-
474	CONSTRUCTION/ UP-GRATION OF FOUR/TWO LANE WITH PAVED SHOULDER OF NH68 FROM TANOT-RAMGARH BHADASAR-JA - [N24000795]NHAI,RAJASTHAN	02/2018	741.86 649.00	649.00	642.36	04/2021 12/2023	08/2023	28	-4
475	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811]NHAI,ANDHRA PRADESH	03/2018	314.43 -	348.72	85.61	12/2020 12/2022	12/2024	48	24
476	IMPHAL - KHONGSANG PKG-3 - [N24001401]NHIDCL,MANIPUR	07/2021	467.00 -	467.00	144.76	03/2023 02/2024	02/2024	11	0
477	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- IB) - [N24001269]NHIDCL,ASSAM	03/2020	216.49 241.52	216.49	101.02	03/2022 12/2023	12/2023	21	0
478	SIX / FOUR LANING OF NH 5 (NEW NH 16) FROM PUINTOLA TO TANGI (KM. 284.000 TO KM. 355.000) - [N24000845]NHAI,ODISHA	03/2018	538.41 478.32	478.32	415.11	12/2020 -	10/2023	34	-
479	CONSTRUCTION OF SIX LANE ELEVATED CORRIDOR FROM KM.7.950 (UPPAL) TO KM.14.200 OF NH-163 TO DE-CONGES - [N24000994]MoRTH,TELANGANA	03/2018	626.76 -	626.76	261.06	07/2020 06/2024	06/2024	47	0
480	JALGAON TO NANDURA - [N24001088]MoRTH,MAHARASHTRA	03/2018	177.84 -	177.84	110.20	12/2019 -	09/2023	45	-
481	4-LANING OF MELUR - PILLAYARPATTI - KARAUKUDI SECTION OF NH-338, NH-36, NH-383 - [N24001605]NHAI,TAMIL NADU	06/2018	1,103.86 -	1,103.86	333.79	03/2022 -	04/2024	25	-
482	4L+PS OF RAS-BEAWAR SECTION (KM 0.00 TO KM 30.00) OF NH-158 (GNHCP) WORLD BANK. PKG-I. - [N24001409]MoRTH,RAJASTHAN	07/2020	319.09 -	319.09	83.04	03/2024 -	07/2024	4	-
483	MANTHA TALUKAS BORDER TO PARTUR - [N24001033]MoRTH,MAHARASHTRA	01/2017	486.19 -	486.19	315.19	07/2019 -	12/2023	53	-
484	TAMENGLONG - MAHUR PKG-5 - [N24001436]NHIDCL,MANIPUR	08/2021	477.86 -	477.86	68.12	05/2023 12/2023	12/2023	7	0
485	KHELLANI-KHANABAL PKG-1 - [N24001323]NHIDCL,JAMMU AND KASHMIR	03/2021	486.45 -	486.45	98.81	09/2022 02/2024	02/2024	17	0
486	NASRATPUR TO BARASGAON - [N24001112]MoRTH,MAHARASHTRA	07/2016	406.54 -	406.54	274.30	09/2019 -	03/2024	54	-
487	CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF - [N24000851]NHAI,MAHARASHTRA	03/2018	1,162.92 1,182.87	1,182.87	235.92	07/2021 -	09/2024	38	-
488	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515]NHAI,WEST BENGAL	04/2014	1,665.00 -	2,360.65	4,686.57	09/2016 -	02/2024	89	-
489	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696]NHAI,BIHAR	08/2017	950.64 1,161.00	1,168.33	759.93	02/2022 08/2023	10/2024	32	14
490	FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A - [N24000488]NHAI,JAMMU AND KASHMIR	12/2015	2,136.97 2,288.97	2,136.97	2,362.99	12/2018 10/2023	10/2023	58	0
491	FOUR LANING OF MADURAI- CHETTIKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICULAM (7/300) - [N24000827]NHAI,TAMIL NADU	03/2018	628.71 -	628.71	583.02	11/2020 09/2023	09/2023	34	0

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
492	FOUR LANNING OF JAGDISHPUR-FAIZABAD SECTION FROM KM 47.930 TO KM 107.680 OF NH-330A - [N24001816]NHAI,UTTAR PRADESH	03/2021	1,980.00 -	1,980.00	1,061.95	03/2023 -	07/2023	4	-
493	6L STANDALONE FLYOVERS AT RAHA, DEMOW, BORGHAT, KATHIATALI JUNCTIONS AND ROB AT JAGIROAD ON STRETCH - [N24001545]NHAI,ASSAM	08/2022	175.00 -	175.00	70.00	12/2022 -	06/2024	18	-
494	UPGRADATION OF DABOH-UP BORDER ROAD TO 2L + PS - [N24000891]MoRTH,MADHYA PRADESH	03/2018	233.04 -	233.04	187.88	03/2018 10/2021	08/2023	65	22
495	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665]NHAI,BIHAR	03/2017	672.89 736.01	830.31	369.89	03/2020 03/2024	03/2024	48	0
496	AHMADPUR TO PIMPLA - [N24001029]MoRTH,MAHARASHTRA	01/2017	422.38 -	422.38	256.59	08/2019 -	12/2023	52	-
497	BALANCE WORK OF TWO LANING WITH PAVED SHOULDER OF PIPRAKOTHI-MOTIHARI- RAXAUL SECTION OF NH-28A FRO - [N24001715]NHAI,BIHAR	12/2018	333.60 466.59	461.41	412.14	10/2020 -	11/2023	37	-
498	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XI) FROM JUNCTION WITH JALANDHAR - KAPURTHALA ROAD (NH- [N24001419]NHAI,PUNJAB	02/2021	1,269.96 -	1,269.96	263.26	04/2024 11/2024	11/2024	7	0
499	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533]NHAI,HARYANA	11/2020	1,690.23 -	2,010.17	1,084.38	12/2023 -	03/2024	3	-
500	PUNE TO MALE VILLAGE - [N24001078]MoRTH,MAHARASHTRA	03/2018	228.31 -	228.31	100.97	12/2019 -	12/2023	48	-
501	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 30 - [N24001518]NHAI,GUJARAT	11/2019	1,669.56 -	1,669.56	599.35	09/2023 -	03/2024	6	-
502	MORSHI TO ACHALPUR - [N24001015]MoRTH,MAHARASHTRA	01/2017	341.16 -	341.16	247.86	06/2019 -	12/2023	54	-
503	CHAKUR LOHA SECTION OF NH-361 FROM KM 114.600 TO KM 187.80 - [N24001806]NHAI,MAHARASHTRA	03/2018	1,241.38 -	2,122.64	1,577.64	03/2023 06/2023	01/2024	10	7
504	UPGRADATION OF ADHALGAON-JAMKHEDE SECTION OF NH-548 D FROM KM 132/600 TO KM 195/375 TO TWO LANE WITH - [N24001448]MoRTH,MAHARASHTRA	11/2021	223.35 -	223.35	141.07	02/2022 -	12/2023	22	-
505	NANDED TO JALKOT - [N24001069]MoRTH,MAHARASHTRA	12/2017	456.93 -	456.93	278.22	09/2019 -	12/2023	51	-
506	OSMANNAGAR TO KUNDRAL - [N24001075]MoRTH,MAHARASHTRA	09/2017	344.25 -	344.25	188.48	08/2020 -	12/2023	40	-
507	DHANGAON - BORGAON SECTION (KM 81.000 TO KM 139.000) [INDORE - EDLABAD PKG IV] [N24001769]NHAI,MADHYA PRADESH	11/2018	831.00 -	831.00	649.84	08/2023 -	01/2024	5	-
508	KARWANDI TO RAJURI - [N24001058]MoRTH,MAHARASHTRA	03/2018	276.95 -	276.95	160.94	12/2019 -	11/2023	47	-
509	BALANCE WORK OF REHABILITATION AND UPGRADATION TO NH-166F FROM MAHAD JUNCTION (AT KM 123/400 ON NH- [N24001891]MoRTH,MAHARASHTRA	07/2021	256.54	256.54	64.22	11/2023 -	03/2024	4	-

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
510	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790]NHAI,GUJARAT	02/2020	752.30 -	766.20	431.47	08/2023 12/2023	10/2023	2	-2
511	KOTHARI TO DHANORA - [N24001073]MoRTH,MAHARASHTRA	09/2018	301.38 377.18	301.38	240.32	08/2020 -	11/2023	39	-
512	AURANGABAD TO SILLOD - [N24001124]MoRTH,MAHARASHTRA	02/2017	456.32 541.93	456.32	342.78	06/2019 -	12/2023	54	-
513	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-VI) FROM JUNCTION WITH PATIALA-SAMANA-PATRAN ROAD (SH-1 - [N24001414]NHAI,PUNJAB	12/2020	733.00 -	733.00	604.08	01/2024 05/2024	05/2024	4	0
514	CONSTRUCTION OF SIGNATURE BRIDGE BETWEEN DWARKA AND BEY DWARKA AND ITS APPROACHES IN THE STATE OF GU - [N24000926]MoRTH,GUJARAT	08/2017	962.43 978.93	978.93	845.23	09/2020 10/2023	10/2023	37	0
515	WIDENING TO 2LPS FROM 269/30 TO 328/20 OF NH-49 IN THE STATE OF ODISHA - [N24000917]MoRTH,ODISHA	03/2018	199.16 -	199.16	154.58	08/2018 12/2023	12/2023	64	0
516	4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561 - [N24000583]NHIDCL,ASSAM	01/2016	252.00 330.30	330.30	146.28	12/2021 12/2019	08/2023	20	44
517	4-LANNING OF STHIYATHOPU-CHOLOPURAM - [N24000708]NHAI,TAMIL NADU	09/2017	1,227.87 -	1,227.87	1,120.59	08/2020 06/2024	06/2024	46	0
518	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 27 - [N24001516]NHAI,GUJARAT	09/2020	1,185.69 -	1,185.69	467.87	02/2024 -	03/2024	1	-
519	BHOGAN KHURD TO KASHEDI - [N24001132]MoRTH,MAHARASHTRA	09/2017	743.21 -	743.21	911.64	06/2021 -	12/2023	30	-
520	4-LANNING OF KODINAR TO VERAVAL SECTION OF NH-8E FROM KM 221.610 TO KM 263.000 - [N24000592]NHAI,GUJARAT	07/2016	829.97 -	829.97	329.71	07/2020 -	12/2023	41	-
521	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K - [N24000854]NHAI,JHARKHAND	03/2018	1,005.08 1,073.10	1,073.10	699.05	03/2021 06/2023	03/2024	36	9
522	KHELLANI-KHANABAL PKG-3 - [N24001341]NHIDCL,JAMMU AND KASHMIR	03/2021	398.51 -	398.51	62.31	12/2022 11/2023	11/2023	11	0
523	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON - [N24001428]NHAI,TAMIL NADU	03/2018	998.70 1,358.32	1,358.32	842.31	11/2021 -	11/2023	24	-
524	IMPHAL – MOREH PACKAGE- 3 - [N24001352]NHIDCL,MANIPUR	03/2021	259.31 -	259.31	136.05	12/2022 -	11/2023	11	-
525	LUCKNOW RING ROAD PKG-1 (SULTANPUR ROAD TO BEHTA ROAD) [BYPASS CONNECTING NH-56 AT KM. 17.40 AND TER - [N24001743]NHAI,UTTAR PRADESH	01/2018	1,916.38 -	2,078.00	1,186.15	02/2023 08/2023	12/2023	10	4
526	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPUR - [N24000549]NHAI,UTTAR PRADESH	03/2016	1,396.74 4,041.80	1,396.74	3,765.99	10/2019 08/2023	11/2023	49	3
527	REHABILITATION AND UP GRADATION TO 2 LANE WITH PAVED SHOULDER OF NH-703A FROM MAKHU (DESIGN CH 0 000 - [N24000910]MoRTH,PUNJAB	03/2018	170.57 192.48	192.48	94.84	11/2020 -	11/2023	36	-
528	4 LANING OF JORHAT TO JHANJI SECTION FROM KM. 453.00 TO KM. 491.08 (DESIGN KM 403.200 TO KM 454.240) - [N24000319]NHIDCL,ASSAM	06/2015	437.39 -	437.39	235.64	08/2023 -	11/2023	3	-

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
529	FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM - [N24000305]NHIDCL,ASSAM	05/2015	454.89 814.56	814.56	499.14	05/2018 -	09/2023	64	-
530	PANDHARPUR TO SANGOLA - [N24001102]MoRTH,MAHARASHTRA	07/2017	218.38 -	218.38	182.63	07/2019 -	09/2023	50	-
531	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU - [N24001788]NHAI,GUJARAT	07/2020	2,271.86 -	3,916.00	443.10	12/2023 -	03/2024	3	-
532	NAGPUR RING ROAD PACKAGE-2 - [N24000560]NHAI,MAHARASHTRA	03/2016	591.66 -	591.66	446.66	07/2019 03/2024	03/2024	56	0
533	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 [N24001725]NHAI,TAMIL NADU	01/2019	654.26 -	821.00	325.70	05/2021 -	02/2024	33	-
534	SIX LANING OF CHANDIKHOL-JAGATPUR-BHUBANESWAR - [N24000205]NHAI,ODISHA	12/2011	1,047.00 -	1,047.00	1,855.00	06/2014 12/2023	12/2023	114	0
535	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 [N24000507]NHAI,BIHAR	12/2015	1,167.45 -	1,182.94	615.81	12/2019 -	12/2023	48	-
536	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000865]NHIDCL,MIZORAM	04/2017	428.11 777.50	777.50	437.46	09/2023 05/2024	05/2024	8	0
537	IMPROVEMENT/WIDENING TO 2-LANE WITH EARTHEN SHOULDERS FROM RANIKOR TO NONGJRI EXISTING CHAINAGE FROM - [N24000903]NHIDCL,MEGHALAYA	03/2019	306.28 -	306.28	196.91	03/2022 05/2023	10/2023	19	5
538	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300]NHAI,ANDHRA PRADESH	11/2019	1,226.88 1,569.68	1,581.24	1,330.16	02/2021 08/2023	01/2024	35	5
539	CONSTRUCTION OF GURGAON - PATAUDI - REWARI SECTION OF NH-352W (DESIGN LENGTH 46.11 KM) AS FEEDER ROU - [N24001774]NHAI,HARYANA	12/2020	1,524.03 -	1,524.03	906.95	11/2023 -	06/2024	7	-
540	PACKAGE-25 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM MIYATI VILLAGE T - [N24001234]NHAI,MADHYA PRADESH	02/2019	996.27 -	996.27	1,079.00	03/2022 09/2023	10/2023	19	1
541	UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KOHIMA TO MAO FROM KM 185.540 TO KM - [N24001259]NHIDCL,NAGALAND	09/2020	315.63 -	315.63	55.80	04/2022 03/2023	08/2023	16	5
542	DWARKA EXPRESSWAY FROM KM -0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21) - [N24001779]NHAI,DELHI	03/2018	2,507.00 -	3,030.73	1,155.70	09/2022 -	12/2023	15	-
543	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM.87/000 TO 133/720 (NATTUKAL TO THANAU JN. IN PALAKK - [N24001369]MoRTH,KERALA	02/2017	294.28 296.53	296.53	274.50	08/2017 03/2022	08/2023	72	17
544	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM TAPHOU KUKI TO DAILI SECTI - [N24001274]NHIDCL,MANIPUR	08/2020	379.39 -	379.39	186.51	04/2022 -	11/2023	19	-

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
545	DEVELOPMENT OF FOUR LANNING OF ANGUL-SAMBALPUR SECTION OF NATIONAL HIGHWAY NH-42 (NEW NH-55 IN THE S - [N24000619]NHAI,ODISHA	09/2016	2,510.04 -	2,510.04	783.15	08/2019 -	12/2023	52	-
546	FOUR LANING OF UNA TO KODINAR OF NH-8E FROM KM. 180.478 TO KM 221.610 (PACKAGE-V) IN THE STATE OF GU - [N24000570]NHAI,GUJARAT	05/2016	763.08 -	763.08	408.37	08/2019 -	10/2023	50	-
547	BALANCE WORK FOR FOUR LANING OF ITARSI TO BETUL SECTION OF NH69 FROM KM 63.000 TO KM 137.00 (DESIGN - [N24000709]NHAI,MADHYA PRADESH	12/2017	950.27 -	950.27	558.29	02/2020 -	10/2023	44	-
548	6L OF CHILKARARUPET BYPASS FROM KM. 357.400 TO KM. 371.920 OF NH-16 - [N24001817]NHAI,ANDHRA PRADESH	02/2019	757.45 -	757.45	283.13	03/2023 -	03/2024	12	-
549	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III) - [N24001284]NHIDCL,NAGALAND	03/2020	361.53 -	361.53	120.08	06/2022 06/2023	12/2023	18	6
550	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SINDHREJ VILLAGE (CH. 22.00 TO CH. 48.52) SECTION - [N24001444]NHAI,GUJARAT	05/2020	882.00 -	882.00	393.01	01/2024 -	03/2024	2	-
551	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDERS THIRUVAYARU BYPASS IN BETWEEN EXISTING KM.55/926 TO 62/6 - [N24001455]MoRTH,TAMIL NADU	02/2022	191.33	191.33	28.48	08/2022 -	10/2024	26	-
552	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L - [N24001322]NHIDCL,SIKKIM	09/2020	183.31 439.56	439.56	325.66	05/2022 -	05/2024	24	-
553	DHARAMPURI-LONAND FROM KM. 117.00 TO 166.40 (PKG-IV) ON MOHOL-ALANDI SECTION - [N24001488]NHAI,MAHARASHTRA	09/2021	618.45 -	618.45	407.65	09/2023 02/2024	02/2024	5	0
554	FOUR LANING OF DANGIAWAS (KM 96.595 TO NH-112) TO JAJIWAL (KM 283.500 OF NH 65 NAGPUR ROAD) SECTIO - [N24000711]NHAI,RAJASTHAN	12/2017	1,308.73 -	1,308.73	369.11	12/2020 03/2024	02/2024	38	-1
555	IMPHAL – MOREH (PACKAGE 4) - [N24001399]NHIDCL,MANIPUR	03/2021	277.99 -	277.99	123.86	01/2023 -	11/2023	10	-
556	2 LANE + PS ASTHAMODE - TIVATYAL [DESIGN CH. KM 24.300 - 62.00] [KM 134.98-172.95 OF NH-63] - [N24001894]MoRTH,MAHARASHTRA	09/2019	228.82	228.82	140.34	07/2021 -	12/2023	29	-
557	FOUR LANNING OF CHOLOPURAM-THANJAVUR - [N24000697]NHAI,TAMIL NADU	08/2017	1,176.37 -	1,176.37	1,010.12	09/2020 06/2024	06/2024	45	0
558	INTEGRATED STRUCTURE WITH DEVELOPMENT OF OTHER ALLIED STRUCTURES ON BOTH SIDES OF CHANDNI CHOWK JUNC - [N24001485]NHAI,MAHARASHTRA	02/2019	397.60 -	397.60	353.58	02/2022 -	12/2023	22	-
559	CONSTRUCTION OF 4 NOS GRADE SEPARATOR BETWEEN KM. 281.000 TO KM 307.600 KM. 286.400 KUMHARI KM. 299. - [N24001227]MoRTH,CHHATTISGARH	03/2018	349.03 -	349.03	285.05	01/2019 -	12/2023	59	-
560	JUNAGADH BYPASS - [N24000701]NHAI,GUJARAT	10/2017	232.49 375.78	290.69	319.53	04/2021 06/2023	10/2023	30	4
561	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 20.456 TO - [N24000763]NHIDCL,NAGALAND	03/2018	215.79 -	215.79	97.45	12/2021 08/2022	12/2023	24	16

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
562	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-II) - [N24001332]NHIDCL,ASSAM	03/2020	217.50 -	217.50	48.14	06/2022 05/2024	05/2024	23	0
563	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-I) - [N24001331]NHIDCL,ASSAM	03/2020	261.13 -	261.13	51.90	06/2022 -	03/2024	21	-
564	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V - [N24001219]MoRTH,CHHATTISGARH	01/2016	476.20 543.73	543.73	479.14	09/2016 -	12/2023	87	-
565	2 LANING WITH PAVED SHOULDER FROM KM 30.800 TO KM 70.800 AND 2 LANING WITHOUT PAVED SHOULDER FROM KM - [N24000783]NHAI,KARNATAKA	02/2018	486.78 486.78	486.78	181.99	01/2022 05/2024	05/2024	28	0
566	UPGRADATION AND REHABILITATION OF SECTION OF NH 361 F FROM PARLI (00/000) TO GANGAKHED (30/400) TO - [N24001896]MoRTH,MAHARASHTRA	11/2021	224.44	224.44	57.52	09/2023 -	04/2024	7	-
567	4L+PS OF BEAWAR-ASIND SECTION (KM 30.00 TO KM 74.00) OF NH-158 (GNHCP) WORLD BANK. PKG-II - [N24001410]MoRTH,RAJASTHAN	08/2020	216.72 -	216.72	161.76	12/2022 -	09/2023	9	-
568	RALEGAON TO RAMTIRTH - [N24001046]MoRTH,MAHARASHTRA	01/2017	210.81 -	210.81	210.81	07/2019 -	08/2023	49	-
569	TAMENGLONG - MAHUR PKG-3 - [N24001354]NHIDCL,MANIPUR	03/2021	234.08 -	234.08	111.25	12/2022 -	11/2023	11	-
570	VITA TO NAGAJ - [N24001050]MoRTH,MAHARASHTRA	03/2018	304.58 -	304.58	150.26	12/2019 -	12/2023	48	-
571	WADI TO ASOLA - [N24001022]MoRTH,MAHARASHTRA	01/2017	363.82 -	363.82	154.65	09/2019 -	11/2023	50	-
572	6L OF KANHAULI RAMNAGAR PATNA RING ROAD PKG I FROM KM 0.000 TO KM 39.160 OF SH78 NEW NH131G - [N24001711]NHAI,BIHAR	09/2020	939.43 -	939.43	113.19	03/2023 -	12/2023	9	-
573	4L OF SHAMLI TO MUZAFFARNAGAR SECTION OF NH-709AD, PKG-II - [N24001742]NHAI,UTTAR PRADESH	06/2020	1,621.07 -	1,621.07	1,042.18	10/2022 07/2023	12/2023	14	5
574	FOUR LANING OF KAGAVADAR - UNA SECTION OF NH-8E FROM KM 139.915 TO KM 180.478 (PACKAGE-IV) IN THE ST - [N24000569]NHAI,GUJARAT	05/2016	723.64 -	723.64	551.69	09/2019 -	10/2023	49	-
575	TLABUNG - LUNGLEI PKG-A - [N24001358]NHIDCL,MIZORAM	03/2021	698.44 698.45	698.45	232.36	12/2022 10/2023	12/2024	24	14
576	UP-GRADATION TO TWO LANING WITH PAVED SHOULDER OF AJMER-NAGOUR SECTION BY EXECUTING BALANCE WORK FRO - [N24001241]MoRTH,RAJASTHAN	03/2020	255.23 -	255.23	194.80	10/2022 -	12/2023	14	-
577	4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI (KM 0.00 TO KM . 83.785) - [N24000463]NHAI,WEST BENGAL	12/2015	1,083.00 1,414.01	1,414.01	1,065.47	06/2018 12/2023	08/2023	62	-4
578	4-LANNING OF THALSERRY -MAHE BYPASS - [N24000704]NHAI,KERALA	09/2017	1,124.11 1,503.86	1,503.86	1,438.19	05/2020 11/2023	11/2023	42	0
579	FOUR LANING OF SULTANPUR TO VARANASI (PKG-I) - [N24000493]NHAI,UTTAR PRADESH	01/2016	1,027.53 2,950.04	2,628.31	2,640.08	06/2018 07/2023	11/2023	65	4
580	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP - [N24001477]NHAI,ANDHRA PRADESH	09/2021	622.00 -	817.91	241.77	09/2022 09/2024	09/2024	24	0

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
581	PARBHANI TO GANGKHED - [N24001065]MoRTH,MAHARASHTRA	03/2018	238.19	238.19	194.54	12/2019 -	10/2023	46	-
582	REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) (- [N24000739]NHAI,ODISHA	01/2018	503.88 609.03	609.03	221.76	06/2021 01/2024	01/2024	31	0
583	2-LANING FROM MANU-SIMLUNG (PKG I) - [N24001247]NHIDCL,TRIPURA	03/2020	247.76 251.89	251.89	140.92	01/2022 10/2022	08/2023	19	10
584	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000863]NHIDCL,MIZORAM	04/2017	518.53 902.20	902.20	633.75	06/2023 02/2024	02/2024	8	0
585	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 53.500 TO KM 92.50 - [N24000948]NHIDCL,ARUNACHAL PRADESH	09/2016	568.92 568.92	568.92	508.65	12/2019 03/2023	09/2023	45	6
586	6-LANING OF VIJAYAWADA BYPASS FROM GOLLAPUDI (DESIGN CH. 30+000) TO CHINNAKAKANI (DESIGN CH. 47+881) - [N24001301]NHAI,ANDHRA PRADESH	11/2019	1,601.10 -	1,601.10	802.08	01/2024 -	07/2024	6	-
587	KHELLANI-KHANABAL PKG-4 - [N24001395]NHIDCL,JAMMU AND KASHMIR	07/2021	859.67 -	859.67	76.23	08/2023 09/2024	09/2024	13	0
588	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] - [N24000551]NHAI,UTTAR PRADESH	03/2016	1,587.49 3,150.00	3,063.99	2,960.58	04/2019 12/2022	11/2023	55	11
589	BALANCE WORK OF 2L PS OF TINDIVANAM KRISHNAGIRI FROM KM 37.600 TO 219.782 - [N24001724]NHAI,TAMIL NADU	05/2019	602.57 621.38	548.89	329.91	07/2021 05/2023	12/2023	29	7
590	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775]NHAI,HARYANA	02/2020	808.31 -	958.00	735.15	01/2023 -	01/2024	12	-
591	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF ARROWA-KHUPA-HAYULIANG SECTION OF NH-113 FROM CH.68. - [N24001244]NHIDCL,ARUNACHAL PRADESH	08/2020	301.06 -	301.06	106.79	04/2022 05/2024	05/2024	25	0
592	FOUR LANING OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULUM (KM 7.300) TO NATHAM (KM. 3 - [N24000826]NHAI,TAMIL NADU	03/2018	505.35 -	505.35	358.10	10/2022 09/2023	09/2023	11	0
593	4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209 - [N24001601]NHAI,TAMIL NADU	01/2019	1,051.69 -	1,051.69	363.42	01/2023 02/2024	02/2024	13	0
594	UMARIYA TO SHAHDOL SECTION OF NH-78 IN MADYA PRADESH KM 68/4 TO 142/200 - [N24000513]MoRTH,MADHYA PRADESH	03/2015	511.83 -	511.83	469.72	08/2017 12/2023	12/2023	76	0
595	BARASGAON TO RAHATEE - [N24001113]MoRTH,MAHARASHTRA	07/2016	289.11 -	289.11	232.56	09/2018 -	12/2023	63	-
596	CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI – JADERCELA SECTION - [N24001173]MoRTH,KARNATAKA	02/2017	157.32 -	187.61	43.16	05/2019 -	11/2024	66	-
597	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799]NHAI,MAHARASHTRA	02/2021	1,166.96 -	1,251.00	799.67	10/2023 -	04/2024	6	-

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
598	KANTE TO WAKED - [N24001134]MoRTH,MAHARASHTRA	03/2016	1,230.02 -	1,230.02	791.80	11/2019 -	12/2024	61	-
599	CONSTRUCTION OF 4 LANE BANGALORE-CHENNAI EXPRESSWAY FROM KM 0.000 TO KM 26.400 NE-7(ALONG WITH 0.700 - [N24001688]NHAI,KARNATAKA	10/2020	3,184.00 -	3,184.00	828.19	09/2023 -	06/2024	9	-
600	2 LANE WITH PAVED SHOULDER FROM KM 399.00 TO KM 430.00 OF KARANPARYAG TO CHAMOLI UNDER CHARDHAM PARI - [N24000742]NHIDCL,UTTARAKHAND	03/2018	403.36 -	403.36	328.94	11/2020 12/2022	04/2024	41	16
601	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B - [N24000331]MoRTH,UTTAR PRADESH	12/2019	282.41 -	319.96	251.57	04/2022 -	02/2024	22	-
602	REHABILITATION AND UPGRADE TO 2-LANE WITH PAVED SHOULDERS CONFIGURATION OF PADERU-GONDIGUDA SECT - [N24001386]MoRTH,ANDHRA PRADESH	08/2020	222.61 -	222.61	79.64	03/2021 03/2024	03/2024	36	0
603	4L OF CHANNARAYAPATNA BYPASS AND HASSAN BYPASS WITH STRUCTURES IN DEVIHALLI -HASSAN SECTION - [N24001684]NHAI,KARNATAKA	09/2020	688.00 -	688.00	419.52	01/2023 -	03/2025	26	-
604	REHABILITATION AND UP-GRADATION OF EXISTING INTERMEDIATE LANE FLEXIBLE PAVEMENT TO 2L+PS FLEXIBLE PA - [N24000875]MoRTH,MADHYA PRADESH	02/2018	169.63 -	169.63	103.61	03/2018 03/2024	03/2024	72	0
605	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2B) - [N24001271]NHIDCL,MANIPUR	06/2020	365.53 -	365.53	142.51	08/2022 -	11/2023	15	-
606	CONSTRUCTION OF FOUR LANE PINJORE BYPASS FROM KM 0.00 TO 7.70 ON EPC MODE. - [N24001513]MoRTH,HARYANA	12/2016	170.27 -	170.27	100.46	12/2017 -	10/2023	70	-
607	2 LANE + PS PIMPLNER TO SATANA -[DESIGN CHAINAGE KM 21.427 TO 64.00] OF NH-752G] - [N24001889]MoRTH,MAHARASHTRA	09/2019	277.81 -	277.81	143.54	07/2021 -	12/2023	29	-
608	4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG) - [N24001502]NHAI,MAHARASHTRA	09/2021	624.45 627.79	627.79	324.59	09/2023 09/2023	03/2024	6	6
609	4-LANING OF BRAHAMPORE-FARAKA - [N24000203]NHAI,WEST BENGAL	02/2011	998.79 -	998.79	2,170.28	08/2013 -	02/2024	126	-
610	HIMAYATNAGAR TO PHULSAWANGI - [N24001081]MoRTH,MAHARASHTRA	03/2018	294.87 -	294.87	183.17	12/2019 -	09/2023	45	-
611	BELAKERI PORT TO KUMTA - SIRSI ROAD FROM KM 0.00 - KM 4.265 OF BELEKERI PORT ROAD LINK RD. AND KM 4. - [N24001599]NHAI,KARNATAKA	03/2018	440.16 -	440.16	138.42	12/2022 12/2023	02/2024	14	2
612	CONSTRUCTION OF PARTIALLY ACCESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN - [N24000662]NHAI,PUNJAB	03/2017	754.54 808.60	808.60	699.30	03/2020 10/2023	10/2023	43	0
613	PACKAGE-24 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RANNI VILLAGE TO - [N24001232]NHAI,MADHYA PRADESH	02/2019	847.00 -	847.00	920.50	03/2022 09/2023	10/2023	19	1
614	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S - [N24001710]NHAI,BIHAR	09/2020	2,334.68 -	2,335.00	760.04	03/2023 12/2023	12/2023	9	0

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
615	KARGIL-ZANSKR PACKAGE-1 - [N24001343]NHIDCL,LADAKH	03/2021	384.23 -	384.23	50.33	01/2023 11/2023	11/2023	10	0
616	BALANCE WORKS OF 4L AMRAVATI - CHIKHLI (PKG I) [AMRAVATI TO KURANKHED FROM KM. 166.00 TO KM. 220.00] - [N24001800]NHAI,MAHARASHTRA	11/2019	713.07 -	713.07	281.00	07/2023 -	10/2023	3	-
617	4L OF KM 0.00 TO KM 42.00 OF OFDOBBASPET TO DODDABALLAPURA BYPASS SECTION NH 648 OLD NH 207 BANGALO - [N24001509]NHAI,KARNATAKA	01/2020	1,307.00 -	1,307.00	827.78	04/2021 12/2023	12/2023	32	0
618	4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH-71 AND CONNECTING LINK FROM K - [N24001673]NHAI,HARYANA	03/2020	510.97 -	510.97	506.37	03/2023 -	10/2023	7	-
619	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 - [N24001686]NHAI,KARNATAKA	03/2021	1,065.06 1,444.50	1,444.50	105.13	03/2023 12/2023	12/2023	9	0
620	WIDENING TO 2-LANE WITH GEOMETRIC IMPROVEMENTS OF TURA DALU ROAD UNDER JICA FUNDING FROM KM 85.000 T - [N24000771]NHIDCL,MEGHALAYA	04/2017	553.51 610.09	553.51	290.88	09/2021 07/2023	02/2024	29	7
621	CONSTRUCTION OF ROB WITH APPROACHES IN LIEU OF L C NO 165 OF AHMEDABAD PALANPUR BETWEEN RAILWAY STAT - [N24001427]MoRTH,GUJARAT	06/2020	166.21 -	166.21	97.12	04/2023 11/2023	11/2023	7	0
622	JIA BHARALI BRIDGE ALONG WITH ITS APPROACH ROAD - [N24001328]NHIDCL,ASSAM	12/2020	804.00 -	804.00	545.78	08/2023 -	11/2023	3	-
623	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P - [N24000576]MoRTH,BIHAR	02/2016	178.85 225.06	278.54	228.63	05/2016 10/2023	10/2023	89	0
624	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180 - [N24001217]MoRTH,CHHATTISGARH	01/2016	497.14 572.66	572.66	314.28	08/2016 -	12/2024	100	-
625	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4A) - [N24001272]NHIDCL,MANIPUR	03/2020	167.95 204.12	167.95	77.72	06/2022 -	11/2023	17	-
626	BALANCE WORK OF RANCHI-MAHULIA SECTION OF NH-33 FROM KM 113.730 (VIKAS) TO KM 140.000 (RAMPUR) (PKG- - [N24001597]NHAI,JHARKHAND	01/2019	466.55 518.00	466.55	-	12/2020 -	12/2023	36	-
627	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 52.370 TO - [N24000756]NHIDCL,NAGALAND	03/2018	285.68 -	285.68	155.93	09/2022 01/2023	11/2023	14	10
628	KHELLANI-KHANABAL PKG-5 - [N24001396]NHIDCL,JAMMU AND KASHMIR	07/2021	497.09 -	497.09	80.27	02/2023 01/2024	01/2024	11	0
629	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001262]NHIDCL,SIKKIM	07/2020	345.38 395.59	395.59	311.33	04/2023 10/2023	01/2024	9	3
630	BAL. WORKS OF FAGNE (KM. 510.000) TO MAHARASHTRA/GUJARAT BORDER (KM. 650.794) - [N24001804]NHAI,MAHARASHTRA	12/2019	1,654.07 -	980.00	724.63	09/2022 -	11/2023	14	-

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
631	REHABILITATION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IM - [N24001327]NHIDCL,SIKKIM	08/2020	292.80 -	292.80	97.29	05/2022 10/2023	11/2024	30	13
632	FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR - [N24000579]MoRTH,BIHAR	01/2014	1,408.85 2,138.16	2,138.16	1,626.31	10/2016 -	02/2024	88	-
633	CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 26.400 TO KM 53.500 SECTION OF NE-7 (M - [N24001689]NHAI,KARNATAKA	12/2020	1,745.00 -	1,495.00	869.44	09/2023 -	06/2024	9	-
634	ESTIMATE FOR WIDENING TWO LANE TO FOUR LANE FROM FROM KM.129.00 TO 144.00 OF NH-63 ANKOLA-GOOTY SECT - [N24001168]MoRTH,KARNATAKA	05/2018	171.60 -	171.60	154.94	05/2018 10/2023	10/2023	65	0
635	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O - [N24001781]NHAI,DELHI	01/2018	2,067.67 -	2,160.00	1,496.49	10/2021 -	11/2023	25	-
636	MERANGKONG-TAMLU-MON (MTM) PKG-5 - [N24001438]NHIDCL,NAGALAND	07/2021	161.73 -	161.73	32.41	12/2023 -	03/2024	3	-
637	4L FROM KM 42.000 TO KM 80.00 OF DODABALLAPUR BYPASS TO HOSKOTE SECTION OF NH-648 (OLD NH- 207) ON H - [N24001510]NHAI,KARNATAKA	01/2020	1,278.00 -	1,278.00	950.43	02/2021 07/2023	07/2023	29	0
638	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM NEW ROLEP BRIDGE AT - [N24001337]NHIDCL,SIKKIM	10/2020	493.42 478.79	478.79	230.22	11/2023 01/2025	01/2025	14	0
639	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 60.345 TO - [N24000765]NHIDCL,NAGALAND	03/2018	323.98 -	323.98	70.01	09/2018 06/2023	03/2024	66	9
640	KARGIL-ZANSKR PACKAGE-8 - [N24001348]NHIDCL,LADAKH	03/2021	398.37 -	398.37	103.81	01/2023 08/2023	08/2023	7	0
641	DULTE- KWALKULH - CHAMPAI PKG.1 - [N24001355]NHIDCL,MIZORAM	03/2021	374.39 374.39	374.39	272.09	12/2022 11/2023	11/2023	11	0
642	MEHKAR TO AJISPUR - [N24001048]MoRTH,MAHARASHTRA	01/2017	232.77 -	232.77	151.60	07/2019 -	08/2023	49	-
643	WARDHA TO HINGAGHAT - [N24001098]MoRTH,MAHARASHTRA	01/2018	216.90 -	216.90	164.00	12/2019 -	08/2023	44	-
644	PALPHATA TO PHULAMBARI - [N24001060]MoRTH,MAHARASHTRA	03/2018	227.19 -	227.19	141.92	12/2019 -	09/2023	45	-
645	4-LANNING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580) - [N24000659]NHAI, MAHARASHTRA	03/2017	1,059.73 1,071.00	1,071.00	837.73	03/2017 05/2021	09/2024	90	40
646	KARAD TO VITA - [N24001049]MoRTH,MAHARASHTRA	01/2018	344.85 -	344.85	281.41	12/2019 -	10/2023	46	-
647	REHABILITATION AND UP-GRADATION OF ROAD FROM DESIGN KM 11.800 TO KM 25.250 OF KAILASHAHAR-KURTI BRID - [N24001267]NHIDCL,TRIPURA	03/2020	178.43 -	208.74	77.89	07/2022 08/2023	10/2023	15	2
648	4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON] - [N24001763]NHAI,MADHYA PRADESH	09/2021	774.16 -	774.16	392.54	09/2023 -	12/2023	3	-

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
649	MOPA AIRPORT - [N24001458]MoRTH,GOA	12/2021	1,183.16 -	1,183.16	485.75	04/2022 -	10/2023	18	-
650	8L OF GUDUVANCHERY (KM 38.00) - MARAIMALAI NAGAR (KM 42.00) - SINGAPERUMAL KOIL (47.00) - CHETTIPIU - [N24001695]NHAI,TAMIL NADU	12/2020	230.69 -	230.69	180.38	02/2022 -	09/2023	19	-
651	4-LANNING OF RAIPUR-KODEBAD SECTION OF NH-43 (FROM KM. 10.200 TO KM. 43.400) IN THE STATE OF CHHATTI - [N24000629]NHAI,MAHARASHTRA	11/2016	400.25 -	304.07	299.68	03/2019 07/2023	07/2023	52	0
652	PACKAGE-23 CONSTRUCTION OF DELHI-VADODARA EIGHT LANE ACCESS- CONTROLLED EXPRESSWAY FROM BAWDI VILLAG - [N24001233]NHAI,MADHYA PRADESH	03/2019	1,047.00 -	1,047.00	1,169.00	05/2020 09/2023	10/2023	41	1
653	JORAM – KOLORIANG ROAD FROM EXISTING KM 70.00 TO KM 88.700 (PKG-4) [N24001391]NHIDCL,ARUNACHAL PRADESH	08/2020	294.04 -	294.04	131.09	04/2022 07/2023	07/2023	15	0
654	4-LANNING OF END OF PANDOH BYPASS TAKOLI IN H.P - [N24000692]NHAI,HIMACHAL PRADESH	06/2017	2,485.93 -	2,485.93	1,458.14	06/2020 -	03/2024	45	-
655	REPANPALLI TO SIRONCHA - [N24001468]MoRTH,MAHARASHTRA	03/2022	282.07 -	282.07	34.65	06/2022 -	06/2024	24	-
656	PANCHARAL TO MANDANGHAR - [N24001107]MoRTH,MAHARASHTRA	07/2018	381.08 -	381.08	45.66	05/2020 -	12/2023	43	-
657	PACKAGE-21 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM KAMLIYA VILLAGE - [N24001231]NHAI,MADHYA PRADESH	02/2019	990.97 -	990.97	1,092.00	12/2021 09/2022	10/2023	22	13
658	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 58.245 TO KM. 108.600) PKG-I. - [N24001411]MoRTH,RAJASTHAN	12/2020	379.23 -	379.23	154.30	10/2023 -	06/2024	8	-
659	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH PATIALA-BATHINDA ROAD (NH-7) NEAR BHAWANIGARH TO - [N24001415]NHAI,PUNJAB	12/2020	881.00 -	881.00	620.83	04/2024 07/2024	07/2024	3	0
660	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 469.000 TO 531.000 PATTHALGAON TO KUNKURI - [N24001222]MoRTH,CHHATTISGARH	03/2016	452.94 -	435.61	217.87	07/2016 -	12/2023	89	-
661	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 108.600 TO KM 144 KM 158.419 TO KM 173.300 PKG-II. - [N24001412]MoRTH,RAJASTHAN	12/2020	339.65 -	339.65	175.09	10/2023 -	06/2024	8	-
662	UPGRADATION AND WIDENING OF BILASPUR TO MUNGELI SECTION NH-130A - [N24001228]MoRTH,CHHATTISGARH	11/2017	188.80 -	188.80	131.89	05/2019 -	12/2023	55	-
663	4L OF SHAMLI BYAPSS- SAHARANPUR FROM KM 92.2 TO KM 155.025 SECTION OF NH-709B, PKG-II - [N24001744]NHAI,UTTAR PRADESH	05/2019	779.17 -	779.17	10.78	11/2022 -	12/2023	13	-
664	MALEWADA TO CHIMUR - [N24001104]MoRTH,MAHARASHTRA	10/2016	322.55 -	322.55	242.09	06/2019 -	09/2023	51	-
665	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P - [N24000578]MoRTH,BIHAR	02/2016	553.30 587.41	706.39	586.16	05/2016 10/2023	10/2023	89	0

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
666	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826]NHAI,UTTAR PRADESH	02/2019	927.77 -	1,603.00	1,132.66	02/2022 -	02/2024	24	-
667	SIX LANING OF BIHAR - JHARKHAND BORDER (CHORDAHA) TO GORHAR SECTION - [N24000726]NHAI,JHARKHAND	01/2018	1,155.16 -	950.49	577.70	11/2021 09/2022	03/2024	28	18
668	KHUDUS TO DHARAMPURI PACKAGE 3 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001379]NHAI,MAHARASHTRA	02/2019	594.75 594.75	613.75	552.19	01/2022 05/2023	08/2023	19	3
669	WADIGODRI TO DHANGRIPIMPRI - [N24001063]MoRTH,MAHARASHTRA	03/2018	194.23 -	194.23	136.55	02/2020 -	09/2023	43	-
670	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786]NHAI,GUJARAT	03/2021	1,259.00 -	1,910.00	64.53	03/2024 -	12/2024	9	-
671	PEN TO KHOPOLI - [N24001106]MoRTH,MAHARASHTRA	03/2018	301.39 -	301.39	170.12	03/2018 -	01/2024	70	-
672	4 LANING FROM KALIABOR TINALI TO DOLABARI SECTION FROM KM 0.0 TO KM 17.3 OF NH 37A INCL. ADDITIONAL - [N24000323]NHIDCL,ASSAM	10/2014	588.95 811.28	873.91	653.04	11/2018 02/2022	08/2023	57	18
673	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT - [N24001303]NHAI,BIHAR	10/2013	649.90 -	649.90	534.00	12/2020 -	12/2023	36	-
674	NALDURG TO AKKALKOT - [N24001051]MoRTH,MAHARASHTRA	02/2018	274.50 -	274.50	143.39	12/2019 -	03/2024	51	-
675	(II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING - [N24000753]NHIDCL,NAGALAND	03/2018	500.09 583.31	500.09	299.49	11/2022 06/2023	12/2023	13	6
676	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - [N24001721]NHAI,TAMIL NADU	02/2019	1,008.99 -	1,361.00	89.23	05/2024 -	11/2024	6	-
677	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545.IN TH - [N24001755]NHAI,UTTAR PRADESH	10/2019	1,936.68 -	2,458.03	1,380.90	03/2023 -	08/2023	5	-
678	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852]NHAI,HIMACHAL PRADESH	03/2018	478.74 -	1,136.83	1,025.16	05/2021 11/2022	01/2024	32	14
679	4-LANING OF DEWAS-UJJAIN OF SECTION NH-148 NG FROM KM 0+000 TO KM 41.42 IN MP ON HAM MODE - [N24001340]NHAI,MADHYA PRADESH	11/2019	716.00 1,093.48	716.00	621.09	07/2021 11/2023	07/2023	24	-4
680	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM JODMI VILLAGE TO BANI VILLA - [N24001213]NHAI,MADHYA PRADESH	12/2017	1,094.97 -	1,094.97	1,188.00	02/2022 11/2022	10/2023	20	11
681	CONSTRUCTION OF KUND BYPASS FROM EXISTING KM 33+130 TO KM 41+260 (EXISTING LENGTH: 8.130 KM); DESIGN - [N24000781]MoRTH,UTTARAKHAND	05/2018	248.00 -	248.00	111.85	05/2020 12/2023	12/2023	43	0
682	JORAM – KOLORIANG ROAD FROM EXISTING KM104.850 TO KM 122.60 (PKG-6) - [N24001392]NHIDCL,ARUNACHAL PRADESH	08/2020	199.03 -	199.03	101.75	04/2022 07/2023	07/2023	15	0
683	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691]NHAI,RAJASTHAN	04/2017	894.00 -	929.32	915.65	04/2020 10/2023	09/2023	41	-1

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
684	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 106.200 TO KM 120. - [N24000944]NHIDCL,ARUNACHAL PRADESH	12/2016	200.44 200.44	200.44	150.89	01/2020 01/2022	08/2023	43	19
685	WIDENING TO 2LPS FROM 239/9 TO 294/3 OF NH-57 (NAYAGARH TO KHURDA) IN THE STATE OF ODISHA - [N24000914]MoRTH,ODISHA	12/2016	223.50 -	223.50	220.50	08/2018 11/2023	11/2023	63	0
686	BALANCE 4 LANING WORK OF RAIGANJ DALKHOLA SECTION OF NH34 FROM KM 398.000 TO KM 452.750 (PACKAGE V) - [N24001751]NHAI,WEST BENGAL	12/2018	1,548.07 -	1,548.07	1,088.57	09/2021 -	12/2023	27	-
687	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791 - [N24000556]NHAI,UTTAR PRADESH	03/2016	899.00 1,381.45	1,381.45	939.58	04/2019 05/2024	05/2024	61	0
688	PARLI PIMPLA DAHIGUDA - [N24001138]MoRTH,MAHARASHTRA	02/2017	205.72 -	205.72	85.71	06/2019 -	08/2023	50	-
689	FOUR LANING OF NH-52 FROM END OF BISWANATH CHARIALI BY-PASS (KM 208.00) TO GOHPUR (KM 265.50) (TOTAL - [N24000823]NHIDCL,ASSAM	03/2015	829.00 -	829.00	857.53	01/2016 -	11/2023	94	-
690	SHAHPUR PATGAON SECTION I - [N24001027]MoRTH,MAHARASHTRA	01/2018	150.79 -	150.79	81.14	12/2019 -	03/2024	51	-
691	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00 - [N24001254]NHIDCL,SIKKIM	03/2020	242.97 -	242.97	212.10	06/2022 07/2023	03/2024	21	8
692	SAKOLI TO BHANDARA - [N24001118]MoRTH,MAHARASHTRA	01/2017	362.96 -	362.96	273.57	06/2019 -	09/2023	51	-
693	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DSIGN KM32.0 TO KM43.454 [DES - [N24001258]NHIDCL,NAGALAND	08/2020	202.36 -	202.36	62.71	04/2022 04/2023	03/2024	23	11
694	BALANCE WORK OF 4L OF INDORE-GUJARAT/MP BORDER FROM KM 106.210 TO KM 115.250 (START AND END POINT OF - [N24001768]NHAI,MADHYA PRADESH	08/2019	323.51 -	323.51	13.26	04/2023 -	11/2023	7	-
695	4-LANNING OF HARIDWAR-NAGINA SECTION OF NH 74 FROM (KM 204.300 OF NH 58) TO KM 73.00 - [N24000564]NHAI,UTTAR PRADESH	03/2016	1,408.00 1,659.12	1,659.12	1,115.46	07/2020 05/2024	05/2024	46	0
696	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000862]NHIDCL,MIZORAM	04/2017	537.82 820.42	820.42	628.96	04/2023 10/2023	01/2024	9	3
697	REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO - [N24000715]NHAI,ODISHA	12/2017	686.65 565.00	686.65	461.14	07/2020 -	01/2024	42	-
698	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791]NHAI,GUJARAT	02/2020	606.51 -	657.00	451.70	06/2023 -	10/2023	4	-
699	FOUR LANING OF GHAGHRA BRIDGE TO VARANASI (PKG-II) - [N24000499]NHAI,UTTAR PRADESH	12/2015	667.00 3,192.10	3,006.53	3,039.67	06/2018 11/2023	11/2023	65	0
700	REMAINING WORK OF 2L+PS OF TRICHY - KARAUKUDI SECTION OF NH-210, INCLUDING TRICHY BYPASS - [N24001604]NHAI,TAMIL NADU	02/2019	166.90 -	166.90	118.82	03/2021 -	09/2023	30	-

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
701	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III) - [N24001281]NHIDCL,MIZORAM	03/2020	292.24 331.17	331.17	235.97	07/2022 08/2023	12/2023	17	4
702	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF DSIR ZONE OF AHMEDABAD DISTRICT TO ADHELAI VILLAGE - [N24001446]NHAI, GUJARAT	05/2020	894.00 -	894.00	504.47	12/2023 -	03/2024	3	-
703	UPGRADATION OF PAWAI-SALEHA-JASSO-NAGOD ROAD TO 2L + PS - [N24000888]MoRTH,MADHYA PRADESH	03/2018	214.69 -	214.69	102.11	03/2018 12/2023	12/2023	69	0
704	NILAJPHATA TO BHANDARA - [N24001043]MoRTH,MAHARASHTRA	01/2018	420.63 -	420.63	219.40	05/2020 -	12/2023	43	-
705	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION - [N24001263]NHIDCL,TRIPURA	06/2020	277.50 302.02	302.02	201.23	01/2022 06/2023	01/2024	24	7
706	CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE - [N24000717]NHAI,JAMMU AND KASHMIR	12/2017	1,471.75 1,471.75	1,471.75	1,497.48	07/2021 12/2023	12/2023	29	0
707	SHIRUR TO KHARDA - [N24001123]MoRTH,MAHARASHTRA	02/2017	381.77 -	381.77	199.48	06/2019 -	12/2023	54	-
708	4 LANING OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH-327E - [N24001707]NHAI,BIHAR	03/2021	1,143.46 -	1,143.00	303.97	01/2024 03/2024	03/2024	2	0
709	CONSTRUCTION OF MAJOR BRIDGE ACROSS MANJRA RIVER NEAR YESGI VILLAGE @ KM, 166/500 ON NH 63 TQ BILOLI - [N24001905]MoRTH,MAHARASHTRA	10/2021	188.69	188.69	100.29	08/2023 -	12/2023	4	-
710	REHABILITATION AND UP GRADATION FROM KM. 121/0 TO 154/0 OF NAKAREKAL – MALLAMPALLY SECTION OF NH-365 - [N24000997]MoRTH,TELANGANA	03/2018	192.67 -	192.67	171.11	07/2019 06/2022	07/2023	48	13
711	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE V) - [N24001287]NHIDCL,NAGALAND	04/2020	330.80 -	330.80	83.11	12/2021 12/2022	03/2024	27	15
712	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND - [N24000885]MoRTH,WEST BENGAL	03/2016	160.27 213.97	213.97	79.83	09/2023 03/2024	03/2024	6	0
713	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88 - [N24000559]NHAI,UTTARAKHAND	03/2016	720.00 810.60	810.60	348.86	10/2019 04/2024	04/2024	54	0
714	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000859]NHIDCL,MIZORAM	04/2017	642.96 1,139.85	1,139.85	536.07	06/2023 12/2023	01/2024	7	1
715	MARIAM - PEREN PKG-1A - [N24001349]NHIDCL,MANIPUR	02/2021	226.32 -	226.32	52.05	12/2022 -	10/2023	10	-
716	SIX LANING OF EXISTING 4-LANE ROAD FROM GUNDUGOLANU (DESIGN KM 1023.280) TO KALAPARRU (DESIGN KM 105 - [N24001298]NHAI,ANDHRA PRADESH	09/2018	597.67 641.90	641.90	614.20	01/2020 07/2024	07/2024	54	0
717	TADADEGE - HENKAR - [N24001315]NHIDCL,ARUNACHAL PRADESH	02/2021	550.45 -	550.45	69.29	03/2023 -	06/2024	15	-

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
718	4-LANNING OF TARSOD-FAGNE(FROM KM 422.700-510.00) - [N24000628]NHAI,MAHARASHTRA	11/2016	1,064.88 -	1,021.00	813.53	07/2021 12/2023	12/2023	29	0
719	CONSTRUCTION OF 6 LANE BRIDGE ON GANGA ON NH-96 AND ITS APPROACHES IN PHAPHAMAU ALLAHABAD ON EPC MOD - [N24001421]MoRTH,UTTAR PRADESH	07/2018	1,948.25 -	1,948.25	726.95	02/2024 -	09/2024	7	-
720	4-LANING OF MADATHUKULAM - POLLACHI SECTION OF NH-209 (NEW NH-83) - [N24001602]NHAI,TAMIL NADU	01/2019	1,409.38 -	1,409.38	544.45	12/2022 -	02/2024	14	-
721	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4B) - [N24001273]NHIDCL,MANIPUR	07/2020	177.76 -	177.76	70.23	08/2022 -	11/2023	15	-
722	MAHAD TO RAIGAD FORT - [N24001038]MoRTH,MAHARASHTRA	07/2018	237.40 -	237.40	73.12	05/2020 -	12/2023	43	-
723	FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 - [N24001687]NHAI,KARNATAKA	10/2021	1,331.77 2,082.98	2,082.98	135.20	10/2023 10/2024	10/2024	12	0
724	WIDENING TO 2LPS FROM 58/00 TO 116/10 OF NH-153B (NAKTIDEUL TO BOUDH) IN THE STATE OF ODISHA - [N24000915]MoRTH,ODISHA	12/2016	206.88 -	206.88	123.50	04/2018 09/2023	09/2023	65	0
725	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] - [N24001764]NHAI,MADHYA PRADESH	09/2021	814.04 -	913.89	415.49	09/2023 -	12/2023	3	-
726	4L PS OF MEERUT TO AFTER BRIDGE OVER RIVER YAMUNA, HARYANA VIA SHAMLI-FROM KM. 0.00 TO KM. 88.476 OF - [N24001741]NHAI,UTTAR PRADESH	09/2020	798.96 -	798.96	642.08	01/2023 06/2023	12/2023	11	6
727	DAHEGAON TO KUHI - [N24001017]MoRTH,MAHARASHTRA	01/2017	228.89 -	228.89	154.82	06/2019 -	10/2023	52	-
728	6-LANING OF KOZHICODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH - [N24000784]NHAI,KERALA	02/2018	1,424.77 1,862.77	1,862.77	503.08	02/2023 -	09/2024	19	-
729	REHABILITATION AND UPGRADATION OF NH-221 FROM KM 121/0 TO 165/00 (OF VIJAYAWADA-JAGDALPUR RUDRAMPUR - [N24000247]MoRTH,TELANGANA	10/2014	295.47 -	295.47	222.80	02/2017 12/2022	10/2023	80	10
730	TLABUNG - LUNGLEI PKG-B - [N24001359]NHIDCL,MIZORAM	03/2021	740.58 740.58	740.58	113.16	01/2023 11/2023	12/2024	23	13
731	AHMEDNAGAR BYPASS - [N24001497]NHAI,MAHARASHTRA	07/2021	715.00 715.00	715.00	474.31	07/2023 -	01/2024	6	-
732	KOLHA TO NASRATPUR - [N24001111]MoRTH,MAHARASHTRA	04/2016	281.78 -	281.78	77.83	04/2019 -	12/2023	56	-
733	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 41.065 TO - [N24000764]NHIDCL,NAGALAND	03/2018	272.89 -	272.89	154.00	10/2022 10/2022	10/2023	12	12
734	REHABILITATION AND UPGRADATION TO TWO LANES WITH PAVED SHOULDER CONFIGURATION FROM WATUR TO CHARTHANA - [N24001895]MoRTH,MAHARASHTRA	11/2021	228.01	228.01	90.76	09/2023 -	12/2023	3	-
735	CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA - [N24001784]NHAI,HARYANA	11/2018	1,935.61 -	1,935.61	856.41	09/2021 -	10/2023	25	-

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
736	DOGINALA - GAU - [N24001320]NHIDCL,ARUNACHAL PRADESH	12/2020	242.30 -	242.30	21.47	09/2022 -	08/2023	11	-
737	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 531.250 TO KM 597.946 KUNKURI TO CG JH BORDER SECTIO - [N24001224]MoRTH,CHHATTISGARH	03/2017	423.79 -	423.79	328.28	01/2018 -	12/2023	71	-
738	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION - [N24001221]MoRTH,CHHATTISGARH	01/2016	624.98 731.50	731.50	559.37	10/2016 -	12/2023	86	-
739	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT) - [N24001325]NHIDCL,SIKKIM	09/2020	262.84 414.20	414.20	199.98	05/2023 -	08/2024	15	-
740	KHELLANI-KHANABAL PKG-6 - [N24001324]NHIDCL,JAMMU AND KASHMIR	02/2021	285.28 -	285.28	218.89	09/2022 -	08/2023	11	-
741	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734]NHAI,ODISHA	01/2018	614.48 503.30	757.12	641.00	08/2021 -	10/2023	26	-
742	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF DUBURI (KM 388.376) TO CHANDIKHOLE (- [N24000733]NHAI,ODISHA	01/2018	633.68 492.83	633.68	560.38	08/2022 -	03/2024	19	-
743	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 20.300 TO KM 29.030 OF 8.730 KM LENGTH ON GOHA-K - [N24001266]NHIDCL,JAMMU AND KASHMIR	07/2020	210.79 -	210.79	48.73	04/2022 01/2024	01/2024	21	0
744	DIGRAS DARWAH KARANJA - [N24001013]MoRTH,MAHARASHTRA	01/2017	391.06 -	391.06	270.40	06/2019 -	12/2023	54	-
745	CONSTRUCTION OF BYPASS FOR PROVIDING INTER CONNECTIVITY AMONG (NHS) AROUND THE PRATAPGARH CITY (PRAT - [N24001423]MoRTH,UTTAR PRADESH	04/2021	309.48 -	309.48	85.77	09/2023 -	12/2024	15	-
746	BALANCE WORK OF 4- L ANING OF PATNA-GAYA- DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA - [N24001305]NHAI,BIHAR	10/2013	464.09 -	464.09	521.65	11/2020 -	12/2023	37	-
747	PARTUR TO MAJALGAON - [N24001034]MoRTH,MAHARASHTRA	01/2017	420.57 -	420.57	270.28	07/2019 -	12/2023	53	-
748	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000861]NHIDCL,MIZORAM	04/2017	473.18 667.06	667.06	465.49	04/2023 11/2023	01/2024	9	2
749	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723]NHAI,BIHAR	01/2018	573.70 644.50	726.99	391.99	12/2021 12/2019	03/2024	27	51
750	6-LANING OF EXISTING 2-LANE (I) NANDIGAMA BYPASS FROM KM 220.700 TO KM 226.600 (DESIGN CHAINAGE FROM - [N24000718]NHAI,ANDHRA PRADESH	12/2017	328.67 416.07	416.07	333.18	06/2019 05/2023	01/2024	55	8
751	CONSTRUCTION OF CHHIATHLANG -SERCHHIP BYPASS (PKG-1) ON AIZAWL-TUIPANG SECTION OF NH-54 - [N24001277]NHIDCL,MIZORAM	09/2020	275.02 -	275.02	168.08	10/2022 07/2023	10/2023	12	3
752	INDAPUR TO VADPALE - [N24001114]MoRTH,MAHARASHTRA	01/2017	1,202.52 1,656.94	1,202.52	1,450.82	12/2019 -	03/2024	51	-

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
753	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000864]NHIDCL,MIZORAM	04/2017	404.29 723.80	723.80	455.98	04/2024 07/2024	07/2024	3	0
754	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF - [N24000946]NHIDCL,ARUNACHAL PRADESH	03/2017	1,718.59 1,718.59	1,718.59	656.26	03/2022 12/2023	03/2024	24	3
755	PATNA-MUZZAFFARPUR - [N24000165]NHAI,BIHAR	08/2010	671.30 -	671.30	1,594.28	02/2013 11/2023	11/2023	129	0
756	4 LANING FROM JAMUGURI TO BISWANATH CHARIALI FROM KM 182 TO KM 208 OF NH-52 - [N24000431]NHIDCL,ASSAM	01/1991	520.01 -	520.01	284.45	06/2019 06/2019	09/2023	51	51
757	KOLDE TO KHETIYA - [N24001090]MoRTH,MAHARASHTRA	01/2017	509.18 -	509.18	283.13	07/2019 -	12/2023	53	-
758	LATUR TO PANGAON - [N24001066]MoRTH,MAHARASHTRA	03/2018	336.47 -	336.47	203.39	12/2019 -	08/2023	44	-
759	AURAD - BIDAR KM 0.00 TO KM 45.878 - [N24001683]NHAI,KARNATAKA	09/2021	912.37 -	912.37	222.63	04/2023 -	09/2023	5	-
760	MOHOL TO WAKHARI PACKAGE1 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001377]NHAI,MAHARASHTRA	02/2019	731.89 731.99	731.99	646.44	01/2022 05/2023	08/2023	19	3
761	CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN - [N24001783]NHAI,HARYANA	11/2018	2,252.75 -	2,252.75	1,223.07	09/2021 -	10/2023	25	-
762	CONSTRUCTION OF 4.5 KM LONG SILKYARA TUNNEL BETWEEN KM 25.40 TO 50.25 KM (TUNNEL WORK) - [N24000855]NHIDCL,UTTARAKHAND	03/2018	1,383.78 -	1,383.78	554.70	07/2022 07/2022	07/2024	24	24
763	BALANCE WORKS OF 4L AMRAVATI CHIKHLI (PKG IV) [NANDURA TO CHIKHLI FROM KM. 315.00 TO KM. 360.00] - [N24001802]NHAI,MAHARASHTRA	11/2019	583.61 -	583.61	237.57	05/2023 -	08/2023	3	-
764	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BARDAWADI VILLAGE TO MANDSA - [N24001199]NHAI,MADHYA PRADESH	10/2019	743.88 -	743.89	832.00	12/2021 11/2022	10/2023	22	11
765	FOUR LANING OF FORBESGANJ - JOGBANI - [N24000501]NHAI,BIHAR	08/2015	322.09 -	322.09	286.33	04/2018 08/2023	08/2023	64	0
766	FOUR LANING OF BALACHERA-HARANGAJAO SECTION OF NH-54 (EXT) FROM KM 275.00 TO KM 244.000 IN THE STATE - [N24000902]NHIDCL,ASSAM	10/2017	818.00 887.68	818.00	694.91	06/2020 06/2020	12/2023	42	42
767	RISHI BORDER- ROLEP- MENLA PKG- 2A - [N24001361]NHIDCL,SIKKIM	01/2021	332.20 -	332.20	120.32	09/2023 01/2025	01/2025	16	0
768	CONSTRUCTION OF NEW 4-LANE BRIDGE ACROSS VARSOVA CREEK AND ITS APPROACHES WITH INTERCHANGE IN THE ST - [N24000655]NHAI,MAHARASHTRA	03/2017	247.02 -	157.49	70.91	03/2020 -	11/2023	44	-
769	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.106.00 TO 153.00 OF NH-218 BIJAP - [N24000334]MoRTH,KARNATAKA	03/2015	165.67 -	165.67	126.47	11/2015 06/2023	10/2023	95	4

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
770	4L MITIGATION MEASURE STRUCTURES ON CH/MH BORDER TO WAINGANGA BRIDGE SECTION OF NH-53 - [N24001798]NHAI,MAHARASHTRA	02/2021	540.21 -	540.21	185.36	11/2023 -	03/2024	4	-
771	CHIKALI TO DHAD - [N24001061]MoRTH,MAHARASHTRA	03/2018	189.46 -	189.46	111.73	12/2019 -	03/2024	51	-
772	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM CH.75.330KM TO CH.88.00KM (DESIGN CH.71.800 - [N24001248]NHIDCL,ASSAM	08/2020	208.84 -	208.84	96.03	04/2022 -	12/2023	20	-
773	KUMBHARI PHTA TO DEULGAON RAJA - [N24001127]MoRTH,MAHARASHTRA	02/2017	406.51 -	406.51	340.26	06/2019 -	12/2023	54	-
774	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION - [N24000462]NHAI,KARNATAKA	05/2014	1,655.01 2,639.00	2,639.00	1,771.52	08/2016 06/2023	07/2023	83	1
775	FOUR LANING OF RAMBAN - BANIHAI SECTION OF NH-1A - [N24000471]NHAI,JAMMU AND KASHMIR	12/2015	2,168.66 -	2,168.66	-	06/2019 -	12/2023	54	-
776	(I) CONSTRUCTION OF FOUR/SIX LANING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20. - [N24000752]NHIDCL,NAGALAND	02/2017	387.00 -	387.00	385.45	09/2020 08/2022	12/2023	39	16
777	4 LANING OF NH-37 SECTION BETWEEN DEMOW TO END OF MORAN BYPASS (FROM KM. 534.800 TO KM. 561.700) O - [N24000582]NHIDCL,ASSAM	01/2016	294.17 -	294.17	253.62	01/2016 -	07/2024	102	-
778	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736]NHAI,ODISHA	01/2018	686.65 504.09	1,015.16	355.84	09/2020 -	03/2024	42	-
779	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MALERKOTLA ROAD (SH-11) NEAR BHOGI WAL VI - [N24001416]NHAI,PUNJAB	12/2020	989.66 -	989.66	99.47	01/2024 03/2025	03/2025	14	0
780	UP-GRADATION OF TIRORA-GONDIA, STATE HIGHWAY FROM EXISTING KM 163+213 (ON SH-335, TIRORA) TO KM 191+ - [N24001888]MoRTH,MAHARASHTRA	08/2021	288.14	288.14	53.99	04/2023 -	05/2024	13	-
781	SENAPATI- IMPHAL PKG-5B - [N24001400]NHIDCL,MANIPUR	03/2021	211.70 -	211.70	3.49	01/2023 -	05/2024	16	-
782	SATARA TO MHASWAD - [N24001092]MoRTH,MAHARASHTRA	01/2017	653.46 -	653.46	369.62	07/2019 -	12/2023	53	-
783	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 26 - [N24001515]NHAI,GUJARAT	09/2020	1,542.02 -	1,542.02	413.38	02/2024 -	08/2024	6	-
784	4L KODINAR - VERAVAL (PACKAGE VI) FROM KM. 222.400 TO KM. 230.00 (KODINAR BYPASS) OF NH-8E (NH 51 NE - [N24001827]NHAI,GUJARAT	03/2022	162.73 -	162.73	54.00	03/2023 -	10/2023	7	-
785	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR - [N24000834]NHAI,GUJARAT	03/2018	1,161.39 1,404.00	1,404.00	398.96	10/2021 03/2024	03/2024	29	0
786	4L OF ADDAHOLE TO BANTWAL CROSS SECTION - [N24001426]NHAI,KARNATAKA	03/2021	317.90 317.90	317.90	226.32	10/2021 03/2024	03/2024	29	0
787	SALAIKHURD TO TIRORA - [N24001042]MoRTH,MAHARASHTRA	01/2018	415.25 -	415.25	274.02	12/2019 -	12/2023	48	-
788	2L+PS OF THIKRI ANJAD SECTION OF NH-347B - [N24000892]MoRTH,MADHYA PRADESH	11/2017	249.05 -	249.05	221.19	07/2018 08/2021	09/2023	62	25

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
789	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656]NHAI,MAHARASHTRA	03/2017	744.64 -	1,007.00	257.01	03/2020 07/2022	07/2024	52	24
790	WIDENING TO 2LPS FROM 173/37 TO 229/40 OF NH-59 IN THE STATE OF ODISHA - [N24000916]MoRTH,ODISHA	03/2018	214.23 -	214.23	179.48	08/2018 09/2023	09/2023	61	0
791	BALANCE WORK FOR REHABILITATION AND UPGRADATION OF SATNA-BELA SECTION OF NH-75 FROM KM. 155.0 TO KM. - [N24001151]MoRTH,MADHYA PRADESH	11/2017	392.33 470.72	470.72	431.91	03/2018 03/2022	10/2023	67	19
792	WIDENING TO 2LPS FROM 50/0 TO 140/9 OF NH-57 (SONEPUR TO MADHAPUR) IN THE STATE OF ODISHA - [N24000913]MoRTH,ODISHA	09/2016	295.67 -	295.67	242.48	02/2017 11/2023	11/2023	81	0
793	BALANCE WORK OF PANIKOILI RIMULI SECTION OF NEW NH-20 FROM KM 0.00 TO KM. 163.000 - [N24001647]NHAI,ODISHA	08/2020	200.00 154.73	154.73	137.04	03/2022 -	10/2023	19	-
794	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-IV) - [N24001283]NHIDCL,MIZORAM	03/2020	281.78 253.41	253.41	228.20	07/2022 07/2023	10/2023	15	3
795	TULUNGIA-JOGIGHOPA-PAIKAN PKG-5 - [N24001367]NHIDCL,ASSAM	03/2021	636.42 -	418.49	602.11	12/2022 -	11/2023	11	-
796	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE - [N24001304]NHAI,BIHAR	10/2013	446.97 -	446.97	459.51	11/2020 -	12/2023	37	-
797	DEVELOPMENT OF 4-LANING SECTION OF NH-31 FROM KM 551.36 (GHOSHPUKUR) TO KM 563.26 (BIHAR MORE, BAGDO - [N24000883]MoRTH,WEST BENGAL	03/2018	254.30 254.30	254.30	178.80	10/2020 01/2024	01/2024	39	0
798	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141 - [N24000738]NHAI,ODISHA	01/2018	999.00 1,152.70	1,152.70	339.23	09/2021 -	03/2024	30	-
799	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N - [N24000887]MoRTH,WEST BENGAL	06/2016	236.78 263.26	263.26	163.40	09/2021 02/2024	01/2024	28	-1
800	TUNNEL AT KHAMBATAKI GHAT SECTION AND ITS APPROACHES FROM EXISTING KM. 771.730 TO EXISTING KM. 782.0 - [N24001486]NHAI,MAHARASHTRA	02/2019	493.00 -	493.00	374.15	02/2022 03/2023	12/2023	22	9
801	FOUR LANING OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER - [N24001429]NHAI,TAMIL NADU	03/2018	1,294.47 1,588.40	1,588.40	640.22	11/2021 -	11/2023	24	-
802	DHANGIPIMPRI TO JALNA AND AMBAD CHOWK TO MANTH CHOWK - [N24001064]MoRTH,MAHARASHTRA	03/2018	217.14 -	217.14	157.89	02/2020 -	08/2023	42	-
803	BALANCE WORK 2-LANE WITH PAVED SHOULDERS OF NAGAPATTINAM - THANJAVUR SECTION OF NH-67 (NEW NH-83) - [N24001600]NHAI,TAMIL NADU	10/2020	434.12 -	434.12	185.90	05/2023 12/2023	12/2023	7	0
804	REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU - [N24000788]NHAI,WEST BENGAL	03/2018	841.57 1,619.48	1,619.48	1,409.21	09/2022 12/2022	03/2024	18	15

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
805	WIDENING TWO LANE WITH PAVED SHOULDERS FROM KM.56.00 TO 106.00 OF NH-218 (218-KNT-2014-15-775) - [N24001166]MoRTH,KARNATAKA	03/2015	159.12 -	159.12	128.18	01/2016 07/2023	10/2023	93	3
806	CONSTRUCTION OF FOUR-LANE ELEVATED VIADUCT FROM KM.4+634 TO KM.6+345 ON NH-24A INCLUDING RETAINING W - [N24001424]MoRTH,UTTAR PRADESH	03/2021	185.09 -	185.09	123.62	09/2023 -	03/2024	6	-
807	4L OF AUSA-CHAKUR SECTION FROM KM 55.835 TO KM 114.345 OF NH-361 - [N24001805]NHAI,MAHARASHTRA	03/2018	1,169.04 -	1,693.95	1,010.33	03/2021 06/2023	12/2023	33	6
808	REHABILITATION AND UPGRADATION OF NH 111 FROM KM 163.400 TO 215.800 SHIVNAGAR TO AMBIKAPUR SECTION - [N24001218]MoRTH,CHHATTISGARH	11/2015	335.32 -	335.32	328.29	06/2017 -	12/2023	78	-
809	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789]NHAI,GUJARAT	07/2020	1,710.30 -	1,927.00	269.78	08/2023 -	06/2024	10	-
810	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM - [N24001430]NHAI,TAMIL NADU	03/2018	2,120.40 2,565.63	2,565.63	1,204.70	01/2022 -	01/2024	24	-
811	CONSTRUCTION OF FLYOVER AT KM.544.650 INCLUDING ROB ,SERVICE ROADS ,FOOTPATH FOR RCC DRAINS ON URBAN - [N24000442]NHAI,MAHARASHTRA	12/2015	649.50 -	649.50	316.51	03/2019 11/2023	03/2024	60	4
812	4L OF AKOLA - MEDSHI FROM KM. 0.00 TO KM. 47.70 OF NH-161 INCLUDING BYPASSES AT PATUR AND MEDSHI - [N24001803]NHAI,MAHARASHTRA	12/2019	1,393.95 1,393.95	576.00	527.13	11/2022 09/2023	09/2023	10	0
813	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535]NHAI,HARYANA	07/2020	899.00 -	947.00	920.51	07/2022 11/2023	11/2023	16	0
814	4L OF ADDAHOLE TO BANTWAL CROSS SECTION INCLUDING FLYOVER AT KALLADKA TOWN - [N24001425]NHAI,KARNATAKA	03/2021	1,100.88 1,100.88	1,100.88	602.99	11/2021 10/2024	10/2024	35	0
815	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI - [N24001476]NHAI,ANDHRA PRADESH	09/2021	517.05 -	655.06	256.71	09/2022 09/2024	09/2024	24	0
816	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 34.00 TO 70.900 OF NH-150 UNDER EPC MODE IN THE STAT - [N24001165]MoRTH,KARNATAKA	11/2016	314.90 -	314.90	234.33	03/2017 07/2023	09/2023	78	2
817	TAMENGLONG - MAHUR PKG-1 - [N24001402]NHIDCL,MANIPUR	07/2021	185.80 -	185.80	56.86	03/2023 10/2023	10/2023	7	0
818	JALKOT TO TOGRI - [N24001071]MoRTH,MAHARASHTRA	07/2018	299.92 -	299.92	188.96	08/2020 -	12/2023	40	-
819	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 12.850 TO KM20.300 OF 7.450KM LENGTH ON GOHA-KHEL - [N24001264]NHIDCL,JAMMU AND KASHMIR	07/2020	228.39 -	228.39	46.12	04/2022 03/2024	03/2024	23	0
820	DEVELOPMENT OF CHILODA GANDHINAGAR SARKHEJ OF NH 147 OLD NH 8C FROM KM 0/0 TO KM 44/042 IN THE STATE - [N24000922]MoRTH,GUJARAT	12/2017	867.97 913.49	913.49	778.26	11/2020 12/2023	12/2023	37	0

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
821	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF DEMWE-BRAHMAKUND SECTION OF NH-13 FROM CH.0.00 KM TO - [N24001245]NHIDCL,ARUNACHAL PRADESH	09/2020	353.90 -	353.90	41.82	05/2022 10/2022	03/2024	22	17
822	MALE VILLAGE TO PUNE RAIGARH DISTRICT BORDER - [N24001080]MoRTH,MAHARASHTRA	03/2018	256.15 -	256.15	126.62	12/2019 -	10/2023	46	-
823	2ND FLYOVER (LCW) PARALLEL TO EXISTING FLYOVER IN KISHANGANJ TOWN. - [N24001713]NHAI,BIHAR	03/2018	150.21 152.10	152.10	150.98	06/2020 08/2023	08/2023	38	0
824	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T - [N24000282]MoRTH,ANDHRA PRADESH	01/2014	195.45 385.97	385.97	216.25	11/2014 05/2024	05/2024	114	0
825	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H - [N24000874]MoRTH,WEST BENGAL	03/2016	271.17 291.20	291.20	155.19	11/2018 12/2023	03/2024	64	3
826	RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-3 - [N24001360]NHIDCL,MEGHALAYA	03/2021	260.21 -	260.21	152.56	12/2022 11/2023	04/2024	16	5
827	FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272 - [N24001752]NHAI,WEST BENGAL	12/2018	2,375.87 2,566.80	2,566.80	2,339.23	02/2023 08/2023	12/2023	10	4
828	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2A) - [N24001270]NHIDCL,MANIPUR	03/2020	292.24 -	292.24	127.86	06/2022 12/2023	12/2023	18	0
829	DULTE- KWALKULH - CHAMPAI PKG.2 - [N24001356]NHIDCL,MIZORAM	03/2021	233.25 233.25	233.25	157.30	12/2022 07/2023	01/2024	13	6
830	JALANDHAR-HOSHIARPUR SECTION OF NH-70 [NEW NH NO. 3] FROM EXISTING KM 11.400 TO KM 49.200 - [N24000909]MoRTH,PUNJAB	10/2017	1,069.59 -	1,069.59	739.08	10/2019 -	12/2023	50	-
831	MARAM - PEREN PKG-3 - [N24001439]NHIDCL,MANIPUR	08/2021	467.41 -	467.41	141.17	05/2023 -	11/2023	6	-
832	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHPULDERS CONFIGURATION OF BEAWAR-ASIND SECTION (K - [N24001242]MoRTH,RAJASTHAN	08/2020	196.23 -	196.00	150.06	11/2022 -	09/2023	10	-
833	4 LANING FROM RANGAGARA TO KALIABHOR TINALI FROM KM 297.00 TO KM 315.315 OF NH-37 ON EPC BASIS. - [N24000438]NHIDCL,ASSAM	12/2015	289.99 -	289.99	224.57	12/2018 07/2021	11/2023	59	28
834	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214]NHAI,MADHYA PRADESH	12/2017	217.96 -	884.00	2,298.00	12/2022 -	10/2023	10	-
835	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182]NHAI,MULTI STATE	09/2011	2,848.00 -	3,379.45	3,686.35	03/2014 -	06/2024	123	-
836	TWO / FOUR LANING OF RAEBARELI - JAGDISHPUR SECTION OF NH-330A FROM KM. 0.000 TO KM. 47.800 (DESIGN - [N24001306]NHAI,UTTAR PRADESH	10/2020	724.60 -	724.60	483.86	03/2023 -	01/2024	10	-
837	4-LANING OF VADIPPATTI - THAMARAIPATTI SECTION OF NH-744A (MADURAI RING ROAD) - [N24001606]NHAI,TAMIL NADU	12/2018	854.94 -	854.94	202.76	03/2022 07/2024	07/2024	28	0
838	SILLOD TO FARDAPUR - [N24001125]MoRTH,MAHARASHTRA	02/2017	337.46 432.98	337.46	335.30	06/2019 -	10/2023	52	-

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
839	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF VEJALLKA VILLAGE TO START OF DSIR ZONE OF AHMEDAB - [N24001445]NHAI,GUJARAT	05/2020	691.52 -	691.52	352.31	07/2023 -	03/2024	8	-
840	4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83) [N24001603]NHAI,TAMIL NADU	01/2019	1,518.53 -	1,518.53	893.96	10/2022 -	12/2023	14	-
841	SHIROD SHAHPURER TO NANDED - [N24001041]MoRTH,MAHARASHTRA	01/2017	211.34 -	211.34	136.33	07/2019 -	10/2023	51	-
842	6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - [N24001838]NHAI,ANDHRA PRADESH	02/2021	922.50 -	1,128.68	843.52	03/2024 -	06/2024	3	-
843	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN - [N24001691]NHAI,KARNATAKA	10/2019	1,225.24 1,505.85	1,505.85	28.84	10/2021 12/2023	12/2023	26	0
844	PIMPLA TO MANJARSUMBHA - [N24001030]MoRTH,MAHARASHTRA	01/2017	595.77 -	595.77	357.73	08/2019 -	12/2023	52	-
845	UP GRADATION OF NEWLY DECLARED NH 341 TO TWO LANE WITH PAVED SHOULDER CONFIGURATION BETWEEN KM. 65.4 - [N24001197]MoRTH,GUJARAT	03/2018	351.00 270.00	270.00	219.48	06/2021 07/2023	07/2023	25	0
846	DEMBUEN - BRUNI - [N24001321]NHIDCL,ARUNACHAL PRADESH	12/2020	606.63 606.63	606.63	278.25	03/2023 -	11/2023	8	-
847	OUR LANNING OF DOLABARI TO JAMUGURI SECTION FROM KM 17.300 OF NH 37A TO KM 182.00 OF NH52 IN THE ST - [N24001196]NHIDCL,ASSAM	03/2017	1,049.51 -	1,049.51	306.13	08/2023 -	10/2023	2	-
848	4 LANING OF CHAMPA-KORBA-CHHURI-KATGHORA SECTION OF NH 149B FROM KM.0.000 TO KM.38.200 - [N24001591]NHAI,CHHATTISGARH	02/2021	999.97 -	999.97	855.64	01/2024 -	03/2024	2	-
849	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI - [N24001536]NHAI,HARYANA	07/2020	817.00 -	817.00	851.73	07/2022 -	11/2023	16	-
850	WARDHA TO ARVI - [N24001150]MoRTH,MAHARASHTRA	02/2018	313.58 -	313.58	230.41	04/2020 -	12/2023	44	-
851	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725]NHAI,JHARKHAND	01/2018	273.46 -	276.17	227.20	11/2021 08/2022	11/2023	24	15
852	2 LANE WITH HARD SHOLDER , REHABILITATION AND UP GRADATION OF SECTION FROM KM 242.0 TO KM 298.0 OF N - [N24000745]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	03/2017	409.85 -	409.85	208.28	12/2019 03/2023	01/2024	49	10
853	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 0.000 TO KM 16.00 - [N24000767]NHIDCL,SIKKIM	03/2017	375.80 -	375.80	275.64	04/2022 05/2022	12/2023	20	19
854	4-LANING OF HAPACHARA - TULUNGIA SECTION - [N24001246]NHIDCL,ASSAM	03/2020	220.20 -	220.20	174.63	12/2022 -	10/2023	10	-
855	4-LANING OF DERGAON TOWN - [N24001435]NHIDCL,ASSAM	03/2020	287.63 -	287.63	393.32	06/2022 -	10/2023	16	-
856	KARGIL-ZANSKR PACKAGE-3 - [N24001345]NHIDCL,LADAKH	08/2020	381.01 -	381.01	100.12	01/2023 10/2023	10/2023	9	0
857	KURUDWADI TO PANDHARPUR - [N24001101]MoRTH,MAHARASHTRA	01/2017	307.63 -	307.63	232.57	07/2019 -	11/2023	52	-

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
858	CONSTRUCTION OF 2-LANE WITH HARD SHOULDER OF PEREN-DIMAPUR SECTION ON NH129A FROM DESIGN KM109.494 T - [N24001260]NHIDCL,NAGALAND	09/2020	257.15 -	257.15	127.43	04/2022 02/2023	07/2023	15	5
859	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001261]NHIDCL,SIKKIM	08/2020	311.00 273.78	273.78	202.59	04/2023 01/2024	01/2024	9	0
	Total		3,33,834.01 -	3,64,103.77	2,27,837.51				
	SHIPPING AND PORTS								
860	JAL MARG VIKAS PROJECT - [N25000072]IWAI,MULTI STATE	01/2018	5,369.18 5,362.27	5,362.27	2,654.85	03/2023 12/2026	12/2026	45	0
	Total		5,369.18 -	5,362.27	2,654.85				
	STEEL								
861	NEW SINTER PLANT AT BOKARO STEEL PLANT - [N12000095]SAIL,JHARKHAND	03/2015	1,034.01 -	1,034.01	845.52	10/2017 12/2021	11/2025	97	47
862	REBUILDING OF COKE OVEN BATTERY-2 ALONGWITH AUGMENTATION OF COKE HANDLING AND GAS HANDLING FACILITY - [N12000122]SAIL,ODISHA	11/2020	377.18 -	377.18	319.80	05/2023 -	02/2024	9	-
863	REBUILDING OF COKE OVEN BATTERY NO. 7 and 8 AT BSP - [N12000123]SAIL,CHHATTISGARH	11/2020	542.24 -	542.24	164.44	12/2023 -	04/2025	16	-
864	SCREENING PLANT-III AT KIRANDUL - [N12000127]NMDC,CHHATTISGARH	03/2021	2,092.97 2,221.86	2,221.86	773.82	08/2024 -	10/2025	14	-
865	NMDC SLURRY PIPE LINE PROJECT - PHASE-1 - [N12000124]NMDC,CHHATTISGARH	11/2015	2,907.00 -	2,907.00	1,493.26	06/2023 07/2024	05/2025	23	10
866	NMDC INTEGRATED STEEL PLANT - [N12000086]NMDC,CHHATTISGARH	01/2010	15,525.00 23,840.00	23,840.00	23,191.55	05/2015 08/2023	08/2023	99	0
	Total		22,478.40 -	30,922.29	26,788.39				
	TELECOMMUNICATIONS								
867	PHASE-I OF CONSOLIDATION OF EXISTING CDR DATA CENTERS AND NIB-P3 DATA CENTERS WITH STATE OF THE ART - [N26000114]BSNL,MULTI STATE	03/2020	461.42 461.42	461.42	157.60	06/2021 11/2021	12/2023	30	25
868	SETTING UP PHYSICAL INFRASTRUCTURE FOR THE NATIONAL INSTITUTE OF COMMUNICATION FINANCE(NICF) AT GHIT - [N28000115]CPWD FOR TELECO,DELHI	10/2014	248.20 -	248.20	198.43	03/2018 -	12/2023	69	-
869	NETWORK FOR SPECTRUM - [N26000101]DOT,MULTI STATE	03/2012	13,334.00 -	13,334.00	21,913.00	07/2015 12/2022	09/2023	98	9
	Total		14,043.62 -	14,043.62	22,269.03				
	URBAN DEVELOPMENT								

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
870	CONSTRUCTION 729 QUARTERS (TYPE II-180 TYPE III-364 TYPE IV-112 TYPE V-68 TYPE VI-5 SHOPS COMMUNI - [N28000149]CPWD,CHHATTISGARH	05/2019	299.97 299.97	299.97	166.79	09/2020 02/2024	02/2024	41	0
871	DELHI METRO PHASE IV THREE PRIORITY CORRIDORS - [N28000135]DMRC,DELHI	07/2019	24,948.65 -	24,948.65	8,451.72	03/2025 -	03/2026	12	-
872	INDORE METRO RAIL - [N28000125]MPMRCL,MADHYA PRADESH	11/2018	7,500.80 -	7,500.80	1,987.34	02/2023 12/2026	12/2026	46	0
873	AHMEDABAD METRO RAIL PROJECT PHASE II - [N28000137]MEGA,GUJARAT	03/2019	5,384.17 -	5,384.17	1,634.15	03/2024 -	12/2024	9	-
874	AGRA METRO RAIL PROJECT - [N28000145]LMRCL,UTTAR PRADESH	05/2019	8,379.62 -	8,379.62	2,830.12	03/2024 -	12/2025	21	-
875	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086]MMRCL,MAHARASHTRA	07/2013	23,136.00 -	37,276.00	25,499.23	03/2020 -	12/2023	45	-
876	REDEVELOPMENT OF GPRA AT KASTURBA NAGAR PHASE I - [N28000129]CPWD,DELHI	10/2016	1,128.00 -	1,128.00	194.30	03/2022 06/2024	06/2024	27	0
877	REDEVELOPMENT OF GENERAL POOL RESIDENTIAL COLONY AT SRINIWASPURI NEW DELHI PHASE-I - [N28000128]CPWD,DELHI	10/2016	1,180.00 -	1,100.80	36.69	07/2021 -	06/2024	35	-
878	AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122]MEGA,GUJARAT	11/2014	10,773.00 -	12,924.55	11,869.88	12/2018 -	03/2024	63	-
879	KANPUR METRO RAIL PROJECT - [N28000144]LMRCL,UTTAR PRADESH	05/2019	11,076.48 -	11,076.48	5,594.28	03/2024 -	06/2026	27	-
880	CONSTRUCTION OF 184 MULTI STORIED FLATS FOR HON'BLE MPS AT BKS MARG, NEW DELHI - [N28000153]CPWD,DELHI	01/2022	646.52 -	646.52	51.88	11/2024 05/2025	05/2025	6	0
881	BHOPAL METRO RAIL - [N28000124]MPMRCL,MADHYA PRADESH	11/2018	6,941.40 -	6,941.40	1,510.32	02/2023 12/2026	12/2026	46	0
882	SURAT METRO RAIL PROJECT - [N28000138]MEGA,GUJARAT	03/2019	12,020.32 -	12,020.32	2,860.94	03/2024 -	03/2025	12	-
883	PATNA METRO RAIL CORPORATION LIMITED - [N28000148]PATNA METRO RAI,BIHAR	02/2019	13,365.77 -	13,925.50	1,593.24	06/2024 -	09/2024	3	-
884	PUNE METRO RAIL PROJECT (PHASE 1) - [N28000121]MMRC,MAHARASHTRA	12/2016	11,420.00 13,656.22	13,656.22	11,034.73	11/2021 03/2024	03/2024	28	0
885	BANGALORE METRO RAIL PROJECT PHASE-2 - [N28000058]BMRCL,KARNATAKA	02/2014	26,405.14 -	26,405.14	20,936.29	02/2021 -	03/2025	49	-
	Total		1,64,605.84 -	1,83,614.14	96,251.90				
	WATER RESOURCES								
886	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA - [N30000034]KMDA,WEST BENGAL	08/2017	307.12 -	653.67	-	09/2022 -	12/2026	51	-
887	FARRUKHABAD I AND D AND STP WORKS HAM - [N30000008]UPJalNigam,UTTAR PRADESH	10/2017	213.62 261.12	261.12	124.28	03/2022 02/2021	04/2024	25	38
888	SEWER NETWORKS SPS AND STP HAJIPUR - [N30000035]BUIDCO,BIHAR	03/2018	305.19 -	305.19	293.55	08/2021 03/2018	08/2023	24	65
889	INTERCEPTION AND DIVERSION WORKS WITH STP AT LUCKNOW UTTAR PRADESH - [N30000025]UPJalNigam,UTTAR PRADESH	03/2019	298.12 -	213.91	36.94	07/2021 05/2020	04/2024	33	47

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
890	CONSTRUCTION OF 564 MLD 124 MGD WASTE WATER TREATMENT PLANT WITH EFFLUENT STANDARDS OF BOD – 10MG/L - [N30000014]DJB,DELHI	03/2017	665.78 -	665.78	599.08	12/2022 -	09/2023	9	-
891	REHABILITATION AND UP-GRADATION OF PHASE I STP 182 MLD R2 - [N30000015]DJB,DELHI	05/2016	211.79 223.70	211.79	189.57	12/2021 -	09/2023	21	-
892	SEWER NETWORK SPS AND STP BEGUSARAI - [N30000026]BUIDCO,BIHAR	03/2018	230.06 -	230.06	202.02	07/2021 12/2019	12/2023	29	48
893	INTERCEPTION AND DIVERSION WITH STP AT HUGHLY-CHINSURAH - [N30000042]KMDA, WEST BENGAL	05/2018	160.00 154.73	154.73	65.12	02/2022 09/2020	06/2024	28	45
894	POLAVARAM IRRIGATION PROJECT - [N30000002]PPA,ANDHRA PRADESH	02/2009	10,151.04 -	55,548.87	21,727.98	03/2020 -	03/2024	48	-
895	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH - [N30000024]UPJalNigam,UTTAR PRADESH	02/2019	681.78 -	690.71	13.34	06/2022 -	04/2024	22	-
896	SEWERAGE SYSTEM AND STP FOR DIGHA ZONE, PATNA - [N30000051]BUIDCO,BIHAR	08/2017	824.00 734.09	824.00	243.37	06/2022 -	03/2024	21	-
897	DETAILED PROJECT REPORT FOR I AND D SEWERAGE SYSTEM AND STP FOR ASANSOL AND KULTI TOWNS - [N30000029]KMDA, WEST BENGAL	01/2019	384.96 -	384.96	-	04/2022 02/2019	12/2024	32	70
898	I AND D AND STP WORKS AT BURDWAN WEST BENGAL - [N30000031]KMDA, WEST BENGAL	12/2018	234.31 -	234.31	-	04/2022 -	12/2024	32	-
899	SEWERAGE SYSTEM AND STP FOR KANKARBAG ZONE PATNA - [N30000050]BUIDCO,BIHAR	08/2017	578.89 453.83	578.89	70.02	06/2022 -	03/2024	21	-
900	INTEGRATION OF STPS WITH REHABILITATION AND O AND M OF EXISTING ASSETS - [N30000033]KMDA, WEST BENGAL	03/2018	165.16 -	165.16	-	06/2022 -	03/2024	21	-
901	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT HOWRAH - [N30000045]KMDA, WEST BENGAL	08/2017	185.22 -	185.22	49.99	12/2021 02/2021	08/2023	20	30
902	INTERCEPTION AND DIVERSION WORKS WITH STP AT BAREILLY, UTTAR PRADESH - [N30000013]UPJalNigam,UTTAR PRADESH	03/2019	271.39 -	271.39	181.03	08/2021 -	03/2024	31	-
903	STP AT PANKHA KANPUR AND INTEGRATION WITH EXISTING STPS - [N30000010]UPJalNigam,UTTAR PRADESH	03/2018	967.23 708.70	967.23	254.98	09/2021 -	09/2023	24	-
904	INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA - [N30000032]KMDA, WEST BENGAL	05/2018	198.43 224.69	224.69	32.86	02/2022 -	03/2024	25	-
905	I AND D AND STP AT CHAPRA - [N30000028]BUIDCO,BIHAR	11/2018	236.15 -	236.15	120.09	12/2020 -	08/2023	32	-
906	PROTECTION OF MAJULI ISLAND FROM FLOOD AND EROSION OF RIVER BRAHMAPUTRA - [N30000001]BPB,MAHARASHTRA	03/2017	233.57 -	233.57	210.41	12/2019 09/2023	12/2023	48	3

(2 Quarter,2023-2024)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
907	INTERCEPTION AND DIVERSION WORKS WITH STP FOR DRAINS FALLING IN RIVER DAMODAR AT DURGAPURL - [N30000030]KMDA, WEST BENGAL	03/2019	287.53 -	287.53	-	04/2022 -	12/2024	32	-
908	REHABILITATION AND UPGRADATION OF KONDLI PHASE I STP 45 MLD PHASE II STP 114 MLD AND PHASE III S - [N30000016]DJB, DELHI	05/2016	239.11 314.71	239.11	255.68	02/2022 09/2023	09/2023	19	0
909	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT BARANAGAR AND KAMARAHATI - [N30000048]KMDA, WEST BENGAL	01/2018	172.10 -	172.10	47.20	12/2021 02/2021	11/2023	23	33
910	SEWER NETWORKS, SPS AND STP, MUNGER - [N30000036]BUIDCO, BIHAR	03/2018	294.02 350.79	294.02	241.90	10/2021 03/2018	12/2023	26	69
911	I AND D AND STP WORKS FOR BHAGALPUR - [N30000027]BUIDCO, BIHAR	10/2017	254.13 413.29	413.29	88.97	09/2020 11/2020	03/2024	42	40
	Total		18,750.70 -	64,647.45	25,048.38				
	Grand Total		14,02,824.78	17,49,884.83	10,98,228.15				

List of Projects Ahead of Schedule w.r.t. Original Schedule

(2 Quarter,2023-2024)							
						Date of Commissioning	
S.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
	RAILWAYS						
1	BHANUPALI-BILASPUR BERI NL - [N22000273	4/2008	2,966.99 -	6,753.42	4,081.02	12/2026 -	03/2025
	Total		2,966.99 -	6,753.42	4,081.02		
	ROAD TRANSPORT AND HIGHWAYS						
2	SIX LANING OF AURANGABAD TO BIHAR - JHARKHAND BORDER (CHORDAHA) SECTION - [N24000724	1/2018	895.39 -	895.39	1,632.71	04/2024 -	03/2024
	Total		895.39 -	895.39	1,632.71		
	PETROLEUM						
3	PETROCHEMICAL AND LUBE INTEGRATION PROJECT AT GUJARAT REFINERY - [N16000409	9/2020	18,936.00 -	18,936.00	4,658.96	09/2024 -	08/2024
	Total		18,936.00 -	18,936.00	4,658.96		
	ROAD TRANSPORT AND HIGHWAYS						
4	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 10.670 TO KM 37.550) BETWEEN SHIL - [N24001314	11/2020	525.68 -	525.68	357.57	12/2023 -	09/2023
5	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 45.760 TO KM 63.530) BETWEEN SHIL - [N24001334	11/2020	445.51 -	445.51	191.35	12/2023 -	07/2023
	Total		971.19 -	971.19	548.92		
	PETROLEUM						
6	PROJECT TO CONSTRUCT A FIELD GAS GATHERING STATION AT BAGHJAN AREA FOR COLLECTION,PROCESSING - [N16000450	12/2020	430.76 -	430.76	131.55	07/2024 -	03/2024
	Total		430.76 -	430.76	131.55		
	FERTILISERS						
7	AN MELT PROJECT AT RCF TROMBAY - [N08000019	5/2022	187.27 187.27	187.27	18.53	09/2024 -	07/2024
	Total		187.27 -	187.27	18.53		
	ROAD TRANSPORT AND HIGHWAYS						
8	2-LANE WITH PS OF NEAR KARRI VILLAGE TO ETAWAH SECTION OF NH-92 FROM KM.30.000 TO 57.346 UNDER GNHCP - [N24001462	4/2020	211.09 -	211.09	37.58	07/2024 -	02/2024

(2 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
	Total		211.09 -	211.09	37.58		
	POWER						
9	OMKARESHWAR FLOATING SOLAR POWER PROJECT (90 MW) - [N18000342	11/2022	646.17 -	646.17	414.45	04/2024 -	01/2024
	Total		646.17 -	646.17	414.45		
	ROAD TRANSPORT AND HIGHWAYS						
10	FOUR LANING OF EXISTING 2 LANE SECTION FROM MALOUT (DESIGN KM 44.500, EXISTING KM 80.200 OF NH-07) V - [N24001514	1/2021	1,060.29 -	1,060.29	745.17	01/2024 12/2023	12/2023
11	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 31 - [N24001520	11/2019	1,604.06 -	1,604.06	1,070.19	05/2024 -	03/2024
12	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XV) [KM. 20.200 TO KM. 43.000 OF SPUR] (AKLOLI - AMNE) - [N24001521	11/2022	990.00 -	990.00	153.78	10/2024 05/2024	05/2024
	Total		3,654.35 -	3,654.35	1,969.14		
	DEPARTMENT OF HIGHER EDUCATION						
13	CONSTRUCTION OF SIKKIM UNIVERSITY CAMPUS PHASE-I, PACKAGE -II AT YANGANG SOUTH SIKKIM - [N44000002	8/2020	314.06	303.55	15.70	01/2025 -	12/2024
	Total		314.06 -	303.55	15.70		
	ROAD TRANSPORT AND HIGHWAYS						
14	4L OF KHEDAKHAJURIYA TO SUHAGADI FROM KM. 41.400 TO KM. 89.200 OF NH-148NG (PKG-II) - [N24001757	1/2020	876.37 -	876.37	230.21	10/2024 -	06/2024
15	4L OF SUHAGADI TO BARDIYA AMRA FROM KM. 89.200 TO KM. 135.351 OF NH-752D (PKG-III) - [N24001758	1/2020	823.05 -	823.05	185.68	10/2024 -	06/2024
	Total		1,699.42 -	1,699.42	415.89		
	RAILWAYS						
16	PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG - [N22000511	8/2022	955.00 -	955.39	-	08/2027 -	03/2027
17	SOLAPUR-TULJAPUR-OSMANABAD (UMBRELLA WORK) - [N22000513	1/2019	904.92	904.92	.36	03/2028 -	03/2027
18	KALYAN-MURBAD VIA ULHASNAGAR (UMBRELLA WORK) - [N22000515	2/2023	836.12	836.12	.22	03/2027 03/2026	03/2026
19	Rampurhat-Murarai (29.48 km)-3rd line - [N22000530	10/2014	218.03	218.03	2.65	03/2024 -	10/2023
20	4TH LINE BETWEEN BAREJADI NANDEJ (GERATPUR)- SANAND (38.20 KM) (AHMEDABAD BYPASS). - [N22000532	2/2023	961.67 961.67	961.67	-	03/2027 -	03/2026
21	QUADRUPLING BETWEEN GANDHIDHAM - ADIPUR WITH Y CONNECTION AT ADIPUR FOR PROVIDING DIRECT ENTRY TOWAR - [N22000533	2/2023	152.44 -	152.44	-	12/2025 -	01/2025
22	MEHSANA-PALANPUR (65.1 KM) - [N22000534	9/2020	529.30 537.31	537.31	8.76	09/2026 -	12/2024

(2 Quarter, 2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
23	RAJKOT-KANALUS (111.20 KM) - [N22000535]	10/2021	1,011.72 1,080.57	1,196.84	96.16	10/2026 -	03/2025
24	NIMACH-RATLAM (133 KM) - [N22000536]	10/2021	910.00 1,095.88	1,095.88	164.47	10/2027 -	01/2025
25	HIMMATNAGAR-KHEDBRAHMA (54.83 KM) - [N22000537]	6/2022	354.99 482.43	482.43	2.40	02/2030 -	02/2025
26	PETLAD-BHADLAN (22.5 KM) - [N22000538]	5/2022	202.50 307.12	307.12	.95	05/2030 -	05/2025
27	NADIAD-PETLAD (37.26 KM) - [N22000539]	5/2022	335.34 461.91	461.91	.02	06/2030 -	06/2025
28	SAMLAYA-TIMBA ROAD (53.53 KM) - [N22000540]	2/2023	401.48 670.17	670.17	-	03/2030 -	10/2025
29	SAMNI-JAMBUSAR (24.08 KM) - [N22000541]	5/2022	216.72 349.93	349.93	-	03/2030 -	04/2025
30	VIJAPUR-AMBLIYASAN (41.53 KM) - [N22000547]	5/2022	309.81 415.38	415.38	5.69	03/2030 -	01/2025
31	KALOL-KADI-KATOSAN ROAD (37.23 KM) - [N22000549]	6/2022	279.23 346.94	346.94	4.12	06/2027 -	03/2025
32	NEW BG LINE BETWEEN NALIYA-JAKHAU PORT - [N22000550]	2/2023	410.46 410.46	410.46	-	01/2028 -	03/2026
33	PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM) - [N22000555]	4/2019	294.67 -	307.66	31.82	03/2026 -	02/2025
34	HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018-19/NR) - [N22000558]	6/2019	663.03 -	748.85	.23	04/2028 -	04/2027
35	SHIMOGA-SHIKARIPURA-RANEBENNUR (UMBRELLA WORK PB#23/2018-19/NR) - [N22000559]	9/2019	1,453.73 -	994.47	28.09	12/2027 -	03/2026
36	SAHJANWA - DOHRIGHAT - [N22000565]	8/2019	371.77 -	1,319.75	327.73	03/2029 -	12/2027
37	CHENNAI BEACH-CHENNAI EGMORE (4.3 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000568]	3/2022	359.60 274.20	274.20	62.71	03/2026 02/2024	05/2024
38	BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR) - [N22000569]	10/2018	1,600.00 -	4,939.78	510.03	10/2030 -	03/2028
39	TARANGA HILL ABU ROAD VIA AMBAJI NEW LINE - [N22000592]	7/2022	1,695.82 -	1,695.82	244.02	07/2030 -	12/2026
40	GUDHA THATHANA MITHRI TEST TRACK FOR RDSO - [N22000593]	4/2019	528.48 -	528.48	280.24	03/2025 -	12/2023
41	DEDICATED TEST TRACK FOR RDSO (PHASE II) - [N22000594]	11/2021	466.42 -	466.42	263.90	11/2026 -	12/2024
42	DOUBLING BETWEEN BHIWANI-DOBH BAHALI - [N22000604]	2/2023	471.06 -	471.06	-	02/2028 -	02/2026
43	DOUBLING BETWEEN CHURU-RATANGARH (42.81 KM) - [N22000605]	2/2023	422.60 -	422.60	-	02/2028 -	01/2026
44	DOUBLING BETWEEN REWARI-KATHUWAS (27.73 KM) - [N22000606]	2/2023	352.41 -	352.41	-	06/2027 -	06/2025
45	SAWAIMADHOPUR - BYPASS LINE (6.98 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000607]	12/2022	304.00 -	304.00	40.00	06/2026 -	06/2025
46	GC OF NATHDWARA - DEVGARH MADARIYA (82.5KM) - [N22000608]	1/2023	968.92 -	968.92	23.06	06/2028 -	01/2027
47	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613]	11/2016	186.85 -	330.00	318.24	06/2024 -	03/2024

(2 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
48	BARAMATI - LONAND - [N22000615]	2/1999	736.44	736.44	-	03/2027 -	03/2025
49	BANGALORE-WHITEFIELD-BANGALORE CITY- KRISHNARAJAPURAM QUADRUPLING [N22000621]	3/2018	492.87 -	492.87	9.41	03/2025 -	12/2024
50	MODASA- SHAMLAJI NEW LINE (MM OF AHMEDABAD- HIMMATNAGAR-UDAIPUR (299.2 KM)) - [N22000622]	9/2012	261.68 -	261.68	-	03/2027 -	03/2025
51	NAHATI - RANAGHAT 3RD LINE (MM OF KALINARAYANPUR - KRISHNANAGAR) - [N22000624]	7/2015	283.54	283.54	4.88	03/2025 -	03/2024
52	KARAIKAL - PERALAM NEW LINE (MM OF TIRUCHCHIRAPPALLI- NAGORE-KARAIKAL) - [N22000625]	1/2019	304.22	380.64	130.96	03/2026 03/2024	07/2024
	Total		21,207.84 -	26,582.53	2,561.12		
	Grand Total		52,120.53	61,271.14	16,485.57		

List of on schedule Projects w.r.t. Original Schedule

(2 Quarter,2023-2024)							
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
	ATOMIC ENERGY						
1	KUDANKULAM NUCLEAR POWER PROJECT 5 AND 6 - [N02000029]	6/2017	49,621.00 -	49,621.00	11,827.00	09/2027 -	09/2027
	Total		49,621.00 -	49,621.00	11,827.00		
	CIVIL AVIATION						
2	PRAYAGRAJ AIRPORT - CONSTRUCTION OF NEW TERMINAL BUILDING, SECOND LINK TAXI TRACK, APRON EXPANSION, - [N04000102]	5/2023	185.75 -	185.75	-	11/2024 -	11/2024
3	CONSTRUCTION OF NEW TERMINAL BUILDING AT JODHPUR AIRPORT - [N04000101]	5/2022	480.00 -	480.00	4.74	11/2024 -	11/2024
4	DEVELOPMENT OF NEW GREENFIELD AIRPORT AT DHOLERA, AHMEDABAD (GUJARAT). PHASE-1. [N04000099]	6/2022	1,305.00 -	751.01	28.74	12/2025 -	12/2025
	Total		1,970.75 -	1,416.76	33.48		
	COAL						
5	SAONER UG MINE I EXPANSION - [N06000251]	1/2022	253.51 -	253.51	63.37	03/2028 -	03/2028
6	TAWA III UG MINE - [N06000250]	12/2021	324.25 -	324.25	12.27	03/2027 -	03/2027
7	EXPANSION OF KARO OCP - [N06000246]	1/2022	908.47 -	908.47	132.99	03/2026 -	03/2026
8	EXPANSION OF KONAR OCP - [N06000245]	1/2022	799.34 -	799.34	284.69	03/2032 -	03/2032
9	EXPANSION OF ASHOK OCP - [N06000247]	5/2021	2,898.28 -	2,898.28	173.90	03/2026 -	03/2026
10	BONJEME HARI EXPANSION OCP - [N06000244]	8/2021	570.12 -	570.11	32.30	03/2025 -	03/2025
11	EPR PUNDI OCP - [N06000242]	11/2020	713.35 -	713.35	236.44	03/2024 -	03/2024
12	JHARKHAND LAIYO OCP - [N06000240]	8/2020	764.57 -	764.57	145.67	03/2031 -	03/2031
13	CHANDRAGUPT OCP - [N06000238]	8/2020	973.50 -	973.50	7.80	03/2032 -	03/2032
14	BHUBANESWARI EXPANSION OCP - [N06000227]	8/2020	3,145.45 -	3,145.45	983.63	03/2031 -	03/2031
15	AMALGAMATED INDER-KAMPTEE DEEP OC (3.20 MTY) - [N06000226]	9/2018	313.34 -	313.34	194.42	03/2024 -	03/2024
16	GOPALJI-KANIHA OCP - [N06000229]	8/2020	8,416.19 -	8,416.19	1,414.93	03/2028 -	03/2028
17	BALARAM EXPANSION OCP - [N06000230]	8/2020	3,504.21 -	3,504.21	668.49	03/2029 -	03/2029

(2 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
18	MUNGOLI NIRGUDA EXTENSION (DEEP) OC - [N06000231]	11/2020	826.80 -	826.80	346.12	03/2026 -	03/2026
19	RAMPUR BATURA OC (4.0 MTY) - [N06000233]	7/2019	1,248.93 -	1,248.93	411.84	03/2026 -	03/2026
20	GAURI PAUNI EXPANSION OC - [N06000235]	8/2020	337.38 -	337.38	48.04	03/2029 -	03/2029
21	MOHANPUR EXPANSION OC PHASE II - [N06000236]	11/2020	888.99 -	888.99	39.96	03/2025 -	03/2025
22	KOTRE BASANTPUR PACHMO OCP - [N06000237]	8/2020	861.06 -	861.06	314.27	03/2032 -	03/2032
23	BAROUD OC EXPANSION (3-10 MTY) - [N06000197]	8/2020	2,309.80 -	2,309.80	754.34	03/2029 -	03/2029
24	JAMPALI OCP RCE - [N06000198]	5/2020	278.64 -	278.64	199.03	03/2024 -	03/2024
25	PORDA CHIMTAPANI OCP (10 MTY) - [N06000199]	12/2020	2,310.12 -	2,310.12	39.19	03/2029 -	03/2029
26	DIPKA OC EXPANSION 40 MTY - [N06000200]	12/2020	5,241.40 -	5,241.40	2,358.05	03/2029 -	03/2029
27	GHONSA EXPANSION DEEP OC - [N06000205]	3/2021	241.72 -	241.72	58.79	03/2028 -	03/2028
28	SASTI EXPANSION OC - [N06000206]	8/2020	371.59 -	371.59	80.52	03/2026 -	03/2026
29	BATURA WEST OC PROJECT (0.80 MTY) - [N06000207]	3/2021	496.28 -	496.28	-	03/2028 -	03/2028
30	KHADIA EXPANSION OCP - [N06000208]	6/2021	491.67 -	491.67	8.68	03/2025 -	03/2025
31	DHUPTALA OC(SASTI UG TO OC) - [N06000209]	2/2019	720.87 -	720.87	172.35	03/2028 -	03/2028
32	RPR PAUNI II EXPANSION OC - [N06000263]	3/2023	464.45 -	464.45	178.21	03/2027 -	03/2027
33	GOKUL EXPANSION OC - [N06000264]	4/2021	456.95 -	456.95	147.40	03/2026 -	03/2026
34	CHITRA EAST (RCE) OCP - [N06000169]	8/2018	513.98 -	513.99	178.19	03/2024 -	03/2024
35	NAKRAKONDA KUMARDIH B OCP - [N06000170]	8/2018	502.68 -	502.67	49.51	03/2029 -	03/2029
36	REORGANISATION OF BHARATPUR OCP EXPANSION - [N06000171]	11/2018	2,838.87 -	2,838.87	1,439.82	03/2029 -	03/2029
37	TILABONI UG MINE - [N06000172]	2/2019	916.62 -	749.08	11.05	03/2027 -	03/2027
38	GANDHIGRAM UG MINE - [N06000183]	8/2019	414.16 -	414.16	24.41	03/2026 -	03/2026
39	PARASEA- BELBAID REORGANISATION UG MINE - [N06000185]	7/2019	826.42 -	389.10	4.47	03/2027 -	03/2027
40	SHYAMSUNDARPUR UG INCLUDING SAPI UNIT - [N06000191]	4/2020	483.65 -	483.65	23.86	03/2025 -	03/2025
41	PACHWARA SOUTH COAL BLOCK - [N06000193]	7/2013	1,795.01 -	1,795.01	46.10	09/2028 -	09/2028
42	NIGAH EXPANSION OCP (15 TO 25 MTPA) - [N06000196]	11/2020	1,729.68 -	1,729.68	362.85	03/2025 -	03/2025

(2 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
43	SINGHORI DEEP OC - [N06000252]	5/2022	421.84 -	421.84	110.70	03/2029 -	03/2029
44	MAKARDHOKDA I EXPANSION OC - [N06000253]	6/2022	497.06 -	497.06	141.09	03/2026 -	03/2026
45	BHATADI EXPANSION OC - [N06000254]	2/2020	729.86 -	729.86	158.51	03/2028 -	03/2028
46	NEW MAJARI UG TO OC (3.0 MTY) - [N06000255]	5/2019	496.38 -	496.38	124.98	03/2027 -	03/2027
47	BHANEGAON OC (1.15MTY) - [N06000256]	9/2022	494.60 -	494.60	97.51	03/2028 -	03/2028
48	AMALGAMATED DHANKASA JAMUNIA UG (1.84 MTY) - [N06000257]	9/2022	497.01 -	497.01	141.01	03/2027 -	03/2027
49	GOLETI OPENCAST MINE - [N06000258]	7/2021	345.60 -	345.60	35.90	03/2026 -	03/2026
50	JAWAHAR KHANI OPENCAST (JK OC) MINE - [N06000259]	12/2021	297.88 -	297.88	27.25	03/2025 -	03/2025
51	VISHNUPURI UG TO OC - [N06000260]	11/2022	227.65 -	227.65	7.02	03/2029 -	03/2029
52	TALABIRA II AND III OCP - [N06000189]	7/2017	2,401.07 -	2,401.07	1,077.95	01/2027 -	01/2027
53	RPR OF HINGULA -II EXPANSION PH-III - [N06000261]	12/2022	2,264.68 -	2,264.68	960.01	03/2029 -	03/2029
54	SIARMAL OCP (40.00MTY) - [N06000113]	5/2014	3,756.36 -	3,756.36	3,351.72	03/2026 -	03/2026
55	AMALGAMATED YEKONA-I YEKONA-II - [N06000132]	8/2015	727.28 -	727.28	506.69	03/2025 -	03/2025
56	VIJAY WEST OPENCAST PROJECT - [N06000158]	5/2017	976.95 -	976.95	88.28	03/2026 -	03/2026
57	MAHAMAYA OPENCAST PROJECT - [N06000164]	5/2018	410.26 -	410.26	103.01	03/2026 -	03/2026
58	SIDULI MINE (OC AND UG) - [N06000165]	5/2018	535.18 -	535.18	3.54	03/2026 -	03/2026
59	JHIRIA WEST OPENCAST PROJECT - [N06000166]	11/2018	389.97 -	389.97	15.69	03/2026 -	03/2026
60	INTEGRATED LAKHANPUR-BELPAHAR-LILARI OCP - [N06000167]	5/2018	2,434.75 -	2,434.75	1,467.20	03/2027 -	03/2027
61	REVISED PROJECT REPORT MAGADH EXPANSION OCP - [N06000216]	8/2020	7,254.37 -	7,254.37	906.45	03/2028 -	03/2028
62	EXPANSION PROJECT AMRAPALI OCP - [N06000217]	8/2020	5,136.15 -	5,136.15	579.97	03/2028 -	03/2028
63	UCE OF EPR OF NORTH URIMARI OCP - [N06000218]	7/2021	778.80 -	778.80	589.33	03/2026 -	03/2026
64	ADASA UG TO OC (1.50 MTY) - [N06000219]	11/2018	333.43 -	333.43	210.93	03/2024 -	03/2024
65	SONEPUR BAZARI EXPANSION OC - [N06000220]	7/2021	5,365.88 5,366.00	5,365.88	339.81	03/2029 -	03/2029
66	DINESH (MAKARDHOKDA-III) OC (8.0 MTY) - [N06000222]	2/2020	1,184.33 -	1,184.33	718.56	03/2027 -	03/2027
67	EXPANSION PR OF JHANJRA UG (5.00 MTY) - [N06000223]	4/2020	1,210.12 -	1,210.12	291.88	03/2029 -	03/2029

(2 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
68	SIRKA OCP - [N06000239	5/2020	222.82 -	222.82	139.31	03/2025 -	03/2025
69	EPR TAPIN SOUTH OCP - [N06000241	11/2020	230.41 -	230.41	18.14	03/2025 -	03/2025
70	EPR ROHINI KARKATA OCP - [N06000243	1/2021	1,020.42 -	1,020.42	82.76	03/2025 -	03/2025
	Total		91,793.41 -	91,188.54	23,943.15		
	DEPARTMENT OF HIGHER EDUCATION						
71	ADDITIONAL INFRASTRUCTURE AT IISC BANGALORE SH RCC MONOLITHIC FOR MEN WOMEN HOSTEL - [N42000010	8/2021	316.25 -	316.25	179.77	02/2024 -	02/2024
	Total		316.25 -	316.25	179.77		
	DPIIT						
72	NATIONAL INDUSTRIAL CORRIDOR PROJECT - [N40000001	9/2011	20,084.00 -	20,084.00	9,713.21	03/2027 03/2027	03/2027
	Total		20,084.00 -	20,084.00	9,713.21		
	FERTILISERS						
73	INSTALLATION OF NEW NANO UREA FERTILIZER PLANT AT RCF TROMBAY - [N08000020	5/2023	238.30 -	238.30	.30	03/2024 -	03/2024
	Total		238.30 -	238.30	.30		
	HEALTH AND FAMILY WELFARE						
74	C/O AIIMS AT AWANTIPORA (KASHMIR) JAMMU AND KASHMIR - [N28000150	3/2019	1,828.00 -	1,828.00	825.01	09/2025 -	09/2025
	Total		1,828.00 -	1,828.00	825.01		
	PETROLEUM						
75	CBR ASANUR PIPELINE AND ITS HOOK UP WITH EXISTING CHENNAI TRICHY MADURAI PRODUCT PIPELINE - [N16000451	3/2022	564.00 -	564.00	99.24	11/2024 -	11/2024
76	60 KTA POLYPROPYLENE PROJECT - [N16000429	3/2019	910.56 -	1,299.02	531.40	04/2024 -	04/2024
77	CGD PROJECT AT SALEM DISTRICT - [N16000419	10/2018	1,304.00 -	1,304.00	98.18	03/2030 -	03/2030
78	CGD PROJECT AT COIMBATORE DISTRICT - [N16000418	10/2018	2,998.00 -	2,998.00	295.56	03/2030 -	03/2030
79	CGD PROJECT AT KURNOOL, GUNTUR AND PRAKASAM DISTRICTS - [N16000485	3/2022	1,420.00 -	1,420.00	29.07	03/2030 -	03/2030
80	CGD PROJECT AT DHARMAPURI AND KRISHNAGIRI DISTRICTS - [N16000486	3/2022	501.00 -	501.00	43.39	03/2030 -	03/2030
81	CGD PROJECT AT BEED, JALGAON AND JALNA DISTRICTS - [N16000487	3/2022	865.00 -	865.00	15.60	03/2030 -	03/2030

(2 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
82	CGD PROJECT AT PATHANKOT DISTRICT - [N16000488]	3/2022	151.00 -	151.00	6.56	03/2030 -	03/2030
83	CGD PROJECT AT JHUNJHUNU, SIKAR AND NAGAU DISTRICTS - [N16000489]	3/2022	575.00 -	575.00	27.55	03/2030 -	03/2030
84	CGD PROJECT AT MADURAI, THENI AND VIRUDHNAGAR DISTRICTS - [N16000490]	3/2022	1,328.00 -	1,328.00	47.70	03/2030 -	03/2030
85	CGD PROJECT AT EAST MEDNIPORE, WEST MEDNIPORE AND JHARGRAM DISTRICTS - [N16000491]	3/2022	609.00 -	609.00	9.61	03/2030 -	03/2030
86	CGD PROJECT AT KANYAKUMARI, TUTICORIN, TIRUNVELI KATTABO AND TENKASI DISTRICTS - [N16000492]	3/2022	1,295.00 -	1,295.00	42.33	03/2030 -	03/2030
87	KALOL REDEVELOPMENT PROJECT - [N16000481]	8/2022	1,487.41 -	1,487.41	447.86	03/2027 -	03/2027
88	CGD PROJECT IN TONK, SAWAI MADHOPUR, DAUSA, KARALI - [N16000496]	3/2022	1,751.00 -	1,751.00	46.56	03/2030 -	03/2030
89	CGD PROJECT IN BIHAR JHARKHAND - [N16000497]	6/2022	1,377.00 -	1,377.00	45.84	06/2030 -	06/2030
90	CGD PROJECT IN WEST BENGAL 11TH ROUND - [N16000498]	6/2022	2,628.00 -	2,628.00	49.25	06/2030 -	06/2030
91	INSTALLATION OF BITUMEN MANUFACTURING UNIT ALONG WITH ALLIED FACILITIES AT BARAUNI - [N16000453]	1/2022	389.00 -	389.00	17.15	09/2024 -	09/2024
92	INSTALLATION OF NEW BITUMEN UNIT ALONG WITH ALLIED FACILITIES AT GUJARAT - [N16000454]	1/2022	328.00 -	328.00	14.02	09/2024 -	09/2024
93	LAYING OF POL PIPELINES IN COMMON CORRIDOR FOR PROPOSED GRASS ROOT TERMINAL AT VALLUR (CHENNAI) - [N16000455]	1/2022	829.00 -	829.00	106.09	07/2024 -	07/2024
94	ATF PIPELINE FROM JAWAHARLAL NEHRU PORT TRUST (JNPT) TO NAVI MUMBAI INTERNATIONAL AIRPORT (NMIA) - [N16000456]	9/2022	165.00 -	165.00	.31	08/2025 -	08/2025
95	CAPACITY EXPANSION OF DIGBOI REFINERY FROM 0.65 TO 1.0 MMTA - [N16000457]	6/2022	768.00 -	768.00	1.39	10/2025 -	10/2025
96	POLY BUTADIENE RUBBER PLANT AT PANIPAT - [N16000458]	3/2022	1,459.00 -	1,459.00	72.48	03/2025 -	03/2025
97	CITY GAS DISTRIBUTION NETWORK PROJECT AT AHMEDNAGAR AND AURANGABAD - [N16000459]	4/2019	3,972.18 -	3,972.18	1,294.30	09/2028 -	09/2028
98	CITY GAS DISTRIBUTION NETWORK PROJECT AT SANGLI AND SATARA - [N16000460]	4/2019	2,337.98 -	2,337.98	663.64	11/2028 -	11/2028
99	CITY GAS DISTRIBUTION NETWORK PROJECT AT BALLARI AND GADAG - [N16000461]	4/2019	897.62 -	897.62	187.45	09/2028 -	09/2028
100	CITY GAS DISTRIBUTION NETWORK PROJECT AT JAJPUR AND KENDUJHAR - [N16000462]	4/2019	741.29 -	741.29	222.04	03/2030 -	03/2030
101	CITY GAS DISTRIBUTION NETWORK PROJECT AT ANGUL AND DHENKANAL - [N16000463]	4/2019	605.65 -	605.65	166.33	03/2030 -	03/2030
102	CITY GAS DISTRIBUTION NETWORK PROJECT AT BARGARH, DEBGARH AND SAMBALPUR - [N16000464]	4/2019	599.19 -	599.19	169.85	03/2030 -	03/2030
103	CITY GAS DISTRIBUTION NETWORK PROJECT AT JAGATSinghpur and Kendrapara - [N16000465]	4/2019	485.91 -	485.91	126.96	03/2030 -	03/2030
104	CITY GAS DISTRIBUTION NETWORK PROJECT AT AMETHI, RAEBARELI AND PRATAPGARH - [N16000466]	4/2019	432.06 -	432.06	126.30	09/2028 -	09/2028
105	CITY GAS DISTRIBUTION NETWORK PROJECT AT BILASPUR, HAMIRPUR AND UNA - [N16000467]	4/2019	427.94 -	427.94	74.04	09/2030 -	09/2030

(2 Quarter, 2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
106	CITY GAS DISTRIBUTION NETWORK PROJECT AT SIDHI AND SANGRAULI - [N16000468]	12/2019	350.35 -	350.35	70.07	03/2029 -	03/2029
107	CITY GAS DISTRIBUTION NETWORK PROJECT AT SATNA AND SHAHDOL - [N16000472]	4/2019	332.38 -	332.38	88.50	09/2028 -	09/2028
108	CITY GAS DISTRIBUTION NETWORK PROJECT AT ROHTAK - [N16000473]	4/2018	261.48 -	261.48	142.31	06/2025 -	06/2025
109	CITY GAS DISTRIBUTION NETWORK PROJECT AT CHATRA AND PALAMU - [N16000474]	12/2019	230.25 -	230.25	47.03	03/2029 -	03/2029
110	EXTENSION OF ASANUR-SANKARI SECTION OF CHENNAI-TRICHY-MADURAI PIPELINE UPTO COIMBATORE (IRUGUR) - [N16000479]	1/2023	346.70 -	346.70	.14	01/2025 -	01/2025
111	LAYING OF NATURAL GAS PIPELINE FROM HAZARIBAGH TO RANCHI - [N16000480]	3/2023	202.07 -	202.07	.24	02/2026 -	02/2026
112	CONSTRUCTION OF TWO PRODUCED WATER TREATMENT PLANTS (PWT) AT BECHARAJI AND SOBHASAN INSTALLATION OF - [N16000482]	7/2021	320.20 -	320.20	32.30	07/2024 -	07/2024
113	OLD PIPE LINE REPLACEMENT (OPRP) GROUP-A - [N16000483]	7/2021	173.03 -	173.03	45.70	07/2025 -	07/2025
114	CONSTRUCTION OF LPG FACILITIES AT KAMARDANGA, ASSAM - [N16000484]	3/2023	156.36 -	156.36	.37	03/2026 03/2026	03/2026
115	LEASE OF MBPT RECLAIMED LAND AT JAWAHAR DWEEP - [N16000493]	12/2022	410.00 -	410.00	40.71	12/2023 -	12/2023
116	SETTING UP OF NEW RAIL FED POL FACILITY AT KAMARDANGA, ASSAM - [N16000494]	3/2023	384.04 -	384.04	.35	12/2026 -	12/2026
117	GRASS ROOT RAIL FED DEPOT AT SEKERKOTE, AGARTALA AS RESITEMENT OF EXISTING DHARMANAGAR DEPOT - [N16000495]	6/2022	656.00 -	656.00	182.72	08/2025 -	08/2025
118	CBR 9 MMTPA PROJECT - [N16000434]	1/2021	31,580.00 -	31,580.00	989.77	06/2025 -	06/2025
119	NORTH EAST GAS GRID - [N16000439]	11/2020	9,265.00 -	9,265.00	4,683.38	03/2024 -	03/2024
120	PIPELINE REPLACEMENT PROJECT - VII - [N16000436]	1/2022	3,183.58 -	3,183.58	1,534.05	05/2024 -	05/2024
121	CREATION OF GAS DEHYDRATION FACILITIES - [N16000443]	3/2022	209.33 -	209.33	25.17	05/2024 -	05/2024
122	COMMERCIAL POLYMER FLOODING PROJECT IN BECHRAJI FIELD - [N16000444]	1/2022	621.40 -	621.40	81.21	11/2024 -	11/2024
123	NEW LPG PLANT AT VARANASI - [N16000447]	8/2017	194.62 -	194.62	164.00	05/2024 05/2024	05/2024
124	UPGRADATION OF FACILITIES OF NUMALIGARH-SILIGURI PRODUCT PIPELINE (NSPL) FOR TRANSPORTATION OF ADDIT - [N16000449]	6/2021	860.00 -	860.00	115.70	12/2024 -	12/2024
125	DAMAN UPSIDE DEVELOPMENT PROJECT (DUDP) IN TAPTI DAMAN BLOCK - [N16000470]	6/2022	4,144.41 -	4,144.41	-	10/2025 -	10/2025
126	CREATION OF GDU AND DPD FACILITIES AT RAJAHMUNDY - [N16000471]	3/2022	211.22 -	211.22	6.12	05/2024 -	05/2024
127	RESTORATION OF GAS TERMINAL, PHASE-I (PART-A), HAZIRA PLANT - [N16000477]	5/2022	249.43 -	249.43	17.18	02/2025 -	02/2025
128	HALDIA PANAGARH PIPELINE PROJECT - [N16000478]	11/2022	1,010.00 -	1,010.00	7.38	11/2025 -	11/2025

(2 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
129	MULTI-PRODUCT PIPELINE FROM KRISHNAPATNAM COASTAL INSTALLATION TO THE PROPOSED INSTALLATION AT HYDER - [N16000499]	9/2019	1,932.00 -	1,932.00	219.83	03/2025 -	03/2025
130	SETTING UP A COMMON USER PETROLEUM TERMINAL AT JAMMU FOR RE-SITEMENT OF EXISTING DEPOTS OF PSU OMCS - [N16000500]	4/2021	676.89 -	676.89	137.15	03/2025 -	03/2025
131	REDEVELOPMENT OF LINCH FIELD - [N16000428]	4/2021	631.03 -	631.03	231.71	03/2025 -	03/2025
132	REDEVELOPMENT OF SOBHASAN COMPLEX - [N16000431]	8/2021	885.63 -	885.63	287.17	02/2026 -	02/2026
133	HP CRUDE TO OLEFINS AND AROMATICS TECHNOLOGY DEMO UNIT AT VISAKH REFINERY - [N16000432]	9/2021	160.00 -	160.00	1.13	06/2024 -	06/2024
134	REDEVELOPMENT OF SANTHAL FIELD - [N16000279]	2/2017	1,162.56 -	1,162.56	1,030.22	03/2026 -	03/2026
135	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY - [N16000379]	1/2019	12,366.00 -	18,968.00	6,955.00	10/2024 -	10/2024
136	NUMALIGARH REFINERY EXPANSION PROJECT COIT AND PIPELINES - [N16000394]	1/2019	10,228.00 -	9,058.00	5,817.33	10/2024 -	10/2024
137	CGD PROJECT AT SHEIKHPURA, JAMUI AND DEOGHAR DISTRICTS - [N16000427]	6/2019	303.00 -	303.00	191.19	02/2028 -	02/2028
138	REVAMPING, AUGMENTATION OF FACILITIES AT EXISTING PORT TERMINAL AT MANGALORE - [N16000437]	1/2022	463.00 -	463.00	92.11	07/2025 -	07/2025
139	BHATINDA SANGRUR PIPELINE - [N16000440]	11/2021	367.00 -	367.00	160.05	04/2024 -	04/2024
	Total		1,18,728.75 -	1,24,549.21	28,475.34		
	POWER						
140	DHAULASIDH HYDROELECTRIC PROJECT (66 MW) - [N18000291]	10/2020	687.97 -	687.97	456.17	11/2025 -	11/2025
141	LUHRI HYDROELECTRIC PROJECT (STAGE1) - [N18000279]	11/2020	1,810.56 -	1,810.56	1,210.10	01/2026 -	01/2026
142	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART C - [N18000338]	7/2022	186.19 -	186.19	21.46	03/2025 -	03/2025
143	RAGHANESDA SOLAR POWER PROJECT - [N18000340]	6/2022	642.15 -	642.15	438.03	12/2023 -	12/2023
144	POWERGRID NEEMUCH TRANSMISSION SYSTEM LIMITED - [N18000341]	8/2022	863.99 -	863.99	207.80	02/2024 -	02/2024
145	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME XXVII - [N18000354]	3/2023	271.69 -	271.69	-	09/2024 -	09/2024
146	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME-XXVIII AND XXIX - [N18000355]	3/2023	260.30 -	260.30	-	03/2025 -	03/2025
147	TRANSMISSION SYSTEM SCHEME FOR EVACUATION OF POWER FROM REZ RAJASTHAN (8.1 GW) UNDER PHASE-II PART - [N18000356]	3/2023	1,433.28 -	1,433.28	-	09/2024 -	09/2024
148	ESTABLISHMENT OF KHAVDA POOLING STATION 3 (KPS3) IN KHAVDA RE PARK - [N18000357]	3/2023	922.30 -	922.30	-	12/2024 -	12/2024

(2 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
149	TRANSMISSION NETWORK EXPANSION IN GUJARAT ASSOCIATED WITH INTEGRATION OF RE PROJECTS FROM KHAVDA POT - [N18000358]	3/2023	815.12 -	815.12	1.53	03/2025 -	03/2025
150	KHAVDA-2, GUJARAT- ESTABLISHMENT OF KHAVDA POOLING STATION-2 (KPS2) IN KHAVDA RE PARK - [N18000359]	3/2023	966.79 -	966.79	-	12/2024 -	12/2024
151	KHAVDA PHASE-II-PART B, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA - [N18000360]	3/2023	1,167.55 -	1,167.55	-	03/2025 -	03/2025
152	KHAVDA PHASE-II-PART C, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA - [N18000361]	3/2023	2,820.99 -	2,820.99	-	03/2025 -	03/2025
153	BADAM COAL MINING PROJECT - [N18000367]	2/2019	501.79 -	501.79	20.35	10/2024 -	10/2024
154	SYSTEM STRENGTHENING SCHEME FOR EASTERN AND NORTH EASTERN REGION - [N18000343]	10/2022	307.87 -	307.87	7.76	10/2025 -	10/2025
155	SUNNI DAM HYDRO ELECTRIC PROJECT - [N18000344]	1/2023	2,614.51 -	2,614.51	518.18	04/2028 -	04/2028
156	EASTERN REGION EXPANSION SCHEME XXIX - [N18000351]	3/2023	524.04 -	524.04	15.25	11/2025 -	11/2025
157	TRANSMISSION SYSTEM FOR KURNOOL WIND ENERGY ZONE SOLAR ENERGY ZONE (AP) PART-A PART B - [N18000352]	3/2023	3,546.94 -	3,546.94	71.97	11/2024 -	11/2024
158	ER WR TRANSMISSION LIMITED - [N18000353]	3/2023	281.16 -	281.16	-	03/2025 -	03/2025
159	DAYAPAR WIND ENERGY PROJECT 200MW - [N18000345]	7/2022	1,316.02 -	1,316.02	149.87	03/2025 -	03/2025
160	KHAWDA 1255MW SOLAR PROJECT (KHAWDA SOLAR PARK) - [N18000346]	9/2022	7,179.54 -	7,179.54	545.46	09/2024 09/2024	09/2024
161	BHADLA-II 500MW SOLAR PV PROJECT - [N18000347]	6/2022	2,598.92 -	2,598.92	1.82	03/2024 03/2024	03/2024
162	SHAJAPUR 325MW SOLAR PV PROJECT - [N18000348]	6/2022	1,530.49 -	1,530.49	241.44	03/2024 03/2024	03/2024
163	KHAVDA 1200MW (4X300MW) IN KHAVDA RE PARK - [N18000365]	6/2023	6,283.81 -	6,283.81	203.47	12/2024 -	12/2024
164	DAYAPAR WIND- III (HYBRID TRANCHE-V) - [N18000366]	5/2023	1,095.01 -	1,095.01	46.21	01/2025 -	01/2025
165	TS FOR EVACUATION OF POWER FROM PAKALDUL HEP IN CHENAB VALLEY HEPS - LTA SYSTEM - [N18000328]	2/2022	318.12 -	318.12	105.46	04/2025 -	04/2025
166	TRANSMISSION SYSTEM STRENGTHENING FOR SRINAGAR-LEH TRANSMISSION SYSTEM - [N18000330]	3/2022	288.71 -	288.71	-	12/2024 -	12/2024
167	DIBANG MULTIPURPOSE PROJECT 2880 MW ARUNACHAL PRADESH - [N18000362]	2/2023	31,876.39 -	31,876.39	2,201.45	02/2032 -	02/2032
168	TALCHER THERMAL POWER PROJECT STAGE III(2X660 MW) - [N18000364]	8/2022	11,844.00 -	11,844.00	836.00	05/2027 -	05/2027
169	KWAR HE PROJECT - [N18000363]	5/2022	4,526.12 -	4,526.12	455.29	11/2026 -	11/2026
	Total		89,482.32 -	89,482.32	7,755.07		
	RAILWAYS						

(2 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
170	MATHURA-JHANSI-3RD LINE (273.80 KM) - [N22000501]	6/2016	3,677.76 -	3,677.76	4,412.40	12/2023 -	12/2023
171	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)} - [N22000602]	3/2008	631.78 -	1,627.65	1,158.90	06/2025 -	06/2025
172	VIJAYAWADA-GUDUR - [N22000369]	4/2015	3,246.26 -	3,548.68	5,092.55	12/2023 -	12/2023
173	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM)) - [N22000598]	5/2018	1,177.96 -	1,177.96	1,269.98	03/2024 -	03/2024
174	BUDNI-BARKHERA - 3RD LINE (33 KM) - [N22000588]	4/2012	991.60 -	991.60	1,599.60	02/2024 -	02/2024
175	KODINGAMALI BAUXITE MINES TO SINGARAM RAILWAY STATION - [N22000519]	8/2022	190.90 -	190.90	-	08/2027 -	08/2027
176	DHULE (BORVIHAR)-NARDANA (UMBRELLA WORK) - [N22000514]	1/2019	492.76 -	492.76	.05	03/2026 -	03/2026
177	JEYPORE MALKANGIRI NEW LINE - [N22000516]	2/2018	642.69 -	642.69	-	07/2033 -	07/2033
178	JEYPORE NABARANGPUR NEWLINE - [N22000517]	7/2017	499.99 -	747.91	-	07/2028 -	07/2028
179	BRUNDAMAL-JHARSUGUDA- FLYOVER CONNECTION FOR JOINING DN LINE - [N22000521]	12/2009	48.44 297.00	297.00	-	12/2026 -	12/2026
180	BAGHUAPAL FLY OVER (20 KM) - [N22000522]	8/2019	183.00 -	183.00	-	08/2027 -	08/2027
181	DARBHANGA - BYPASS LINE CONNECTING SHISHO HALT & KAKARGHATI EXCL DARBHANGA YARD (7.64 KM) - [N22000523]	6/2019	983.62 -	983.62	-	06/2025 -	06/2025
182	BARAUNI- BACHWARA 3RD AND 4TH LINE - [N22000524]	7/2022	486.00 -	486.00	22.44	07/2027 -	07/2027
183	SURFACE TRIANGLE LINE BETWEEN BHADURA STATION AND NEW CROSSING STN KARMA DOUBLING - [N22000525]	10/2022	199.96 -	199.96	-	10/2027 -	10/2027
184	JHAJHA - BATIA (UMBRELLA WORK PB#23/2018-19/NR) - [N22000526]	2/2019	496.47 -	496.47	1.11	06/2028 -	06/2028
185	PARASNATH-MADHUBAN-GIRIDIH - [N22000527]	3/2019	816.03 -	902.86	2.36	03/2030 -	03/2030
186	SONENAGAR BYE PASS LINE FROM CHIRALAPOTHU TO BAGHA BISHUNPUR - [N22000528]	10/2022	234.00 -	234.00	.28	10/2027 -	10/2027
187	LUDHIANA MULLANPUR DOUBLING - [N22000589]	9/2020	82.99 234.77	235.00	-	03/2025 -	03/2025
188	BARABANKI-MALHAUR - 3RD & 4TH LINE (32.84 KM) - [N22000590]	1/2019	323.85 -	323.85	-	03/2025 -	03/2025
189	DOUBLING BETWEEN JAUNPUR JN-ZAFFARABAD (6.28 KM) - [N22000591]	3/2023	177.33 -	177.33	-	12/2026 -	12/2026
190	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) - [N22000595]	12/2015	1,116.00 -	1,312.44	2,567.65	03/2025 -	03/2025
191	JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM) - [N22000596]	11/2018	357.48 -	409.38	86.53	03/2025 -	03/2025
192	3RD LINE BETWEEN DHANBAD SONNAGAR - [N22000599]	11/2016	8,975.00 -	8,975.00	3,925.14	03/2026 -	03/2026
193	INDORE BUDNI (INDORE JABALPUR) - [N22000601]	9/2018	4,340.00 -	7,474.00	421.52	09/2030 -	09/2030
194	GARHWA ROAD - RAIL OVER RAIL - [N22000610]	3/2017	262.71 -	262.71	244.11	03/2024 -	03/2024

(2 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
195	GOMOH - FLYOVER FOR DOWN TRAINS - [N22000611]	1/2018	487.73 -	487.73	415.62	12/2025 -	12/2025
196	KATIHAR-KUMEDPUR & KATIHAR-MUKURIA (64.5 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000570]	8/2022	745.00 -	745.00	-	08/2027 -	08/2027
197	ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000571]	9/2022	209.75 -	244.99	1.63	09/2026 -	09/2026
198	Gauge conversion of Raipur(Kendri)-Dhamtari & Abhanpur-Rajim branch (67.20 km) - [N22000572]	7/2011	1,171.30 -	1,171.30	-	10/2024 -	10/2024
199	NIPANIA-BHATAPRA (14.4 KM) 4TH LINE (PB#72/NR/2022-23) - [N22000573]	9/2022	170.49 -	170.49	-	12/2026 -	12/2026
200	4TH LINE - BHATAPARA-HATHBAND (8.8 KM) (PB#72/NR/2022-23) - [N22000574]	12/2022	177.03 -	177.03	-	12/2026 -	12/2026
201	4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23) - [N22000575]	9/2022	169.06 -	177.34	-	09/2026 -	09/2026
202	4TH LINE - DADHAPARA-BELHA (9.2 KM) (PB#72/NR/2022-23) - [N22000576]	9/2022	169.06 -	169.06	-	09/2026 -	09/2026
203	4TH LINE - RAJNANDGAON-DONGARHGARH (31.2 KM) (PB#72/NR/2022-23) - [N22000577]	9/2022	328.34 -	328.34	-	09/2026 -	09/2026
204	BARABANKI AKBARPUR DOUBLING - [N22000578]	9/2017	1,200.00 -	1,700.00	-	03/2025 -	03/2025
205	POWARKHEDA - JUJHARPUR - SINGLE LINE FLYOVER IN UP DIRECTION (15.89 KM) - [N22000552]	12/2016	199.63 -	199.63	-	03/2024 03/2024	03/2024
206	SATNA - REWA (50 KM) - [N22000554]	11/2015	500.00 -	500.00	-	03/2026 03/2026	03/2026
207	MALUGUR-PALASAMUDRAM (17.98 KM) (PB#29/NR/2022-23) - [N22000556]	9/2022	323.14 -	323.14	15.51	12/2025 -	12/2025
208	WHITEFIELD-KOLAR (52.9 KM) - [N22000560]	2/2011	162.13 -	348.85	.36	04/2028 -	04/2028
209	ALIGARH-DAUD KHAN - 3RD LINE (6.9 KM) & CONSTRUCTION OF FLYOVER AT DAUD KHAN - [N22000562]	4/2019	451.99 -	451.99	-	12/2025 -	12/2025
210	ALLAHABAD-BAMHRAULI - 4TH LINE (10 KM) WITH FLY-OVER AT SUBEDARGANJ - [N22000563]	4/2019	494.11 -	494.11	-	03/2026 -	03/2026
211	BHANDAI - FLYOVER FOR ETAWAH BOUND DOWN TRAINS - [N22000564]	4/2019	187.21 -	187.21	-	12/2025 -	12/2025
212	BAHRAICH - NANPARA -NEPALGANJ (56.15 KM) - [N22000566]	7/2020	950.00 -	341.66	4.29	12/2024 -	12/2024
213	Chinnasalem-Kallakurichi New Line (MM of cuddalore- Salem 191 KM) - [N22000567]	1/2006	417.50 -	417.50	3.36	03/2025 06/2024	03/2025
214	DOUBLING OF PRADHANKHUNTA JN -PATHERDIH BAZAR- BHOJUDIH - [N22000529]	11/2022	202.00 -	202.00	-	11/2027 -	11/2027
215	BAIYYAPPANAHALLI-HOSUR (48 KM) - [N22000542]	4/2019	375.67 -	375.67	-	03/2026 -	03/2026
216	YESHVANTHPUR-CHANNASANDRA (21.7 KM) - [N22000543]	4/2019	169.65 -	169.65	115.82	03/2026 -	03/2026
217	MUGHALSARAI - ALLAHABAD - 3RD LINE - [N22000544]	8/2019	2,390.00 -	2,390.00	-	12/2026 -	12/2026
218	ALIGARH-HARDUAGANJ FLYOVER (22 KM) - [N22000545]	4/2020	1,456.89 -	1,456.89	-	06/2026 06/2026	06/2026

(2 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
219	LALITPUR - BIRARI WITH FLYOVER AT LALITPUR - [N22000546]	3/2017	260.00 -	260.00	-	12/2024 -	12/2024
220	ADRAJ MOTI-VIAJAPUR (39.75 KM) - [N22000548]	5/2022	296.54 -	296.54	-	05/2030 -	05/2030
221	NEW BG LINE INTERSECTION (5 NOS) BETWEEN GERATPUR-SANAND & BOTAD-AHMEDABAD (16.51 KM) (PB#29/NR/202 - [N22000551]	10/2022	437.21 -	437.21	-	10/2027 -	10/2027
222	AGRA FORT-BANDIKUI - [N22000553]	6/2022	1,389.81 -	1,389.81	-	06/2027 -	06/2027
223	3RD & 4TH LINE - SARAGBUNDIA & MADWARANI - [N22000579]	9/2022	167.64 -	167.64	-	09/2026 -	09/2026
224	DOUBLING OF BORIDAND - AMBIKAPUR (SURAJPUR) - [N22000580]	6/2022	1,376.20 -	775.82	2.07	06/2030 -	06/2030
225	JAUNPUR AKBARPUR (TANDA) DOUBLING - [N22000582]	8/2017	515.50 -	676.00	-	03/2025 -	03/2025
226	JANGHAI PRATAPGARH AMETHI DOUBLING - [N22000583]	11/2017	701.98 -	1,100.00	-	03/2025 -	03/2025
227	DOUBLING BETWEEN GOOTY-PENDAKALLU (29.225) - [N22000585]	3/2023	351.83 -	351.83	-	03/2027 -	03/2027
228	VIJAYAWADA KAZIPET BYEPASS LINE - [N22000586]	4/2016	226.72 -	226.72	56.53	12/2025 -	12/2025
229	RENIGUNTA WADI GOOTY - BYPASS - [N22000587]	4/2016	302.00 -	302.00	14.29	12/2025 -	12/2025
230	LUDHIANA KILA RAIPUR (19 KMS) WITH FREIGHT LINE AT GILL STATION ON LDH-JHL SECTION - [N22000584]	3/2019	235.72 -	235.72	-	03/2025 -	03/2025
231	MATHURA - VRINDAVAN (11 KM) - [N22000612]	8/2022	402.88 -	402.88	-	06/2025 -	06/2025
232	FEROZPUR - PATTI (25.72 KM) - [N22000614]	4/2017	299.74 -	299.74	-	03/2027 -	03/2027
233	CHIRIMIRI-NAGPUR HALT - [N22000616]	10/2018	241.00 -	241.00	-	06/2030 -	06/2030
234	FLYOVER AT BILASPUR (KHODRI-ANUPPUR) 10 KM - [N22000617]	6/2006	303.59 -	303.59	1.45	03/2024 -	03/2024
235	MORAPPUR-DHARMAPURI - [N22000618]	2/2019	358.95 -	358.95	.69	03/2028 -	03/2028
236	ERNAKULAM-KUMBALAM - PATCH DOUBLING (7.71 KM) - [N22000619]	12/2010	600.82 -	595.39	268.77	03/2028 -	03/2028
237	NATHDWARA-NEW NATHDWARA NEW LINE (MM OF AJMER-CHITTAURGARH-UDAIPUR) - [N22000623]	6/2013	166.33 -	166.33	-	06/2025 -	06/2025
238	NAGAPATTINAM- THIRUTURAIPUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000626]	7/2008	677.12 -	788.05	103.18	03/2026 03/2025	03/2026
239	TALCHER - ANGUL NEW LINE WITH Y CONNECTION AT TALCHER - [N22000518]	7/2018	278.96 495.00	494.62	-	12/2026 -	12/2026
240	GANDHAMARDAN IRON ORE MINES TO GOALDIH STATION - [N22000520]	9/2022	189.93 -	189.93	-	09/2027 -	09/2027
241	RAJPURA-BHATINDA (172.64 KM) - [N22000597]	6/2017	1,775.73 -	1,775.73	-	03/2024 -	03/2024
242	JUNAGARH -VISAVADAR (42.28) KM - [N22000600]	6/2022	492.83 -	492.83	-	12/2026 -	12/2026
	Total		55,791.29 -	61,608.44	21,808.19		

(2 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
	ROAD TRANSPORT AND HIGHWAYS						
243	6L FLYOVER AT BORAGAON, GORCHUK, LOKHRA AND BASISTHA JUNCTION ON GUWAHATI BYPASS SECTION FROM KM 146 - [N24001432	12/2021	300.00 -	300.00	235.50	08/2024 -	08/2024
244	CONSTRUCTION, OPERATION AND MAINTENANCE OF Z-MORH TUNNEL INCLUDING APPROACHES ON NH-01 SRINAGAR-SONA - [N24001253	12/2019	2,680.42 -	2,680.42	-	12/2023 -	12/2023
245	SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA - [N24001748	3/2021	2,200.93 -	2,200.93	1,382.48	09/2024 -	09/2024
246	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 229.070 TO 260.800, END OF HARDOI DIS - [N24001732	12/2021	540.97 -	540.97	75.66	10/2024 -	10/2024
247	6 L OF AURANGABAD TO BIHAR-JHARKHAND BORDER (CHORDAHA) SECTION FROM KM. 180.000 TO KM. 209.827 OF N - [N24001703	2/2022	786.81 787.00	787.00	-	05/2025 -	05/2025
248	FOUR LANING OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO - [N24001712	8/2020	690.00 -	690.00	594.41	07/2023 -	07/2023
249	4L SPUR OF SHAMLI-MUZZAFARNAGAR CONNECTING NH-709AD (PANIPAT-SHAMLI-MUZAFFARNAGAR) AND NH-58 (MEERUT - [N24001726	1/2023	391.26 -	391.26	14.12	08/2024 -	08/2024
250	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 2/4L PS FROM KM 40.000 TO 88.750, START OF KHUTAR B - [N24001727	3/2022	762.62 -	762.62	194.31	02/2025 -	02/2025
251	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT - SHAMLI - MUZAFFARNAGAR) AND NH-709A (KARN - [N24001729	8/2022	326.79 -	329.79	28.43	04/2024 -	04/2024
252	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JUNCTION OF EPE (VILL.-MAVIKALAN) TO VILL.-LOHADDA FROM K - [N24001733	3/2022	1,602.48 -	1,602.48	173.72	08/2024 -	08/2024
253	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL.-LOHADDA TO VILL.-KARAUNDA MAHAJAN FROM KM. 27.000 TO KM. - [N24001734	3/2022	1,335.45 -	1,335.45	193.02	08/2024 -	08/2024
254	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL.-KHYAWARI TO VILL.-LATIFPUR AT SAHARANPUR BYPASS FROM KM - [N24001735	3/2022	1,428.19 -	1,428.19	214.55	08/2024 -	08/2024
255	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL.-KARAUNDA MAHAJAN TO VILL.-KHYAWARI FROM KM. 56.500 TO K - [N24001736	1/2022	1,159.96 -	1,159.96	297.59	08/2024 -	08/2024
256	4LPS OF MUZAFFARNAGAR TO MIRANPUR SECTION OF NH-709AD, PKG-III - [N24001737	11/2021	923.15 -	923.15	455.61	04/2024 -	04/2024
257	2LPS OF BIJNOR TO KOTAWALI SECTION OF NH-709AD, PKG-IV - [N24001738	9/2021	300.79 -	300.79	122.56	10/2023 -	10/2023
258	2-LANE EXISTING RAMPUR BYPASS OF RAMPUR TO BE DEVELOPED TO 4-LANE ON EPC MODE IN THE STATE OF UTTAR - [N24001746	3/2021	364.47 -	364.47	32.74	04/2024 -	04/2024
259	4 LANING OF NAJIBABAD BYPASS OF NH-119 FROM KM. 105.423 TO KM. 118.373 (EXCLUDING 2.45 KM. OF NH-74 - [N24001753	2/2022	570.98 -	570.98	186.06	06/2024 06/2024	06/2024

(2 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
260	SPUR OF MEERUT-GARH-MUKTESHVAR SECTION(NH-709A) CONNECTING NH-119 AND NH-58 BYPASSING MEERUT TOWN - [N24001754	1/2022	953.79 -	953.79	384.66	10/2024 -	10/2024
261	4L OF HARDA - BETUL (PKG-II) FROM KM. 30.00 TO KM.81.00 [TEMAGAON TO CHICHOLI] - [N24001761	2/2023	520.28 -	520.28	97.31	02/2025 -	02/2025
262	ADDITIONAL WORKS (2VUPS, MR-10 JUNCTION FLYOVER AND UNDERPASS) IN SIX LANE INDORE-DEWAS SECTION OF N - [N24001765	8/2022	207.77 -	207.77	-	07/2024 -	07/2024
263	INDORE - HARDA (PKG-I) [INDORE TO RAGHAV GARH FROM KM. 0.25 TO KM. 26.903] - [N24001766	1/2022	1,011.29 -	1,011.29	24.01	10/2024 -	10/2024
264	4L OF INDORE - BOREGAON (PKG-III) [BALWARA TO DHANGAON] FROM KM. 42.260 TO KM. 82.660 OF NH347BG AND - [N24001767	1/2021	1,001.69 -	1,001.69	106.89	04/2024 -	04/2024
265	4L OF OBEDULLGANJ - BUDNI SECTION FROM KM. 8.400 TO KM. 20.700 IN RATANPANI WILDLIFE AREA OF NH - 69 - [N24001770	2/2022	417.51 -	417.51	67.44	03/2024 -	03/2024
266	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM AKSHARDHAM NH 9 JUNCTION TO DELHI UP BOR - [N24001771	6/2020	1,479.22 -	1,479.22	678.37	12/2024 -	12/2024
267	4 LANE CONNECTOR FROM DELHI MEERUT EXPRESSWAY KM 50.000 TO KM 8.520 OF NH 235 IN THE STATE OF UTTAR - [N24001772	8/2021	1,147.26 -	1,147.26	49.00	03/2024 -	03/2024
268	DEVELOPMENT OF 6L UER II [PACKAGE - III] (NANGLOI - NAJAFGARH ROAD TILL SECTOR 24 DWARKA) FROM KM. 2 - [N24001776	7/2020	1,069.27 -	1,069.27	748.48	10/2023 -	10/2023
269	DEVELOPMENT OF 6L UER-II (PACKAGE-I) (NH-1 NEAR BAKOLI TILL KARALA KANJHAWALA ROAD) FROM KM. (-)0.70 - [N24001777	7/2020	2,171.80 -	2,171.80	958.13	10/2023 -	10/2023
270	DEVELOPMENT OF 4L UER II [PACKAGE - V] (SPUR TO BAHADURGARH BYPASS) (NH-10) FROM KM. 0.00 TO KM.7.30 - [N24001778	7/2020	801.46 -	801.46	382.03	10/2023 -	10/2023
271	FOUR LANING OF AURANGABAD-PAITHAN SECTION OF NH-752E ON EPC MODE IN THE STATE OF MAHARASHTRA . - [N24001795	10/2022	490.40 -	289.00	13.29	07/2024 -	07/2024
272	CONVERSION OF PARTIALLY EXCAVATED ESCAPE TUNNEL TO UNIDIRECTIONAL TWO LANE TUNNEL (INCLUDING CONSTRU - [N24001809	5/2022	469.95 -	280.00	204.86	03/2024 -	03/2024
273	4L SUNDER NAGAR BYPASS FROM KM173.900 TO KM 179.600 OF NH-21 IN THE STATE OF HP - [N24001810	2/2022	190.60 -	163.00	57.36	06/2024 -	06/2024
274	4L OF END OF PINJORE BYPASS - BADDI - NALAGARH SECTION (KM. 4.200 TO KM. 35.370) OF NH21A - [N24001813	7/2021	1,692.05 -	1,692.05	608.89	09/2024 -	09/2024
275	4L BYPASSES FOR JAGATPUR, B4BUGANJ, UNCHAHAR, ALAPUR BYPASS, AND SAI RIVER BRIDGE OF RAEBARELI-PRA - [N24001815	12/2022	1,699.00 -	1,699.00	30.55	11/2024 -	11/2024
276	DEVELOPMENT OF 6L UER II [PACKAGE - II] (KARALA KANJHAWALA ROAD TILL NANGLOI - NAJAFGARH ROAD) FROM - [N24001825	7/2020	1,894.96 -	1,894.96	741.88	10/2023 -	10/2023
277	CONSTRUCTION OF BYPASS TO GUDIYATHAM TOWN IN KM 23/100 – 29/250 INCLUDING LA AND SHIFTING OF NH-234 - [N24001828	1/2022	221.03 -	243.95	54.33	11/2024 -	11/2024
278	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM DELHI UP BORDER TO EPE JUNCTION CH.14.75 - [N24001830	6/2020	2,002.79 -	2,002.79	802.19	11/2023 -	11/2023

(2 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
279	SRIRAMPUR - DHUBRI PKG-1 - [N24001831	3/2022	613.89 -	613.89	.05	02/2025 -	02/2025
280	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-3 - [N24001832	1/2023	458.59 -	458.59	34.06	05/2025 -	05/2025
281	JAMMU - AKHNOOR SECTION OF NH 144A PKG-3B - [N24001833	7/2022	198.28 -	198.28	5.57	03/2025 -	03/2025
282	CONSTRUCTION OF MANGALDOI BYPASS (NH-15) STARTING AT CH 26+400 AND TERMINATING AT CH 41+505 UNDER RA - [N24001840	3/2022	535.03 -	535.03	-	04/2025 -	04/2025
283	DEVELOPMENT TO 4/6-LANNING OF NH-31 (NEW NH-10) WITH BOTH SIDE SERVICE ROADS FROM KM 569.258 TO KM 5 - [N24001850	3/2022	995.04 -	995.04	18.85	09/2025 09/2025	09/2025
284	6L OF AGRA BYPASS (NORTHERN) CONNECTING KM. 174.500 OF NH-2 (NEW NH-19) TO KM. 141.000 OF YAMUNA EXP - [N24001852	10/2021	957.62 -	957.62	388.92	02/2025 -	02/2025
285	CONSTRUCTION OF LEFT OUT PORTION OF AGRA INNER RING ROAD CONNECTING VILLAGE DEORI TO NH-44 VILLAGE B - [N24001853	10/2021	772.05 -	772.05	465.35	09/2024 -	09/2024
286	WIDENING OF EXISTING SINGLE LANE ROAD TO INTERMEDIATE LANE ROAD FROM MOKOKCHUNG TO CHARE VIA DIKHU I - [N24001855	2/2021	192.93 -	192.93	-	06/2025 -	06/2025
287	CONSTRUCTION OF 4-LANE HIGHWAY FROM SAMARLAKOTA TO ACHAMPETA JUNCTION (FROM KM. 0.000 TO KM. 12.250 - [N24001856	5/2023	648.75 -	648.75	-	08/2025 -	08/2025
288	CONSTRUCTION OF ROAD FROM KM 0/0 TO 72/0 OF NH-26 SUCH AS 4 LANE FROM KM 0/0 TO 21/0 (BARGARH TO BAR - [N24001857	6/2020	414.24 -	414.24	181.45	12/2023 -	12/2023
289	WIDENING AND STRENGTHENING TO 2L+PS INCLUDING LA OF KANDARPUR-BALIKUDA FROM KM 277/500 TO 318/970 OF - [N24001858	3/2022	499.79 -	499.79	123.58	06/2025 06/2025	06/2025
290	CONSTRUCTION OF BYPASS ON NH-59 FROM KM 336/350 TO 349/910 (13.56 KM) NEAR BERHAMPUR TOWN INCLUDING - [N24001859	3/2021	196.94 -	196.94	9.58	03/2024 -	03/2024
291	CONSTRUCTION OF BYPASS TO NAYAGARH TOWN FROM KM 235.469 TO 252.482 OF NH-57 INCLUDING LAND ACQUISITI - [N24001860	1/2022	300.33 -	300.33	130.56	04/2025 -	04/2025
292	CONSTRUCTION OF BYPASS TO KHORDHA TOWN FROM KM 294/000 TO 300/300 ON NH-57 INCLUDING LA IN THE STATE - [N24001861	2/2022	157.49 -	157.49	52.31	11/2024 -	11/2024
293	CONSTRUCTION OF BYPASS ROAD TO BALANGIR TOWN FROM KM 72/400 (DESIGN KM 0/0) TO KM 79/800 (DESIGN KM - [N24001862	2/2022	238.78 -	238.78	3.14	10/2025 -	10/2025
294	CONSTRUCTION OF 5 HL BRIDGES AT KM 379/000 (PANGAM), KM 439/400 (POTTERU), KM 444/237 (KONGURUKONDA) - [N24001863	3/2021	154.05 -	154.05	16.90	06/2024 -	06/2024
295	CONSTRUCTION OF FOUR LANE ROB AND ITS APPROACHES IN LIEU OF EXISTING LEVEL CROSSING NO. RV-71 AT KM - [N24001864	11/2021	154.49 -	154.49	27.42	06/2025 -	06/2025
296	CONSTRUCTION OF 4 LANE ROB WITH APPROACHES IN LIEU OF LC NO. RV-172 AT KM 176.00 OF NH-201 (PRESENT - [N24001865	12/2021	324.09 -	324.09	53.54	05/2025 -	05/2025
297	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FOR FATEHPUR BYPASS, MANDAWA BYPASS AND JHUNJHUNU BYPAS - [N24001866	3/2022	186.29 -	186.29	29.40	08/2024 -	08/2024

(2 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
298	UPGRADATION OF TWO LANE PAVED SHOULDER FROM SHAHPURA TO THANAGAZI OF NH-248A ON EPC MODE IN THE STAT - [N24001867	3/2022	174.34 -	174.34	16.00	07/2024 -	07/2024
299	UPGRADATION TO TWO LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 207.700 (DESIGN CH. 208+550) T - [N24001868	3/2022	187.65 -	187.65	7.47	08/2025 -	08/2025
300	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF GHAGARIYA- MUNABAO SECTION FROM KM - [N24001869	12/2022	235.15 -	235.15	-	08/2025 -	08/2025
301	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH 122B FROM KM 29.730 TO KM 72.348 IN STATE OF BIH - [N24001870	2/2022	624.43 -	624.43	35.45	11/2024 -	11/2024
302	WIDENING AND STRENGTHENING FROM KM 70.15 TO KM 121.025 OF NH-80 - [N24001875	3/2021	477.54 -	477.54	49.03	01/2025 -	01/2025
303	WIDENING and STRENGTHENING FROM KM132.895 TO KM 190.15 NH-80 - [N24001876	3/2021	566.15 -	566.15	-	03/2024 -	03/2024
304	CONSTRUCTION OF NEW 4-LANE BRIDGE (PARALLEL TO EXISTING VIKRAMASHILA SETU)FROM KM 8+920 TO KM 13+375 - [N24001877	7/2020	1,110.23 -	1,110.23	41.81	05/2027 -	05/2027
305	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH-319A FROM KM 0 TO KM 45 IN STATE OF BIHAR UNDER - [N24001878	2/2022	427.29 -	427.29	.53	12/2024 -	12/2024
306	CONSTRUCTION OF PROPOSED 4_LANE REVELGUNJ BYPASS NH-19 IN THE STATE OF BIHAR ON EPC MODE CONNECTING - [N24001879	3/2022	295.24 -	295.24	.05	07/2025 -	07/2025
307	REHABILITATION & UP-GRADATION TO 4 LANE ROAD WITH PAVED SHOULDER CONFIGURATION OF SECTION FROM UNDEW - [N24001880	3/2022	778.18 -	778.18	-	07/2025 -	07/2025
308	REHABILITATION AND UPGRADATION OF AMBOLI JUNCTION (DESIGN CH. 71+530) TO AJARA (DESIGN CH.100+835) SE - [N24001881	6/2021	574.00 -	574.00	574.00	11/2024 -	11/2024
309	CONSTRUCTION OF NEW FOUR LANE BYPASS TO PARBHANI CITY (PARWA TO ASOLA) KM 463/265 TO KM 481/180 (DES - [N24001882	3/2022	496.64 -	496.64	-	10/2024 -	10/2024
310	CONSTRUCTION OF 4 LANE FLYOVER AT NAGPUR RTO CHOWK TO NAGPUR UNIVERSITY CAMPUS FROM CH 2/250 TO 5/10 - [N24001883	3/2021	478.83 -	478.83	197.08	03/2024 -	03/2024
311	REHABILITATION AND UPGRADATION OF SATANA TO MANGRUL (CHANDWAD) SECTION OF NH752 G DESIGN CH: KM 64.0 - [N24001884	3/2023	428.80 -	428.80	-	05/2025 -	05/2025
312	REHABILITATION & UP-GRADATION OF JINTUR- SHIRAD SHAHAPUR SECTION KM 258.300 TO KM 306.300 [DESIGN CH - [N24001885	2/2023	414.81 -	414.81	-	12/2024 -	12/2024
313	DEVELOPMENT/WIDENING OF TALEGAON – CHAKAN – SHIKRAPUR – NHAVARA SECTION OF NH 548DG (NHAVARA TO CHOU - [N24001886	10/2022	304.68 -	304.68	33.03	08/2024 -	08/2024
314	REHABILITATION AND UPGRADATION OF BHOKARDAN TO KUMBHARI FATA DESIGN CH. (KM 13+500 TO 17+00) AND RAJ - [N24001887	8/2022	291.37 -	291.37	46.00	06/2024 -	06/2024
315	REHABILITATION AND UPGRADATION OF PARLI TO SIRSALA SECTION OF NH-361F (KM 136+700 TO 115+000) (LENGT - [N24001890	2/2023	261.82 -	261.82	36.53	12/2024 -	12/2024

(2 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
316	REHABILITATION & UPGRADATION OF SHIRAPUR JUNCTION TO SHIVAJI CHOWK (DESIGN CHAINAGE KM. 130+00 TO KM - [N24001892	2/2023	245.61 -	245.61	-	12/2024 -	12/2024
317	SHEWALI (SAKRI) - NANDURBAR - [N24001893	9/2022	232.59 -	232.59	64.52	04/2024 -	04/2024
318	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 102 TO KM 13 - [N24001897	3/2021	642.24 -	642.24	-	07/2024 -	07/2024
319	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 30.000 TO K - [N24001898	7/2020	272.49 -	272.49	-	11/2024 -	11/2024
320	4 LANE OF BILASPUR TO URGAPUR PROJECT (KM 0.00 TO KM 70.2) OF NH-130A - [N24001611	4/2020	1,855.59 1,870.00	1,869.85	263.25	03/2024 -	03/2024
321	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JULEKAL VILLAGE TO DINNEDEVARAPADU VILLAGE FROM KM 242.20 - [N24001625	1/2022	1,227.57 -	1,227.57	4.98	01/2025 -	01/2025
322	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF NANDINNE VILLAGE TO JULEKAL VILLAGE FROM KM 202.900 TO KM - [N24001626	2/2022	972.06 -	972.06	8.38	01/2025 -	01/2025
323	SIX LANING FROM KODUNGALLUR TO EDAPALLY SECTION OF NH -66 (OLD NH-17) FROM DESIGN CHAINAGE 397+750 (- [N24001653	11/2021	3,565.82 -	3,064.11	1,723.48	04/2025 -	04/2025
324	SIX LANING OF START OF KOLLAM BYPASS (KM.486+000) KADAMBATTUKONAM (KM.517+250) SECTION OF NEW NH-66 - [N24001654	6/2021	2,641.37 -	2,641.37	170.44	03/2025 03/2025	03/2025
325	SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH - 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX - [N24001655	6/2021	3,606.00 -	3,923.82	2,841.84	02/2025 -	02/2025
326	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH - 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. - [N24001656	6/2021	2,595.00 -	3,994.60	2,778.86	03/2025 -	03/2025
327	SIX LANING OF KOTTUKULANGARA (DESIGN KM. 454+500) TO START OF KOLLAM BYPASS (DESIGN KM. 486+000) SEC - [N24001657	6/2021	2,842.14 -	2,842.14	117.96	10/2024 10/2024	10/2024
328	SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM - [N24001658	1/2021	4,265.42 -	4,708.42	2,887.87	07/2024 -	07/2024
329	SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH - [N24001659	2/2021	3,375.31 -	3,790.17	1,848.12	07/2024 -	07/2024
330	SIX LANING OF THALIPARAMBHA- MUZHAPILANGAD SECTION FROM KM 137.900 TO KM. 170.600 OF NH-17 (NEW NH - [N24001660	8/2020	2,714.60 -	2,714.60	1,439.90	02/2024 11/2021	02/2024
331	SIX LANING OF KT/KL BORDER (THALAPPDY) TO CHENGALA SECTION OF NH17 (NEW NH-66) FROM CH. 17.200 TO CH - [N24001662	5/2020	1,981.07 -	1,981.07	1,154.54	05/2024 11/2021	05/2024
332	SIX LANING OF NEELESHWARAM TO THALIPARAMBHA SECTION FROM CH. 94+540 (EXISTING KM 96+450) TO CH. 134+ - [N24001663	6/2020	3,041.65 -	3,041.65	1,849.05	04/2024 10/2021	04/2024
333	SIX LANING OF CHENGALA TO NEELESHWARAM SECTION OF NH-17 (NEW NH-66) FROM CH. 56+200 (EXISTING KM 57+ - [N24001664	6/2020	1,746.45 -	1,746.45	940.61	04/2024 10/2021	04/2024

(2 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
334	6L GREENFIELD KANDILI - ALURU SECTION OF NH-130-CD ROAD FROM KM 342+500 TO KM 365+033 (PACKAGE-OD-8 - [N24001665	12/2021	1,592.00 -	1,592.00	-	10/2024 -	10/2024
335	6L GREENFIELD BARAJA - KANDILI SECTION OF NH- 130-CD ROAD FROM KM 338+500 TO KM 342+500 (PACKAGE-OD - [N24001666	12/2021	714.00 -	714.00	-	09/2024 -	09/2024
336	6L GREENFIELD KALIAGURA – BAUNSAGUAR SECTION OF NH-130-CD ROAD FROM KM 249+000 TO KM 293+000 (PACKAG - [N24001667	9/2021	1,734.00 -	1,734.00	6.94	05/2024 -	05/2024
337	6L OF BADAUMARI - KARKI SECTION FROM KM 179.000 TO KM 226.500 OF NH-130-CD (PACKAGE – OD-3) - [N24001668	3/2021	1,249.00 -	1,249.00	-	04/2024 -	04/2024
338	6L OF DHANARA - HATIBENA SECTION FROM KM 124.611 TO KM 146.50 OF NH-130-CD (PACKAGE – OD-1) - [N24001669	2/2021	586.00 -	586.00	-	03/2024 -	03/2024
339	6L OF KARKI – KALIAGURA SECTION FROM KM 226.500 TO KM 249.000 OF NH-130-CD (PACKAGE – OD-4) - [N24001670	2/2021	593.00 -	593.00	-	03/2024 -	03/2024
340	6L OF HATIBENA - BADAUMARI SECTION FROM KM 146.50 TO KM 179.00 OF NH-130-CD (PACKAGE – OD-2) - [N24001671	2/2021	925.00 -	925.00	-	03/2024 -	03/2024
341	6L GREENFIELD BAUNSAGUAR - BARAJA SECTION OF NH-130-CD ROAD FROM KM 293+000 TO KM 338+500 (PACKAGE – - [N24001678	8/2021	1,460.00 -	1,460.00	-	06/2024 -	06/2024
342	CONSTRUCTION OF 4 LANE BANGALORE -CHENNAI EXPRESSWAY FROM KM 53.500 TO KM 71.000 SECTION OF NE-7 (BA - [N24001685	1/2021	1,069.00 -	997.36	585.05	01/2024 -	01/2024
343	4L GREENFIELD ALIGNMENT FROM KALYANAPUR TO TAL DASHRAHA OF NH-119D (PKG-III) - [N24001697	2/2023	1,358.00 -	1,358.00	.70	02/2025 -	02/2025
344	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM NEAR RASULPUR TO MIRZACHAUKI (DESIGN CH - [N24001698	8/2022	1,198.02 -	1,198.02	-	08/2024 -	08/2024
345	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM START OF EXISTING BHAGALPUR BYPASS TO RASU - [N24001701	4/2022	1,769.50 -	1,769.50	-	04/2024 -	04/2024
346	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM KHARIA VILLAGE JUNCTION TO START OF EXISTI - [N24001704	3/2021	1,020.84 -	1,020.84	84.78	03/2024 -	03/2024
347	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM MUNGER TO KHARIA VILLAGE JUNCTION DESIGN C - [N24001705	3/2022	1,485.66 -	1,485.66	-	03/2024 -	03/2024
348	BAKHTIYARPUR RAJALI PKG-III FROM KM 101.630 TO KM 152.520 NH20 - [N24001708	9/2020	2,156.22 -	2,156.22	1,749.13	06/2024 -	06/2024
349	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K - [N24001717	11/2020	1,155.49 -	1,155.49	261.73	08/2024 -	08/2024
350	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2 - [N24001718	12/2020	843.48 -	966.00	205.46	07/2024 -	07/2024
351	4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEEPURAM TO SRIPERUMBUDUR SECT - [N24001719	2/2021	2,948.31 -	3,392.00	506.57	07/2024 -	07/2024
352	BANGALORE CHENNAI EXPRESSWAY PHASE-III – PACKAGE I (GUDIPALA TO WALAJHPET) FROM KM 156.000 TO KM 1 - [N24001720	10/2020	1,023.91 -	1,285.00	349.81	05/2024 -	05/2024

(2 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
353	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 175.080 TO 229.070, FROM END OF HARDO - [N24001728]	12/2021	1,138.81 -	1,138.81	194.80	07/2025 -	07/2025
354	4L FROM GAJU VILLAGE AT KM 32.982 TO DEVINAGAR BYPASS (END) AT KM 208.000 OF NH 530B (PKG 1C) - [N24001730]	12/2021	1,384.79 -	1,384.79	466.80	01/2025 -	01/2025
355	6L GREENFIELD KANPUR - LUCKNOW (EXPRESSWAY) PKG II FROM KM. 28.500 TO KM. 73.744 - [N24001731]	12/2021	2,470.64 -	2,335.00	234.96	05/2025 05/2025	05/2025
356	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U - [N24001739]	10/2019	1,779.83 -	2,200.00	763.00	11/2023 -	11/2023
357	KANPUR LUCKNOW EXPRESSWAY PKG-1 CONSTRUCTION OF 6-LANE TO EIGHT LANE OF KANPUR LUCKNOW EXPRESSWAY (N - [N24001745]	12/2021	1,972.10 -	1,936.00	227.48	07/2025 07/2025	07/2025
358	4L OF CHANDESARA TO KHEDAKHAJURIYA FROM KM. 0.000 TO (-) 750 AND KM 0.000 TO KM 41.400 OF NH-752D - [N24001759]	1/2020	909.84 -	909.84	304.66	06/2024 -	06/2024
359	INDORE - HARDA (PKG-III) [NANASA TO PIDGAON SECTION FROM KM 95.000 TO KM 142.445] - [N24001762]	10/2021	1,146.22 -	1,146.22	461.37	01/2024 -	01/2024
360	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF BHIMASAR JUNCTION OF NH-41 TO ANJAR BHUJ UPTO AIRPORT - [N24001785]	3/2022	1,373.06 -	1,373.06	202.38	06/2025 -	06/2025
361	4L OF DHROL-BHADRA-PATIYA SECTION FROM 0.000 TO KM 13.600 AND BHADRA PATIYA - PIPALIYA SECTION FROM - [N24001787]	5/2020	971.03 -	971.03	443.05	10/2023 10/2023	10/2023
362	4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B - [N24001796]	3/2022	1,013.33 -	1,111.33	219.86	10/2024 10/2024	10/2024
363	4L OF MO - SIHUNI FROM KM. 42.00 TO KM. 51.00 OF OLD NH-20 (NEW NH-154) (PACKAGE-IB) - [N24001811]	4/2021	583.93 -	653.67	34.82	06/2024 -	06/2024
364	4L OF HP/PUNJAB BO4L OF HP/PUNJAB BORDER - MO FROM KM. 11.00 TO KM. 42.00 OF OLD NH-20 (NEW NH-154) - [N24001812]	3/2021	1,002.11 -	1,358.00	28.69	05/2024 -	05/2024
365	6L OF PONDAVAKKAM TO KANNIGAIPAIR FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV) - [N24001818]	2/2021	818.73 -	1,105.00	82.00	01/2025 -	01/2025
366	6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III) - [N24001819]	3/2021	1,102.63 -	1,303.00	312.45	01/2025 -	01/2025
367	6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I) - [N24001820]	2/2021	1,484.83 -	1,768.00	490.00	12/2024 -	12/2024
368	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP - [N24001821]	11/2020	1,137.74 -	1,289.00	471.00	10/2024 -	10/2024
369	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE - [N24001822]	12/2020	1,075.27 -	1,307.00	441.00	10/2024 -	10/2024
370	4L OF MADANAPALLE TO PILERU SECTION FROM KM 0.000 TO KM 55.900 OF NH-71(PACKAGE-I) - N/05060/01002/A - [N24001823]	1/2022	1,852.12 -	1,787.00	275.59	01/2025 01/2023	01/2025
371	RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP - [N24001824]	3/2020	1,863.09 -	2,238.00	896.97	01/2024 01/2022	01/2024
372	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 67.140 TO KM 112.340 OF NH-166 (PKG - II) - [N24001834]	5/2023	839.00 -	839.00	4.55	05/2025 -	05/2025

(2 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
373	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 112.340 TO KM 145.300 OF NH-166 (PKG-III) - [N24001835	5/2023	986.00 -	986.00	15.82	05/2025 -	05/2025
374	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KODUR 0.000 KMS TO VANAVOLU 24.300 KMS OF NH 544G PACKA - [N24001841	12/2022	912.94 -	912.94	59.28	09/2025 -	09/2025
375	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANAVOLU 24.300 KM. TO VANKARAKUNTA 45.700 KM. OF NH 5 - [N24001842	12/2022	750.81 -	750.81	22.05	11/2025 -	11/2025
376	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANKARAKUNTA 45.700 KM. TO ODULAPALLE 72.000 KM. OF NH - [N24001843	12/2022	992.89 -	992.89	28.26	11/2025 -	11/2025
377	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM ODULAPALLE 72.000 KM. TO NALLACHERUVUPALLI 96.300 KM. - [N24001844	12/2022	1,058.90 -	1,058.90	28.29	10/2025 -	10/2025
378	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NALLACHERUVU PALLI 96.300 KM. TO YERRAGUDIPADU 129.000 - [N24001845	2/2023	1,253.24 -	1,253.24	68.47	10/2025 -	10/2025
379	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM YERRAGUDIPADU 129.000 KM. TO AUDIREDDIPALLE 160.000 KM. - [N24001846	2/2023	1,200.42 -	1,200.42	56.79	10/2025 -	10/2025
380	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM AUDIREDDIPALLE 160.000 KM. TO MALLAPALLE 176.000 KM. PA - [N24001847	1/2023	956.14 -	956.14	18.72	11/2025 -	11/2025
381	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MALLAPALLE 176.000 KM. TO KAVULAKUNTALA 196.000 KM. PACK - [N24001848	2/2023	909.02 -	909.02	27.25	10/2025 -	10/2025
382	4L PS MYDUKUR BADVEL FROM KM 585.820 TO KM 630.960 SECTION OF NH 67 - [N24001849	5/2022	1,063.72 -	1,063.72	170.67	07/2025 -	07/2025
383	4L FROM MATHURA BYPASS (START) AT EXISTING KM. 154.20 OF NH-44 TO GAJU VILLAGE AT KM 32.982 OF NH-53 - [N24001851	1/2022	1,738.20 -	1,738.20	570.28	03/2025 -	03/2025
384	FOUR LANING WITH PAVED SHOULDER OF SECTION FROM KM 53.600 (GOLA ON NH-320) TO KM 81.446 (ORMANJHI ON - [N24001854	6/2023	1,214.93 -	1,214.93	363.60	06/2025 -	06/2025
385	THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM - [N24001716	7/2022	186.50 -	201.00	-	08/2023 -	08/2023
386	FOUR LANING OF MOGA TO BAJAKHANA LAMBWALI SECTION OF 105B GREENFIELD ALIGNMENT FROM DESIGN CHAINAGE - [N24001639	5/2020	864.23 -	864.23	342.25	12/2024 12/2024	12/2024
387	FOUR LANING OF JHANJHI JN TO DEMOW SECTION FROM KM. 491.050 TO KM. 535.250(DESIGN KM 490.800 TO KM 5 - [N24000320	6/2015	463.49 -	463.49	290.06	03/2024 -	03/2024
388	CONSTRUCTION OF (I) CONNECTING ROAD FROM Z-MORH TUNNEL TO ZOJILA TUNNEL AND (II) 14.150 KM LONG BI-D - [N24001256	8/2020	6,808.69 -	6,808.69	2,527.36	09/2026 -	09/2026
389	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 0.00 TO KM 44.35 (PACKAGE 1) - [N24001289	3/2019	403.68 -	403.68	346.74	03/2027 -	03/2027
390	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 77.95 TO KM 117.56 (PACKAGE - [N24001291	3/2019	421.48 -	421.48	365.83	03/2027 -	03/2027
391	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE - [N24001292	3/2019	543.05 -	543.05	450.08	03/2027 -	03/2027

(2 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
392	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 206.66 TO KM 247.05 (PACKAGE - [N24001293	3/2019	486.70 -	486.70	474.02	03/2027 -	03/2027
393	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 247.05 TO KM 284.92 (PACKAGE - [N24001294	3/2019	560.39 -	560.39	563.29	03/2027 -	03/2027
394	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 314.25 TO KM 351.383 (PACKAG - [N24001296	3/2019	394.27 -	394.27	412.07	03/2027 -	03/2027
395	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 163.59 TO KM 206.66 (PACKAGE - [N24001297	3/2019	450.65 -	450.65	308.97	03/2027 -	03/2027
396	IMPROVEMENT/WIDENING TO 2-L WITH PAVED SHOULDER FROM (DESIGN KM 0.00 TO KM 10.670) / 4-LANING FROM (- [N24001313	11/2020	351.12 -	351.12	181.82	12/2023 -	12/2023
397	4-L DHUBRI PHULBARI BRIDGE WITH APPROACH ROAD - [N24001326	11/2020	4,997.04 -	4,997.04	1,418.14	09/2028 -	09/2028
398	KARGIL-ZANSKR PACKAGE-5 - [N24001330	8/2020	169.79 -	169.79	200.80	12/2023 -	12/2023
399	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER / 4-LANING FROM (DESIGN KM 63.530 TO KM 71.520) B - [N24001335	11/2020	284.21 -	284.21	45.46	12/2023 -	12/2023
400	KARGIL-ZANSKR PACKAGE-6 - [N24001346	1/2021	239.81 -	239.81	183.84	05/2024 -	05/2024
401	KARGIL-ZANSKR PACKAGE-7 - [N24001347	1/2021	308.86 -	308.86	238.10	06/2024 -	06/2024
402	RISHI BORDER- ROLEP- MENLA PKG- 3B - [N24001362	12/2020	410.60 -	379.30	155.22	02/2024 02/2024	02/2024
403	TULUNGIA-JOGIGHOPA-PAIKAN ROAD PKG-7 - [N24001368	3/2021	286.72 -	286.72	37.25	01/2024 -	01/2024
404	BALANCE WORK 2-LANING OF LALPUL MANMAO CHANGLANG ROAD (NH-215) ON EPC MODE IN THE STATE OF ARUNACH - [N24001372	2/2021	588.09 -	588.09	276.81	03/2024 -	03/2024
405	BALANCE WORK OF 2-LANING OF LONGDING- TISSA-KHONSA ROAD (NH-215) ON EPC MODE IN THE STATE OF ARUNACH - [N24001373	1/2020	358.26 -	358.26	335.05	02/2024 -	02/2024
406	4-LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 51+700 TO KM 59+199 (PACKAGE-C) ON EPC - [N24001374	6/2020	437.60 -	437.60	249.38	03/2027 -	03/2027
407	4 LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 40+430 TO KM 51+735 (PACKAGE B) ON EPC - [N24001375	6/2020	496.47 -	496.47	104.15	03/2027 -	03/2027
408	WIDENING OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM HUKANJURI TO KHONSA SECTION OF NH-315A - [N24001376	3/2021	182.55 -	182.55	73.30	03/2027 -	03/2027
409	CONSTRUCTION OF 2-LANE MAJOR BRIDGE INCLUDING APPROACHESOVER BRAHMAPUTRA BETWEEN MAJULI ON NORTH BAN - [N24001408	2/2021	925.47 -	925.47	124.70	07/2025 -	07/2025
410	2L+PS FROM KM 148/170 TO 211 /100 (DEVAL- DUNGARPUR-HIRATA - VARDASAGWARA) SECTION OF NH-927A. PKG- - [N24001413	2/2021	240.99 -	240.99	111.30	01/2024 -	01/2024

(2 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
411	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XII) FROM JUNCTION WITH AMRITSAR-MEHTA-SRIHARGOBINDPUR- - [N24001420	2/2021	853.66 -	853.66	-	04/2024 -	04/2024
412	JOGIGHOPA BRIDGE - [N24001434	8/2021	746.76 -	746.76	153.95	11/2024 -	11/2024
413	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER GANGTOK BYPASS ROAD FROM RANIPOOL TO BURTUK (L=23.316KM) - [N24001442	10/2021	385.15 -	385.15	109.04	05/2024 05/2024	05/2024
414	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SARDAR PATEL RING ROAD TO SINDHREJ VILLAGE (CH. 0 - [N24001443	5/2020	690.30 -	690.30	455.61	03/2024 -	03/2024
415	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HAMIRPUR-KARNOHAL SECTION (KM 141.000 TO K - [N24001447	8/2020	371.93 -	371.93	63.42	12/2024 -	12/2024
416	DABOKA KATHKATI PACKAGE-6 - [N24001450	9/2021	625.64 -	625.64	289.77	07/2024 -	07/2024
417	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-1 - [N24001451	3/2022	215.27 -	215.27	61.73	07/2024 -	07/2024
418	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-2 - [N24001452	4/2022	170.95 -	170.95	32.09	07/2024 -	07/2024
419	IMPHAL - KHONGSANG PKG-4 - [N24001453	8/2021	579.63 -	579.63	61.46	12/2023 -	12/2023
420	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF RADHAITA TO PILIBHIT SECTION OF 46.130 KM - [N24001456	4/2020	199.39 -	199.39	75.92	02/2024 -	02/2024
421	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF MIRANPUR KATRA TO RADHAITA SECTION OF NH-730C F - [N24001457	4/2020	172.50 -	172.50	55.76	07/2024 -	07/2024
422	CONSTRUCTION OF 1 ROB CUM FLYOVER FROM KM 136.200 TO 137.800 AND 2 FLYOVERS - [N24001459	1/2022	297.06 -	297.06	209.82	04/2024 -	04/2024
423	CONSTRUCTION OF 4 LANE ELEVATED VIADUCT AT KM. 7.500 MUNSHI PULIA OF NH-24A - [N24001460	12/2021	170.60 -	170.60	69.83	09/2024 -	09/2024
424	2-LANE WITH PS OF BEWAR TO NEAR KARRI VILLAGE SECTION OF NH-92 FROM KM.0.00 TO 30.00 UNDER GNHCP - [N24001461	4/2020	236.47 -	236.47	61.67	03/2024 -	03/2024
425	ALLAHGANJ TO MIRANPUR KATRA SECTION OF NH-730C FROM KM.52.770 TO 114.00 - [N24001463	4/2020	294.84 -	294.84	169.29	07/2024 -	07/2024
426	WIDENING OF EXISTING SINGLE LANE / INTERMEDIATE LANE ROAD TO 2 LANE FROM KM 101 TO KM 125 OF NH 61 I - [N24001465	6/2020	252.19 -	252.19	.28	09/2024 09/2024	09/2024
427	WIDENING TO EXISTING SINGLE LANE /INTERMEDIATE LANE TO 2 LANE FROM KM185.00 TO KM 220.00 OF NH-61 (N - [N24001466	3/2021	297.24 -	297.24	60.26	07/2024 07/2024	07/2024
428	WIDENING TO EXISTING SINGRE/INTERMEDIATE RANE TO 2 LANE FROM KM 135 TO KM 147 AND FROM KM 156.00 TO - [N24001467	3/2021	226.44 -	226.44	57.31	02/2024 02/2024	02/2024
429	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 55.00 TO - [N24001469	11/2021	307.11 -	307.11	52.03	05/2024 -	05/2024
430	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF KALWAHAN-MANDI SECTION (KM 208.950 TO KM 2 - [N24001470	8/2020	314.32 -	314.32	24.78	04/2025 -	04/2025

(2 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
431	R/U TO 2-LANE WITH PS OF BEWAR TO ALLAHGANJ SECTION OF NH-730C FROM KM.0.00 TO 52.770 UNDER GNHCP - [N24001471	4/2020	325.24 -	325.24	55.51	11/2024 -	11/2024
432	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM - [N24001473	9/2021	310.76 -	310.76	71.25	02/2024 -	02/2024
433	REHABILITATION AND UP GRADATION OF NONGSTOIN-RAMBRAI-KYRSHAI ROAD UP TO MEGHALAYA-ASSAM BORDER FROM - [N24001474	9/2021	359.86 -	359.86	169.65	05/2024 05/2024	05/2024
434	CONSTRUCTION OF 2 LANE WITH HARD SHOULDER FROM DESIGN CHAINAGE KM 283.000 TO KM 325.440 (5- LEGGED J - [N24001475	3/2022	605.36 -	605.36	82.51	12/2024 -	12/2024
435	WIDENING AND STRENGTHENING FROM KM.15.000 TO KM, 58.600 (BHADEWARA -DRAMANDGANJ SECTION) OF NATIONAL - [N24001478	12/2021	257.97 -	257.97	81.66	05/2024 -	05/2024
436	WIDENING AND UPGRADATION TO FOUR LANE CONFIGURATION FROM KM.34.900 (BHADOHI) TO KM.73.134 (JAUNPUR) - [N24001479	3/2021	395.62 -	395.62	116.15	05/2024 -	05/2024
437	WIDENING AND STRENGTHENING FROM KM 0.00 TO KM 15.089 OF NH-334A (PURKAJI-LAKSAR-HARIDWAR ROAD) TO TW - [N24001480	10/2021	227.06 -	227.06	42.25	04/2024 -	04/2024
438	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL – ALANDI S - [N24001489	5/2022	519.93 -	519.93	159.55	05/2024 -	05/2024
439	PATAS-VASUNDE PHATA - BARAMATI BYPASS - [N24001501	9/2021	531.86 -	532.41	494.66	09/2023 09/2023	09/2023
440	6L ACCESS-CONTROLLED HIGHWAY FROM (GANESHPUR) TO(NEAR MOHAND) OF GANESHPUR – DEHRADUN SECTION FROM K - [N24001523	3/2021	836.24 -	836.24	599.51	10/2023 10/2023	10/2023
441	6L OF ACCESS-CONTROLLED HIGHWAY FROM MOHAND TO DAAT KALI TUNNEL OF GANESHPUR – DEHRADUN SECTION FROM - [N24001524	3/2021	990.28 -	990.28	760.91	10/2023 10/2023	10/2023
442	6L ACCESS-CONTROLLED HIGHWAY OF DAAT KALI TUNNEL - DEHRADUN OF GANESHPUR – DEHRADUN SECTION FROM KM. - [N24001525	3/2021	169.08 -	169.08	80.44	03/2024 03/2024	03/2024
443	2L+PS FOR WORK OF NH-325 (BALOTRA TO SANDERAO VIA JALORE) BY CONSTRUCTION OF BYPASSES:(1) ASOTRA- BR - [N24001527	12/2021	411.40 -	411.40	78.30	05/2024 -	05/2024
444	WIDENING OF PACHPADRA-BAGUNDI SECTION TO 4 LANE FROM KM 73/60 TO 95/70 OF NH-25 ON EPC MODE IN THE - [N24001528	1/2022	194.88 -	194.88	13.40	12/2024 -	12/2024
445	44 LANE DIVIDED CARRIAGEWAY OF BARMER BYPASS OF NH-15 (NEW NH-68) IN THE STATE OF RAJASTHAN ON EPC M - [N24001529	12/2021	451.66 -	451.66	192.59	08/2024 -	08/2024
446	UPGRADATION TO TWO LANE PAVED SHOULDER OF KOTHUN-LALSOT-KAROLI-DHOLPUR ROAD NH-23 (OLD NH-11B) IN TH - [N24001530	12/2021	150.11 -	150.11	24.18	09/2024 -	09/2024
447	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF BARMER GHAGARIYA SECTION FROM KM 0 - [N24001531	3/2022	304.87 -	304.87	102.13	08/2024 -	08/2024
448	CONSTRUCTION OF 4-LANE NH-344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA - [N24001532	11/2021	694.00 -	694.00	1,258.62	11/2023 11/2023	11/2023

(2 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
449	DABOKA KATHKATI PACKAGE-7 - [N24001537	11/2021	204.10 -	204.10	58.12	07/2024 -	07/2024
450	IMPHAL - KHONGSANG PKG-5 - [N24001538	12/2021	410.68 -	410.68	42.58	05/2024 -	05/2024
451	IMPHAL - KHONGSANG PKG-6 - [N24001539	12/2021	504.76 -	504.76	21.99	02/2025 -	02/2025
452	AKASH BRIDGE - JESSAMI SECTION PKG-2 - [N24001540	3/2022	152.11 -	152.11	14.47	02/2025 -	02/2025
453	RANIKOR- MAHESHKHOLA- BAGHMARA PKG-2 - [N24001541	11/2021	283.50 -	283.50	97.57	06/2024 -	06/2024
454	2 LANING FROM MANU-SIMLUNG PKG-2 - [N24001542	2/2022	456.88 -	456.88	13.65	01/2025 -	01/2025
455	FOUR LANING OF JAMMU-AKHNOOR PKG-1 - [N24001543	7/2022	245.34 -	245.34	10.01	01/2025 -	01/2025
456	FOUR LANING OF SRIRAMPUR-DHUBRI PKG-2 - [N24001544	3/2022	909.02 -	909.02	101.66	01/2025 -	01/2025
457	6L OF KAGAL-SATARA SECTION FROM KM 592.240 TO KM 658.000 OF NH-48 (PKG-I) - [N24001546	1/2023	1,025.20 -	1,025.20	111.83	01/2025 -	01/2025
458	6L STANDALONE FLYOVERS AT BONGAIGAON, CHAPAGURI, PATHSALA, SIMLAGURI CHOWK AND BAIHATA BYPASS JUNCTI - [N24001548	3/2022	457.72 -	457.72	59.22	06/2024 -	06/2024
459	4L OF HARIDWAR NAGINA SECTION DESIGN CH. LME FROM KM 13.829 TO KM 17.110 AND KM 26.077 TO KM 27.508 - [N24001554	6/2020	183.92 -	183.92	24.59	02/2024 -	02/2024
460	6 LANING OF EXISTING 4-LANE STRETCH FROM KALKALLU AT KM.454+000 TO GUNDLA POCHAMPALLY AT KM.471+000, - [N24001555	3/2022	955.49 -	955.49	84.06	01/2025 -	01/2025
461	6L OF EXISTING 4L FROM GUNDLAPOCHAMPALLY TO BOWENPALLY FROM KM 471.300 TO KM 481.331 OF NH-44 - [N24001556	12/2021	521.53 -	521.53	131.87	07/2024 -	07/2024
462	4L OF KARWAR (KM. 281.980 OF NH-62 NAGAU ROAD) TO DANGIYAVAS OF JODHPUR RING ROAD (PKG-II) - [N24001558	11/2021	736.75 -	736.75	71.27	08/2024 -	08/2024
463	2L PS SRIGANGANAGAR TO RAISINGHNAGAR (DESIGN CHAINAGE -0.500 KM TO DESIGN CHAINAGE 101.000 KM) (PACK - [N24001559	9/2021	672.35 -	672.35	256.10	06/2024 -	06/2024
464	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-2) - [N24001560	2/2019	755.16 -	755.16	735.59	10/2023 12/2023	10/2023
465	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-8) - [N24001561	10/2019	839.63 -	839.63	50.14	10/2023 02/2024	10/2023
466	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1) - [N24001562	2/2019	738.90 -	738.90	790.52	10/2023 12/2023	10/2023
467	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-6) - [N24001563	10/2019	846.59 -	846.59	51.61	08/2023 02/2024	08/2023
468	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-7) - [N24001564	10/2019	662.08 -	662.08	32.02	07/2023 02/2024	07/2023
469	SIX LANING OF PARAVOOR(DESIGN KM. 417+000) TO KOTTUKULANGARA(DESIGN KM. 454+500) SECTION OF NEW NH-6 - [N24001649	12/2021	3,273.61 -	3,273.61	85.87	02/2025 02/2025	02/2025

(2 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
470	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-13) (CH. 359.170 TO CH. 388.420) [JUNCTION WITH S - [N24001571	11/2019	1,341.36 -	1,341.36	825.43	12/2023 02/2024	12/2023
471	WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF - [N24001587	3/2020	262.37 -	343.77	103.90	09/2024 -	09/2024
472	ELEVATED CORRIDOR IN RANCHI CITY FROM KM 0.00 TO KM 3.260 OF NH-75 INCLUDING DOWN RAMP ON NH-23 FROM - [N24001594	2/2022	534.73 -	534.73	-	01/2025 -	01/2025
473	4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH - [N24001595	8/2020	1,034.00 -	1,589.45	41.50	03/2024 -	03/2024
474	6L FROM SANKESHWAR BYPASS TO MH KNT BORDER FROM KM. 555.017 TO KM. 592.853 OF NH-48 (PKG II) - [N24001598	1/2022	1,388.70 -	1,388.70	93.13	04/2025 04/2025	04/2025
475	BALANCE WORKS OF 4L PANVEL-INDAPUR SECTION OF NH-66 (OLD NH-17) FROM KM 42.300 (KASU) TO KM 84.600 (- [N24001607	10/2022	332.00 -	332.00	9.79	05/2024 -	05/2024
476	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVII) [KM. 69.800 TO KM. 79.783 OF SPUR] (BHOJ - MORBE) - [N24001608	9/2021	2,208.68 -	2,208.68	134.20	07/2025 -	07/2025
477	BALANCE WORK OF 4 LANING OF PANVEL TO INDAPUR SECTION OF NH-66(OLD NH- 17) FROM KM 0.000 (PANVEL) TO - [N24001609	1/2023	151.26 -	151.26	50.78	12/2023 -	12/2023
478	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL – ALANDI S - [N24001610	1/2022	1,833.73 -	1,833.73	159.55	05/2024 05/2024	05/2024
479	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-15) (CH. 419.000 TO CH.427.300) [JUNCTION WITH NH - [N24001612	7/2020	1,788.69 -	1,788.69	464.30	01/2024 10/2024	01/2024
480	4LBERKHEDI TO GODPEHRA NH-44 - [N24001614	2/2022	524.84 -	524.84	1,600.30	11/2024 -	11/2024
481	4L OF SAGAR - MOHARI FROM KM.8 TO KM.50 (PKG-I) - [N24001615	3/2021	790.78 -	790.78	133.79	04/2024 -	04/2024
482	2L PS OF SATNA - MAIHAR SECTION OF NH-135BG FROM KM 80.800 TO KM 120.125 - [N24001616	1/2021	428.04 -	328.77	292.52	10/2023 -	10/2023
483	CORRIDOR EFFICIENCY IMPROVEMENT INCLUDING REMOVAL OF BLACK SPOTS IN LAKHANPUR - SAMBA SECTION OF NH- - [N24001619	8/2022	200.05 200.00	200.05	22.88	06/2024 -	06/2024
484	CONSTRUCTION OF TUNNELS/VIADUCTS AT IDENTIFIED SLIDING/SLIP ZONES AT KM 130.550 TO KM.130.750; KM. - [N24001620	9/2021	442.14 -	442.14	140.06	10/2023 10/2023	10/2023
485	4L OF KM.165.092 TO KM.171.855 (NORTH BOUND) AND FROM KM.166.895 TO KM.173.638 (SOUTH BOUND), EXCL. - [N24001621	7/2021	614.48 -	614.48	66.79	08/2024 08/2024	08/2024
486	4L TWIN TUBE TUNNEL INCLUDING APPROACHES FROM DIGDOL TO KHUNI NALLAH (NORTH BOUND CONNECTING WITH EX - [N24001622	7/2021	1,401.87 -	1,401.87	165.24	06/2024 06/2024	06/2024
487	BANIHAL BYPASS (DELINKED FROM SRINAGAR - BANIHAL) FROM KM. 187.00 TO KM. 189.350 - [N24001623	1/2020	336.01 -	336.01	93.91	01/2024 01/2024	01/2024
488	4L OF TWIN TUBE TUNNEL CONFIGURATION INCLUDING APPROACHES FROM MAROG TO DIGDOL (FROM KM.154.210 TO K - [N24001627	7/2021	1,912.17 -	1,912.17	7.27	02/2025 02/2025	02/2025

(2 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
489	6L WITH ACCESS CONTROL PROVISION SAHARANPUR BYPASS TO GANESHPUR SECTION FROM 13.89 KM TO 41.820 KM O - [N24001629	4/2022	796.65 -	796.65	46.24	11/2024 -	11/2024
490	6L OF IT CITY CHOWK TO KURALI CHANDIGARH ROAD - [N24001631	3/2021	1,525.31 -	1,525.31	173.00	10/2024 -	10/2024
491	4 LANING OF JAGADHRI TAJEWALA ROAD SECTION OF NH 907 (OLD NH 73A) UNDER NH(O) (PKG 1) IN THE STATE O - [N24001635	3/2022	1,269.50 -	1,269.50	64.00	02/2025 -	02/2025
492	4L GREENFIELD A. MALOUT BYPASS FROM CH. KM 44.500 TO CH. KM 35.500 ON NH-07 AND CH. KM 0.000 TO KM 6 - [N24001638	11/2021	646.42 -	646.42	158.90	07/2024 07/2024	07/2024
493	DELHI AMRITSAR KATRA EXPRESSWAY PHASE I SPUR III FROM JUNCTION WITH AMRITSAR JALANDHAR ROAD NH3 NEAR - [N24001641	3/2021	1,641.75 -	1,641.75	92.61	10/2024 -	10/2024
494	FOUR LANING OF AMRITSAR BYPASS FROM NEW TARN TARAN ROAD TO AJNALA ROAD FROM DESIGN KM. 0.750 TO DESI - [N24001642	2/2021	1,474.77 -	1,474.77	191.50	08/2024 -	08/2024
495	AMRITSAR AIRPORT JUNCTION RAMDAS FROM KM. 100.835 TO KM. 139.813 PKG IV - [N24001644	12/2020	524.88 -	524.88	123.37	09/2023 -	09/2023
496	SIX LANING OF KADAMBATTUKONAM TO KAZHAKKOOTAM SECTION OF NH-66(OLD NH-47) FROM KM. 517+250 TO KM.54 - [N24001650	12/2021	3,635.64 -	3,635.64	103.37	01/2025 01/2025	01/2025
497	CONSTRUCTION OF 6 LANE ELEVATED CORRIDOR ALONG WITH DEVELOPMENT OF EXISTING 4 LANE ROAD AT GROUND LE - [N24001648	8/2022	2,429.52 -	2,429.52	-	01/2026 -	01/2026
498	SIX LANING OF THURAVOOR (DESIGN KM. 378+612) TO PARAVOOR (DESIGN KM.417+000) SECTION OF NEW NH-66 (O - [N24001651	9/2021	2,878.97 -	2,878.97	169.08	09/2024 09/2024	09/2024
499	BANGALORE/TN BORDER TO HOSKOTE - [N24001674	2/2023	1,240.60 -	1,240.60	409.20	02/2025 -	02/2025
500	BALANCE WORK OF 2L PS FROM KM 30.800 TO 70.800 AND 2L WITH RIGID CARRIAGEWAY FROM 70.800 TO KM 84.12 - [N24001677	11/2022	226.76 -	226.76	39.80	05/2024 05/2024	05/2024
501	6L FROM BELGAUM TO SANKESHWAR BYPASS FROM KM 515.000 TO KM 555.017 OF NH 48 - [N24001679	10/2022	1,479.30 -	1,479.30	114.05	04/2025 04/2025	04/2025
502	TUMKUR - NELAMANGALA(6L) - [N24001681	8/2022	2,032.15 1,351.00	2,032.15	57.92	08/2025 -	08/2025
503	UPGRADATION 2/4 LANE NH CONNECTIVITY UNDER SAGARMALA SCHEME SH 2 HAVERI YEKAMBI SH 69 YEKAMBI KUMTA - [N24001682	3/2022	294.62 -	294.62	5.40	03/2024 03/2024	03/2024
504	BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS - [N24001692	1/2022	467.99 -	468.00	18.83	09/2024 -	09/2024
505	CONSTRUCTION OF 4 LANE ELEVATED SECTION AND AT-GRADE IMPROVEMENTS AT BEGUSARAI TOWN SECTION OF NH-3 - [N24001699	3/2022	312.58 -	312.58	59.11	12/2024 -	12/2024
506	SIX LANNING OF AURANGABAD TO BIHAR/JHARKHAND BORDER SECTION OF NH-19 (OLD NH-2) FROM KM. 209.827 TO - [N24001700	12/2021	552.55 553.00	553.00	302.18	03/2024 -	03/2024
507	CONSTRUCTION OF 4 LANE ELEVATED HIGHWAY AND AT-GRADE IMPROVEMENTS AT GOPALGANJ TOWN FROM DESIGN CH: - [N24001702	12/2021	184.90 185.00	185.00	92.32	09/2024 -	09/2024

(2 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
508	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 134.95 TO KM - [N24001899	2/2021	395.25 -	395.25	-	07/2024 -	07/2024
509	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 49.150 TO KM - [N24001900	3/2020	796.97 -	796.97	-	08/2024 -	08/2024
510	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 64.535 TO K - [N24001901	3/2020	152.93 -	152.93	-	09/2023 -	09/2023
511	REHABILITATION & UP-GRADATION OF SABALKHED TO ASHTI SECTION FROM KM 37+900 TO KM 55+100 & CHINCHPUR - [N24001902	12/2022	213.32 -	213.32	-	09/2024 -	09/2024
512	REHABILITATION & UP-GRADATION OF MUDKHED TO NANDED SECTION FROM KM. 372+000 TO KM 388+400 OF NH 161A - [N24001903	8/2022	206.54 -	206.54	-	04/2025 -	04/2025
513	KOPARGAON TO SAVALI VIHAR SECTION - [N24001904	9/2022	195.38 -	195.38	2.18	07/2024 -	07/2024
514	UP-GRADATION TO 4 LANING OF DAULTABAD T-POINT TO MALIWADA [FROM DESIGN KM.0.000 TO KM 4.000] AND UPG - [N24001906	8/2022	185.59 -	185.59	45.79	03/2024 -	03/2024
515	6L AMRITSAR BATHINDA GREENFIELD SECTION FROM VILLAGE TIBA ON NE 5A TO JN. WITH MOGA JALANDHAR ROAD N - [N24001640	3/2021	1,229.38 -	1,229.38	534.30	11/2024 -	11/2024
516	4L OF AMRITSAR GHOMAN TANDA UNA SECTION FROM KM 8.270 TO KM 54.000 OF NH 503A PACKAGE I - [N24001643	12/2020	857.91 -	857.91	73.50	06/2024 -	06/2024
517	SIX LANNING OF MANDI DABWALI (PUNJAB/HARYANA BORDER)- CHAUTALA ROAD SECTION FROM PROPOSED MANDI DABW - [N24001672	1/2021	864.27 864.00	864.27	378.24	01/2024 01/2024	01/2024
518	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 162.5 TO KM. 203.100 - [N24001675	11/2022	1,732.73 -	1,732.73	322.34	05/2025 -	05/2025
519	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 26.000 TO KM. 97.000 - [N24001676	12/2022	2,718.46 -	2,718.46	-	06/2025 -	06/2025
520	4L OF SANNUR TO BIKARNAKATTE SECTION FROM KARKALA TO MANGALORE - [N24001680	3/2021	1,409.68 -	1,409.68	528.27	10/2024 10/2024	10/2024
521	FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350 - [N24001693	9/2021	1,751.18 -	1,751.18	308.26	10/2024 -	10/2024
522	FOUR LANING OF THORAPALLI AGRAHARAM TO JITTANDAHALLI SECTION OF NH-844 (PKG-II) FROM KM.23+350 TO KM - [N24001694	2/2019	1,243.57 -	1,243.57	171.63	12/2023 -	12/2023
523	FOUR LANING OF JITTANDAHALLI TO DHARMAPURI SECTION OF NH-844 (PKG-III) FROM KM.60+100 TO KM.94+460 - [N24001696	2/2019	1,291.37 -	1,291.37	215.02	08/2023 -	08/2023
524	BALANCE WORK OF 4L OF NARIMBANGLO-JATINGA JUNCTION- HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23 - [N24001547	3/2022	1,909.98 -	1,909.98	22.90	01/2026 -	01/2026
525	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 - [N24001550	9/2021	1,821.72 -	1,917.32	525.77	09/2024 -	09/2024

(2 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
526	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XIV) FROM JUNCTION WITH PATHANKOT-GURDASPUR ROAD (NH-5 - [N24001551	10/2021	3,044.02 -	3,044.02	439.52	09/2024 -	09/2024
527	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XV) [JUNCTION WITH HIRANAGAR ROAD NEAR VILLAGE GURHA B - [N24001552	10/2021	2,714.95 -	2,714.95	321.30	09/2024 -	09/2024
528	4L MEDINIPUR TO BALLUPUR FROM KM. 458.65 TO KM. 487.65 OF NH-07(PKG-2) - [N24001553	3/2022	1,092.90 -	1,092.90	19.14	02/2025 -	02/2025
529	4L GREENFIELD SPUR FROM DELHI-VADODARA GREENFIELD EXPRESSWAY NEAR BANDIKUI TO JAIPUR - [N24001557	3/2022	1,636.15 -	1,636.15	370.49	11/2024 -	11/2024
530	DEVELOPMENT OF SIX LANE SARGI-BASANWAHI OF NH 130 CD FROM KM.42+800 TO 99+500 UNDER RAIPUR VISAKHAPA - [N24001588	12/2021	1,470.73 -	1,470.73	200.16	01/2025 -	01/2025
531	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - [N24001589	9/2020	755.26 -	1,039.00	427.10	03/2024 -	03/2024
532	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590	9/2020	748.99 -	903.00	679.40	10/2023 -	10/2023
533	4L OF RATNAGIRI - KOLHAPUR SECTION OF NH-166 FROM KM 0.000 TO KM 19.769 AND KM 31.000 TO KM 67.140 (- [N24001495	11/2022	930.00 -	930.00	125.13	11/2024 -	11/2024
534	4L OF AHMEDNAGAR - MIRAJGAON - KARMALA - TEMBHURNI (PKG-I) [AHMEDNAGAR TO GHOGARGAON] FROM KM. 0.00 - [N24001498	12/2021	605.00 -	605.00	503.88	12/2023 -	12/2023
535	4L OF AHMEDNAGAR - MIRAJGAON - KARMALA - TEMBHURNI (PKG-II) [GHOGARGAON TO AHMEDNAGAR- SOLPAUR DISTR - [N24001499	1/2022	629.00 -	629.00	482.93	01/2024 -	01/2024
536	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XI) [KM. 77.000 TO KM. 103.400] (GANJAD - TALSARI) - [N24001504	5/2022	1,260.00 -	1,260.00	298.18	05/2024 -	05/2024
537	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 50.700 TO KM. 77.000] (MASVAN - GANJAD) - [N24001505	3/2022	1,549.02 -	1,549.02	334.25	03/2024 -	03/2024
538	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIII) [KM. 26.582 TO KM. 50.700] (SHIRSAD - MASVAN) - [N24001506	2/2022	2,747.00 -	2,747.00	555.30	02/2024 -	02/2024
539	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIV) [KM. 3.000 TO KM. 20.200 OF SPUR] (SHIRSAD - AKLOLI) - [N24001507	11/2022	1,124.00 -	1,124.00	137.73	05/2024 -	05/2024
540	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVI) [KM. 43.000 TO KM. 69.800 OF SPUR] (AMNE - BHOJ) - [N24001508	11/2022	1,450.00 -	1,450.00	186.84	10/2024 -	10/2024
541	4L OF KODAD (DESIGN KM 0.00/EXISTING KM 185.00 OF NH-65) TO KHAMMAM (DESIGN KM 31.800/EXISTING KM 29 - [N24001522	1/2021	1,307.95 -	1,307.95	431.16	01/2024 -	01/2024
542	UPGRADATION OF EXHISTING 2 LANE FLEXIBLE PAVEMENT TO 2 LANE PAVED SHOULDERS RIGID PAVEMENT FROM DESI - [N24001908	12/2021	167.97 -	167.97	10.50	05/2024 -	05/2024
543	STRENGTHING AND WIDINING OF EXISTING CARRIAGEWAY TO 10 M IN KM, 156/160 TO 229/160 (TEMBHURNI - KUSL - [N24001909	11/2021	157.72 -	157.72	45.97	06/2024 -	06/2024
544	REHABILITATION & UPGRADATION OF JAMKHE TO SAUTADA SECTION OF NH548 D (FROM KM 195.375 TO KM 208.774 - [N24001910	9/2022	157.62 -	157.62	-	07/2024 -	07/2024
545	PANGAON TO DHARMAPURI & PARALI TO INJEGAON 2L+PS - [N24001911	3/2018	152.03 -	152.03	-	07/2024 -	07/2024

(2 Quarter,2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
546	PEREN-DIMAPUR PKG-3 - [N24001912	2/2021	177.77 -	177.77	-	06/2025 -	06/2025
547	IMPROVEMENT AND WIDENING TO 2-LANE WITH EARTHEN PAVED SHOULDER FROM UDAIPUR TO SRIMANTAPUR [N24001914	5/2023	195.95 -	195.95	-	11/2024 -	11/2024
548	KHAMMAM-DEVARAPALLE PKG I [4L ACCESS CONTROLLED (GREENFIELD) FROM THALLAMPADU VILLAGE TO SOMAVARAM - [N24001482	8/2022	772.11 -	772.11	250.25	10/2024 -	10/2024
549	KHAMMAM DEVARAPALLE PKG II 4L ACCESS CONTROLLED (GREENFIELD) FROM SOMAVARAM VILLAGE TO CHINTAGUDEM V - [N24001483	2/2022	637.11 -	637.11	192.24	09/2024 -	09/2024
550	KHAMMAM-DEVARAPALLE PKG III [4L ACCESS CONTROLLED (GREENFIELD) FROM CHINTAGUDEM VILLAGE TO RECHERLA - [N24001484	9/2022	804.69 -	804.69	258.03	02/2024 -	02/2024
551	DEVELOPMENT OF SIX LANE JHANKI SARGI OF NH 130 CD FROM KM.0+000 TO 42+800 UNDER RAIPUR VISAKHAPATTNA - [N24001593	11/2021	1,368.19 -	1,368.19	621.37	09/2024 -	09/2024
552	4/6L OF SPUR TO HARIDWAR (GREENFIELD) FROM KM. 0.000 TO KM. 49.000 - [N24001628	11/2021	2,155.95 -	2,155.95	802.20	02/2025 -	02/2025
553	4/6L GREENFIELD LUDHIANA RUPNAGAR HIGHWAY FROM JUNCTION WITH NE 05 VILLAGE NEAR TO MANEWAL (LUDHIANA - [N24001630	7/2021	1,501.02 -	1,501.02	147.00	02/2025 -	02/2025
554	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-V) FROM - [N24001632	1/2021	1,741.86 -	1,741.86	885.17	05/2024 -	05/2024
555	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-III) F - [N24001633	12/2020	1,430.88 -	1,430.88	929.79	12/2023 -	12/2023
556	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-IV) FRO - [N24001634	1/2021	1,306.95 -	1,306.95	802.61	12/2023 -	12/2023
557	CONSTRUCTION OF FOUR/SIX LANE GREENFIELD LUDHIANA - RUPNAGAR NATIONAL HIGHWAY NO. NH-205K UNDER BHAR - [N24001636	5/2021	1,368.91 -	1,368.91	97.63	12/2024 12/2024	12/2024
558	DEVELOPMENT OF 6 LANE JALANDHAR BYPASS FROM KAHLWAN NATIONAL HIGHWAY 03 DESIGN KM 0.00 ENDING AT K - [N24001637	3/2021	1,754.84 -	1,754.84	828.34	01/2025 -	01/2025
559	4 LANING OF GALGALIA - BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E. - [N24001706	3/2021	1,097.18 1,097.00	1,097.00	391.13	01/2024 -	01/2024
560	4L OF UJJAIN TO BADNAWAR FROM KM 26.900 TO KM 96.00 OF NH-752D - [N24001756	10/2020	1,352.56 -	1,352.56	559.77	10/2024 -	10/2024
561	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAIPUR PUSHTA ROAD OF NH 148NA FROM - [N24001773	5/2020	1,467.44 -	1,942.89	737.16	07/2024 -	07/2024
562	REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR(NEAR RANITAL) TO KANGRA BYPASS SECTION OF - [N24001808	3/2021	1,322.95 -	1,442.47	512.82	12/2024 12/2024	12/2024
563	6L KANTAKAPALLE - SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4) - [N24001836	2/2021	824.29 -	924.00	284.76	10/2024 -	10/2024
564	6L JAKKUVA - KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) - [N24001837	2/2021	663.60 -	768.00	461.35	03/2024 -	03/2024

(2 Quarter, 2023-2024)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
565	6L KORLAM-KANTAKAPALLE SECTION OF NH-130CD ROAD FROM KM 421.100 TO KM 445.100 (PKG-3) - [N24001839]	2/2021	772.70 -	980.51	585.66	02/2024 -	02/2024
566	UPGRADATION AND 4L OF HARIDWAR BYPASS FROM KM 0.000 (KM 188.100 OF NH-58) TO KM. 15.100 (KM 5.100 OF - [N24001526]	8/2021	1,377.79 -	1,377.79	678.86	10/2024 10/2024	10/2024
567	6L OF KAGAL-SATARA SECTION FROM KM 658.000 TO KM 725.000 OF NH-48 (PKG-II) - [N24001493]	12/2022	1,749.86 -	1,749.86	424.00	12/2024 -	12/2024
568	SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700 - [N24001747]	3/2020	2,193.23 -	2,314.00	1,426.03	09/2024 -	09/2024
569	TWO LANING OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM DESIGN KM. 138+000 TO KM. 154+036 [EX - [N24000683]	2/2017	180.57 -	180.57	104.80	11/2023 11/2023	11/2023
570	CONSTRUCTION OF NEW LINK (NH-133B) FROM KM 0/00 (KM 200/87 OF SAHIBANJ BYPASS) IN JHARKHAND TO KM 15 - [N24000714]	12/2017	2,598.00 -	1,962.50	1,058.98	10/2024 10/2024	10/2024
	Total		3,20,067.29 -	3,26,299.81	90,088.34		
	<u>SOCIAL JUSTICE</u>						
571	CENTRE FOR DISABILITY SPORTS - [N38000001]	2/2019	170.99 -	170.99	73.80	03/2024 -	03/2024
	Total		170.99 -	170.99	73.80		
	<u>STEEL</u>						
572	UP GRADATION OF AUTOMATION SYSTEM OF HOT STRIP MILL AT BOKARO STEEL PLANT - [N12000126]	2/2022	207.74 -	207.74	115.72	06/2024 -	06/2024
573	INSTALLATION OF 4TH SLAB CASTER ALONG WITH ITS AUXILIARIES AND A NEW LADLE FURNACE IN SMS-II AT RSP - [N12000125]	1/2022	970.18 -	970.18	188.98	05/2025 -	05/2025
	Total		1,177.92 -	1,177.92	304.70		
	<u>TELECOMMUNICATIONS</u>						
574	PLANNIN ENGINEERING SUPPLY INSTALLATION TESTING COMMISSIONING INTEGARTION and ANNUAL MAINTENANCE OF - [N26000117]	6/2023	24,544.55 -	24,544.55	-	06/2025 -	06/2025
575	MPLS-IP BASED ACCESS AND AGGREGATION NETWORK (MAAN) IN BSNL ALONG WITH TEST AND MEASURING EQUIPMENT - [N26000116]	5/2023	645.13 -	645.13	-	08/2024 -	08/2024
576	SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LEBEL SWITCHING (IPMPLS) NETWORK and - [N26000115]	3/2023	185.27 -	185.27	-	03/2024 -	03/2024
	Total		25,374.95 -	25,374.95	.00		
	<u>URBAN DEVELOPMENT</u>						
577	DELHI GHAZIABAD MEERUT RRTS CORRIDOR - [N28000134]	3/2019	30,274.00 -	30,274.00	17,608.10	06/2025 -	06/2025
578	BANGALORE METRO RAIL PROJECT LIMITED. PHASE. 2A AND 2B - [N28000151]	6/2021	14,788.10 -	14,788.10	2,424.04	06/2026 -	06/2026

(2 Quarter,2023-2024)							
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
579	CONSTRUCTION OF PERMANENT CAMPUS OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND JADRANGAL (D - [N28000154	4/2022	512.34 -	512.34	-	11/2024 -	11/2024
580	NAGPUR METRO RAIL PROJECT PHASE II - [N28000155	12/2022	6,708.00 -	6,708.00	76.00	12/2027 -	12/2027
	Total		52,282.44 -	52,282.44	20,108.14		
	Grand Total		8,28,927.66	8,45,638.93	2,15,135.50		

List of projects without Date of Commissioning

(2 Quarter,2023-2024)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
	CIVIL AVIATION				
1	AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA - [N04000081]AAI, WEST BENGAL	01/2019	389.71 -	11/2021 -	05/2023
2	CO CIVIL AVIATION RESEARCH ORG. (PH-II) AT BEGUMPET AIRPORT, HYDRABAD - [N04000086]AAI, TELANGANA	05/2020	353.61 -	05/2022 06/2023	06/2023
3	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR - [N04000073]AAI, ANDAMAN AND NICOBAR ISLANDS	10/2013	417.23 707.73	09/2018 05/2023	06/2023
	Total		1,160.55 -		
	COAL				
4	BITHNOK LIGNITE MINE PROJECT (2.25 MTPA) - [N06000145]NLC, RAJASTHAN	03/2015	513.63 -	12/2019 -	12/2019
5	ANANTA OCP EXPANSION PH III - [N06000225]MCL, ODISHA	08/2008	228.08 -	03/2012 03/2022	03/2022
6	BARSINGSAR THERMAL POWER STATION EXTENSION - [N06000187]NLC, RAJASTHAN	03/2015	2,112.60 -	09/2020 -	09/2020
7	BITHNOK LIGNITE THERMAL POWER STATION - [N06000188]NLC, RAJASTHAN	03/2015	2,196.30 -	09/2020 -	09/2020
8	HADLA LIGNITE MINE PROJECT(1.90 MTPA) - [N06000144]NLC, RAJASTHAN	03/2015	522.45 -	09/2019 -	09/2019
9	NEYVELI NEW THERMAL POWER PROJECT(2X500 MW) - [N06000095]NLC, TAMIL NADU	06/2011	5,907.11 8,990.00	12/2015 02/2021	02/2021
10	RCE-II OF JALAGAM VENGALRAO OPENCAST PROJECT-II - [N06000212]SCCL, TELANGANA	03/2019	473.22 -	03/2021 -	03/2023
	Total		11,953.39 -		
	COMMERCE				
11	CONSTRUCTION OF A NEW STATE OF ART EDUCATIONAL CAMPUS FOR IIFT AT MAIDAN GARHI, NEW DELHI - [N40000003]NBCC FOR COMMER, DELHI	06/2018	302.64 -	10/2020 -	10/2020
	Total		302.64 -		
	DEFENCE PRODUCTION				
12	RESIDENTIAL QUATERS FOR HAL, BANGLORE - [N28000103]CPWD FOR DEFENC, KARNATAKA	12/2016	246.31 200.00	02/2020 03/2023	03/2023
	Total		246.31 -		
	DEPARTMENT OF HIGHER EDUCATION				

(2 Quarter,2023-2024)

				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
13	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY, DHARWAD (PHASE 1A) - [N42000006]CPWD EDUCATION,KARNATAKA	07/2019	851.00 851.00	03/2022 10/2022	03/2023
14	2000 BOYS HOSTEL(1000 DOUBLE BEDDED ROOM) AT ISM DHANBAD - [N28000067]CPWD EDUCATION,JHARKHAND	09/2012	171.86 -	03/2016 -	03/2016
15	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY TIRUPATI AT MERLAPAKA VILLAGE YE - [N42000005]CPWD EDUCATION,ANDHRA PRADESH	02/2019	655.34 -	06/2020 -	06/2020
16	C/O PERMANENT CAMPUS OF IIT BHILAI AT KUTHELABHATA, DURG CHHATTISGARH, STAGE I PHASE I. - [N28000141]CPWD EDUCATION,CHHATTISGARH	03/2020	808.62 -	07/2022 -	07/2022
17	CONSTRUCTION OF VARIOUS BUILDINGS UNDER PHASE 1C AT IIT ROPAR, PUNJAB - [N28000120]CPWD EDUCATION,PUNJAB	01/2018	430.00 -	05/2020 -	06/2023
18	CONSTRUCTION OF MEGA HOSTEL II FOR NIT CALICUT KERALA - [N28000075]CPWD EDUCATION,KERALA	01/2010	165.23 -	10/2012 -	10/2012
	Total		3,082.05 -		
	DONER				
19	CONSTRUCTION OF INTERNATIONAL CENTRE FOR PERFORMING ARTS AND CULTURE,SHILONG IN MEGALAYA UNDER NLCPR - [N12000103]HSCL FOR DONER,MEGHALAYA	04/2014	151.33 -	09/2017 -	09/2017
	Total		151.33 -		
	DPIIT				
20	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE - [N40000002]IICC FOR DPIIT,DELHI	11/2017	4,773.00 -	12/2019 -	12/2019
	Total		4,773.00 -		
	FINANCE				
21	CONSTRUCTION OF 726 Nos RESIDENTIAL QUARTERS CHENNAI - [N28000109]CPWD FOR FINANC,TAMIL NADU	11/2017	348.77 -	11/2021 -	11/2022
22	C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI - [N28000089]CPWD FOR FINANC,TAMIL NADU	12/2015	209.00 -	10/2019 10/2022	10/2022
23	C/O RESIDENTIAL COMPLEX BUILDING FOR CENTRAL BOARD OF INDIRECT TAXES AND CUSTOMS AT SECTOR-9, DWARKA - [N07000001]NPCC,DELHI	07/2018	228.50 -	04/2022 -	04/2022
	Total		786.27 -		
	HEALTH AND FAMILY WELFARE				
24	C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST) - [N28000112]CPWD FOR HEALTH,KERALA	09/2017	150.29 -	03/2020 -	03/2020
25	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD - [N28000098]CPWD FOR HEALTH,TELANGANA	10/2016	209.84 244.97	03/2020 -	03/2020

(2 Quarter, 2023-2024)

				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
	Total		360.13 -		
	HOME AFFAIRS				
26	CONSTRUCTION OF 683 VARIOUS TYPE FAMILY QUARTERS AT GROUP CENTRE CRPF CHANDALI - [N4500003]CPWD FOR MHA,UTTAR PRADESH	05/2019	199.31 -	01/2022 03/2023	03/2023
	Total		199.31 -		
	MINES				
27	CONSTRUCTION OF RED MUD POND - II AT NALCO DAMANJODI ODISHA - [N10000017]NALCO,ODISHA	09/2019	225.79 -	03/2023 -	03/2023
	Total		225.79 -		
	PETROLEUM				
28	CONSTRUCTION OF GRASS ROOT PETROLEUM TOP AT ATCHUTAPURAM, ANDHRA PRADESH - [N16000342]IOCL,ANDHRA PRADESH	08/2018	466.00 -	04/2021 05/2023	05/2023
29	RESITEMENT OF RANCHI AND DHANBAD OLD POL DEPOT AT BOKARO. - [N16000373]BPCL,JHARKHAND	11/2018	248.55 -	06/2022 03/2023	05/2023
30	HARIDWAR RISHIKESH DEHRADUN PIPELINE PROJECT - [N16000390]GAIL,UTTAR PRADESH	08/2018	217.92 -	04/2021 12/2022	06/2023
31	DHAMRA-ANGUL PIPELINE PROJECT - [N16000272]GAIL,ODISHA	03/2017	1,933.00 2,451.00	12/2020 11/2022	06/2023
32	CITY GAS DISTRIBUTION NETWORK PROJECT AT SAHARANPUR - [N16000475]BPCL,UTTAR PRADESH	05/2016	186.70 198.80	06/2023 -	06/2023
	Total		3,052.17 -		
	POWER				
33	TRANSMISSION SYSTEM FOR PROVIDING CONNECTIVITY TO RE PROJECTS AT BIKANER (PG), FATEHGARH-II AND BHAD - [N18000314]PGCIL,RAJASTHAN	01/2020	562.86 545.88	01/2021 -	05/2023
34	LATA-TAPOVAN HYDRO ELECTRIC POWER PROJECT 3X57 MW - [N18000142]NTPC,UTTARAKHAND	07/2012	1,527.00 -	08/2017 -	08/2017
35	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR SOUTHERN REGION - [N18000339]PGCIL,MULTI STATE	11/2018	173.94 -	11/2021 -	06/2023
	Total		2,263.80 -		
	RAILWAYS				
36	MUNEERABAD-MAHABOBNAGAR(NL),SCR - [220100205]SCR,MULTI STATE	04/1997	1,723.00 1.00	03/2000 -	03/2000
37	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NOAPARA-BARASAI VIA BIMANBANDER (MTP) - [N22000108]KOMRCL, WEST BENGAL	04/2010	2,397.72 -	03/2016 -	03/2016
38	NEW BG LINE FROM BYRNIHAT TO SHILLONG - [N22000205]NFR,MEGHALAYA	04/2010	906.46 1,202.33	03/2021 -	03/2021

(2 Quarter, 2023-2024)

				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
39	MUMBAI URBAN TRANSPORT PROJECT PHASE-II - [N22000092]MRTP, MAHARASHTRA	04/2008	5,300.00 -	03/2014 -	03/2014
40	EASTERN DEDICATED FREIGHT CORRIDOR PROJECT - [N22000346]DFCC, MULTI STATE	10/2006	11,589.00 30,357.00	- -	-
41	KOTTAVALSA - KORAPUT DOUBLING - [N22000377]ECOR, ANDHRA PRADESH	04/2015	2,499.71 -	03/2022 -	09/2022
42	PIRPAINTI-JASIDIH - [N22000219]ER, MULTI STATE	04/2013	915.98 -	03/2022 -	03/2022
43	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD - [N22000213]RVNL, TELANGANA	04/2012	632.68 -	03/2016 09/2023	06/2023
44	KARAILA ROAD - SHAKTINAGAR DOUBLING - [N22000419]ECR, UTTAR PRADESH	08/2015	528.57 -	03/2019 -	03/2023
45	BANASPANI- JAKHPURA - DOUBLING - [N22000412]RVNL, ODISHA	03/2009	942.95 -	03/2019 10/2023	05/2023
46	SAMBALPUR-TALCHER DOUBLING - [N22000315]ECOR, ODISHA	03/2011	1,111.99 1,539.28	02/2019 02/2023	02/2023
47	AGARTALA-AKHAURA NL - [N22000195]NFR, TRIPURA	04/2012	569.63 -	03/2020 06/2022	09/2022
48	MULTI MODAL LOGISTICS PARK AT KAKINADA - [N22000431]CCOI, ANDHRA PRADESH	08/2016	234.50 -	03/2019 -	03/2019
49	MULTI MODAL LOGISTICS PARK AT VARNAMA - [N22000428]CCOI, GUJARAT	10/2013	343.00 -	03/2019 -	03/2019
50	WESTERN DEDICATED FREIGHT CORRIDOR - [N22000464]DFCC, MULTI STATE	11/2007	16,592.00 51,101.00	03/2020 -	03/2020
51	NEW B.G. LINE FROM TETELIA TO BYRNIHAT (NATIONAL PROJECT), NEFR - [N22000086]NFR, ASSAM	09/2006	385.20 -	03/2019 -	03/2019
52	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC), ECR - [220100240]ECR, BIHAR	04/1997	324.73 967.29	03/2012 -	06/2023
53	DANKUNI-CHANDANPUR 4TH LINE, 1ST PHASE OF DANKUNI-SHAKTIGARH 4TH LINE WITH MM BARUIPARA FURFURA NL - [N22000229]ER, MULTI STATE	04/2010	365.17 -	03/2017 -	12/2022
54	BHADRACHALAM-KOVVUR - [N22000264]SCR, MULTI STATE	04/2012	923.23 -	- -	-
55	KIUL - GAYA DOUBLING PROJECT - [N22000349]ECR, BIHAR	12/2015	1,200.20 1,200.20	03/2020 -	03/2023
56	ROHTAK-MEHAM HANSI - [N22000272]NR, HARYANA	04/2012	287.00 -	12/2011 -	12/2011
57	NADIKUDE-SRI KALAHASTI - [N22000286]SCR, ANDHRA PRADESH	04/2011	2,288.70 -	03/2021 -	03/2021
58	NEW BG LINE FROM JAGBANI TO BIRATNAGAR - [N22000207]NFR, MULTI STATE	04/2010	241.52 -	- -	03/2023
59	MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONGE-GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K - [N22000432]SCR, TELANGANA	04/2017	119.73 185.00	03/2022 -	03/2022
	Total		52,422.67 -		
	RENEWABLE ENERGY				
60	CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI - [N28000118]CPWD R ENERGY, DELHI	10/2017	271.90 366.12	11/2019 04/2022	04/2022

(2 Quarter, 2023-2024)

				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
	Total		271.90		
	ROAD TRANSPORT AND HIGHWAYS				
61	CONSTRUCTION OF A NEW 2-LANE HIGHWAY FROM KM 0.00 (ON NH-54 NEAR LAWNGTLAI) - [N24000415]MoRTH,MIZORAM	08/2010	195.04 434.65	10/2010 06/2023	06/2023
62	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH- - [N24001161]MoRTH,KARNATAKA	12/2017	297.30 -	01/2019 04/2022	04/2022
63	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000773]MoRTH,UTTARAKHAND	12/2017	200.34 -	12/2019 -	12/2019
64	KAILASHAHAR TO KHOWAI PKG-3 - [N24001310]NHIDCL, TRIPURA	11/2020	280.91 296.48	07/2022 04/2023	05/2023
65	JABALPUR TO HIREN RIVER SECTION OF NH-12 IN MADHYA PRADESH KM 11/400 TO 66/400 - [N24000475]MoRTH,MADHYA PRADESH	11/2015	628.45 -	01/2020 06/2021	04/2023
66	WIDENING TO 2 LANE, RE-ALIGNMENT AND GEOMETRIC IMPROVEMENT FROM KM 11/00 TO KM 114/618 OF NH-44A IN - [N24000306]MoRTH,MIZORAM	11/2010	624.41 1,109.88	03/2011 06/2023	06/2023
67	REHABILITATION AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/0 TO 72/6 OF NH-365 (NAKR - [N24000996]MoRTH,TELANGANA	01/2017	605.08 -	10/2019 10/2019	06/2021
68	FOUR LANING OF EXISTING DIMAPUR KOHIMA ROAD FROM DESIGN KM 152.490 TO KM 166.700 (EXISTING KM 156.00 - [N24000688]NHIDCL,NAGALAND	03/2016	429.52 562.98	08/2022 08/2022	01/2023
69	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS - PA - [N24001156]MoRTH,KARNATAKA	01/2017	166.67 -	09/2017 05/2023	05/2023
70	TWO LANNING WITH FORMATION OF FOUR LANE OF PROPOSED SHIMLA BYPASS - [N24000606]NHAI,HIMACHAL PRADESH	08/2016	1,583.18 -	09/2020 -	-
71	SHIVUR TO YEOLA - [N24001059]MoRTH,MAHARASHTRA	03/2018	181.08 -	12/2019 -	03/2022
72	Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00 - [N24000820]MoRTH,ANDAMAN AND NICOBAR ISLANDS	11/2017	237.80 -	11/2019 -	11/2019
73	CONSTRUCTION OF BRIDGE INCLUDING APPROACHES ACROSS RIVER ZUARI ON NH-17 (NH-66) ON PANJIM-MANGALORE - [N24000444]MoRTH,GOA	10/2015	936.40 -	- -	-
74	FOUR LANING OF PATNA TO KOILWAR - [N24000473]NHAI,BIHAR	08/2015	556.07 -	- -	-
75	STRENGTHENING AND WIDENING TO 2 LANE WITH PAVED SHOULDER FROM KM 103.865 TO 142.050 (GAYA-GOH) OF NH - [N24001000]MoRTH,BIHAR	03/2018	153.24 -	- 03/2022	03/2022
76	WIDENING TO 4/6 LANES OF EXISTING NH-17 FROM KM 531/934 (AFTER ZUARI BR.) TO KM 536/250 JN. WITH VER - [N24000514]MoRTH,GOA	12/2015	773.98 -	- -	01/2023
77	REHABILITATION AND UP GRADATION OF NH-544E FROM KM 56/803 TO KM 99/179 OF MADAKASIRA TO SIRA SECTION - [N24001384]MoRTH,ANDHRA PRADESH	03/2020	207.79 -	03/2021 11/2022	11/2022
78	WAKED TO TALEGAON - [N24001135]MoRTH,MAHARASHTRA	02/2016	1,244.75 1,245.00	02/2019 -	02/2023

(2 Quarter, 2023-2024)

				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
79	RASISAR (NEAR BIKANER)-DEOGARH (NEAR DHANDHANIYA) (PHASE-I) (AJ/RD-PACKAGE-1) - [N24001576]NHAI, RAJASTHAN	02/2019	621.82 -	10/2022 09/2023	04/2023
80	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-09) (CH. 247.310 TO CH. 292.950) [JUNCTION WITH M - [N24001573]NHAI, RAJASTHAN	11/2019	1,658.06 -	12/2022 10/2023	06/2023
81	REHABILITATION AND UPGRADE OF NH-219 FROM KM 58-600 TO KM 140-750 IN THE STATE OF ANDHRA PRADESH - [N24000301]MoRTH, ANDHRA PRADESH	03/2015	271.45 -	10/2015 05/2021	05/2021
82	CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH-214(NH216)(KAKINAD - [N24000964]MoRTH, ANDHRA PRADESH	08/2016	350.61 411.18	01/2017 06/2023	06/2023
83	EPC- CORRIDOR APPROACH WORKS - NH (O): WIDENING EXISTING 2 LANE TO 2 LANE WITH PAVED SHOULDERS IN KM - [N24000248]MoRTH, TELANGANA	03/2015	153.21 -	01/2017 -	01/2017
84	DEORI TO AMGAON - [N24001032]MoRTH, MAHARASHTRA	01/2017	409.62 410.00	05/2019 -	02/2023
85	WIDENING TO 2 LANE WITH PAVED SHOULDERS AND GEOMETRIC IMPROVEMENT OF NH-114A FROM KM 141 TO KM 184 I - [N24001216]MoRTH, JHARKHAND	12/2016	196.00 -	09/2021 -	03/2023
86	SPECIAL PROTECTION WORK ON REHABILITATION AND RESTORATION OF SLIDING & SINKING ZONE FROM RANGPO TO R - [N24001913]NHIDCL, SIKKIM	03/2017	165.56 -	06/2022 -	06/2022
87	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 15.525 TO KM 62.880 OF JADCHERLA-KALWAKURTHY SECTI - [N24000984]MoRTH, TELANGANA	01/2017	283.00 -	12/2019 12/2019	12/2019
88	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-3) - [N24001580]NHAI, RAJASTHAN	02/2019	672.72 -	10/2022 09/2023	05/2023
89	REHABILITATION AND UPGRADE OF MACHILIPATNAM TO AVANIGADDA SECTION FROM KM84/550 - 124/200 OF NH2 - [N24000968]MoRTH, ANDHRA PRADESH	11/2016	376.25 414.44	08/2017 10/2022	10/2022
90	MALEGAON TO RISOD - [N24001089]MoRTH, MAHARASHTRA	02/2018	303.24 303.00	12/2019 -	03/2023
91	4-LANING OF KASHIPUR-SITARGANJ SECTION - [N24000465]MEGA, UTTARAKHAND	11/2012	605.84 -	08/2016 -	08/2016
92	TWO LANING OF EXISTING HAYULIANG HAWAI ROAD ON EPC BASIS FROM DESIGN KM. 34.000 TO KM. 51.825 [EXIST - [N24000680]NHIDCL, ARUNACHAL PRADESH	02/2017	203.36 263.31	11/2020 06/2022	03/2023
93	WIDENING OF EXISTING SINGLE/INTERMEDIATE LANE ROAD TO 2 LANE ROAD FROM KM. 83.00 TO KM 101.00 ON NH- - [N24001180]MoRTH, NAGALAND	03/2019	237.51 -	12/2022 01/2023	01/2023
94	BALANCE WORK UNDER PHASE-I FOR 4L OF KHED SINER SECTION COMPRISING OF THE STRETCHES (I) KHED BYPASS - [N24001487]NHAI, MAHARASHTRA	10/2020	169.83 -	10/2022 06/2023	06/2023
95	WIDENING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 180.60 TO KM 223.00 OF NH-63 ON NIZ - [N24000981]MoRTH, TELANGANA	10/2016	248.83 -	03/2019 04/2023	04/2023
96	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 194.900 TO KM 243.200 OF NH-234 BANAVARA-HULIYAR - [N24001160]MoRTH, KARNATAKA	09/2017	191.60 -	10/2018 04/2022	04/2022
97	PEREN-DIMAPUR SECTION PKG-2 - [N24001406]NHIDCL, NAGALAND	07/2021	258.52 -	03/2023 02/2023	06/2023

(2 Quarter, 2023-2024)

				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
98	REHABILITATION AND UPGRADATION OF NH -565 FROM KM 1.00 TO 86.057 (NAKREKAL TO NAGARJUNSAGAR DAM SECT - [N24000245]MoRTH, TELANGANA	01/2014	270.00 -	03/2016 09/2019	09/2019
99	WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR - [N24000998]MoRTH, TELANGANA	01/2019	193.19 249.72	- 01/2023	06/2023
100	RASISAR (NEAR BIKANER)-DEOGARH (NEAR DHANDHANIYA) (PHASE-I) (AJ/RD-PACKAGE-2) - [N24001584]NHAI, RAJASTHAN	02/2019	676.19 -	01/2022 09/2023	04/2023
101	RISOD TO HINGOLI - [N24001149]MoRTH, MAHARASHTRA	02/2018	355.99 -	12/2019 -	01/2023
102	CONSTRUCTION OF A NEW 2-LANE HIGHWAY FROM KM 38/00 TO 71/00 IN MIZORAM TO SUPPORT KALADAN MULTI MOD - [N24001181]MoRTH, MIZORAM	08/2010	186.96 -	09/2014 06/2023	06/2023
103	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 20.150 TO KM 40.00 OF BC ROAD KOTTIGEHARA SECTION - [N24001159]MoRTH, KARNATAKA	01/2018	159.70 -	07/2018 03/2022	03/2022
104	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-5) - [N24001613]NHAI, RAJASTHAN	10/2019	584.37 -	03/2023 09/2023	05/2023
105	WIDENING TO 2-LANE WITH PAVED SHOULDERS FROM KM 119/017 TO KM 161/300 ON NH 85 (OLD NH 49) - [N24001370]MoRTH, KERALA	02/2017	380.76 372.87	09/2017 01/2023	06/2023
106	REHABILITATION AND UPGRADATION OF DHINDI-DIGAMARRU SECTION FROM KM126/510 TO KM135/740 OF NH214(NH21 - [N24000965]MoRTH, ANDHRA PRADESH	01/2016	386.09 288.76	05/2016 10/2022	10/2022
107	CHANGTONGYA TO LONGLENG ROAD PKG-2 - [N24001389]NHIDCL, NAGALAND	03/2020	206.53 -	06/2022 09/2022	09/2022
108	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER OF MOGA (DESIGN CH 0.000) TO MAKHU (DES - [N24000941]MoRTH, PUNJAB	03/2018	293.64 326.84	08/2020 -	03/2023
109	FOUR LANING OF KIRATPUR NEAR CHOUK SECTION (73.20 KM TO 186.50 KM) - [N24000232]NHAI, HIMACHAL PRADESH	11/2013	1,916.79 -	11/2016 -	-
110	REHABILITATION AND UPGRADATION TO INTERMEDIATE LANE CONFIGURATION OF SHRI KYARI-GUMMA SECTION (KM 75 - [N24001383]MoRTH, HIMACHAL PRADESH	08/2020	349.20 -	04/2021 -	04/2021
111	NANDGAON TO MORSHI - [N24001014]MoRTH, MAHARASHTRA	01/2017	385.87 386.00	06/2019 -	03/2023
112	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/970 TO KM 40/410 OF JANAGAON-THIRUMALAGIRI OF NH - [N24000983]MoRTH, TELANGANA	01/2017	196.52 -	10/2019 10/2019	10/2019
113	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (AJ/SR-PACKAGE-9) - [N24001586]NHAI, RAJASTHAN	02/2019	656.57 -	06/2022 09/2023	06/2023
114	RASISAR (NEAR BIKANER)-DEOGARH (NEAR DHANDHANIYA) (PHASE-I) (AJ/RD-PACKAGE-3) - [N24001582]NHAI, RAJASTHAN	02/2019	732.84 -	01/2022 09/2023	04/2023
115	REHABILITATION AND UP-GRADATION OF BIRAMITRAPUR TO BRAHMANI BYPASS (PKG-I) - [N24000699]NHAI, ODISHA	07/2017	476.56 780.37	11/2020 06/2021	05/2023
116	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2 LANE WITH EAR - [N24000779]MoRTH, UTTARAKHAND	02/2018	418.88 -	02/2020 03/2023	03/2023
117	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-3) - [N24001574]NHAI, RAJASTHAN	02/2019	820.19 -	12/2022 09/2023	05/2023
118	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40/410 TO KM 84/037 OF THIRUMALAGIRI TO SURYAPET SE - [N24000982]MoRTH, TELANGANA	01/2017	244.54 -	05/2019 08/2019	08/2019

(2 Quarter, 2023-2024)

				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
119	REHABILITATION AND UPGRADATION OF END OF AHMEDNAGAR BYPASS TO KHARWANDI KASAR SECTION OF NH-222 FROM - [N24000332]MoRTH, MAHARASHTRA	01/2015	225.81 -	- -	06/2023
120	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P - [N24000574]MoRTH, BIHAR	11/2013	683.83 828.45	07/2016 05/2022	05/2022
121	TALEGAON TO GONAPUR - [N24001096]MoRTH, MAHARASHTRA	01/2018	264.41 264.00	03/2019 -	02/2023
122	REHABILITATION UPGRADATION OF NH214(NH216) FROM KM41.161 TO KM59.800(GURJANAPALLI TO POLEKURU SECT - [N24000966]MoRTH, ANDHRA PRADESH	01/2016	348.95 355.69	08/2016 11/2022	11/2022
123	TWO LANING OF AKAJAN LIKABALI BAME ROAD ON EPC BASIS FROM EXISTING KM 71.000 TO KM 99.000 (DESIGN KM - [N24000678]NHIDCL, ARUNACHAL PRADESH	03/2017	284.09 323.49	03/2021 12/2022	12/2022
124	CONSTRUCTION OF 4-LANE BYPASS TO VIJAYANAGARAM TOWN ON NH43 (NEW NH26) FROM 537/6 TO 552/0 (RAIPUR-V - [N24000933]MoRTH, ANDHRA PRADESH	02/2017	429.43 -	11/2017 11/2022	11/2022
125	REHABILITATION AND UPGRADATION OF REPALLE TO EEPURPALEM SECTION FROM KM 128/927 TO KM 195/000 OF NH - [N24000970]MoRTH, ANDHRA PRADESH	01/2017	576.48 686.13	01/2018 02/2023	02/2023
126	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000821]NHIDCL, ANDAMAN AND NICOBAR ISLANDS	11/2017	257.34 -	11/2019 -	11/2019
127	NAIGAONBANDI TO MANGRULPIR - [N24001094]MoRTH, MAHARASHTRA	12/2017	244.04 244.00	03/2019 -	01/2023
128	MANGAWA-MP/UP BORDER SECTION OF NH-27 (4L) IN MP - [N24000412]MoRTH, MADHYA PRADESH	01/2012	410.72 -	04/2015 -	06/2023
129	REHABILITATION AND UPGRADATION OF NH 216 FROM KM 3.800 TO 90.460 RAIGARH TO SARAIPALLI SECTION - [N24001226]MoRTH, CHHATTISGARH	12/2014	496.02 -	03/2015 -	03/2015
130	CONSTRUCTION OF A NEW 2-LANE HIGHWAY FROM KM 71/00 TO 99/83 IN MIZORAM TO SUPPORT KALADAN MULTI MOD - [N24000308]MoRTH, MIZORAM	08/2010	193.69 374.59	10/2010 06/2023	06/2023
131	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (1A PACKAGES) - [N24001312]NHIDCL, MANIPUR	03/2020	167.95 -	06/2022 -	05/2023
132	SARAD VANI PIMPALGAON - [N24001103]MoRTH, MAHARASHTRA	01/2017	250.46 -	07/2019 -	02/2023
133	4L PS OF SAVALI VIHIR TO START OF AHMEDNAGAR BYPASS (KM 88.400 TO KM 163.400) OF NH 160 - [N24001500]NHAI, MAHARASHTRA	08/2021	313.21 -	03/2023 -	-
134	WIDENING AND STRENGTHENING OF EXISTING 2-LANE TO 2-LANE WITH PAVED SHOULDERS FROM KM.159/0 TO 165/4 - [N24000988]MoRTH, TELANGANA	01/2018	230.03 -	12/2019 11/2020	11/2020
135	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 4.40 TO KM 56.00 OF NH-218 BIJAPURA-HUBLI SECTION U - [N24001172]MoRTH, KARNATAKA	01/2017	291.49 -	08/2017 06/2022	06/2022
136	CHIKLI TO TAKARKHED - [N24001083]MoRTH, MAHARASHTRA	03/2018	393.10 393.00	12/2019 -	01/2023
137	KARAD TO TAGAON - [N24001053]MoRTH, MAHARASHTRA	01/2017	537.81 538.00	06/2019 -	06/2023
138	WIDENING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 182.120 TO KM 227.600 OF NH-167 ON - [N24000980]MoRTH, TELANGANA	10/2016	298.32 -	02/2019 06/2022	06/2023

(2 Quarter,2023-2024)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
139	REHABILITATION AND UPGADATION OF NH326A FROM KM 0/0 TO 41/979 (EXCLUDING KM 2/255 TO 3/372 AND KM 3 - [N24000934]MoRTH,ANDHRA PRADESH	03/2018	228.32 -	08/2018 05/2022	05/2022
140	PEREN-DIMAPUR PKG-5 - [N24001407]NHIDCL,NAGALAND	02/2021	207.33 -	03/2023 -	03/2023
141	PARSHURAM GHAT TO ARAWALI - [N24001133]MoRTH,MAHARASHTRA	04/2016	983.14 2,226.11	12/2019 -	06/2023
142	PUNE RAIGARH DISTRICT BORDER TO MANGAON - [N24001082]MoRTH,MAHARASHTRA	03/2018	223.46 -	12/2019 -	08/2022
143	REHABILITATION AND UPGADATION OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00 - [N24000782]MoRTH,UTTARAKHAND	03/2018	460.73 -	- -	-
144	DABOKA KATHKATI PACKAGE-4 - [N24001365]NHIDCL,ASSAM	02/2021	260.07 -	12/2023 -	06/2023
145	UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM KM . 0/0 TO 43/900 OF KUNDAL-NAYA KHEDA-JHADOL-SOM- - [N24000958]MoRTH,RAJASTHAN	02/2018	370.30 -	12/2019 -	08/2021
146	WIDENING AND STRENGTHENING OF EXISTING CARRIAGEWAY IN 2 LANE WITH PAVED SHOULDERS FROM KM.25/0 TO 59 - [N24000989]MoRTH,TELANGANA	02/2018	206.13 -	06/2020 01/2021	01/2021
147	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000775]MoRTH,UTTARAKHAND	06/2017	282.08 -	06/2019 03/2023	03/2023
148	TEMBHURNI PANDHARPUR MANGALWEDHA MARWADE UMDI - [N24001056]MoRTH,MAHARASHTRA	02/2017	422.02 422.00	07/2019 -	02/2023
149	REHABILITATION AND UPGADATION OF NH219(NEW NH42) FROM KM 244.930 TO 299.775 (MADANAPALLI PUNGANURU - [N24000929]MoRTH,ANDHRA PRADESH	09/2016	372.68 -	02/2017 01/2022	02/2022
150	BHANDARA TO GHOTITOK - [N24001018]MoRTH,MAHARASHTRA	01/2017	392.83 393.00	06/2019 -	01/2023
151	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-5) - [N24001581]NHAI,RAJASTHAN	02/2019	515.45 -	10/2022 -	08/2022
152	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM100.345 TO - [N24000758]NHIDCL,NAGALAND	03/2018	240.64 255.58	12/2021 03/2023	04/2023
153	REHABILITATION AND UPGADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION OF NANDAKUMAR-CONTAI-CHAN - [N24000876]MoRTH,WEST BENGAL	01/2017	396.86 -	09/2019 03/2023	03/2023
154	MORSHI TO MAH/MP BORDER - [N24001016]MoRTH,MAHARASHTRA	01/2017	471.61 472.00	06/2019 -	02/2023
155	CONSTRUCTION OF 2L+PS FROM PASARLAPUDI-DHINDI (105/700 TO 127.500 OF NH-214) OF NH-216 - [N24000969]MoRTH,ANDHRA PRADESH	01/2017	263.45 263.45	09/2017 05/2023	05/2023
156	UPGRADATION OF MAKSUDANGARH-SIRONJ ROAD TO 2L + PS - [N24000894]MoRTH,MADHYA PRADESH	02/2018	279.44 -	03/2018 11/2021	05/2022
157	TWO- LANE WITH PAVED SHOULDER CONFIGURATION OF IMPHAL - MOREH SECTION OF NH-39 FROM KM 330 TO KM 350 - [N24001333]NHIDCL,ASSAM	09/2019	761.54 820.56	05/2023 -	05/2023
158	WIDENING AND STRENGTHENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 491/000 TO KM 525/200 OF RAIPUR - [N24001385]MoRTH,ANDHRA PRADESH	06/2020	221.40 -	05/2021 11/2022	12/2022

(2 Quarter, 2023-2024)

				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
159	SHRIRAMPUR (KM. 0.000) TO KOCHUGAON (KM. 30.000) OF BIJNI TO ASSAM, WEST BENGAL BORDER SECTION OF NH - [N24001549]NHAI, ASSAM	07/2017	442.23 -	04/2020 -	06/2023
160	REHABILITATION AND UP GRADATION OF 2 LANE/ 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 172.900 TO K - [N24000780]MoRTH, UTTARAKHAND	02/2018	293.68 -	- 04/2023	04/2023
161	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER FROM KM. 168 TO 183.783 (YESEMYONG TO UNGER) ON MOKOKCHUN - [N24001179]MoRTH, NAGALAND	03/2017	217.35 -	11/2020 02/2023	02/2023
162	AKOT TO ANJANGAON - [N24001006]MoRTH, MAHARASHTRA	01/2017	245.77 246.00	06/2019 -	01/2023
163	BAKHTIYARPUR RAJAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20 - [N24001709]NHAI, BIHAR	09/2020	897.45 -	04/2023 -	04/2023
164	MARIAM - PEREN (PKG 2A) - [N24001398]NHIDCL, MANIPUR	07/2021	204.58 -	03/2023 -	03/2023
165	2-LANING OF KHOWAI - AGARTALA SECTION FROM DESIGN KM 6.500 TO KM 19.300 OF NH-208A PKG-1 - [N24001329]NHIDCL, TRIPURA	03/2020	165.54 -	07/2022 03/2023	04/2023
166	2L PS OF UJJAIN - JHALAWAR (UPTO RJ BORDER) FROM KM. (-) 0.650 TO KM. 132.955 OF NH-552G - [N24001760]NHAI, MADHYA PRADESH	10/2020	506.56 498.47	06/2023 11/2023	06/2023
167	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P - [N24000835]NHAI, HARYANA	03/2018	1,484.30 -	12/2020 08/2023	05/2023
168	6L OF MADURAVOYAL TO SRIPERUMBUDUR SECTION FROM KM. 13.800 TO KM. 37.000 OF NH-4 THROUGH STATE HIGH - [N24001722]NHAI, TAMIL NADU	11/2021	463.44 -	02/2023 -	05/2023
169	RECONSTRUCTION WITH GEOMETRIC IMPROVMENT OF EXISTING INTERMEDIATE LANE TO 2 LANE WITH PAVED SHOULDER - [N24001130]MoRTH, UTTARAKHAND	08/2016	234.88 -	12/2017 -	12/2017
170	NAGAJ TO VAIJAPUR - [N24001023]MoRTH, MAHARASHTRA	01/2017	376.72 377.00	06/2019 -	01/2023
171	DABOKA KATHKATI PACKAGE-2 - [N24001364]NHIDCL, ASSAM	03/2021	335.88 -	01/2024 -	05/2023
172	REHABILITATION AND UPGRADATION OF NH-42 FROM KM 4-350 TO KM 75-600 - [N24000422]MoRTH, ANDHRA PRADESH	03/2015	309.01 -	09/2015 08/2017	05/2018
173	REHABILITATION AND UPGRADATION OF NH-340 FROM KM 0/0 TO KM 60/380 (DESIGN CH. 0/000 TO 60/025 EXCLUD - [N24000932]MoRTH, ANDHRA PRADESH	01/2017	319.28 -	08/2017 07/2022	07/2022
174	REHABILITATION AND UPGRADATION OF EXISTING NH-167 FROM KM 14.900 TO KM 70.00 (DESIGN CH.14.900 TO 69 - [N24000931]MoRTH, ANDHRA PRADESH	11/2016	290.15 -	05/2017 11/2022	11/2022
175	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF SINGLE LANE TO 2- LANE WITH PAVED SHOULDER CONFIGURATION - [N24000777]MoRTH, UTTARAKHAND	11/2017	283.51 -	11/2019 -	11/2019
176	WIDENING AND PAVED SHOULDER OF TOHANA (IN HARYANA) PUNJAB/HARYANA BORDER TO MOONAK-JAKHAL-BUDHLADA - [N24000907]MoRTH, PUNJAB	03/2018	293.10 341.84	08/2020 -	06/2023
177	KAILASHAHAR TO KHOWAI PKG-5 - [N24001308]NHIDCL, TRIPURA	11/2020	332.14 -	07/2022 04/2023	04/2023
178	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF EXISTING TWO LANE TO 2- LANE WITH PAVED SHOULDERS CONFIG - [N24000776]MoRTH, UTTARAKHAND	11/2017	232.81 -	11/2019 -	11/2019

(2 Quarter, 2023-2024)

				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
179	MEDSHI (KM 47.700) TO WASHIM (KM 92.200) OF NH-161 IN MAHARASHTRA - [N24001807]NHAI, MAHARASHTRA	02/2018	1,061.29 1,061.29	10/2021 05/2023	05/2023
180	DONIPAWA TO ASHAJIPORA BYPASS PKG-7 - [N24001342]NHIDCL, JAMMU AND KASHMIR	03/2021	260.40 -	12/2022 -	04/2023
181	CONSTRUCTION OF MARGOA WESTERN BYPASS FOR NH-17 (NEW NH-66) FROM KM. 26 /200 (CHAINAGE 00/00) TO K - [N24000257]MoRTH, GOA	03/2015	298.33 354.43	- 12/2021	12/2022
182	BHOKAR TO SARSAM - [N24001128]MoRTH, MAHARASHTRA	02/2017	295.09 -	07/2019 -	11/2020
183	UPGRADATION OF PACHORE- SHUJALPUR ROAD TO 2L + PS - [N24000881]MoRTH, MADHYA PRADESH	11/2017	184.62 -	02/2018 09/2021	04/2023
184	GADCHIROLI TO MUL - [N24001116]MoRTH, MAHARASHTRA	12/2016	484.15 -	06/2019 -	01/2023
185	WIDENING OF EXISTING ROAD TO 2 LANE NH STANDARDS ALONG WITH IMPROVEMENT AND REALIGNMENT FROM NECHIPU - [N24001194]MoRTH, ARUNACHAL PRADESH	09/2011	1,979.00 -	- 12/2021	05/2023
186	KATNI BYPASS FROM KM. 359.50 TO KM. 378.50 - [N24001618]NHAI, MADHYA PRADESH	09/2019	194.40 -	09/2022 -	06/2023
187	UPGRADATION OF REWA-SIRMOUR ROAD TO 2L + PS - [N24000870]MoRTH, MADHYA PRADESH	03/2018	162.56 -	03/2018 10/2021	04/2023
188	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER - [N24000813]NHAI, BIHAR	03/2018	496.20 496.38	11/2021 06/2024	06/2023
189	ANJANGAON TO MAH/MP BORDER - [N24001007]MoRTH, MADHYA PRADESH	01/2017	359.00 359.00	06/2019 -	01/2023
190	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-4) - [N24001575]NHAI, RAJASTHAN	10/2019	598.01 -	11/2022 09/2023	05/2023
191	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.113.900 TO 154.479 (MALLEPALLY - HALIYA SECT - [N24000990]MoRTH, TELANGANA	02/2018	294.13 -	11/2019 03/2022	02/2023
192	KATOL TO WARUD - [N24001019]MoRTH, MAHARASHTRA	01/2017	463.62 664.00	06/2019 -	03/2023
193	WAKHARI TO KHUDUS PACKAGE2 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001378]NHAI, MAHARASHTRA	02/2019	362.46 372.46	01/2022 06/2023	06/2023
194	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 0 TO 54 OF NH-50 UNDER EPC MODE IN THE STATE OF KARN - [N24001164]MoRTH, KARNATAKA	10/2016	396.96 -	03/2017 07/2022	07/2022
195	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 79.040 TO - [N24000757]NHIDCL, NAGALAND	03/2018	315.03 -	12/2021 03/2023	03/2023
196	KARASWADA TO BAMBOLIM - [N24001005]MoRTH, GOA	03/2017	852.67 -	12/2019 -	01/2023
197	REHABILITATION AND UPGRADATION TO 2-LANE/2-LANE WITH PAVED SHOULDERS/4-LANE CONFIGURATION OF PAONTA - [N24001381]MoRTH, HIMACHAL PRADESH	08/2020	272.98 -	04/2021 -	04/2021
198	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM DAILI TO KURAPOKPI SECTIO - [N24001275]NHIDCL, MANIPUR	08/2020	268.98 -	04/2022 -	04/2022
199	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-11) (CH. 319.400 TO CH. 331.030) [HARDEOGANJ VILL - [N24001566]NHAI, RAJASTHAN	11/2019	1,640.10 -	05/2023 02/2024	05/2023

(2 Quarter, 2023-2024)

				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
200	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.187.723 TO 234.434 (MIRYALAGUDA TO KODAD SEC - [N24000993]MoRTH, TELANGANA	03/2018	322.81 -	09/2020 06/2022	04/2023
201	CONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS WITH FLEXIBLE PAVEMENT ON KHALGHAT TO SARWARDEWLA ROAD - [N24001198]MoRTH, MADHYA PRADESH	01/2019	264.50 -	03/2021 11/2022	03/2023
202	UPGRADATION OF MORENA-PORSA ROAD TO 2L + PS - [N24000872]MoRTH, MADHYA PRADESH	03/2018	166.21 174.90	08/2018 08/2021	04/2023
203	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN - [N24001162]MoRTH, KARNATAKA	03/2018	325.86 -	10/2018 -	08/2022
204	WIDENING, STRENGTHENING AND RECONSTRUCTION OF NH-552-EXTN FROM KM 76/600 TO 112/00 (SAWAI MADHOPUR - [N24000950]MoRTH, RAJASTHAN	11/2017	187.82 -	10/2019 -	04/2021
205	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) SECTION OF NH-754K (PHASE-I) (AJ/SR-PACKAGE-7) - [N24001565]NHAI, RAJASTHAN	02/2019	520.63 -	05/2023 09/2023	06/2023
206	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH.0.0) TO KM 275/622(DESIGN CH 5.12 - [N24000928]MoRTH, ANDHRA PRADESH	10/2015	333.21 -	12/2015 12/2019	01/2021
207	WIDENING TO 4/6/8 LANES OF EXISTING NH-17 FROM KM 522/615 (NEAR GMC) TO KM 530/850 JOINING NEW ZUIAR - [N24000516]MoRTH, GOA	12/2015	819.95 -	- -	01/2023
208	SANGOLA TO JATH - [N24001052]MoRTH, MAHARASHTRA	01/2018	257.38 257.00	12/2019 -	02/2023
209	WIDENING TO 2-LANE WITH PAVED SHOULDER IN/C GEOMETRIC IMPROVEMENT FROM KM 397.00 TO KM 422.00 (25 K - [N24001307]MoRTH, TRIPURA	01/2017	197.67 236.18	12/2022 05/2023	05/2023
210	WIDENING OF EXISTING SINGLE LANE ROAD TO TWO LANE WITH PAVED SHOULDERS CONFIGURATION FROM KM. 235.00 - [N24000774]MoRTH, UTTARAKHAND	12/2017	248.22 -	12/2019 -	12/2019
211	CHALLAKERE TO HARIYUR SECTION FROM KM 358.500 TO KM 414.205 OF NH150 A - [N24001690]NHAI, KARNATAKA	01/2021	1,167.52 1,157.00	01/2023 12/2023	06/2023
212	REHABILITATION AND UPGRADATION OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF KODIKONDA - MADAKASIRA - [N24000939]MoRTH, ANDHRA PRADESH	03/2018	504.19 504.00	11/2018 -	11/2018
213	INDAPAUUR TO AGARDANDA - [N24001025]MoRTH, MAHARASHTRA	01/2017	355.17 -	07/2019 -	02/2023
214	KHAMGAON TO SHEGAON - [N24001009]MoRTH, MAHARASHTRA	02/2017	203.21 203.00	05/2019 -	09/2019
215	CONSTRUCTION OF MAJOR BRIDGE WITH APPROACHES ACROSS PRANHITA RIVER AT KM 57.300 ON NH-63(16) - [N24000252]MoRTH, MAHARASHTRA	03/2015	168.30 -	- -	06/2019
216	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-16) (CH. 427.300 TO CH.452.420) [MAJOR BRIDGE OVE - [N24001572]NHAI, RAJASTHAN	11/2019	952.57 -	01/2023 12/2023	06/2023
217	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000778]MoRTH, UTTARAKHAND	11/2017	266.52 -	11/2019 -	11/2019
218	MANGAON TO DIGHI PORT - [N24001024]MoRTH, MAHARASHTRA	01/2017	457.52 -	07/2019 -	02/2023
219	DWARKA EXPRESSWAY PKG-III (DELHI/HR BORDER TO START OF ROB GURUGRAM) - [N24001780]NHAI, HARYANA	01/2018	2,228.00 -	11/2020 08/2023	05/2023

(2 Quarter, 2023-2024)

				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
220	VADPALE TO BHOGAN KHURD - [N24001115]MoRTH, MAHARASHTRA	01/2017	1,598.47 1,560.00	11/2019 -	02/2023
221	KHAMGAON TO DEULGAON SAKARSHA - [N24001074]MoRTH, MAHARASHTRA	03/2018	249.29 -	12/2019 -	01/2023
222	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000772]MoRTH, UTTARAKHAND	12/2017	257.34 -	12/2019 -	12/2019
223	PATGAON KHOPOLI SECTION I - [N24001028]MoRTH, MAHARASHTRA	01/2018	170.00 -	12/2019 -	03/2023
224	2-LANING OF KRISHNAGIRI-TINDIVANAM (APPROVED LENH 170 KM) - [N24000213]NHAI, TAMIL NADU	04/2012	624.00 -	04/2014 -	05/2023
225	WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM. 544.20 TO 594.00 (HOSAMANE CROSS TO PANDAVAPURA) SECT - [N24001387]MoRTH, KARNATAKA	01/2017	264.34 -	09/2017 06/2023	06/2023
226	REHABILITATION AND UPGRADE TO 2-LANE CONFIGURATION OF HEWNA-ASHYARI SECTION (KM 25.000 TO KM 50. - [N24001382]MoRTH, HIMACHAL PRADESH	08/2020	242.80 -	03/2021 -	03/2021
227	REHABILITATION AND UPGRADE OF LOSARI-MACHAVARAM SECTION FROM KM34/230 TO KM84/550 OF NH214(NH216 - [N24000967]MoRTH, ANDHRA PRADESH	03/2016	444.84 459.37	09/2016 10/2022	10/2022
228	REHABILITATION AND UPGRADE TO 2-LANE CONFIGURATION OF ASHYARI-SHRI KYARI SECTION (KM 50.000 TO K - [N24001422]MoRTH, HIMACHAL PRADESH	02/2021	345.89 -	09/2021 -	09/2021
229	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-6) - [N24001579]NHAI, RAJASTHAN	02/2019	635.84 -	10/2022 09/2023	05/2023
230	BARELA-MANDLA SECTION OF NH-12A IN MADHYA PRADESH KM 22/8 TO KM 89/6 OF NH-12A - [N24000378]MoRTH, MADHYA PRADESH	06/2015	390.51 -	- -	-
231	CONST. OF MISSING LINK BETWEEN KM. 11/680 TO KM. 14/020 AND WIDENING OF EXISTING TWO LANE ROAD - [N24000258]MoRTH, GOA	03/2015	184.05 -	- -	12/2022
232	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 67.00 TO 114.425 OF KALWAKURTHY-MALLEPALLY SECTION - [N24000986]MoRTH, TELANGANA	01/2017	300.00 -	05/2019 07/2021	07/2021
233	SHEGAON TO DEORI PHATA - [N24001010]MoRTH, MAHARASHTRA	02/2017	373.10 373.00	05/2019 -	01/2023
234	KALMATH TO ZARAP - [N24001137]MoRTH, MAHARASHTRA	09/2016	1,338.13 2,617.44	03/2020 -	01/2023
235	TWO LANING OF EXISTING HAYULIANG HAWAI ROAD ON EPC BASIS FROM DESIGN KM. 17.000 (KHUPA) TO KM. 34.00 - [N24000679]NHIDCL, ARUNACHAL PRADESH	02/2017	195.23 -	11/2020 01/2023	01/2023
236	BODHWAD TO STATE BORDER - [N24001086]MoRTH, MAHARASHTRA	01/2017	178.26 -	07/2019 -	11/2020
237	2-LANING OF CHANGTONGYA TO LONGLENG ROAD OF NH-702 (PKG-I) - [N24001286]NHIDCL, NAGALAND	03/2020	278.95 -	06/2022 10/2022	06/2023
238	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF KOIDA (KM206.20) TO RAJAMUNDA (KM 25 - [N24000731]NHAI, ODISHA	01/2018	953.09 1,014.08	05/2020 -	05/2023
239	IMPROVEMENT/WIDENING TO 2 LANING OF STRETCH FROM KHONGSANG TO TAMEGLONG OF NH-137 - [N24001268]NHIDCL, MANIPUR	03/2019	471.00 -	07/2022 -	03/2023

(2 Quarter, 2023-2024)

				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
240	REHABILITATION AND UPGRADATION OF NH565 FROM EXISTING KM 361.330(DORNALA T JUNCTION) TO KM 420.800(P - [N24000963]MoRTH,ANDHRA PRADESH	01/2018	418.03 386.99	08/2018 12/2021	12/2021
241	PATRADEVI TO KARASWADA 4L - [N24001004]MoRTH,GOA	03/2017	634.32 -	05/2020 -	03/2023
242	REHABILITATION AND UPGRADATION OF NEW NH-544DD FROM DESIGN CHAINAGE KM 56.00 TO 102.20 OF KALYANDURG - [N24000937]MoRTH,ANDHRA PRADESH	03/2018	289.67 285.29	08/2018 10/2022	10/2022
243	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM KURAOPOKPI TO SEKMAI SECTI - [N24001276]NHIDCL,MANIPUR	08/2020	228.97 -	04/2022 -	04/2022
244	CONSTRUCTION OF MAJOR BRIDGE OVER MIDDLE STRAIT CREEK BETWEEN KM. 106.590 TO KM. 107.762 OF NH 223 (- [N24000744]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	03/2015	262.97 -	01/2022 -	01/2022
245	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE IV) - [N24001285]NHIDCL,NAGALAND	03/2020	330.78 -	12/2021 03/2023	03/2023
246	MUL TO CHANDRAPUR - [N24001117]MoRTH,MAHARASHTRA	12/2016	162.34 -	07/2019 -	01/2023
247	ARNI TO NAIGAINBANDI - [N24001093]MoRTH,MAHARASHTRA	12/2017	309.94 310.00	12/2019 -	02/2023
248	TWO-LANING OF HAYULIANG- HAWAI BYPASS ROAD ON EPC BASIS FROM DESIGN KM. 51.825 TO KM. 63.131 EXISTI - [N24000979]NHIDCL,ARUNACHAL PRADESH	01/2017	256.66 -	05/2023 05/2023	05/2023
249	REHABILITATION AND UPGRADATION OF KARNATATKA/AP BORDER-GOOTY SECTION FROM KM 368.920 TO KM 424.225 O - [N24000940]MoRTH,ANDHRA PRADESH	03/2016	995.09 995.00	05/2016 02/2023	02/2023
	Total		83,526.60 -		
	URBAN DEVELOPMENT				
250	DELHI METRO RAIL EXTENSION FROM NAJAFGARH TO DHANSA BUS STAND - [N28000136]DMRC,DELHI	05/2017	565.00 -	12/2020 09/2021	09/2021
251	DELHI MRTS PHASE-III - [N28000056]DMRC,DELHI	09/2011	38,585.00 -	03/2016 08/2021	08/2021
252	CHENNAI METRO RAIL LTD (PHASE 1 EXT) - [N28000097]CMRL,TAMIL NADU	06/2016	3,770.00 -	03/2018 02/2021	02/2021
253	KOCHI METRO RAIL PROJECT - [N28000081]KMRL,KERALA	07/2012	5,181.79 -	07/2017 09/2020	09/2020
254	CHENNAI METRO RAIL LTD (PHASE 1) - [N28000084]CMRL,TAMIL NADU	02/2009	14,600.00 -	12/2015 -	12/2015
	Total		62,701.79 -		
	WATER RESOURCES				
255	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK - [N30000044]BUIDCO,BIHAR	03/2017	277.42 253.98	05/2021 03/2017	05/2021
256	SEWERAGE SCHEME AT PAHARI ZONE V PATNA - [N30000040]BUIDCO,BIHAR	05/2017	356.37 364.00	04/2021 05/2017	04/2021
257	INTERCEPTION, DIVERSION AND TREATMENT WORKS FOR NAINI DISTRICT G PHAPHAMAU DISTRICT F AND JHUSI AREA - [N30000006]UPJalNigam,UTTAR PRADESH	05/2017	767.59 -	09/2021 -	09/2021

(2 Quarter,2023-2024)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
258	INTERCEPTION AND DIVERSION WORKS AND SEWAGE TREATMENT PLANT AT JAUNPUR UTTAR PRADESH - [N30000022]UPJalNigam,UTTAR PRADESH	01/2019	206.05 -	10/2021 -	03/2023
259	CONSTRUCTION OF 318 MLD WWTP WITH 10 YEARS O AND M AT CORONATION PILLAR DELHI - [N30000017]DJB,DELHI	12/2018	515.07 -	01/2021 -	03/2022
260	7 NOS PRIORITIZED STPS 1 NO. SPS AND PERIPHERAL SEWERS IN COMMAND AREA OF NAJAFHARH DRAIN DHANSA TO - [N30000018]DJB,DELHI	05/2017	344.81 -	05/2020 -	05/2020
261	SEWERAGE SYSTEM WITH SEWER NETWORK AT BARRACKPORE - [N30000047]KMDA,WEST BENGAL	12/2014	272.32 341.68	04/2020 -	04/2020
262	INTERCEPTION AND DIVERSION WITH STP AT RISHIKESH - [N30000004]UKJalNigam,UTTARAKHAND	03/2017	158.00 -	11/2019 -	02/2022
263	MATHURA SEWERAGE SCHEME - [N30000019]UPJalNigam,UTTAR PRADESH	12/2017	460.45 -	12/2020 06/2018	12/2020
264	INTERCEPTION AND DIVERSION WORKS AND STP AT MUZAFFARNAGAR UTTAR PRADESH - [N30000021]UPJalNigam,UTTAR PRADESH	01/2019	231.79 234.03	12/2021 01/2020	06/2023
265	SEWERAGE SYSTEM AND STP WORKS AT HALISHAHR - [N30000046]KMDA,WEST BENGAL	02/2014	274.76 332.56	12/2019 01/2023	06/2022
266	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR - [N30000037]BUIDCO,BIHAR	12/2014	225.77 -	03/2020 -	06/2020
267	SAIDPUR SEWER NETWORK PATNA - [N30000039]BUIDCO,BIHAR	04/2015	268.63 -	01/2021 -	01/2021
268	INTERCEPTION AND DIVERSION WITH STP AT BALLY - [N30000049]KMDA,WEST BENGAL	10/2017	164.93 -	12/2021 02/2021	03/2023
269	SEWERAGE TREATMENT PLANT AT PAHARI PATNA - [N30000043]BUIDCO,BIHAR	05/2017	191.62 -	11/2020 05/2017	11/2020
	Total		4,715.58 -		
	Grand Total		2,32,195.28		